

## **12 Appendix C – Technical Memoranda**

---

### **12.7 Schedule, Manpower, and Equipment Utilization During Construction**

## **Eagle Mountain Pumped Storage Project – Schedule, Manpower and Equipment Utilization During Construction**

Prepared by: Richard Westmore, P.E., GEI Consultants, Inc.

April 9, 2009

---

Preparation of an environmental evaluation of the Eagle Mountain Pumped Storage Project under the National Environmental Policy Act (NEPA) and the California Environmental Quality Act (CEQA) includes an assessment of construction-related impacts associated with the project. These impacts typically include: air quality (fugitive dust and carbon emissions from construction equipment operation); noise generated during construction; night-time light “pollution”; water quality concerns (erosion and sedimentation entering surface water bodies, as well as hazardous spills that might affect surface and ground water supplies); and socio-economic impacts on the region. Assessment of these construction-related impacts requires an evaluation of the probable construction schedule and the estimated quantities of work (excavation, fill placement, concrete production and placement, tunneling by boring machine and conventional methods, etc.) to identify the types and numbers of equipment pieces that are likely to be used over time, as well as the required labor force.

At this early stage in project design and given the complexity of the Eagle Mountain Project, it is difficult to develop an overall schedule of equipment and man-power that will closely follow what actually will occur during construction. However, the estimates provided in Attachment 1 represent a reasonable estimate of the type, schedule and monthly use of construction equipment, as well as the monthly man-power utilization during construction of the project. These estimates are based on an overall construction period of about 4 years and engineering judgment and experience relative to construction methods and procedures.

The estimated construction schedule is provided on Figure 1. Key features of the estimated schedule are summarized below:

#### First Year of Construction

##### **General:**

- Mobilize and construct temporary office, storage, maintenance and staging facilities.
- Construct and improve permanent and construction access roads.

##### **Water Conduits:**

- Proceed and erect Tunnel Boring Machine and start excavation of tailrace tunnel.

##### **Power Plant:**

- Construct access tunnel portal and start excavation of access tunnel.

##### **Upper Reservoir:**

- Excavation of approach channel to inlet/outlet works.

##### **Production Wells:**

- Begin Construction

##### **Lower Reservoir:**

- Start moving unstable tailings pile.
- Start to line lower reservoir.

##### **Monitoring Wells:**

- Begin Construction

##### **Switchyard:**

- Start switchyard construction.

##### **Transmission Line:**

- Start construction of transmission line foundations.

#### Second Year of Construction

##### **Upper Reservoir:**

- Complete excavation of approach tunnel.
- Complete construction of the south and west dams.
- Start Construction of inlet/outlet structures.
- Start lining of Reservoir.

##### **Production Wells:**

- Complete Construction

##### **Lower Reservoir:**

- Complete moving unstable tailings pile.
- Seepage control liner blanketing.
- Construct inlet/outlet works.

- Install water pipeline from wells, pumping plant, and reverse osmosis system.
- Begin to fill lower reservoir.

**Monitoring Wells:**

- Complete Construction

**Water Conduits:**

- Complete tailrace tunnel, manifold and draft tube tunnels.
- Move and erect Tunnel Boring Machine and excavate upper pressure tunnel.
- Excavate lower pressure tunnel, manifold and penstock tunnels.
- Start to excavate pressure shaft.
- Start Installation of steel tunnel linings.

**Power Plant:**

- Complete majority of underground power plant access.
- Finish excavation of access tunnel.
- Excavate powerhouse cavern.
- Excavate transformer gallery caverns.
- Embed spiral cases and draft tube liners.
- Start to install pump/turbines and generators.
- Start first stage and second stage concrete.
- Start to install electrical and mechanical equipment.

**Transmission Line:**

- Build foundations and towers.
- String high voltage transmission wires.

**Switchyard:**

- Complete switchyard and install equipment.

Third Year of Construction

**Upper Reservoir:**

- Seepage Control by blanketing with fines and grouting.
- Complete inlet/outlet works.

**Lower Reservoir:**

- Continue filling lower reservoir.

**Water Conduits:**

- Finish excavation of pressure shaft.
- Construct downstream surge chambers.
- Concrete line penstock and draft tube manifolds.
- Install steel linings in penstocks and concrete linings in draft tube tunnels.

**Power Plant:**

- Complete excavation of transformer gallery caverns.
- Construct cable tunnel and shaft.
- Complete first stage concrete.
- Start and complete superstructure concrete.
- Continue installation of pump/turbines.

- Continue installation of motor/generators.
- Continue installation of other mechanical and electrical equipment.
- Install water delivery pipeline, pump, and reverse osmosis system.
- Installation of mechanical and electrical equipment.

#### Fourth Year of Construction

##### **Power Plant:**

- Finish installation of pump/turbines.
- Finish installation of motor/generators.
- Continue and Finish installation of other mechanical and electrical equipment.
- Start architectural construction.
- Start startup and testing of units.
- Commission unit 1.
- Commission units 2, 3 and 4 at three month intervals ending the beginning of April.
- Complete architectural work.

##### **Transmission Line:**

- Test and energize high voltage transmission line.


##### **Commercial Operation:**

- June 2016.

Attachment 1 is organized as follows:

- Bar chart showing the major features of the project construction and the estimated duration in months for construction.
- The schedule bar chart with an overlay graph showing the total number of persons working on the project per month. The peak work force is estimated to be 209 laborers. The total work force is estimated to be 4,674 person months over the duration of construction.
- The schedule bar chart with an overlay graph showing the total number of on-site equipment items, daily concrete trucks (on-site), and daily heavy trucks (on-site) required for the project per month. The peak monthly on-site equipment items are estimated to be 150 items. The peak daily concrete trucks (on-site) are estimated to be 210 trucks. This estimate assumes the trucks are traveling to and from an on-site batch plant. The peak daily heavy trucks (on-site) are estimated to be 258 trucks. This estimate assumes the trucks are hauling materials to and from locations on-site.
- The schedule bar chart with an overlay graph showing the total number of off-site trucks working on the project per month. The peak monthly off-site truck volume is estimated to be 75 trucks. The total off-site truck volume is estimated to be 925 trucks for the duration of construction. This estimate assumes the off-site trucks are importing the necessary construction materials to the site such as steel linings, steel reinforcement, electrical components, etc.

- The schedule bar chart with an overlay graph showing the total labor cost for staff working on the project per month. The peak monthly labor cost is estimated to be \$2.51 million.
- The schedule bar chart with an overlay graph showing the cumulative total labor cost for staff working on the project. The cumulative labor cost for the project is estimated to be \$58 million.
- A summary table showing the average crew size for each major feature of the project construction, the associated average duration in months, and the total number of person months for each item and for the complete project.
- A summary table showing the type and total number of equipment required for each major feature of the project construction.
- A summary table showing estimates of construction crew member's basic hourly wages and hourly wages including the contractor's overhead and profit.
- A summary table showing a typical pumped-storage project operations crew, and their associated annual salaries. Also shown is a table presenting the annual operations and maintenance costs expected to occur over the project duration.
- A table showing the typical equipment and task production rates used in calculations for the duration and quantity of equipment required for each major feature of the project construction.
- A list of major construction activities and items required for the pumped-storage project.
- Equipment and crew size calculation spreadsheets for each major feature of the project construction. Only project features with construction durations are presented.
- Tunnel excavation advancement rate calculation spreadsheet. The spreadsheet includes advancement rates for Tunnel Boring Machine (TBM) and Drill and Blast (D&B) excavation methods.
- Project features and cost estimate spreadsheet. Includes quantities and unit prices for major project features.
- Project reservoir filling calculations and associated charts.



Task	Progress	Summary	External Tasks	Deadline
Split	Milestone	Project Summary	External Milestone	



Eagle Mountain Pumped Storage Project  
Eagle Mountain, California

Eagle Crest Energy

Project 080472



ESTIMATED PROJECT  
CONSTRUCTION SCHEDULE

February 2009

Figure 1



## **ATTACHMENT 1**

# **EAGLE MOUNTAIN PUMPED STORAGE PROJECT**


## **SCHEDULE, EQUIPMENT, AND MAN POWER ESTIMATES**



# ESTIMATED CONSTRUCTION SCHEDULE EAGLE MOUNTAIN

Duration Months

0.0 6.0 12.0 18.0 24.0 30.0 36.0 42.0 48.0 54.0 60.0 66.0 72.0




# ESTIMATED CONSTRUCTION SCHEDULE & MAN POWER EAGLE MOUNTAIN



# ESTIMATED CONSTRUCTION SCHEDULE & EQUIPMENT EAGLE MOUNTAIN

Duration Months


0.0 6.0 12.0 18.0 24.0 30.0 36.0 42.0 48.0 54.0 60.0 66.0 72.0




# ESTIMATED CONSTRUCTION SCHEDULE & OFFSITE TRUCKS PER MONTH EAGLE MOUNTAIN

Duration Months


0.0 6.0 12.0 18.0 24.0 30.0 36.0 42.0 48.0 54.0 60.0 66.0 72.0



# ESTIMATED CONSTRUCTION SCHEDULE & MONTHLY LABOR COSTS EAGLE MOUNTAIN



# ESTIMATED CONSTRUCTION SCHEDULE & CUMMULATIVE LABOR COSTS EAGLE MOUNTAIN



**ESTIMATED CONSTRUCTION WORK FORCE  
EAGLE MOUNTAIN PUMPED-STORAGE PROJECT**

CONSTRUCTION SEGMENT	AVERAGE CREW SIZE (1)	AVERAGE DURATION (MONTHS) (2)	SHIFTS (3)		PERSON MONTHS (4)
			NUMBER	LENGTH (HRS)	
CIVIL CONTRACTOR MOBILIZATION	15	4	1	8	60
CONSTRUCT ACCESS ROADS	18	4	1	8	67
EXCAVATE POWER HOUSE ACCESS TUNNEL	23	12	1	8	268
EXCAVATE TAILRACE TUNNEL	26	8	1	8	199
EXCAVATE LOWER PRESSURE TUNNEL	16	6	1	8	101
EXCAVATE UPPER PRESSURE TUNNEL	29	6	1	8	166
EXCAVATE PRESSURE SHAFT	20	9	1	8	188
EXCAVATE TOP HEADING	27	4	1	8	100
ROOF ANCHORAGE AND LINING	6	3	1	8	17
EXCAVATE REMAINDER OF CAVERN	27	2	1	8	44
EXCAVATE TRANSFORMER GALLERY	18	3	1	8	49
EXCAVATE TAILRACE SURGE CHAMBER	16	6	1	8	103
EXCAVATE CABLE TUNNEL SHAFT	11	6	1	8	65
LINE AND PAVE CABLE TUNNEL	6	10	1	8	61
LINE PENSTOCKS AND DRAFT TUBE MANIFOLD	36	5	1	8	187
INSTALL STEEL TUNNEL LININGS	22	8	1	8	175
FIRST STAGE CONCRETE	19	6	1	8	105
INSTALL SPIRAL CASES AND DRAFT TUBE LINE	8	8	1	8	65
INSTALL PUMP TURBINES AND GENERATORS	8	11	1	8	89
EMBED SPIRAL CASES AND DRAFT LINERS	7	9	1	8	61
INSTALL MECHANICAL EQUIPMENT	9	6	1	8	54
INSTALL ELECTRICAL EQUIPMENT	8	6	1	8	48
COMPLETE CONCRETE WORK	15	9	1	8	140
STRUCTURAL AND ARCHITECTURAL CONSTRUCTION	30	13	1	8	394
ELECTRICAL AND MECHANICAL MOBILIZATION	15	3	1	8	46
COMPLETE ELECTRICAL CONSTRUCTION	8	13	1	8	107
EXCAVATE APPROACH CHANNEL - UPPER RESERVOIR	23	10	1	8	222
CONSTRUCT UPPER RESERVOIR DAM	38	8	1	8	320
MOVE UNSTABLE SOIL - LOWER RESERVOIR	19	13	1	8	242
LINE UPPER RESERVOIR	23	4	1	8	85
LINE LOWER RESERVOIR	18	5	1	8	95
CONSTRUCT I/O STRUCTURE - LOWER RESERVOIR	26	4	1	8	107
CONSTRUCT I/O STRUCTURE - UPPER RESERVOIR	27	4	1	8	105
SWITCHYARD EXCAVATION	10	3	1	8	31
SWITCHYARD FOUNDATIONS	11	4	1	8	45
SWITCHYARD STRUCTURES	9	1	1	8	13
TRANSMISSION LINE FOUNDATIONS	10	5	1	8	46
TRANSMISSION LINE STRINGING	7	4	1	8	28
TRANSMISSION LINE STRUCTURES	12	6	1	8	69
INSTALL WATER SUPPLY PIPELINE AND RO S	19	7	1	8	128
RESERVOIR FILLING	3	24	1	8	72
U-1 START-UP	7	3	1	8	22
U-2 START-UP	7	3	1	8	19
U-3 START-UP	7	3	1	8	19
U-4 START-UP	7	3	1	8	19
FINISH PROJECT	10	3	1	8	28
				<b>TOTAL</b>	<b>4674</b>

- (1) Average number of people on site during a construction activity, rounded to the nearest person.
- (2) Estimated time to complete a construction activity if completed independent of other construction activities and without consideration of other construction and schedule constraints, rounded to the nearest month.
- (3) Number and length of daily shifts.
- (4) Rounded to nearest person month. One person month is equal to 173 hours. Calculated prior to rounding crew sizes and durations.

ESTIMATED CONSTRUCTION EQUIPMENT  
EAGLE MOUNTAIN

TYPE OF EQUIPMENT	CIVIL CONTRACTOR MOBILIZATION	ACCESS ROADS	POWER HOUSE ACCESS TUNNEL	EXCAVATE TAILRACE TUNNEL	EXCAVATE LOWER PRESSURE TUNNEL	EXCAVATE UPPER PRESSURE TUNNEL	EXCAVATE PRESSURE SHAFT	EXCAVATE TOP HEADING	ROOF ANCHORAGE AND LINING	EXCAVATE REMAINDER OF CABIN	
	DURATION <sup>(5)</sup>	4	4	12	8	6	6	9	4	3	2
<b>On-site</b>											
Air Compressor	0.0	1.3	0.0	0.0	0.0	0.0	1.3	3.8	1.3	1.3	
Backhoe / Front End Loader, Wheeled	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Backhoe, Tracked	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Compactor, Sheepsfoot, Self-Propelled	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Compactor, Vibratory, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Concrete Pump	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Crane - 40 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Crane - 70 Ton	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	
Dozer, D5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Dozer, D6	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Dozer, D8	0.0	1.3	0.0	0.0	0.0	0.0	1.3	2.5	0.0	2.5	
Drill, Tracked	0.0	1.3	2.5	1.3	1.3	0.0	1.3	3.8	1.3	3.8	
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Dump Truck, Off-Highway, 34 Ton	0.0	3.8	5.0	6.3	2.5	6.3	2.5	5.0	0.0	5.0	
Excavator, 325	0.0	1.3	1.3	1.3	1.3	0.0	1.3	2.5	0.0	2.5	
Forklift, Rough Terrain	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Front End Loader, Wheeled	0.0	1.3	2.5	2.5	2.5	1.3	2.5	5.0	0.0	5.0	
Fuel Truck / Support Truck	1.3	1.3	0.0	0.0	0.0	1.3	1.3	1.3	1.3	1.3	
Generator - Diesel	1.3	1.3	1.3	1.3	1.3	1.3	1.3	2.5	1.3	2.5	
Grout Pump	0.0	0.0	1.3	1.3	1.3	0.0	1.3	0.0	1.3	0.0	
Motor Grader	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Pump truck - Concrete	0.0	0.0	1.3	2.5	2.5	0.0	2.5	0.0	0.0	0.0	
Truck, Flatbed	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	
Tunnel Rig	0.0	0.0	1.3	1.3	1.3	1.3	0.0	0.0	0.0	0.0	
Water Pump, Diesel	1.3	0.0	1.3	1.3	1.3	1.3	1.3	0.0	0.0	0.0	
Water Truck	0.0	1.3	0.0	0.0	0.0	0.0	0.0	1.3	0.0	1.3	
Welder and Generator Set	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
<b>TOTAL</b>	<b>10.0</b>	<b>17.5</b>	<b>17.5</b>	<b>18.8</b>	<b>15.0</b>	<b>12.5</b>	<b>18.8</b>	<b>27.5</b>	<b>7.5</b>	<b>25.0</b>	
<b>Daily Vehicles<sup>(3)</sup></b>											
Daily Concrete Mixer Truck - 8 CY	0.0	0.0	16.3	31.3	31.3	62.5	31.3	0.0	3.8	0.0	
Daily Semi Trailer Truck	0.0	0.0	71.3	97.5	76.3	81.3	30.0	75.0	0.0	50.0	
<b>Off-Site Vehicles</b>											
Total Offsite Flatbed/Semi Trucks	1.3	0.0	11.3	6.3	16.3	32.5	8.8	0.0	2.5	0.0	

(1) Rounded to nearest unit of equipment.  
(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.  
(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.

(5) Rounded to the nearest month.



ESTIMATED CONSTRUCTION EQUIPMENT  
EAGLE MOUNTAIN

TYPE OF EQUIPMENT	DURATION <sup>(5)</sup>									
	EXCAVATE TRANSFORMER GALLERY	EXCAVATE TAILRACE SURGE CHANBER	EXCAVATE CABLE TUNNEL SHAFT	LINE AND PAVE CABLE TUNNEL	LINE PENSTKS DRAFT TUBE MAN.	INSTALL STEEL TUNNEL LINES	FIRST STAGE CONCRETE	INSTALL CASES DRAFT TUBE LINE.	INSTALL PUMP TURBIN. AND GEN.	EMBED CASES AND DRAFT LINERS
	3	6	6	10	5	8	6	8	11	9
<b>On-site</b>										
Air Compressor	1.3	1.3	1.3	1.3	2.5	1.3	0.0	0.0	1.3	0.0
Backhoe / Front End Loader, Wheeled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Backhoe, Tracked	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Sheepsfoot, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Compactor, Vibratory, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Concrete Pump	0.0	0.0	0.0	1.3	0.0	0.0	0.0	1.3	0.0	0.0
Crane - 40 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0
Crane - 70 Ton	0.0	0.0	0.0	1.3	0.0	0.0	1.3	0.0	1.3	0.0
Dozer, D5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dozer, D8	1.3	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0
Drill, Tracked	2.5	1.3	1.3	1.3	0.0	1.3	0.0	0.0	0.0	0.0
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Dump Truck, Off-Highway, 34 Ton	3.8	1.3	1.3	0.0	3.8	2.5	0.0	0.0	0.0	0.0
Excavator, 325	1.3	1.3	1.3	0.0	1.3	1.3	0.0	0.0	0.0	0.0
Forklift, Rough Terrain	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0
Front End Loader, Wheeled	2.5	2.5	2.5	0.0	3.8	2.5	0.0	0.0	0.0	0.0
Fuel Truck / Support Truck	1.3	1.3	1.3	1.3	1.3	1.3	1.3	0.0	1.3	1.3
Generator - Diesel	1.3	1.3	1.3	1.3	2.5	1.3	1.3	1.3	1.3	0.0
Grout Pump	0.0	0.0	0.0	1.3	0.0	0.0	1.3	0.0	0.0	0.0
Motor Grader	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Pump truck - Concrete	0.0	1.3	0.0	0.0	5.0	2.5	2.5	0.0	0.0	1.3
Truck, Flatbed	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0
Tunnel Rig	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Water Pump, Diesel	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0
Water Truck	1.3	1.3	0.0	0.0	1.3	1.3	1.3	0.0	0.0	1.3
Welder and Generator Set	0.0	0.0	0.0	0.0	0.0	1.3	0.0	1.3	1.3	0.0
<b>TOTAL</b>	<b>16.3</b>	<b>12.5</b>	<b>11.3</b>	<b>10.0</b>	<b>22.5</b>	<b>17.5</b>	<b>8.8</b>	<b>5.0</b>	<b>6.3</b>	<b>3.8</b>
<b>Daily Vehicles<sup>(3)</sup></b>										
Daily Concrete Mixer Truck - 8 CY	0.0	0.0	0.0	1.3	62.5	31.3	31.3	1.3	0.0	5.0
Daily Semi Trailer Truck	50.0	18.8	3.8	0.0	50.0	25.0	0.0	0.0	0.0	0.0
<b>Off-Site Vehicles</b>										
Total Offsite Flatbed/Semi Trucks	0.0	1.3	0.0	2.5	11.3	192.5	10.0	13.8	10.0	3.8

(1) Rounded to nearest unit of equipment.  
(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.  
(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.

(5) Rounded to the nearest month.

ESTIMATED CONSTRUCTION EQUIPMENT  
EAGLE MOUNTAIN

TYPE OF EQUIPMENT	ESTIMATED AVERAGE PIECES OF EQUIPMENT FOR CONSTRUCTION ACTIVITIES <sup>(1)</sup>										
	INSTALL MECH. EQUIPMENT	INSTALL ELECT. EQUIPMENT	COMPLETE CONCRETE WK.	STRUCTURAL AND ARCHIT. CONST.	ELECTRICAL AND MECH. MOBE.	COMPLETE ELEC. CONSTRUCTION	EXCAVATE APPR. CHANNEL - UPPER	CONSTRUCT UPPER DAM	MOVE UNSTABLE SOIL - LOWER	LINE UPPER RESERVOIR	
	DURATION <sup>(5)</sup>	6	6	9	13	3	13	10	8	13	4
<b>On-site</b>											
Air Compressor	1.3	1.3	0.0	1.3	0.0	1.3	1.3	2.5	0.0	0.0	
Backhoe / Front End Loader, Wheeled	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	
Backhoe, Tracked	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Compactor, Sheepsfoot, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Compactor, Vibratory, Self-Propelled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.0	0.0	1.3	
Concrete Pump	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Crane - 40 Ton	0.0	0.0	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0	
Crane - 70 Ton	1.3	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	
Dozer, D5	0.0	0.0	0.0	0.0	0.0	0.0	0.0	5.0	0.0	0.0	
Dozer, D6	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	
Dozer, D8	0.0	0.0	0.0	0.0	0.0	0.0	2.5	0.0	2.5	1.3	
Drill, Tracked	0.0	0.0	0.0	1.3	0.0	0.0	2.5	0.0	0.0	0.0	
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.3	0.0	0.0	
Dump Truck, Off-Highway, 34 Ton	0.0	0.0	0.0	1.3	0.0	0.0	7.5	5.0	6.3	12.5	
Excavator, 325	0.0	0.0	0.0	1.3	0.0	0.0	1.3	0.0	1.3	2.5	
Forklift, Rough Terrain	0.0	1.3	0.0	2.5	1.3	1.3	0.0	0.0	0.0	0.0	
Front End Loader, Wheeled	0.0	0.0	0.0	2.5	0.0	0.0	2.5	2.5	0.0	2.5	
Fuel Truck / Support Truck	1.3	1.3	1.3	2.5	1.3	1.3	1.3	2.5	1.3	1.3	
Generator - Diesel	1.3	1.3	1.3	2.5	1.3	2.5	0.0	0.0	0.0	0.0	
Grout Pump	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	
Motor Grader	0.0	0.0	0.0	0.0	1.3	0.0	0.0	2.5	1.3	0.0	
Pump truck - Concrete	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Truck, Flatbed	0.0	0.0	0.0	0.0	1.3	2.5	0.0	0.0	0.0	0.0	
Tunnel Rig	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Water Pump, Diesel	0.0	0.0	0.0	1.3	1.3	0.0	0.0	0.0	0.0	0.0	
Water Truck	0.0	0.0	1.3	0.0	0.0	0.0	1.3	2.5	1.3	1.3	
Welder and Generator Set	2.5	1.3	0.0	1.3	0.0	0.0	0.0	0.0	0.0	0.0	
<b>TOTAL</b>	<b>7.5</b>	<b>6.3</b>	<b>6.3</b>	<b>21.3</b>	<b>10.0</b>	<b>8.8</b>	<b>20.0</b>	<b>33.8</b>	<b>13.8</b>	<b>22.5</b>	
<b>Daily Vehicles<sup>(3)</sup></b>											
Daily Concrete Mixer Truck - 8 CY	0.0	0.0	16.3	3.8	0.0	0.0	0.0	0.0	0.0	0.0	
Daily Semi Trailer Truck	0.0	0.0	0.0	22.5	0.0	0.0	50.0	0.0	0.0	0.0	
<b>Off-Site Vehicles</b>											
Total Offsite Flatbed/Semi Trucks	6.3	5.0	12.5	53.8	1.3	6.3	0.0	0.0	0.0	0.0	

(1) Rounded to nearest unit of equipment.

(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.

(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.

(5) Rounded to the nearest month.

ESTIMATED CONSTRUCTION EQUIPMENT  
EAGLE MOUNTAIN

TYPE OF EQUIPMENT	LINE LOWER RESERVOIR	CONSTRUCT I/O STRUC. - LOWER	CONSTRUCT I/O STRUC. - UPPER	SWITCHYARD EXCAVATION	SWITCHYARD FOUNDATIONS	SWITCHYARD STRUCTURES	TRANS. LINE FOUNDATIONS	TRANS. LINE STRINGING	TRANS. LINE STRUCTURES	INSTALL H2O SUPPLY AND RO S	RESERVOIR FILLING	
	DURATION <sup>(5)</sup>	5	4	4	3	4	1	5	4	6	7	24
<b>On-site</b>												
Air Compressor	0.0	1.3	1.3	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	
Backhoe / Front End Loader, Wheeled	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Backhoe, Tracked	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Compactor, Sheepsfoot, Self-Propelled	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	1.3	0.0	
Compactor, Vibratory, Self-Propelled	1.3	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Concrete Pump	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Crane - 40 Ton	0.0	0.0	0.0	0.0	0.0	0.0	1.3	2.5	2.5	0.0	0.0	
Crane - 70 Ton	0.0	1.3	1.3	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	
Dozer, D5	0.0	0.0	0.0	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0	
Dozer, D6	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Dozer, D8	1.3	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0	1.3	0.0	
Drill, Tracked	0.0	1.3	1.3	0.0	1.3	0.0	1.3	0.0	0.0	0.0	0.0	
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	6.3	0.0	
Dump Truck, Off-Highway, 34 Ton	6.3	5.0	6.3	6.3	6.3	0.0	0.0	0.0	0.0	0.0	0.0	
Excavator, 325	2.5	1.3	1.3	1.3	0.0	0.0	0.0	0.0	0.0	1.3	0.0	
Forklift, Rough Terrain	0.0	0.0	0.0	0.0	0.0	1.3	0.0	1.3	1.3	0.0	0.0	
Front End Loader, Wheeled	2.5	1.3	1.3	1.3	0.0	0.0	1.3	0.0	0.0	1.3	0.0	
Fuel Truck / Support Truck	1.3	1.3	1.3	1.3	1.3	2.5	1.3	2.5	2.5	1.3	1.3	
Generator - Diesel	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	
Grout Pump	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Motor Grader	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	0.0	0.0	0.0	
Pump truck - Concrete	0.0	2.5	2.5	0.0	1.3	0.0	1.3	0.0	0.0	0.0	0.0	
Truck, Flatbed	0.0	0.0	0.0	0.0	0.0	1.3	0.0	1.3	1.3	0.0	0.0	
Tunnel Rig	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Water Pump, Diesel	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	0.0	
Water Truck	1.3	1.3	1.3	1.3	1.3	0.0	0.0	0.0	0.0	0.0	0.0	
Welder and Generator Set	0.0	0.0	0.0	0.0	0.0	1.3	0.0	0.0	2.5	1.3	0.0	
<b>TOTAL</b>	<b>16.3</b>	<b>17.5</b>	<b>18.8</b>	<b>12.5</b>	<b>15.0</b>	<b>8.8</b>	<b>6.3</b>	<b>7.5</b>	<b>11.3</b>	<b>13.8</b>	<b>1.3</b>	
<b>Daily Vehicles<sup>(3)</sup></b>												
Daily Concrete Mixer Truck - 8 CY	0.0	31.3	31.3	0.0	2.5	0.0	8.8	0.0	0.0	0.0	0.0	
Daily Semi Trailer Truck	0.0	25.0	25.0	0.0	0.0	0.0	0.0	0.0	2.5	0.0	0.0	
<b>Off-Site Vehicles</b>												
Total Offsite Flatbed/Semi Trucks	0.0	11.3	0.0	0.0	1.3	12.5	30.0	0.0	200.0	260.0	0.0	

(1) Rounded to nearest unit of equipment.  
(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.  
(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.

(5) Rounded to the nearest month.

ESTIMATED CONSTRUCTION EQUIPMENT  
EAGLE MOUNTAIN

TYPE OF EQUIPMENT						ESTIMATED EQUIPMENT MONTHS <sup>(2)</sup>	
	U-1 START-UP	U-2 START-UP	U-3 START-UP	U-4 START-UP	FINISH PROJECT		
DURATION <sup>(5)</sup>	3	3	3	3	3		
<b>On-site</b>							
Air Compressor	1.3	1.3	1.3	1.3	1.3	220	
Backhoe / Front End Loader, Wheeled	0.0	0.0	0.0	0.0	0.0	9	
Backhoe, Tracked	0.0	0.0	0.0	0.0	0.0	5	
Compactor, Sheepsfoot, Self-Propelled	0.0	0.0	0.0	0.0	0.0	13	
Compactor, Vibratory, Self-Propelled	0.0	0.0	0.0	0.0	0.0	53	
Concrete Pump	0.0	0.0	0.0	0.0	0.0	23	
Crane - 40 Ton	0.0	0.0	0.0	0.0	0.0	57	
Crane - 70 Ton	0.0	0.0	0.0	0.0	0.0	81	
Dozer, D5	0.0	0.0	0.0	0.0	0.0	42	
Dozer, D6	0.0	0.0	0.0	0.0	0.0	9	
Dozer, D8	0.0	0.0	0.0	0.0	0.0	125	
Drill, Tracked	0.0	0.0	0.0	0.0	0.0	188	
Dump Truck, End Dump, 15 Ton	0.0	0.0	0.0	0.0	0.0	95	
Dump Truck, Off-Highway, 34 Ton	0.0	0.0	0.0	0.0	0.0	629	
Excavator, 325	0.0	0.0	0.0	0.0	0.0	190	
Forklift, Rough Terrain	0.0	0.0	0.0	0.0	0.0	90	
Front End Loader, Wheeled	0.0	0.0	0.0	0.0	0.0	328	
Fuel Truck / Support Truck	0.0	0.0	0.0	0.0	3.8	340	
Generator - Diesel	1.3	1.3	1.3	1.3	1.3	264	
Grout Pump	0.0	0.0	0.0	0.0	0.0	83	
Motor Grader	0.0	0.0	0.0	0.0	0.0	50	
Pump truck - Concrete	0.0	0.0	0.0	0.0	0.0	179	
Truck, Flatbed	0.0	0.0	0.0	0.0	0.0	72	
Tunnel Rig	0.0	0.0	0.0	0.0	0.0	39	
Water Pump, Diesel	0.0	0.0	0.0	0.0	0.0	83	
Water Truck	0.0	0.0	0.0	0.0	0.0	127	
Welder and Generator Set	0.0	0.0	0.0	0.0	0.0	98	
<b>TOTAL</b>	<b>2.5</b>	<b>2.5</b>	<b>2.5</b>	<b>2.5</b>	<b>6.3</b>	<b>TOTAL</b>	<b>3492</b>
<b>Daily Vehicles<sup>(3)</sup></b>							
Daily Concrete Mixer Truck - 8 CY	0.0	0.0	0.0	0.0	0.0	-	
Daily Semi Trailer Truck	0.0	0.0	0.0	0.0	0.0	-	
<b>Off-Site Vehicles</b>							
Total Offsite Flatbed/Semi Trucks	0.0	0.0	0.0	0.0	0.0	924	

(1) Rounded to nearest unit of equipment.

(2) Sum of estimated pieces of equipment times duration of construction activity. Calculated prior to rounding duration and equipment quantities. One equipment month is equal to 173 hours of operation.

(3) Number of daily vehicles on site.

(4) Pieces of equipment not equal to a whole number represent equipment not being utilized for entire duration of the activity.

(5) Rounded to the nearest month.

## Labor Costs

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	3/19/2009	By	NDM
		Checked		By	
		Approved		By	

### LABOR COSTS

Crew	Hourly Wages (\$/hr)	Hourly Wages (including O &P) (\$/hr)	Source
Blaster	\$33.60	\$52.10	R.S. Means 2009, Crew B-47, Blast Foreman
Carpenters	\$39.95	\$61.95	R.S. Means 2009, Carpenters
Cement Finisher	\$38.30	\$56.05	R.S. Means 2009, Cement Finishers
Driller	\$31.60	\$49.00	R.S. Means 2009, Crew B-47, Driller
Electricians	\$47.00	\$69.95	R.S. Means 2009, Electricians
Equipment Operators	\$41.35	\$62.15	R.S. Means 2009, Equipment Operator (Medium)
Grade Setter	\$41.35	\$62.15	R.S. Means 2009, Equipment Operator (Medium)
Foreman	\$42.85	\$66.35	R.S. Means 2009, Foreman Average (Outside)
Labor Foreman	\$33.60	\$52.10	R.S. Means 2009, Labor Foreman (Outside)
Laborers	\$31.60	\$49.00	R.S. Means 2009, Common Building Laborers
Mechanics	\$42.70	\$64.20	R.S. Means 2009, Equipment Operator, Master Mechanics
Painter	\$35.20	\$52.75	R.S. Means 2009, Painters, Ordinary
Pile Driver	\$38.50	\$62.50	R.S. Means 2009, Pile Drivers
Pipe Foreman	\$49.35	\$74.05	R.S. Means 2009, Pipe Fitter
Pipe Layer	\$40.85	\$63.25	R.S. Means 2009, Skilled Worker
Plumber	\$48.75	\$73.15	R.S. Means 2009, Plumber
Rigger	\$40.85	\$63.25	R.S. Means 2009, Skilled Worker
Survey/Rodmen	\$39.75	\$60.80	R.S. Means 2009, Average of: Instrument Man, Rodmen/Chainmen
Steel Worker	\$44.70	\$79.65	R.S. Means 2009, Structural Steel Workers
Steel Worker Foreman	\$46.70	\$83.20	R.S. Means 2009, Structural Steel Foremen
Truck Drivers	\$31.95	\$49.15	R.S. Means 2009, Truck Drivers (Heavy)
Welder	\$44.70	\$79.65	R.S. Means 2009, Welders

## Operations Labor Costs

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Operations	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

### OPERATIONS

Crew	Shift Quantity	Number of Daily Shifts	Total Operations Crew	Annual Salaries <sup>1</sup> (\$/year)	Annual Labor Costs (\$)
Mechanical Engineer	2	2	4	\$63,000	\$252,000
Electrical Engineer	2	2	4	\$63,000	\$252,000
Project Engineer	1	2	2	\$62,000	\$124,000
Project Manager	1	2	2	\$75,000	\$150,000
Construction Manager	1	2	2	\$70,000	\$140,000
Manager	1	2	2	\$54,000	\$108,000
Power Plant Operator	2	2	4	\$58,000	\$232,000
Plant Engineer	1	2	2	\$63,000	\$126,000
Mechanical Maintenance Technician	1	2	2	\$37,000	\$74,000
Scheduler	1	2	2	\$57,000	\$114,000
Field Service Engineer	1	2	2	\$53,000	\$106,000
Administration Staff	1	2	2	\$57,000	\$114,000
<b>TOTAL =</b>	<b>15</b>		<b>30</b>		<b>\$1,792,000</b>

1) Source: <http://www.simplyhired.com/a/salary/search/q-Hydro+Power> (3/19/2009)

### OPERATIONS AND MAINTENANCE COSTS

The operation and maintenance costs are those associated with Project operation and upkeep. They include the cost of the direct salaries and administrative support of plant administration, operating and maintenance personnel, and of maintenance equipment and materials and repairs and spare parts.

### Eagle Mountain Pumped Storage Estimated Annual Project Costs

Operating Costs Elements	Amount (\$/year)
Property Tax	\$8,390,000
Land Leases	\$2,000,000
Makeup Water and Pumping	\$2,400,000
Water Treatment	\$720,000
Property Insurance	\$4,200,000
Salaries	\$1,800,000
Home Office Administration	\$900,000
Supplies and Parts	\$2,500,000
FERC Fees	\$1,500,000
<b>Total Annual Operating Cost</b>	<b>\$24,410,000</b>

Note:

Table from Draft License Application - Exhibit D

<b>Client:</b>	Eagle Crest Energy	<b>Project</b>	080473	<b>Page</b>	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	<b>Date</b>	1/21/2009	<b>By</b>	NDM
		<b>Checked</b>		<b>By</b>	
		<b>Approved</b>		<b>By</b>	

**EAGLE MOUNTAIN PUMPED-STORAGE PROJECT --- TYPICAL EQUIPMENT AND TASK PRODUCTION RATES**

<b>TASK/EQUIPMENT</b>	<b>TYPICAL PRODUCTION RATES (SINGLE CREW ONLY)</b>	
Tunnel Boring Machine	45 - 120	ft/day
Drill and Blast Excavation	200 - 400	cy/day
Benching Excavation	500	cy/day
Trench Excavation	200	lcy/hr
Prelining Shotcrete	200 - 300	sy/day
Concrete	100 - 200	cy/day
Grouting	450	cf/day
Roof & Wall Support	2000 - 2500	sf/day
Rock Anchors	400	lf/day
Misc. Steel	20	tons/day
Steel Liner	50	lf/day
Elevator Shaft	50	lf/day
Excavator	200 - 300	cy/hr
Compactor (large)	850	cy/hr
Compactor (small)	120	cy/hr
Grading	1200	cy/day
Gravel Placement	1500	cy/day
RCC Dams	1500	cy/day
Trashrack Installation	200	sf/day
Peir Foundations	4 - 10	peirs/day
Fencing Installation	300	lf/day
Transmission Line Stringing	8000	ft/day
Pipeline Installation	1000	ft/day

GEI Consultants, Inc.  
080473 Eagle Mountain Pumped Storage Project  
Construction Schedule Item List  
1/20/2009  
NDM

- 1 NOTICE TO PROCEED
- 2 CIVIL CONTRACTOR MOBILIZATION
- 3 CIVIL CONTRACTOR MOBILIZED
- 4 CONSTRUCT ACCESS ROADS
- 5 EXCAVATE POWER HOUSE ACCESS TUNNEL
- 6 COMPLETE ACCESS TUNNEL EXCAVATION
- 7 EXCAVATE TAILRACE TUNNEL
- 8 EXCAVATE LOWER PRESSURE TUNNEL
- 9 EXCAVATE UPPER PRESSURE TUNNEL
- 10 EXCAVATE PRESSURE SHAFT
- 11 EXCAVATE TOP HEADING
- 12 ROOF ANCHORAGE AND LINING
- 13 EXCAVATE REMAINDER OF CAVERN
- 14 COMPLETE POWER HOUSE EXCAVATION
- 15 EXCAVATE TRANSFORMER GALLERY
- 16 EXCAVATE TAILRACE SURGE CHAMBER
- 17 EXCAVATE CABLE TUNNEL SHAFT
- 18 LINE AND PAVE CABLE TUNNEL
- 19 LINE PENSTOCKS AND DRAFT TUBE MANIFOLD
- 20 INSTALL STEEL TUNNEL LININGS
- 21 FIRST STAGE CONCRETE
- 22 COMPLETE POWER HOUSE 1ST STAGE CONCRETE
- 23 INSTALL SPIRAL CASES AND DRAFT TUBE LINE
- 24 INSTALL PUMP TURBINES AND GENERATORS
- 25 EMBED SPIRAL CASES AND DRAFT LINERS
- 26 INSTALL MECHANICAL EQUIPMENT
- 27 INSTALL ELECTRICAL EQUIPMENT
- 28 COMPLETE CONCRETE WORK
- 29 STRUCTURAL AND ARCHITECTURAL CONSTRUCTION
- 30 COMPLETE DRAFT TUBE, SPIRAL CASE AND POWERHOUSE, 2ND STAGE CONCRETE
- 31 ELECTRICAL AND MECHANICAL MOBILIZATION
- 32 COMPLETE INSTALLATION OF PUMP-TURBINES, GENERATOR
- 33 COMPLETE ELECTRICAL CONSTRUCTION
- 34 EXCAVATE APPROACH CHANNEL - UPPER RESERVOIR
- 35 CONSTRUCT UPPER RESERVOIR DAM
- 36 MOVE UNSTABLE SOIL - LOWER RESERVOIR
- 37 LINE UPPER RESERVOIR
- 38 LINE LOWER RESERVOIR
- 39 CONSTRUCT I/O STRUCTURE - LOWER RESERVOIR
- 40 CONSTRUCT I/O STRUCTURE - UPPER RESERVOIR
- 41 SWITCHYARD EXCAVATION
- 42 SWITCHYARD FOUNDATIONS
- 43 SWITCHYARD STRUCTURES
- 44 TRANSMISSION LINE FOUNDATIONS
- 45 TRANSMISSION LINE STRINGING
- 46 TRANSMISSION LINE STRUCTURES
- 47 INSTALL WATER SUPPLY PIPELINE AND RO S
- 48 RESERVOIR FILLING
- 49 UNIT-1 START-UP
- 50 U-1 START-UP
- 51 UNIT-2 START-UP
- 52 U-2 START-UP
- 53 UNIT-3 START-UP
- 54 U-3 START-UP
- 55 UNIT-4 START-UP
- 56 U-4 START-UP
- 57 FINISH PROJECT



## 2 Civil Contractor Mobe

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	1
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	1
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump	
Hydroseed Sprayer, Truck Mounted	
Motor Grader	1
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	1
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 4.0 Months 16.0 Weeks

**NOTES:**  
 Mobilization to include installing field offices, preparing staging area, minor road grading, temporary utility connections, security fencing, bringing equipment to site, preparation of equipment, and lighting

Crew	Quantity
Blaster	
Carpenters	2
Cement Finisher	
Driller	
Electricians	2
Equipment Operators	5
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size 15  
 Monthly Labor Cost \$195,100



## 5 Power House Access Tunnel

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1 of 2
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity	
<b>On Site</b>		
Air Compressor		
Backhoe / Front End Loader, Wheeled		
Backhoe, Tracked		
Chipper, Wood		
Compactor, Sheepsfoot, Self-Propelled		
Compactor, Vibratory, Self-Propelled		
Concrete Pump		
Crane - 40 Ton		
Crane - 70 Ton		
Dozer, D5		
Dozer, D6		
Dozer, D8		
Dozer, D10		
Drill, Tracked	2	
Dump Truck, End Dump, 15 Ton		
Dump Truck, Off-Highway, 34 Ton	4	Haul Cuttings
Dump Truck, Semi-Trailer		
Excavator, 325	1	
Forklift, Rough Terrain		
Front End Loader, Tracked		
Front End Loader, Wheeled	2	Load cuttings
Fuel Truck / Support Truck		
Generator - Diesel	1	
Grout Pump/Plant	1	
Hydroseed Sprayer, Truck Mounted		
Grader, H14		
Pile Driver		
Pump Truck - Concrete	1	
Powder Truck		
Scraper, Self-propelled, 21 CY		
Truck, Flatbed		
Tunnel Rig (TBM)	1	
Water Pump, Diesel	1	
Water Truck		
Welder and Generator Set		
<b>Total Offsite Flatbed/Semi Trucks</b>	<b>9</b>	
Daily Concrete Mixer Truck - 8 CY	13	
Daily Semi Trailer Truck	57	

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	2
Electricians	
Equipment Operators	5
Grade Setter	
Foreman	2
Labor Foreman	
Laborers	4
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size 23  
 Monthly Labor Cost \$275,600

**Duration:** 11.6 Months 50.4 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

2.0 - CONSTRUCTION TUNNELS SCHEDULE			
2.1 To Machine Hall Roof	2,900		CY
2.2 To Transformer Hall Roof	1,700		CY
2.3 To Power Shaft Construction	8,500		CY
2.4 To Tailrace Surge Tank Construction Access	1,900		CY
Total Volume	15,000		CY
D&B Production Rate	38	FT/DAY	250 CY/DAY
Initial Duration	2.8		MONTHS
Contingency	25		%
Final Duration	3.5		MONTHS
Final Duration	15.0		WEEKS
<b>EQUIPMENT/TRUCKING</b>			
DUMP TRUCKS	30		CY/TRUCK
	500		# OF TRUCKS FOR TASK
	9		LOADS/DAY
	1.0		CYCLE TIME (HRS)
	1		REQUIRED # OF TRUCKS
SEMS	20		CY/TRUCK
	750		# OF TRUCKS FOR TASK
	13		TRUCKS/DAY

3.0 - ACCESS TUNNEL SCHEDULE			
<b>3.1 Main Access Tunnel (6628') to Power House</b>			
3.1.1	Excavation (TBM)	192,500	CY
	Duration (from Tunnel Exc. Spreadsheet)	27.1	WEEKS
	Average Production Rate	1,136	CY/DAY
	Contingency	25	%
	Final Duration	7.8	MONTHS
	Final Duration	33.9	WEEKS
3.1.2	Prelining Shotcrete( w/wire-mesh)	20,600	SY
	Production Rate	200	SY/DAY
	Duration	4.8	MONTHS
	Contingency	25	%
	Final Duration	6.0	MONTHS
	Final Duration	25.8	WEEKS
	Lag	2.0	WEEKS
	Maximum Duration	27.8	WEEKS
3.1.3	Invert concrete	6,900	CY
	Production Rate	100	CY/DAY
	Duration	3.2	MONTHS
	Contingency	25	%
	Final Duration	4.0	MONTHS
	Final Duration	17.3	WEEKS
	Lag	2.0	WEEKS
	Maximum Duration	19.3	WEEKS
3.1.4	Rock anchors (15' long)	5,000	EA
	Total Bolt Length	75,000	FT
	Production Rate	(2 crews) 800	FT/DAY
	Duration	4.3	MONTHS
	Contingency	25	%
	Final Duration	5.4	MONTHS
	Final Duration	23.4	WEEKS
	Lag	2.0	WEEKS
	Maximum Duration	25.4	WEEKS
<b>3.2 Drainage Gallery Access Tunnel (L=80')</b>			
3.2.1	Excavation	800	CY
	D&B Production Rate	38	FT/DAY
	Initial Duration	0.1	MONTHS
	Contingency	25	%
	Final Duration	0.2	MONTHS
	Final Duration	0.8	WEEKS
3.2.2	Invert Concrete	10	CY
	Production Rate	100	CY/DAY
	Duration	0.005	MONTHS
	Contingency	25	%
	Final Duration	0.006	MONTHS
	Final Duration	0.025	WEEKS
	Lag	0.5	WEEKS
	Maximum Duration	0.5	WEEKS
3.2.3	Prelining	200	SY
	Production Rate	200	SY/DAY
	Duration	0.0	MONTHS
	Contingency	25	%
	Final Duration	0.1	MONTHS
	Final Duration	0.3	WEEKS
	Lag	0.5	WEEKS
	Maximum Duration	0.8	WEEKS

## 5 Power House Access Tunnel

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	2 of 2
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

<b>3.3 Tailrace Rock Trap Access Tunnel (L = 100')</b>			100	LF
D&B Production Rate			37	FT/DAY
Initial Duration			0.1	MONTHS
Contingency			25	%
Final Duration			0.2	MONTHS
Final Duration			0.7	WEEKS
<b>EQUIPMENT/TRUCKING</b>				
<b>DUMP TRUCKS</b>				
		193954	TOTAL VOLUME, CY	
		30	CY/TRUCK	
		6,417	# OF TRUCKS FOR TASK	
		38	LOADS/DAY	
		1.0	CYCLE TIME (HRS)	
		4	REQUIRED # OF TRUCKS	
<b>OFFSITE TRUCKS</b>				
		168	TOTAL WEIGHT, TONS	
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;			20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete			9	# OF TRUCKS
<b>CONCRETE TRUCKS</b>				
		8643	TOTAL VOLUME, CY	
		8	CY/TRUCK	
		1,080	# OF TRUCKS FOR TASK	
		13	TRUCKS/DAY	
<b>CONCRETE PUMP TRUCKS</b>				
	(15 TRUCKS)-->	120	CY/DAY	
		1	# OF TRUCKS	
<b>SEMIS</b>				
		20	CY/TRUCK	
		9,698	# OF TRUCKS FOR TASK	
		57	TRUCKS/DAY	

**Assumptions:**

Const. Tunnel Diameter = 15', = 177sf  
D&B advancement rate = 37 ft/day, = 250cy/day  
Excavation Then Haul Offsite  
Survey Control  
Shotcrete/Prelining = 3" thick

**Construction Tunnels:**

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.  
Equipment: Track Drill, Excavator, FE Loader, Dump Trucks, FE Loader, Semis.  
Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey, 1 DT Driver

**Access Tunnels:**

Process: TBM bore, Excavate, Load, Haul, Dump, Load, Haul offsite; Rock Anchors; Shotcrete; Invert Concrete.  
Equipment: TBM, Excavator, FE Loader, Dump Trucks, FE Loader, 2 Track Drill, Semis; Grout Pump; Concrete

## 7 Excavate Tailrace Tunnel

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	1
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
<b>Total Flatbed/Semi Trucks</b>	<b>5</b>
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	78

Haul Cuttings  
Load cuttings

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	1
Laborers	8
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	7
Welder	

Total Crew Size 26  
 Monthly Labor Cost \$298,700

**Duration:** 7.7 Months 33.2 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

12.0 - TAILRACE TUNNEL SCHEDULE			
<b>12.1 Tailrace Tunnel Excavation (TBM)</b>			
Duration (from Tunnel Exc. Spreadsheet)		223,100	CY
Average Production Rate		23.1	WEEKS
Contingency		1,544	CY/DAY
Final Duration		25	%
Final Duration		6.7	MONTHS
Final Duration		28.9	WEEKS
<b>12.2 Prelining Shotcrete &amp; Support</b>		78,700	SY
Production Rate (3-4 crews)		800	SY/DAY
Duration		4.5	MONTHS
Contingency		25	%
Final Duration		5.7	MONTHS
Final Duration		24.6	WEEKS
Lag		2.0	WEEKS
Maximum Duration		26.6	WEEKS
<b>12.3 Plug Concrete Construction</b>		3,400	CY
Production Rate		200	CY/DAY
Duration		0.8	MONTHS
Contingency		25	%
Final Duration		1.0	MONTHS
Final Duration		4.3	WEEKS
<b>12.4 Plug Grout Injection</b>		4,273	SY
Production Rate (1.5 crews)		300	SY/DAY
Duration		0.7	MONTHS
Contingency		25	%
Final Duration		0.8	MONTHS
Final Duration		3.6	WEEKS
Lag		0.5	WEEKS
Maximum Duration		4.1	WEEKS
<b>12.5 Tailrace Rock Trap Construction</b>		1,133	CY
D&B Production Rate		250	CY/DAY
Duration		0.21	MONTHS
Contingency		25	%
Final Duration		0.26	MONTHS
Final Duration		1.1	WEEKS
<b>12.6 Excavate Tailrace Surge Tank (shown on different schedule task)</b>			
<b>EQUIPMENT/TRUCKING</b>			
DUMP TRUCKS		224,233	TOTAL VOLUME, CY
		30	CY/TRUCK
		7,474	# OF TRUCKS FOR TASK
		46	LOADS/DAY
		1.0	CYCLE TIME (HRS)
		5	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		80	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		5	# OF TRUCKS
CONCRETE TRUCKS		9958	TOTAL VOLUME, CY
		8	CY/TRUCK
		1,245	# OF TRUCKS FOR TASK
		25	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		2	# OF TRUCKS
SEMS		20	CY/TRUCK
		11,212	# OF TRUCKS FOR TASK
		78	TRUCKS/DAY

**Assumptions:**  
 Excavation Then Haul Offsite  
 Survey Control  
 Shotcrete/Prelining = 3" thick  
**Tailrace Tunnel:**  
 Process: TBM bore, Excavate, Load, Haul, Dump, Load, Haul offsite; Shotcrete; Plug Concrete.  
 Equipment: TBM, Excavator, FE Loader, Dump Trucks, FE Loader, Semis; Grout Pump; Concrete Pump Truck.  
 Crew: 1 TBM Operator, 2 TBM Laborers, 3 Equip Opr., 2 survey, 5 DT Drivers;  
 (Activities do not overlap, therefore use maximum of activities to find equipment and crew estimates)  
**Tailrace Rock Trap:**  
 Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.  
 Equipment: Track Drill, Excavator, FE Loader, Dump Trucks, FE Loader, Semis.  
 Crew: 1 Driller, 2 Blasters, 3 Equip Opr., 2 survey, 1 DT Driver  
 Schedule: Excavation and Plug construction = duration, other activities + lag are less, Rock trap constructed concurrently.



## 9 Excavate Upper Pres. Tunnel

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	1
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	26
Daily Concrete Mixer Truck - 8 CY	50
Daily Semi Trailer Truck	65

haul cuttings

Load cuttings

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	1
Laborers	10
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	10
Welder	

Total Crew Size 29

Monthly Labor Cost \$332,200

**Duration:** 5.7 Months 24.7 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

5.0 - UPPER PRESSURE TUNNEL SCHEDULE			
5.1 Upper Pressure Tunnel Excavation (TBM)		133,300	CY
Duration (from Tunnel Exc. Spreadsheet)		16.6	WEEKS
Average Production Rate		1,284	CY/DAY
Contingency		25	%
Final Duration		4.8	MONTHS
Final Duration		20.8	WEEKS
5.2 Prelining Shotcrete & Support (6")		35,300	SY
Production Rate	(2 crews)	500	SY/DAY
Duration		3.3	MONTHS
Contingency		25	%
Final Duration		4.1	MONTHS
Final Duration		17.7	WEEKS
Lag		2.0	WEEKS
Maximum Duration		19.7	WEEKS
5.3 Tunnel Lining		36,300	CY
Production Rate	(2 crews)	400	CY/DAY
Duration		4.2	MONTHS
Contingency		25	%
Final Duration		5.2	MONTHS
Final Duration		22.7	WEEKS
Lag		2.0	WEEKS
Maximum Duration		24.7	WEEKS
5.4 Miscellaneous Concrete (bends, plug, etc.)		5,400	CY
Production Rate		200	CY/DAY
Duration		1.2	MONTHS
Contingency		25	%
Final Duration		1.6	MONTHS
Final Duration		6.8	WEEKS
5.5 Contact Grouting		27,200	CF
Production Rate		450	CF/DAY
Duration		2.80	MONTHS
Contingency		25	%
Final Duration		3.5	MONTHS
Final Duration		15.1	WEEKS
Lag		1.0	WEEKS
Maximum Duration		16.1	WEEKS
<b>EQUIPMENT/TRUCKING</b>			
DUMP TRUCKS		133,300	TOTAL VOLUME, CY
		30	CY/TRUCK
		4,443	# OF TRUCKS FOR TASK
		43	LOADS/DAY
		1.0	CYCLE TIME (HRS)
		5	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		518	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		26	# OF TRUCKS
CONCRETE TRUCKS		45,649	TOTAL VOLUME, CY
		8	CY/TRUCK
		5,706	# OF TRUCKS FOR TASK
		50	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		4	# OF TRUCKS
SEMIS		20	CY/TRUCK
		6,665	# OF TRUCKS FOR TASK
		65	TRUCKS/DAY

**Assumptions:**

Excavation Then Haul Offsite  
 Survey Control  
 Shotcrete/Prelining = 3" thick

**Lower Pressure Tunnel:**

Process: TBM bore, Excavate, Load, Haul, Dump, Load, Haul offsite; Shotcrete; Concrete Lining, Grouting.  
 Equipment: TBM, Excavator, FE Loader, Dump Trucks, FE Loader, Semis; Concrete Pump Truck; Grout Pump,  
 Crew: 1 TBM Operator, 2 TBM Laborers, 3 Equip Opr., 2 survey, 5 DT Drivers;  
 Schedule: Maximum of All Activities = duration, other activities + lag are less, other activities constructed concurrently.

# 10 Excavate Pressure Shaft

<b>Client:</b>	Eagle Crest Energy	<b>Project:</b> 080473	<b>Page:</b> 1 of 2
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	<b>Date:</b> 1/21/2009	<b>By:</b> NDM
		<b>Checked:</b>	<b>By:</b>
		<b>Approved:</b>	<b>By:</b>

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	2
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
<b>Total Off-Site Flatbed/Semi Trucks</b>	<b>8</b>
Daily Concrete Mixer Truck - 10 CY	25
Daily Semi Trailer Truck	24

shaft work

Benching

Larger Model

**Duration:** 9.4 Months 40.6 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

7.0 - POWER SHAFT SCHEDULE			
<b>7.1 Power Shaft Excavation (D&amp;B)</b>			
Duration (from Tunnel Exc. Spreadsheet)	11.6		WEEKS
Average Production Rate	467		CY/DAY
Contingency	50		%
Final Duration	4.0		MONTHS
Final Duration	17.4		WEEKS
<b>7.2 Shaft Prelining &amp; Support</b>	2,200		SF
Production Rate	100		SF/DAY
Duration	1.0		MONTHS
Contingency	25		%
Final Duration	1.3		MONTHS
Final Duration	5.5		WEEKS
Lag	2.0		WEEKS
Maximum Duration	7.5		WEEKS
<b>7.3 Concrete Lining</b>	11,100		CY
Production Rate	200		CY/DAY
Duration	2.6		MONTHS
Contingency	25		%
Final Duration	3.2		MONTHS
Final Duration	13.9		WEEKS
Lag	2.0		WEEKS
Maximum Duration	15.9		WEEKS
<b>7.4 Contact Grouting</b>	9,300		CF
Production Rate	450		CF/DAY
Duration	1.0		MONTHS
Contingency	25		%
Final Duration	1.2		MONTHS
Final Duration	5.2		WEEKS
Lag	2.0		WEEKS
Maximum Duration	7.2		WEEKS
EQUIPMENT/TRUCKING			
<b>DUMP TRUCKS</b>	40,600		TOTAL VOLUME, CY
	30		CY/TRUCK
	1,353		# OF TRUCKS FOR TASK
	16		LOADS/DAY
	1.0		CYCLE TIME (HRS)
	2		REQUIRED # OF TRUCKS
<b>OFFSITE TRUCKS</b>	133		TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20		TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete	7		# OF TRUCKS
<b>CONCRETE TRUCKS</b>	11,628		TOTAL VOLUME, CY
	8		CY/TRUCK
	1,453		# OF TRUCKS FOR TASK
	25		TRUCKS/DAY
<b>CONCRETE PUMP TRUCKS</b>	(15 TRUCKS)-->	120	CY/DAY
		2	# OF TRUCKS
<b>SEMSIS</b>	20		CY/TRUCK
	2,030		# OF TRUCKS FOR TASK
	24		TRUCKS/DAY

(3)

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	4
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size 20  
 Monthly Labor Cost \$237,200

6.0 - SURGE TANK SCHEDULE			
<b>6.1 Shaft Excavation (D&amp;B)</b>			
Production Rate	400		CY/DAY
Duration	1.0		MONTHS
Contingency	25		%
Final Duration	1.3		MONTHS
Final Duration	5.6		WEEKS
<b>6.2 Benching Excavation</b>	35,300		CY
Production Rate	500		CY/DAY
Duration	3.3		MONTHS
Contingency	25		%
Final Duration	4.1		MONTHS
Final Duration	17.7		WEEKS



## 10 Excavate Pressure Shaft

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	2 of 2
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

6.3 Concrete Works	700	CY
Production Rate	100	CY/DAY
Duration	0.3	MONTHS
Contingency	25	%
Final Duration	0.4	MONTHS
Final Duration	1.8	WEEKS
Lag	2.0	WEEKS
Maximum Duration	3.8	WEEKS
<b>EQUIPMENT/TRUCKING</b>		
OFFSITE TRUCKS	8	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete	1	# OF TRUCKS
CONCRETE TRUCKS	700	TOTAL VOLUME, CY
	8	CY/TRUCK
	88	# OF TRUCKS FOR TASK
	13	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)--> 120	CY/DAY
	1	# OF TRUCKS
SEMIS	20	CY/TRUCK
	2,210	# OF TRUCKS FOR TASK
	20	TRUCKS/DAY

**Assumptions:**

Excavation Then Haul Offsite  
 Survey Control  
 Shotcrete/Prelining = 3" thick

**Power Shaft:**

Process: Drill, Blast, Excavate, Crane Hoist, Load, Haul, Dump, Load, Haul offsite.  
 Equipment: Track Drill, Excavator, Crane, FE Loader, Dump Trucks, FE Loader, Semis; Grout Pump, Concrete  
 Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey, 2 DT Driver;

**Surge Tank:**

Process: D&B: Drill, Blast, Excavate, Crane Hoist, Load, Haul offsite.  
 Equipment: D&B: Track Drill, Excavator, Crane, FE Loader, Dump Trucks, FE Loader, Semis; Grout Pump,  
 Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey;  
 Schedule: Shaft Exc. + Surge Exc. + Bench Exc. = duration, other activities + lag are less, other activities constructed concurrently.

# 11 Excavate Top Heading

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	3
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	2
Dozer, D10	
Drill, Tracked	3
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	4
Dump Truck, Semi-Trailer	
Excavator, 325	2
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	4
Fuel Truck / Support Truck	1
Generator - Diesel	2
Grout Pump/Plant	
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM) (3)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	60

Larger Model

**Duration:** 3.7 Months 16.1 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

13.0 MACHINE HALL SCHEDULE			
13.1-C Hall Benching Excavation (El. 18, El. 85)		64,000	CY
Production Rate	(3 crews)	1,200	CY/DAY
Duration		2.5	MONTHS
Contingency		25	%
Final Duration		3.1	MONTHS
Final Duration		13.3	WEEKS
13.1-D Roof Excavation (El. 85, El. 100)		9,900	CY
Production Rate	(2-3 crews)	900	CY/DAY
Duration		0.5	MONTHS
Contingency		25	%
Final Duration		0.6	MONTHS
Final Duration		2.8	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		73,900	TOTAL VOLUME, CY
		30	CY/TRUCK
		2,463	# OF TRUCKS FOR TASK
		40	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		4	REQUIRED # OF TRUCKS
SEMIS		20	CY/TRUCK
		3,695	# OF TRUCKS FOR TASK
		60	TRUCKS/DAY

**Assumptions:**

Excavation Then Haul Offsite  
Survey Control

**Excavate Top Heading**

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drills, 2 Excavators, 2 Dozers, 4 FE Loaders, Dump Trucks, Semis, Water Truck, Support Truck.

Crew: 3 Drillers, 6 Blasters, 8 Equip Opr., 2 survey, 4 DT Drivers, 2 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

Crew	Quantity
Blafter	6
Carpenters	
Cement Finisher	
Driller	3
Electricians	
Equipment Operators	8
Grade Setter	
Foreman	2
Labor Foreman	
Laborers	1
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size 27  
Monthly Labor Cost \$326,000

## 12 Roof Anchorage and Lining

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	2
Daily Concrete Mixer Truck - 8 CY	3
Daily Semi Trailer Truck	

drill anchor holes

shotcrete

**Duration:** 2.8 Months 12.1 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

13.0 MACHINE HALL SCHEDULE			
13.2 Roof & Walls Support (3")		96,700	SF
Production Rate	(1 crew)	2,200	SF/DAY
Duration		2.0	MONTHS
Contingency		25	%
Final Duration		2.5	MONTHS
Final Duration		11.0	WEEKS
NA Rock Bolts			
Assume Bolts Lengths are:		20.0	LF
Assume 1 bolt per:		100.0	SF
Total Length		19340.0	LF
Production Rate		400	LF/DAY
Duration		2.2	MONTHS
Contingency		25	%
Final Duration		2.8	MONTHS
Final Duration		12.1	WEEKS
EQUIPMENT/TRUCKING			
OFFSITE TRUCKS			
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;	25	TOTAL WEIGHT, TONS	
1lbs of reinforcement/s.y. of shotcrete	20	TONS/TRUCK	
	2	# OF TRUCKS	
CONCRETE TRUCKS			
	895	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	112	# OF TRUCKS FOR TASK	
	3	TRUCKS/DAY	

**Assumptions:**

Roof and Walls Support is 3" thick shotcrete  
Grout for rockbolts is included in shotcrete volume

**Roof and Walls Support:**

Process: Drill, Install Rock Bolts, Grout Bolts, Shotcrete Surface.  
Equipment: Track Drill, Support Truck, Flatbed Truck for rock bolts.  
Crew: 1 Driller, 3 Laborers, 1 Foreman, 1 Truck Driver.

Schedule: Activities are additive.

Crew	Quantity
Blauster	
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size 6  
Monthly Labor Cost \$67,500

### 13 Excavate Remainder of Cavern

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	2
Dozer, D10	
Drill, Tracked	3
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	4
Dump Truck, Semi-Trailer	
Excavator, 325	2
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	4
Fuel Truck / Support Truck	1
Generator - Diesel	2
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	40

**Duration:** 1.6 Months 7.1 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

13.0 MACHINE HALL SCHEDULE			
13.1-A Excavation Draft Tubes (El. -16, El. -36)		4,600	CY
Production Rate	(2 crews)	800	CY/DAY
Duration		0.3	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.4	WEEKS
<hr/>			
13.1-B Benching Excavation (El. -16, El. 18)		22,700	CY
Production Rate	(2-3 crews)	1,000	CY/DAY
Duration		1.0	MONTHS
Contingency		25	%
Final Duration		1.3	MONTHS
Final Duration		5.7	WEEKS
<hr/>			
EQUIPMENT/TRUCKING			
DUMP TRUCKS		27,300	TOTAL VOLUME, CY
		30	CY/TRUCK
		910	# OF TRUCKS FOR TASK
		33	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		4	REQUIRED # OF TRUCKS
<hr/>			
SEMIS		20	CY/TRUCK
		1,365	# OF TRUCKS FOR TASK
		40	TRUCKS/DAY

**Assumptions:**

Excavation Then Haul Offsite  
Survey Control

**Excavate Remainder of Cavern**

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drills, 2 Excavators, 2 Dozers, 4 FE Loaders, Dump Trucks, Semis, Water Truck, Support Truck.

Crew: 3 Drillers, 6 Blasters, 8 Equip Opr., 2 survey, 4 DT Drivers, 2 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

Crew	Quantity
Blafter	6
Carpenters	
Cement Finisher	
Driller	3
Electricians	
Equipment Operators	8
Grade Setter	
Foreman	1
Labor Foreman	1
Laborers	1
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	5
Welder	

Total Crew Size 27  
Monthly Labor Cost \$322,900

# 15 Excavate Transformer Gallery

<b>Client:</b>	Eagle Crest Energy	Project 080473	Page 1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date 1/21/2009	By NDM
		Checked	By
		Approved	By

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	2
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	3
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	40

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	2
Electricians	
Equipment Operators	5
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	1
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	4
Welder	

Total Crew Size 18  
 Monthly Labor Cost \$218,800

**Duration:** 2.7 Months 11.8 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

15.1 TRANSFORMER HALL EXCAVATION (D&B)			
SCHEDULE			
15.1-A Transformer Hall Excavation			30,900 CY
Production Rate	(2 crews)	800	CY/DAY
Duration		1.8	MONTHS
Contingency		25	%
Final Duration		2.2	MONTHS
Final Duration		9.7	WEEKS
15.1-B Nishe Excavation			2,700 CY
Production Rate	(1crew)	400	CY/DAY
Duration		0.3	MONTHS
Contingency		25	%
Final Duration		0.4	MONTHS
Final Duration		1.7	WEEKS
15.1-C Cable Gallery Excavation			700 CY
Production Rate	(1crew)	400	CY/DAY
Duration		0.1	MONTHS
Contingency		25	%
Final Duration		0.1	MONTHS
Final Duration		0.4	WEEKS
15.1-D A/C Gallery Excavation			100 CY
Production Rate	(1crew)	400	CY/DAY
Duration		0.0	MONTHS
Contingency		25	%
Final Duration		0.0	MONTHS
Final Duration		0.1	WEEKS
<b>EQUIPMENT/TRUCKING</b>			
DUMP TRUCKS		34,400	TOTAL VOLUME, CY
		30	CY/TRUCK
		1,147	# OF TRUCKS FOR TASK
		27	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		3	REQUIRED # OF TRUCKS
SEMIS		20	CY/TRUCK
		1,720	# OF TRUCKS FOR TASK
		40	TRUCKS/DAY

**Assumptions:**

Excavation Then Haul Offsite  
 Survey Control

**Excavate Transformer Gallery:**

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drills, 1 Excavators, 1 Dozer, 3 FE Loaders, Dump Trucks, Semis, Water Truck, Support Truck.

Crew: 2 Drillers, 4 Blasters, 5 Equip Opr., 2 survey, 3 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

## 16 Exc. Tailrace Surge Chamber

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	1
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	1
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	15

Crew	Quantity
Blafter	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	4
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	3
Welder	

Total Crew Size 16  
 Monthly Labor Cost \$188,600

**Duration:** 6.4 Months 27.8 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

12.6 D/S Surge Tank Construction (D&B)			
SCHEDULE			
NA Surge Tank Excavation (D&B)		19,000	CY
Production Rate	(1 crew)	300	CY/DAY
Duration	(Reduced Production - Limited Access)	2.9	MONTHS
Contingency		25	%
Final Duration		3.7	MONTHS
Final Duration		15.8	WEEKS
NA Roof & Walls Support (3")		105,000	SF
Production Rate	(1 crew)	2,200	SF/DAY
Duration		2.2	MONTHS
Contingency		25	%
Final Duration		2.8	MONTHS
Final Duration		11.9	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		19,000	TOTAL VOLUME, CY
		30	CY/TRUCK
		633	# OF TRUCKS FOR TASK
		10	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		1	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		6	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		1	# OF TRUCKS
SEMIS		20	CY/TRUCK
		950	# OF TRUCKS FOR TASK
		15	TRUCKS/DAY

**Assumptions:**

Excavation Then Haul Offsite  
 Survey Control

**Excavate Transformer Gallery:**

Process: Drill, Blast, Excavate, Load, Haul, Dump, Load, Haul offsite.

Equipment: Track Drill, 1 Excavators, 2 FE Loaders, Dump Truck, Semis, Water Truck, Support Truck.  
 Crew: 1 Driller, 2 Blasters, 3 Equip Opr., 2 survey, 1 DT Driver, 1 Water Truck Driver, 1 Support Driver.

Shotcrete Crew: 1 Forman, 2 Laborers, 1 CPT Driver.

Schedule: Activities are additive.

## 17 Excavate Cable Tunnel Shaft

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	1
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	3

Larger Model

**Duration:** 5.9 Months      25.4 Weeks

**CONSTANTS:**                      10 HR/DAY                      216.25 HRS/MONTH

15.1-E CABLE SHAFT EXCAVATION SCHEDULE			
NA Cable Shaft Excavation (D&B)			4,700 CY
Production Rate	(1 crew)		50 CY/DAY
Duration	(Low production - restricted work area)		4.3 MONTHS
Contingency			35 %
Final Duration			5.9 MONTHS
Final Duration			25.4 WEEKS
<b>EQUIPMENT/TRUCKING</b>			
<b>DUMP TRUCKS</b>		4,700	TOTAL VOLUME, CY
		30	CY/TRUCK
		157	# OF TRUCKS FOR TASK
		2	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		1	REQUIRED # OF TRUCKS
<b>SEMIS</b>		20	CY/TRUCK
		235	# OF TRUCKS FOR TASK
		3	TRUCKS/DAY

**Assumptions:**

Excavation Then Haul Offsite  
Survey Control

**Excavate Transformer Gallery:**

Process: Drill, Blast, Excavate, Crane Hoist, Load, Haul, Dump, Load, Haul offsite.  
Equipment: Track Drill, Excavator, Crane, FE Loader, Dump Truck, FE Loader, Semis, Support Truck.  
Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey, 1 DT Driver, 1 Support Driver.

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	
Labor Foreman	
Laborers	1
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size                      11  
Monthly Labor Cost                      \$134,600

## 18 Line and Pave Cable Tunnel

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	1
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	1
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	2
Daily Concrete Mixer Truck - 8 CY	1
Daily Semi Trailer Truck	

**Duration:** 10.1 Months 43.6 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

15.0 TRANSFORMER HALL			
SCHEDULE			
15.2-E Roof & Walls Support - Cable Shaft		56,900	SF
Production Rate (1 crew)		500	SF/DAY
Duration (Low production - restricted work area)		5.3	MONTHS
Contingency		25	%
Final Duration		6.6	MONTHS
Final Duration		28.5	WEEKS
NA Rock Bolts			
Assume Bolts Lengths are:		5.5	LF
Assume 1 bolt per:		45.0	SF
Total Length		6954	LF
Production Rate		200	LF/DAY
Duration (Low production - restricted work area)		1.6	MONTHS
Contingency		25	%
Final Duration		2.0	MONTHS
Final Duration		8.7	WEEKS
NA Ladders, Platforms, Cable Installation			
Total Length		1300	LF
Production Rate		50	LF/DAY
Duration		1.2	MONTHS
Contingency		25	%
Final Duration		1.5	MONTHS
Final Duration		6.5	WEEKS
EQUIPMENT/TRUCKING			
OFFSITE TRUCKS		36	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		2	# OF TRUCKS
CONCRETE TRUCKS		527	TOTAL VOLUME, CY
		8	CY/TRUCK
		66	# OF TRUCKS FOR TASK
		1	TRUCKS/DAY

**Assumptions:**

Roof and Walls Support is 3" thick shotcrete

Grout for rockbolts is included in shotcrete volume

**Roof and Walls Support:**

Process: Drill, Install Rock Bolts, Grout Bolts, Shotcrete Surface, Install Equipment.

Equipment: Track Drill, Hoist, Support Truck, Flatbed Truck for rock bolts, Pump.

Crew: 1 Driller, 3 Laborers, 1 Foreman, 1 Truck Driver.

Schedule: Activities are additive.

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	1
Welder	

Total Crew Size 6  
 Monthly Labor Cost \$67,500



**19 Penstock & Draft Tube Man.**

<b>Client:</b>	Eagle Crest Energy	<b>Project</b>	080473	<b>Page</b>	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	<b>Date</b>	1/21/2009	<b>By</b>	NDM
		<b>Checked</b>		<b>By</b>	
		<b>Approved</b>		<b>By</b>	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	2
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	3
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	3
Fuel Truck / Support Truck	1
Generator - Diesel	2
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	4
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	9
Daily Concrete Mixer Truck - 8 CY	50
Daily Semi Trailer Truck	40

Crew	Quantity
Blaster	4
Carpenters	
Cement Finisher	
Driller	2
Electricians	
Equipment Operators	5
Grade Setter	
Foreman	3
Labor Foreman	3
Laborers	9
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	8
Welder	
Total Crew Size	36
Monthly Labor Cost	\$417,400

**Duration:** 5.2 Months 22.5 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

9.0 PENSTOCK MANIFOLD SCHEDULE			
9.1 Manifold Tunnel Excavation (D&B)		7,400	CY
Production Rate	(2 crews)	800	CY/DAY
Duration		0.4	MONTHS
Contingency		25	%
Final Duration		0.5	MONTHS
Final Duration		2.3	WEEKS
9.2 Manifold Tunnel Prelining & Support (3", 75%)		2,400	SY
Production Rate	(2 crews)	500	SY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.2	WEEKS
9.3 Concrete Lining		1,800	CY
Production Rate	(2 crews)	400	CY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.1	WEEKS
9.4 Concrete Plug		10,700	CY
Production Rate	(1crew)	200	CY/DAY
Duration		2.5	MONTHS
Contingency		25	%
Final Duration		3.1	MONTHS
Final Duration		13.4	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		7,400	TOTAL VOLUME, CY
		30	CY/TRUCK
		247	# OF TRUCKS FOR TASK
		27	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		3	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		151	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		8	# OF TRUCKS
CONCRETE TRUCKS		12700	TOTAL VOLUME, CY
		8	CY/TRUCK
		1,588	# OF TRUCKS FOR TASK
		50	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		4	# OF TRUCKS
SEMSIS		20	CY/TRUCK
		370	# OF TRUCKS FOR TASK
		40	TRUCKS/DAY

11.0 DRAFT TUBE MANIFOLD SCHEDULE			
11.1 Manifold Tunnel Excavation (D&B)		7,400	CY
Production Rate	(2 crews)	800	CY/DAY
Duration		0.4	MONTHS
Contingency		25	%
Final Duration		0.5	MONTHS
Final Duration		2.3	WEEKS
11.2 Manifold Tunnel Prelining & Support (3", 75%)		2,400	SY
Production Rate	(2 crews)	500	SY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.2	WEEKS
11.3 Concrete Lining		1,600	CY
Production Rate	(2 crews)	400	CY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.2	MONTHS
Final Duration		1.0	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		7,400	TOTAL VOLUME, CY
		30	CY/TRUCK
		247	# OF TRUCKS FOR TASK
		27	LOADS/DAY (MAX.)
		1.0	CYCLE TIME (HRS)
		3	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		20	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		1	# OF TRUCKS
CONCRETE TRUCKS		1800	TOTAL VOLUME, CY
		8	CY/TRUCK
		225	# OF TRUCKS FOR TASK
		50	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		4	# OF TRUCKS
SEMSIS		20	CY/TRUCK
		370	# OF TRUCKS FOR TASK
		40	TRUCKS/DAY

**Assumptions:**  
 Excavation Then Haul Offsite  
 Survey Control  
 (Activities do not overlap, therefore use maximum of activities to find equipment and crew estimates)



## 21 First Stage Concrete

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	1
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	8
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	

Crew	Quantity
Blaister	
Carpenters	
Cement Finisher	2
Driller	
Electricians	
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	1
Laborers	9
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	3
Welder	

Total Crew Size 19  
 Monthly Labor Cost \$225,300

**Duration:** 5.5 Months 23.9 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

FIRST STAGE CONCRETE - MULTIPLE ITEMS SCHEDULE			
13.3-B Machine Hall (El.-16,El.-12)			2,700 CY
Production Rate	(1 crew)		200 CY/DAY
Duration			0.6 MONTHS
Contingency			25 %
Final Duration			0.8 MONTHS
Final Duration			3.4 WEEKS
13.3-C Machine Hall (El.-12,El.+9)			10,100 CY
Production Rate	(1 crew)		200 CY/DAY
Duration			2.3 MONTHS
Contingency			25 %
Final Duration			2.9 MONTHS
Final Duration			12.6 WEEKS
15.2-A Roof & Wall Support Transformer Hall			44,300 SF
Production Rate	(1 crew)		2,200 SF/DAY
Duration			0.9 MONTHS
Contingency			25 %
Final Duration			1.2 MONTHS
Final Duration			5.0 WEEKS
15.2-B Roof & Wall Support Nishe Excavation			2,500 SF
Production Rate	(1 crew)		500 SF/DAY
Duration (Low production - restricted work area)			0.2 MONTHS
Contingency			25 %
Final Duration			0.3 MONTHS
Final Duration			1.3 WEEKS
15.2-C Roof & Wall Support Cable Gallery			3,200 SF
Production Rate	(1 crew)		500 SF/DAY
Duration (Low production - restricted work area)			0.30 MONTHS
Contingency			25 %
Final Duration			0.37 MONTHS
Final Duration			1.6 WEEKS
15.2-D Roof & Wall Support A/C Gallery			100 SF
Production Rate	(1 crew)		500 SF/DAY
Duration (Low production - restricted work area)			0.01 MONTHS
Contingency			25 %
Final Duration			0.01 MONTHS
Final Duration			0.1 WEEKS
<b>EQUIPMENT/TRUCKING</b>			
OFFSITE TRUCKS		156	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		8	# OF TRUCKS
CONCRETE TRUCKS		13,264	TOTAL VOLUME, CY
		8	CY/TRUCK
		1,658	# OF TRUCKS FOR TASK
		25	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		2	# OF TRUCKS

**Assumptions:**

Process: Form, Pump, Finish.

Equipment: Concrete Trucks, Concrete Pump Trucks, 1 Water Truck, 1 Support Truck, Hoist Crane.

Crew: 1 Foreman, 1 Laborer Foreman, 8 Laborers, 2 Cement Finishers, 2 Steel Workers, 1 Water Truck Driver, 1 Support Driver, 2 CPT Drivers, 1 Crane Oper.

Schedule: Activities are additive.









## 27 Install Elec. Equip.

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	4
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 6.0 Months 26.0 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

INSTALL ELECTRICAL EQUIPMENT SCHEDULE			
NA Install Electrical Equipment (1300 MW)	1,300		MW
Production Rate	60		MW/WEEK
Duration	5.0		MONTHS
Contingency	20		%
Final Duration	6.0		MONTHS
Final Duration	26.0		WEEKS

**Assumptions:**

Equipment: Forklift, Welder, Air Compressor (tools), Support Truck, Generator.  
 Installation Crew: 1 Welder, 2 Electricians, 1 Equip Opr., 1 Foreman, 2 Laborers, 1 Support Truck Driver.

Crew	Quantity
Blauster	
Carpenters	
Cement Finisher	
Driller	
Electricians	2
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	1

Total Crew Size 8  
 Monthly Labor Cost \$107,200



## 28 Complete Concrete Work

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	1
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	1
Grout Pump/Plant	
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	10
Daily Concrete Mixer Truck - 8 CY	13
Daily Semi Trailer Truck	

Crew	Quantity
Blauster	
Carpenters	
Cement Finisher	2
Driller	
Electricians	
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	5
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	2
Welder	

Total Crew Size 15  
 Monthly Labor Cost \$187,200

**Duration:** 9.3 Months 40.3 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

COMPLETE CONCRETE WORK (2ND STAGE) - MULTIPLE ITEMS			
SCHEDULE			
13.3-D Machine Hall (El.9,El.19)			1,100 CY
Production Rate	(1 crew)		100 CY/DAY
Duration	(Half Production - Detailed Finishing)		0.5 MONTHS
Contingency			25 %
Final Duration			0.6 MONTHS
Final Duration			2.8 WEEKS
13.3-E Machine Hall (El.19,El.21)			1,900 CY
Production Rate	(1 crew)		100 CY/DAY
Duration	(Half Production - Detailed Finishing)		0.9 MONTHS
Contingency			25 %
Final Duration			1.1 MONTHS
Final Duration			4.8 WEEKS
13.3-F Machine Hall Slab (El.38)			1,000 CY
Production Rate	(1 crew)		100 CY/DAY
Duration	(Half Production - Detailed Finishing)		0.5 MONTHS
Contingency			25 %
Final Duration			0.6 MONTHS
Final Duration			2.5 WEEKS
13.3-G Machine Hall Walls (El.9,El.18)			500 CY
Production Rate	(1 crew)		100 CY/DAY
Duration	(Half Production - Detailed Finishing)		0.2 MONTHS
Contingency			25 %
Final Duration			0.3 MONTHS
Final Duration			1.3 WEEKS
13.3-H Machine Hall Walls (El.18,El.85)			5,100 CY
Production Rate	(1 crew)		100 CY/DAY
Duration	(Half Production - Detailed Finishing)		2.4 MONTHS
Contingency			25 %
Final Duration			2.9 MONTHS
Final Duration			12.8 WEEKS
13.3-I Machine Hall Roof			2,600 CY
Production Rate	(1 crew)		100 CY/DAY
Duration	(Half Production - Detailed Finishing)		1.2 MONTHS
Contingency			25 %
Final Duration			1.5 MONTHS
Final Duration			6.5 WEEKS
15.3 Transformer Hall Concrete Works			3,900 CY
Production Rate	(1 crew)		100 CY/DAY
Duration	(Half Production - Detailed Finishing)		1.8 MONTHS
Contingency			25 %
Final Duration			2.3 MONTHS
Final Duration			9.8 WEEKS
<b>EQUIPMENT/TRUCKING</b>			
OFFSITE TRUCKS		193	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		10	# OF TRUCKS
CONCRETE TRUCKS		16,100	TOTAL VOLUME, CY
		8	CY/TRUCK
		2,013	# OF TRUCKS FOR TASK
		13	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		1	# OF TRUCKS

**Assumptions:**

Process: Form, Pump, Finish.  
 Equipment: Concrete Trucks, Concrete Pump Truck, 1 Water Truck, 1 Support Truck, Hoist Crane.  
 Crew: 1 Foreman, 4 Laborers, 2 Cement Finishers, 2 Steel Workers, 1 Water Truck Driver, 1 Support Driver, 1 CPT Driver, 1 Crane Oper., 2 Survey  
 Schedule: Activities are additive.

## 29 Struc. & Archit. Construct.

<b>Client:</b>	Eagle Crest Energy	Project 080473	Page 1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date 1/21/2009	By NDM
		Checked	By
		Approved	By

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	1
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	1
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	2
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	2
Generator - Diesel	2
Grout Pump/Plant	1
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	1
Water Truck	
Welder and Generator Set	1
<b>Total Offsite Flatbed/Semi Trucks</b>	<b>43</b>
Daily Concrete Mixer Truck - 8 CY	3
Daily Semi Trailer Truck	18

Crew	Quantity
Blaster	2
Carpenters	4
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	2
Labor Foreman	
Laborers	5
Mechanics	1
Painter	2
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	2
Rigger	
Survey/Rodmen	2
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	2
Welder	1

Total Crew Size 30  
 Monthly Labor Cost \$390,100

**Duration:** 13.1 Months 64.5 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

STRUCTURAL & ARCHITECTURAL CONSTRUCTION SCHEDULE			
NA Structural & Architectural Construction			
Machine Hall Volume	144,000	CY	
Transformer Hall Volume	27,300	CY	
Total Struc. & Arch. Const. Volume	171,300	CY	
Production Rate	1,000	CY/DAY	
Duration	7.9	MONTHS	
Contingency	25	%	
Final Duration	9.9	MONTHS	
Final Duration	42.8	WEEKS	
13.5 Elevator Shaft Construction	1,250	LF	
Production Rate	50	LF/DAY	
Duration	1.2	MONTHS	
Contingency	25	%	
Final Duration	1.4	MONTHS	
Final Duration	6.3	WEEKS	
13.6 Miscellaneous Metal Works - Machine Hall			
Assumed Steel Weight	250	TONS	
Production Rate	20	TONS/DAY	
Duration	0.6	MONTHS	
Contingency	25	%	
Final Duration	0.7	MONTHS	
Final Duration	3.1	WEEKS	
NA Drainage Gallery Excavation - D&B	6,200	CY	
D&B Production Rate	200	CY/DAY	
Duration	1.4	MONTHS	
Contingency	25	%	
Final Duration	1.8	MONTHS	
Final Duration	7.8	WEEKS	
13.7 Drainage Gallery S&A Construction Volume	6,200	CY	
Production Rate	1,000	CY/DAY	
Duration	0.3	MONTHS	
Contingency	25	%	
Final Duration	0.4	MONTHS	
Final Duration	1.6	WEEKS	
13.6 Miscellaneous Steel - Transformer Hall			
Assumed Steel Weight	240	TONS	
Production Rate	20	TONS/DAY	
Duration	0.6	MONTHS	
Contingency	25	%	
Final Duration	0.7	MONTHS	
Final Duration	3.0	WEEKS	
<b>EQUIPMENT/TRUCKING</b>			
DUMP TRUCKS	6,200	TOTAL VOLUME, CY	
	30	CY/TRUCK	
	207	# OF TRUCKS FOR TASK	
	7	LOADS/DAY (MAX.)	
	1.0	CYCLE TIME (HRS)	
	1	REQUIRED # OF TRUCKS	
CONCRETE TRUCKS (Elevator Construction)	463	TOTAL VOLUME, CY	
	8	CY/TRUCK	
	58	# OF TRUCKS FOR TASK	
	3	TRUCKS/DAY	
OFFSITE FLATBED SEMIS (MISC. METAL)	490	TOTAL WEIGHT, TONS	
	20	TONS/TRUCK	
	25	# OF TRUCKS FOR TASK	
	7	TRUCKS/DAY	
OFFSITE FLATBED SEMIS (STRUCT. & ARCH. WORK) (assume 1 ton of materials per 500 CY of Volume)	355	TOTAL WEIGHT, TONS	
	20	TONS/TRUCK	
	18	# OF TRUCKS FOR TASK	
	1	TRUCKS/DAY	
SEMIS - DUMP	20	CY/TRUCK	
	310	# OF TRUCKS FOR TASK	
	10	TRUCKS/DAY	

**Assumptions:**

Structural & Architectural work consists of interior walls (i.e. wood, alum., drywall, offices, restrooms, etc.)  
 Excavation Then Haul Offsite  
 Survey Control

**Structural, Architectural, & Misc. Metal Work:**

Equipment: Crane Hoist, Air Compressor, Generator, Flatbed Semis, Fork Lifts, Support Truck.  
 Crew: 1 Equip. Oper., 2 Foremans, 4 Carpenters, 4 Laborers, 2 Painters, 2 Plumbers, 1 Welder, 2 Steel Workers.

**Elevator & Drainage Gallery Construction:**

Process: Drill, Blast, Excavate, Crane Hoist, Load, Haul, Dump, Load, Haul offsite; Shotcrete.  
 Equipment: Track Drill, Excavator, Crane, FE Loader, Dump Truck, FE Loader, Semis; Grout Pump, Support Truck, Water Pump.  
 Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 2 survey, 1 DT Driver; Shotcrete/Concrete: 2 Laborers, 1 Forman, 1 Support Driver.  
 Schedule: Activities are additive.



### 33 Complete Elec. Const.

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	2
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	2
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	5
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 13.4 Months 57.9 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

COMPLETE ELECTRICAL CONSTRUCTION SCHEDULE		
NA Complete Electrical Construction		
Machine Hall Volume	144,000	CY
Transformer Hall Volume	27,300	CY
Total Electrical Const. Volume	171,300	CY
Production Rate	800	CY/DAY
Duration	9.9	MONTHS
Contingency	25	%
Final Duration	12.4	MONTHS
Final Duration	53.5	WEEKS
13.5 Cable Shaft Electrical Construction		
Production Rate	75	LF/DAY
Duration	0.8	MONTHS
Contingency	25	%
Final Duration	1.0	MONTHS
Final Duration	4.3	WEEKS

**Assumptions:**

Completing electrical work consists of wiring lighting, power outlets, controls systems, IT requirements, etc.  
 Equipment: Fork Lift, Air Compressor, Generator, Flatbed Trucks, Semis, Support Truck.  
 Crew: 1 Equip. Oper., 4 Electricians, 1 Foreman, 2 Laborers.

Schedule: Activities are additive.

Crew	Quantity
Blastrer	
Carpenters	
Cement Finisher	
Driller	
Electricians	4
Equipment Operators	1
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 8  
 Monthly Labor Cost \$109,600



## 35 Construct Upper Res Dams

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	2
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	4
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	4
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	5
Dump Truck, Off-Highway, 34 Ton	4
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	2
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	2
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	2
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Tools

**Duration:** 8.4 Months 36.4 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

4.0 UPPER RESERVOIR SADDLE DAMS			
SCHEDULE			
4.1 South Saddle Dam		218,400	CY
Production Rate		1,500	CY/DAY
Duration		6.7	MONTHS
Contingency		25	%
Final Duration		8.4	MONTHS
Final Duration		36.4	WEEKS
4.2 West Saddle Dam		72,100	CY
Production Rate		1,500	CY/DAY
Duration		2.2	MONTHS
Contingency		25	%
Final Duration		2.8	MONTHS
Final Duration		12.0	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS (for aggregate material, 90%)		261,450	TOTAL VOLUME, CY
(End Dump 15 Ton)		15	CY/TRUCK
		17,430	# OF TRUCKS FOR TASK
		100	LOADS/DAY (MAX.)
(From processed material stockpile onsite, to batch plant)		0.50	CYCLE TIME (HRS)
		5	REQUIRED # OF TRUCKS
CONCRETE TRUCKS (assume 10% of material)		29,050	TOTAL VOLUME, CY
		8	CY/TRUCK
		3,631	# OF TRUCKS FOR TASK
		38	TRUCKS/DAY
DUMP TRUCKS RCC MATERIAL		290,500	TOTAL VOLUME, CY
(End Dump 34 Ton)		30	CY/TRUCK
		9,683	# OF TRUCKS FOR TASK
		100	LOADS/DAY (MAX.)
(From batch plant to dam site)		0.33	CYCLE TIME (HRS)
		4	REQUIRED # OF TRUCKS

**Assumptions:**

South and West dams will be constructed concurrently, therefore, equipment and labor is additive for this task.  
Survey Control

**Upper Reservoir Dams:**

Process: Haul Materials, Mix Batch, Haul to Dam Site, Place, Spread, Vibratory Compaction.  
Equipment: Dump Trucks (15,34 ton), 2 FE Loaders, 4 Dozers, 2 Graders, 4 Compactors, Water Trucks, Support Trucks.  
Crew: 12 Equip Opr., 4 Laborers, 4 Carpenters, 2 survey, 9 DT Drivers, 2 Foreman, 2 Water Truck Driver, 2 Support Driver, 1 Mechanics.  
Schedule: Activities are additive.

Crew	Quantity
Blastrer	
Carpenters	4
Cement Finisher	
Driller	
Electricians	
Equipment Operators	12
Grade Setter	
Foreman	2
Labor Foreman	
Laborers	6
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	11
Welder	

form work

Total Crew Size 38  
Monthly Labor Cost \$464,700

## 36 Move Unstable Soil LR

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	2
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	1
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 12.7 Months 55.1 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

MOVE UNSTABLE SOIL - LOWER RESERVOIR			
SCHEDULE			
16.1 Platform Excavation		661,000	CY
Excavator Hourly Production Rate		300	CY/HR
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.			
# of Excavators		1	
Production Rate		3,000	CY/DAY
Duration		10.2	MONTHS
Contingency		25	%
Final Duration		12.7	MONTHS
Final Duration		55.1	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		330,500	TOTAL VOLUME, CY
(assume 50% moved by trucks, 50% moved by equipment)		30	CY/TRUCK
		11,017	# OF TRUCKS FOR TASK
		100	LOADS/DAY (MAX.)
		0.50	CYCLE TIME (HRS)
		5	REQUIRED # OF TRUCKS

**Assumptions:**

Standard Excavation Haul & Dump Onsite  
Survey Control

50% of material moved by Dozers & Loaders, other 50% loaded onto dump trucks and hauled to onsite location.

**Move Unstable Soil Lower Reservoir:**

Process: Excavate, Load, Haul, Dump.

Equipment: 1 Excavator, 1 Grader, 2 Dozers, 2 FE Loaders, Dump Trucks, Water Truck, Support Truck.

Crew: 6 Equip Opr., 3 Laborers, 2 survey, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver.

Crew	Quantity
Blaister	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	6
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	4
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	6
Welder	

Total Crew Size 19  
Monthly Labor Cost \$227,700

### 37 Line Upper Res.

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	1
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	10
Dump Truck, Semi-Trailer	
Excavator, 325	2
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	2
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaister	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	6
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	11
Welder	

Total Crew Size 23  
 Monthly Labor Cost \$270,300

**Duration:** 3.7 Months 27.4 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

LINE UPPER RESERVOIR SCHEDULE			
NA Upper Reservoir Lining (Bottom 3rd of reservoir)	385,587		SY
Lining Depth	3		FT
Total Lining Volume	385,587		CY
Excavator Hourly Production Rate	300		CY/HR
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.			
# of Excavators	2		
Production Rate	6,000		CY/DAY
Duration	3.0		MONTHS
Contingency	25		%
Final Duration	3.7		MONTHS
Final Duration	16.1		WEEKS
NA Compaction of Upper Reservoir Lining	385,587		SY
Compactor Hourly Production Rate	847		CY/HR
Assume: Drum Width = 84", Lift = 12", Passes = 6, V = 4mph			
# of Compactors	1		
Production Rate	8,470		CY/DAY
Duration	2.1		MONTHS
Contingency	25		%
Final Duration	2.6		MONTHS
Final Duration	11.4		WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS	385,587		TOTAL VOLUME, CY
	30		CY/TRUCK
	12,853		# OF TRUCKS FOR TASK
	200		LOADS/DAY (MAX.)
	0.50		CYCLE TIME (HRS)
	10		REQUIRED # OF TRUCKS

**Assumptions:**

Standard Excavation Haul & Dump Onsite  
 Survey Control

**Line Upper Reservoir:**

Process: Excavate, Load, Haul, Dump, Compact.  
 Equipment: 2 Excavators, 1 Dozer, 1 Compactor, 2 FE Loaders, Dump Trucks, Water Truck, Support Truck.  
 Crew: 6 Equip Opr., 2 Laborers, 10 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver, 2 survey.

Schedule: Activities are additive.





### 39 Construct IO Struc. Lower

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	4
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
<b>Total Offsite Flatbed/Semi Trucks</b>	<b>9</b>
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	20

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	9
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	7
Welder	

Total Crew Size 26  
 Monthly Labor Cost \$297,600

**Duration:** 4.1 Months 17.8 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

CONSTRUCT LOWER I/O STRUCTURE SCHEDULE			
16.3 Intake Structure Excavation		13,900	CY
Excavator Hourly Production Rate		225	CY/HR
Assume: cycle time = 40 sec, 3.0 cy bucket, 83% eff.			
# of Excavators		1	
Production Rate		2,250	CY/DAY
Duration		0.3	MONTHS
Contingency		25	%
Final Duration		0.4	MONTHS
Final Duration		1.5	WEEKS
NA Intake Structure Rock Excavation (D&B) (20%)		2,780	CY
Production Rate	(1 crew)	400	CY/DAY
Duration		0.3	MONTHS
Contingency		25	%
Final Duration		0.4	MONTHS
Final Duration		1.7	WEEKS
16.2 Access Tunnel Portal Concrete		180	CY
Production Rate	(1 crew)	200	CY/DAY
Duration		0.0	MONTHS
Contingency		25	%
Final Duration		0.1	MONTHS
Final Duration		0.2	WEEKS
16.4 Intake Structure Concrete		6,400	CY
Production Rate	(1 crew)	200	CY/DAY
Duration		1.5	MONTHS
Contingency		25	%
Final Duration		1.8	MONTHS
Final Duration		8.0	WEEKS
16.5 Trashracks, Misc. Metals		100	TONS
Assumed Unit Weight of Steel		475	LBS/CF
Area		5,040	SQ FT
Thickness		6	INCHES
Percent Openings		85	%
Unit Weight		35.6	LBS/SQ FT
Production Rate		200	SQ FT/DAY
Duration		1.2	MONTHS
Contingency		25	%
Final Duration		1.5	MONTHS
Final Duration		6.3	WEEKS
<b>EQUIPMENT/TRUCKING</b>			
DUMP TRUCKS		13,900	TOTAL VOLUME, CY
		30	CY/TRUCK
		463	# OF TRUCKS FOR TASK
		75	LOADS/DAY (MAX.)
		0.50	CYCLE TIME (HRS)
		4	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		179	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		9	# OF TRUCKS
SEMIS		20	CY/TRUCK
		139	# OF TRUCKS FOR TASK
		20	TRUCKS/DAY
CONCRETE TRUCKS		6,580	TOTAL VOLUME, CY
		8	CY/TRUCK
		823	# OF TRUCKS FOR TASK
		25	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		2	# OF TRUCKS

**Assumptions:**

Standard Excavation Haul & Dump Onsite  
 Rock Excavation Haul Offsite  
 Survey Control

**Lower Reservoir I/O Structure:**

Process: Excavate, Load, Haul, Dump; Drill, Blast, Excavate, Load, Haul offsite.

Equipment: Track Drill, 1 Excavator, 1 Dozers, 1 FE Loader, Dump Trucks, Semis, CP Trucks, Water Truck, Support Truck, Crane.

Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 8 Laborers, 2 survey, 4 DT Drivers, 1 Foreman, 1 Water Truck Driver, 2 CPT Drivers, 1 Support Driver.

Schedule: Activities are additive.

## 40 Construct IO Struc. Upper

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	2
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
<b>Total Offsite Flatbed/Semi Trucks</b>	
Daily Concrete Mixer Truck - 8 CY	25
Daily Semi Trailer Truck	20

Crew	Quantity
Blaster	2
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	9
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	8
Welder	

Total Crew Size 27  
 Monthly Labor Cost \$308,300

**Duration:** 3.9 Months 16.8 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

CONSTRUCT UPPER I/O STRUCTURE SCHEDULE			
4.3.1 Intake Structure Excavation		12,000	CY
Excavator Hourly Production Rate		299	CY/HR
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.			
# of Excavators		1	
Production Rate		2,990	CY/DAY
Duration		0.2	MONTHS
Contingency		25	%
Final Duration		0.2	MONTHS
Final Duration		1.0	WEEKS
NA Intake Structure Rock Excavation (D&B) (20%)		2,400	CY
Production Rate	(1 crew)	400	CY/DAY
Duration		0.3	MONTHS
Contingency		25	%
Final Duration		0.3	MONTHS
Final Duration		1.5	WEEKS
4.3.2 Intake Structure Concrete		6,400	CY
Production Rate	(1 crew)	200	CY/DAY
Duration		1.5	MONTHS
Contingency		25	%
Final Duration		1.8	MONTHS
Final Duration		8.0	WEEKS
16.5 Trashracks, Misc. Metals		100	TONS
Assumed Unit Weight of Steel		475	LBS/CF
Area		5,040	SQ FT
Thickness		6	INCHES
Percent Openings		85	%
Unit Weight		35.6	LBS/SQ FT
Production Rate		200	SQ FT/DAY
Duration		1.2	MONTHS
Contingency		25	%
Final Duration		1.5	MONTHS
Final Duration		6.3	WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS		12,000	TOTAL VOLUME, CY
		30	CY/TRUCK
		400	# OF TRUCKS FOR TASK
		100	LOADS/DAY (MAX.)
		0.50	CYCLE TIME (HRS)
		5	REQUIRED # OF TRUCKS
OFFSITE TRUCKS		177	TOTAL WEIGHT, TONS
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;		20	TONS/TRUCK
1lbs of reinforcement/s.y. of shotcrete		9	# OF TRUCKS
SEMIS		20	CY/TRUCK
		120	# OF TRUCKS FOR TASK
		20	TRUCKS/DAY
CONCRETE TRUCKS		6,400	TOTAL VOLUME, CY
		8	CY/TRUCK
		800	# OF TRUCKS FOR TASK
		25	TRUCKS/DAY
CONCRETE PUMP TRUCKS	(15 TRUCKS)-->	120	CY/DAY
		2	# OF TRUCKS

**Assumptions:**

Standard Excavation Haul & Dump Onsite  
 Rock Excavation Haul Offsite  
 Survey Control

**Upper Reservoir I/O Structure:**

Process: Excavate, Load, Haul, Dump; Drill, Blast, Excavate, Load, Haul offsite.

Equipment: Track Drill, 1 Excavator, 1 Dozers, 1 FE Loader, Dump Trucks, Semis, CP Trucks, Water Truck, Support Truck, Crane.

Crew: 1 Driller, 2 Blasters, 4 Equip Opr., 8 Laborers, 2 survey, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 2 CPT Drivers, 1 Support Driver.

Schedule: Activities are additive.

## 41 Switchyard Exc.

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	1
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 3.1 Months 13.3 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

SWITCHYARD EXCAVATION SCHEDULE			
NA Switchyard Excavation	107,860		CY
Excavation Depth	5		FT
Excavator Hourly Production Rate	299		CY/HR
Assume: cycle time = 30 sec, 3.0 cy bucket, 83% eff.			
# of Excavators	1		
Production Rate	2,988		CY/DAY
Duration	1.7		MONTHS
Contingency	25		%
Final Duration	2.1		MONTHS
Final Duration	9.0		WEEKS
NA Transfer Station Grading	20,370		CY
Production Rate	1,200		CY/DAY
Duration	0.8		MONTHS
Contingency	25		%
Final Duration	1.0		MONTHS
Final Duration	4.2		WEEKS
EQUIPMENT/TRUCKING			
DUMP TRUCKS	107,860		TOTAL VOLUME, CY
(Assume haul and dump onsite)	30		CY/TRUCK
	3,595		# OF TRUCKS FOR TASK
	100		LOADS/DAY (MAX.)
	0.50		CYCLE TIME (HRS)
	5		REQUIRED # OF TRUCKS

**Assumptions:**

Standard Excavation Haul & Dump Onsite

**Upper Reservoir I/O Structure:**

Process: Excavate, Load, Haul, Dump, Grading.

Equipment: 1 Excavator, 1 Dozers, 1 FE Loader, Dump Trucks, Water Truck, Support Truck.

Crew: 3 Equip Opr., 2 Laborers, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver.

Schedule: Activities are additive.

Crew	Quantity
Blaister	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	3
Welder	

Total Crew Size 10  
 Monthly Labor Cost \$118,500

## 42 Switchyard Foundations

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	1
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	1
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	1
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	5
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydrosed Sprayer, Truck Mounted	
Grader, H14	1
Pile Driver	
Pump Truck - Concrete	1
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	1
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	1
Daily Concrete Mixer Truck - 8 CY	2
Daily Semi Trailer Truck	

Crew	Quantity
Blauster	
Carpenters	
Cement Finisher	
Driller	1
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	3
Welder	

Total Crew Size 11  
 Monthly Labor Cost \$129,100

**Duration:** 4.1 Months 17.6 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

SWITCHYARD FOUNDATIONS			
SCHEDULE			
NA Switchyard Foundations (assume peirs)			
Foundations Area (assume 5% of area)	27,500	SQ FT	
Area per peir	50	SQ FT	
Peir Depth	30	FT	
Peir Diameter	1	FT	
Number of Peirs	552	#	
Production Rate	10	PEIRS/DAY	
Duration	2.6	MONTHS	
Contingency	25	%	
Final Duration	3.2	MONTHS	
Final Duration	13.8	WEEKS	
NA Gravel Base Placement			
Production Rate	1,500	CY/DAY	
Duration	0.3	MONTHS	
Contingency	25	%	
Final Duration	0.4	MONTHS	
Final Duration	1.7	WEEKS	
NA Compaction of Gravel Base (assume 3' thick)			
Compactor Hourly Production Rate	120	CY/HR	
Assume: Drum Width = 50", Lift = 4", Passes = 6, V = 4mph			
# of Compactors	1		
Production Rate	1,204	CY/DAY	
Duration	0.4	MONTHS	
Contingency	25	%	
Final Duration	0.5	MONTHS	
Final Duration	2.1	WEEKS	
EQUIPMENT/TRUCKING			
DUMP TRUCKS (gravel base)			
TOTAL VOLUME, CY	10,185		
CY/TRUCK	30		
# OF TRUCKS FOR TASK	340		
LOADS/DAY (MAX.)	50		
CYCLE TIME (HRS)	1.0		
REQUIRED # OF TRUCKS	5		
OFFSITE TRUCKS			
TOTAL WEIGHT, TONS	6		
Assume 2lbs/ft of rebar/rockbolts; 12ft of rebar/c.y. of conc;			
TONS/TRUCK	20		
1lbs of reinforcement/s.y. of shotcrete			
# OF TRUCKS	1		
CONCRETE TRUCKS			
TOTAL VOLUME, CY	482		
CY/TRUCK	8		
# OF TRUCKS FOR TASK	60		
TRUCKS/DAY	2		
CONCRETE PUMP TRUCKS			
(15 TRUCKS)-->	120	CY/DAY	
# OF TRUCKS	1		

**Assumptions:**  
 Process: Drill and Pour Peirs, Place Gravel Base, Compact Gravel Base.  
 Equipment: 1 Track Drill, 1 Dozer, 1 Grader, 1 Vibro. Compactor, Dump Trucks, Conc. Pump Truck, Water Truck, Support Truck.  
 Crew: 1 Driller, 3 Equip Opr., 2 Laborers, 5 DT Driver, 1 Foreman, 1 Water Truck Driver, 2 CPT Driver, 1 Support Driver.

Schedule: Activities are additive.

## 43 Switchyard Structures

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	1
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	2
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	1
Total Offsite Flatbed/Semi Trucks	10
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 1.5 Months      6.4 Weeks

**CONSTANTS:**      10 HR/DAY      216.25 HRS/MONTH

SWITCHYARD STRUCTURES SCHEDULE			
<b>NA Switchyard Large Structures</b>			
Number of Structures	6	#	
Assumed Structure Height	100	FT	
Production Rate	50	FT/DAY	
Duration	0.6	MONTHS	
Contingency	25	%	
Final Duration	0.7	MONTHS	
Final Duration	3.0	WEEKS	
<b>NA Switchyard Small Structures</b>			
Number of Structures	6	#	
Assumed Structure Height	30	FT	
Production Rate	50	FT/DAY	
Duration	0.2	MONTHS	
Contingency	25	%	
Final Duration	0.2	MONTHS	
Final Duration	0.9	WEEKS	
<b>15.5-C Switchyard Fencing</b>			
Production Rate	3,200	LF	
Duration	0.5	MONTHS	
Contingency	15	%	
Final Duration	0.6	MONTHS	
Final Duration	2.5	WEEKS	

**Assumptions:**

Equipment: 1 Crane, 1 Flatbed Truck, 2 Support Trucks, 1 Forklift, Generator, Welder.  
 Crew: 1 Crane Opr., 1 Equip. Opr., 2 Laborers, 2 Steel Workers, 1 Foreman, 2 Welders.  
 Schedule: Activities are additive.

Crew	Quantity
Blafter	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	2
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	2
Steel Worker Foreman	
Truck Drivers	
Welder	2

Total Crew Size      9  
 Monthly Labor Cost      \$131,500



## 45 Trans. line stringing

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	2
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	1
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	2
Generator - Diesel	
Grout Pump/Plant	
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	1
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 4.0 Months 17.2 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

TRANSMISSION LINE STRINGING SCHEDULE			
NA Transmission Line Stringing			
Transmission Line Length	10	MILES	
# of Lines	8	#	
Sag Factor	1.30		
Total Line Length	549,200	FT	
Production Rate	8,000	FT/DAY	
Duration	3.2	MONTHS	
Contingency	25	%	
Final Duration	4.0	MONTHS	
Final Duration	17.2	WEEKS	

**Assumptions:**

Equipment: 2 Cranes, 1 Flatbed Truck, 2 Support Truck, 1 Forklift.  
Crew: 3 Equip. Opr., 3 Laborers, 1 Foreman.

Crew	Quantity
Blafter	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	3
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7  
Monthly Labor Cost \$86,600





## 47 Inst. H2O Supply Pipe & RO S

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	1
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	1
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	5
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	1
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	1
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	1
<b>Total Offsite Flatbed/Semi Trucks</b>	<b>208</b>
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	4
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	3
Mechanics	
Painter	
Pile Driver	
Pipe Foreman	1
Pipe Layer	2
Plumber	
Rigger	
Survey/Rodmen	2
Steel Worker	
Steel Worker Foreman	
Truck Drivers	6
Welder	

Total Crew Size 19  
 Monthly Labor Cost \$233,600

**Duration:** 6.7 Months 29.2 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

INSTALL WATER SUPPLY LINE SCHEDULE		
NA Pipeline Excavation		
Excavation Length	75,000	FT
Excavation Unit Volume	1.6	CY/FT
(assume 30 Steel pipe, 10,000 gpm, 3' Backfill)		
Excavation Total Volume	120,000	CY
Excavator Hourly Production Rate	200	LCY/HR
# of Excavators	1	
Production Rate	2,000	CY/DAY
Duration	2.8	MONTHS
Contingency	25	%
Final Duration	3.5	MONTHS
Final Duration	15.0	WEEKS
NA Pipeline Bedding Material (25% of Backfill)		
Production Rate	1,000	CY/DAY
Duration	1.2	MONTHS
Contingency	25	%
Final Duration	1.5	MONTHS
Final Duration	6.4	WEEKS
Lag from Excavation	2.0	WEEKS
Maximum Duration	8.4	WEEKS
NA Pipeline Installation		
Production Rate	75,000	FT
Duration	1,000	FT/DAY
Contingency	3.5	MONTHS
Final Duration	25	%
Final Duration	4.3	MONTHS
Final Duration	18.8	WEEKS
Lag from Excavation	4.0	WEEKS
Maximum Duration	22.8	WEEKS
NA Compaction Pipeline (85% of Exc.)		
Compactor Hourly Production Rate	102,000	CY
Assume: Drum Width = 50", Lift = 4", Passes = 6, V = 4mph	120	CY/HR
# of Compactors	1	
Production Rate	1,204	CY/DAY
Duration	3.9	MONTHS
Contingency	25	%
Final Duration	4.9	MONTHS
Final Duration	21.2	WEEKS
Lag from Installation	4.0	WEEKS
Maximum Duration (incl. this lag + install lag)	29.2	WEEKS
<b>EQUIPMENT/TRUCKING</b>		
DUMP TRUCKS (bedding material onsite)	25,500	TOTAL VOLUME, CY
(Assume bedding material is 25% of backfill)	15	CY/TRUCK
	1,700	# OF TRUCKS FOR TASK
	80	LOADS/DAY (MAX.)
	0.50	CYCLE TIME (HRS)
	5	REQUIRED # OF TRUCKS
OFFSITE SEMIS (pipe material)	360	LF/TRUCK
(Assume 40' sticks, 9 per truck)	208	# OF TRUCKS FOR TASK
	3	TRUCKS/DAY

**Assumptions:**

**Upper Reservoir I/O Structure:**

Process: Excavate, Place Bedding, Install Pipe, Backfill, Compact.

Equipment: 1 Excavator, 1 Dozers, 1 FE Loader, 1 Sheepsfoot Compactor, Dump Trucks, Water Truck, Support Truck, Welder.

Crew: 4 Equip Opr., 2 Laborers, 5 DT Drivers, 1 Foreman, 1 Water Truck Driver, 1 Support Driver, 1 Pipe

Forman, 2 Pipe Layers, 2 Survey.

Schedule: Activities are additive.

## 48 Reservoir Filling

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	1
Generator - Diesel	
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 48.0 Months 207.6 Weeks

**CONSTANTS:** 20 HR/DAY 216.25 HRS/MONTH

RESERVOIR FILLING SCHEDULE			
NA Reservoir Filling			
Reservoirs Active Storage	17,700	AC-FT	
Upper Reservoir Inactive Storage	2,300	AC-FT	
Lower Reservoir Inactive Storage	4,200	AC-FT	
Total Storage	24,200	AC-FT	
Annual Seepage	1,628	AC-FT	
Annual Evaporation	1,763	AC-FT	
Pumping Rate	6,000	GPM	
Final Duration (From Reservoir Filling Calculations, attached)	48.0	MONTHS	
Final Duration	207.6	WEEKS	

Assumptions:  
 Equipment: Support Truck.  
 Crew: 1 Equip Opr., 1 Laborer, 1 Mechanic.

Crew	Quantity
Blauster	
Carpenters	
Cement Finisher	
Driller	
Electricians	
Equipment Operators	1
Grade Setter	
Foreman	
Labor Foreman	
Laborers	1
Mechanics	1
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 3  
 Monthly Labor Cost \$38,000

## 49 U 1 START

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 3.1 Months 13.4 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

**UNIT 1 START-UP**

**Assumptions:**

Process: Start-up involves inspections and testing of all electrical and mechanical equipment prior to unit initiation.

Equipment: Air Compressor, Generator.

Crew: 3 Electricians, 3 Mechanics, 1 Foreman.

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7  
 Monthly Labor Cost \$101,500

# 51 U 2 START

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 2.8 Months 12.0 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

**UNIT 2 START-UP**

**Assumptions:**

Process: Start-up involves inspections and testing of all electrical and mechanical equipment prior to unit initiation.

Equipment: Air Compressor, Generator.

Crew: 3 Electricians, 3 Mechanics, 1 Foreman.

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7  
 Monthly Labor Cost \$101,500

## 53 U 3 START

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 2.8 Months 12.0 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

**UNIT 3 START-UP**

**Assumptions:**

Process: Start-up involves inspections and testing of all electrical and mechanical equipment prior to unit initiation.

Equipment: Air Compressor, Generator.

Crew: 3 Electricians, 3 Mechanics, 1 Foreman.

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7  
 Monthly Labor Cost \$101,500

## 55 U 4 START

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	
Generator - Diesel	1
Grout Pump/Plant	
Hydrosed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 2.8 Months 12.0 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

**UNIT 4 START-UP**

**Assumptions:**

Process: Start-up involves inspections and testing of all electrical and mechanical equipment prior to unit initiation.

Equipment: Air Compressor, Generator.

Crew: 3 Electricians, 3 Mechanics, 1 Foreman.

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	
Truck Drivers	
Welder	

Total Crew Size 7  
 Monthly Labor Cost \$101,500

## 57 FINISH PROJECT

<b>Client:</b>	Eagle Crest Energy	Project	080473	Page	1
<b>Subject:</b>	Eagle Mountain Construction Schedule and Equipment	Date	1/21/2009	By	NDM
		Checked		By	
		Approved		By	

EQUIPMENT	Quantity
<b>On Site</b>	
Air Compressor	1
Backhoe / Front End Loader, Wheeled	
Backhoe, Tracked	
Chipper, Wood	
Compactor, Sheepsfoot, Self-Propelled	
Compactor, Vibratory, Self-Propelled	
Concrete Pump	
Crane - 40 Ton	
Crane - 70 Ton	
Dozer, D5	
Dozer, D6	
Dozer, D8	
Dozer, D10	
Drill, Tracked	
Dump Truck, End Dump, 15 Ton	
Dump Truck, Off-Highway, 34 Ton	
Dump Truck, Semi-Trailer	
Excavator, 325	
Forklift, Rough Terrain	
Front End Loader, Tracked	
Front End Loader, Wheeled	
Fuel Truck / Support Truck	3
Generator - Diesel	1
Grout Pump/Plant	
Hydroseed Sprayer, Truck Mounted	
Grader, H14	
Pile Driver	
Pump Truck - Concrete	
Powder Truck	
Scraper, Self-propelled, 21 CY	
Truck, Flatbed	
Tunnel Rig (TBM)	
Water Pump, Diesel	
Water Truck	
Welder and Generator Set	
Total Offsite Flatbed/Semi Trucks	
Daily Concrete Mixer Truck - 8 CY	
Daily Semi Trailer Truck	

**Duration:** 2.8 Months 12.0 Weeks

**CONSTANTS:** 10 HR/DAY 216.25 HRS/MONTH

**FINISH PROJECT**

**Assumptions:**

Finish Project involves final inspections and testing of all major electrical and mechanical equipment, final tunnel and I/O structures inspections, and all other ancillary structures and equipment inspections and testing.  
 Equipment: 3 Support Trucks, Air Compressor, Generator.  
 Crew: 3 Electricians, 3 Mechanics, 1 Steel Worker Foreman, 2 Laborers, 1 Foreman.

Crew	Quantity
Blaster	
Carpenters	
Cement Finisher	
Driller	
Electricians	3
Equipment Operators	
Grade Setter	
Foreman	1
Labor Foreman	
Laborers	2
Mechanics	3
Painter	
Pile Driver	
Pipe Foreman	
Pipe Layer	
Plumber	
Rigger	
Survey/Rodmen	
Steel Worker	
Steel Worker Foreman	1
Truck Drivers	
Welder	

Total Crew Size 10  
 Monthly Labor Cost \$140,700



**TBM Advancement Rates - Lookup Table**

Type A	120	ft/day
Type B	95	ft/day
Type C	45	ft/day

**D&B Advancement Rates - Lookup Table**

<b>D&amp;B Rate Reduction Factor (%) =</b>		<b>25</b>
Type A	37	ft/day
Type B	32	ft/day
Type C	17	ft/day

**Upper Pressure Tunnel**

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	500	500	B	Granite	TBM	95	5	5
500	1500	1000	C	Quartzite	TBM	45	22	27
1500	2500	1000	C	Schistose meta-arkose	TBM	45	22	50
2500	3000	500	C	Quartzite	TBM	45	11	61
3000	4000	1000	C	Schistose meta-arkose	TBM	45	22	83
<b>Total = 4000 ft</b>						<b>Total =</b>	<b>83</b>	<b>16.7 weeks</b>
						<b>Contingency (%) =</b>	<b>25</b>	
						<b>Estimated Total Construction Duration =</b>	<b>104</b>	<b>20.8 weeks</b>

Original Construction Schedule Estimate

Duration = 22.2 weeks  
Length = 4000 ft  
Advancement Rate = 36 ft/day

Calc. Advancement Rate = 39 ft/day

**Vertical Shaft**

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	300	300	B	Granite	D&B	32	9	9
300	600	300	B	Granite	D&B	32	9	19
600	900	300	B	Granite	D&B	32	9	28
900	1200	300	C	Schistose meta-arkose	D&B	17	18	46
1200	1398	198	C	Schistose meta-arkose	D&B	17	12	58
<b>Total = 1398 ft</b>						<b>Total =</b>	<b>58</b>	<b>11.6 weeks</b>
						<b>Contingency (%) =</b>	<b>50</b>	
						<b>Estimated Total Construction Duration =</b>	<b>87</b>	<b>17.4 weeks</b>

Original Construction Schedule Estimate

Duration = 39.8 weeks  
Length = 1398 ft  
Advancement Rate = 7 ft/day

Calc. Advancement Rate = 16 ft/day

**Lower Pressure Tunnel**

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	200	200	C	Granite	TBM	45	4	4
200	500	300	C	Quartz Monzonite	TBM	45	7	11
500	1000	500	C	Granite	TBM	45	11	22
1000	1200	200	C	Schistose meta-arkose	TBM	45	4	27
1200	1560	360	C	Schistose meta-arkose	TBM	45	8	35
<b>Total = 1560 ft</b>						<b>Total =</b>	<b>35</b>	<b>7 weeks</b>
						<b>Contingency (%) =</b>	<b>25</b>	
						<b>Estimated Total Construction Duration =</b>	<b>43</b>	<b>8.7 weeks</b>

Original Construction Schedule Estimate

Duration = 32.6 weeks  
Length = 1560 ft  
Advancement Rate = 10 ft/day

Calc. Advancement Rate = 36 ft/day

**Penstocks & Draft Tubes**

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	350	350	C	Granite	D&B	17	21	21
350	850	500	C	Granite	D&B	17	30	51
850	1200	350	C	Granite	D&B	17	21	72
1200	1200	0	C	-	D&B	17	0	72
1200	1200	0	C	-	D&B	17	0	72
<b>Total = 1200 ft</b>							<b>Total = 72</b>	<b>14.4 weeks</b>
							<b>Contingency (%) = 50</b>	
							<b>Estimated Total Construction Duration = 108</b>	<b>21.6 weeks</b>

Original Construction Schedule Estimate

Duration = 22.6 weeks  
 Length = 1200 ft  
 Advancement Rate = 11 ft/day

Calc. Advancement Rate = 11 ft/day

**Tailrace Tunnel**

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	600	600	B	Granite	TBM	95	6	6
600	2500	1900	C	Quartz Monzonite	TBM	45	42	49
2500	4000	1500	B	Granite	TBM	95	16	64
4000	5000	1000	B	Schistose meta-arkose	TBM	95	11	75
5000	6835	1835	C	Schistose meta-arkose	TBM	45	41	116
<b>Total = 6835 ft</b>							<b>Total = 116</b>	<b>23.2 weeks</b>
							<b>Contingency (%) = 25</b>	
							<b>Estimated Total Construction Duration = 145</b>	<b>29 weeks</b>

Original Construction Schedule Estimate

Duration = 31.2 weeks  
 Length = 6835 ft  
 Advancement Rate = 44 ft/day

Calc. Advancement Rate = 47 ft/day

**Access Tunnel**

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	500	500	B	Granite	TBM	95	5	5
500	2000	1500	C	Quartz Monzonite	TBM	45	33	39
2000	4000	2000	C	Granite	TBM	45	44	83
4000	4500	500	B	Schistose meta-arkose	TBM	95	5	88
4500	6625	2125	C	Schistose meta-arkose	TBM	45	47	136
<b>Total = 6625 ft</b>							<b>Total = 136</b>	<b>27.2 weeks</b>
							<b>Contingency (%) = 25</b>	
							<b>Estimated Total Construction Duration = 169</b>	<b>33.9 weeks</b>

Original Construction Schedule Estimate

Duration = 48.6 weeks  
 Length = 6625 ft  
 Advancement Rate = 27 ft/day

Calc. Advancement Rate = 39 ft/day

**Cable Shaft**

Begin Sta. (ft)	End Sta. (ft)	Length (ft)	Rock Type (A, B, C)	Geologic Rock Description	Excavation Method (TBM, D&B)	Advancement Rate (ft/day)	Duration (days)	Cummulative Duration (days)
0	500	500	B	Granite	D&B	32	16	16
500	1000	500	B	Quartz Monzonite	D&B	32	16	31
1000	1500	500	B	Granite	D&B	32	16	47
1500	2010	510	C	Schistose meta-arkose	D&B	17	30	77
2010	2010	0	C	-	D&B	17	0	77
<b>Total = 2010 ft</b>							<b>Total = 77</b>	<b>15.5 weeks</b>
							<b>Contingency (%) = 50</b>	
							<b>Estimated Total Construction Duration = 116</b>	<b>23.3 weeks</b>

Original Construction Schedule Estimate

Duration = 26 weeks  
 Length = 2010 ft  
 Advancement Rate = 15 ft/day

Calc. Advancement Rate = 17 ft/day

GEI Consultants, Inc.  
080473 Eagle Mountain Pumped Storage Project  
Tunnel Boring Maching Advancement Rates  
1/20/2009  
NDM

**Assumptions:**

Work days/week: 5  
Work Hours/Day: 20

<b>Average Advancment Rate</b>	<b>120</b>	<b>ft/day</b>	<b>Equation</b>
<b>Std. Dev. (rounded) =</b>	<b>50</b>	<b>ft/day</b>	
Type A (std. TBM Exc.) =	120	ft/day	Average Value
Type B (CIP Liner Req'd) =	95	ft/day	Average Value - (1/2) Std. Dev.
Type C (Diff. Exc w/ Conc. Liner) =	45	ft/day	Average Value - (1.5) Std. Dev.

Diameter (ft)	Rock Type	Advancement Rate	Units	Advance ment Rate (ft/day)	Source
16	A - Std. TBM Exc.	225	m/week	148	Hatch Mott MacDonald Tunnel Estimating Database spreadsheet, Appendix D of VLHC in Northern Illinois, Fermi National Accelerator Labs.
16	B - CIP Liner	195	m/week	128	
16	C - Difficult Exc. Conc Liner	102	m/week	67	
NA	NA	16	m/day	52	<a href="http://www-project.slac.stanford.edu/lc/local/documentation/pdf/TBM-">http://www-project.slac.stanford.edu/lc/local/documentation/pdf/TBM-</a>
NA	Limestone	8.8	ft/hr	176	Peter J. Tarkoy, Predicting TBM Penetration Rates in Selected Rock Types, Figure 3, Plot of group averages, 1973.
	Shale & Siltstone	9.5	ft/hr	190	
	Sandstone	11.2	ft/hr	224	
	Orthoquartzite	5.2	ft/hr	104	
	Quartzite	3.6	ft/hr	72	
NA	Schist	3.5	ft/hr	70	
					Projects Involving Robbins Equipment reported by TunnelBuilder.com,
11.5	Sandstone	55.0	m/day	180	Bolivia, Misicuni
16.2	Hardrock	28.8	m/day	94	China, Shanxi
13.3	NA	39.1	m/day	128	Ecuador, Manabi
32.8	Hardrock	30.0	m/day	98	New Zealand, Manapouri
18.7	NA	38.0	m/day	125	Peru, Chinango
18.2	Limestone	57.2	m/day	188	United States, Illinois
10.4	Sandstone, shale	58.1	m/day	191	United States, Colorado, Plateau Creek
11	Sandstones	50	ft/day	50	Jacobs Associates. Beatriz Reservoir Intake Tunnel, Tunnel Feasibility
NA	Quartzite	20	m/day	66	EM 1110-2-2901, May 30, 1997, Low values used of Drilling Rate Index range given in Table C-10.
NA	Basalt	30	m/day	98	
NA	Gneiss	30	m/day	98	
NA	Mica Gneiss/Coarse Granite	30	m/day	98	
NA	Schist/Phyllite	35	m/day	115	
NA	Med/Fine Granite	30	m/day	98	
NA	Limestone	50	m/day	164	
NA	Shale	55	m/day	180	
NA	Sandstone	45	m/day	148	
NA	Siltstone	60	m/day	197	

**PROJECT FEATURES  
& COSTS**

Item	Description	Unit	Quantity	Unit Cost	Cost
<b>1</b>	<b>CONSTRUCTION AND ACCESS ROADS</b>				
	1.1 Construction Road to Saddle Dams*	LF	13,800	\$95	1,306,800
	1.2 Road from South Dam to Intake Platform*	LF	1,800	\$95	170,500
	1.3 Road from intake platform down to Channel	LF	2,000	\$95	189,400
	1.4 Road from South Dam to Power Tunnel Portal Const.	LF	10,100	\$95	956,400
	1.5 Extension to Cable Elevator Shafts & Surge Tank	LF	4,400	\$95	416,700
	1.5 Access road to Lower Inlet Platform	LF	4,000	\$95	378,800
	1.6 Inlet Platform Down to Channel	LF	3,000	\$95	284,100
	* Existing unpaved mining road				
					<b>3,702,700</b>
<b>2</b>	<b>CONSTRUCTION TUNNELS</b>				
	2.1 To Machine Hall Roof	CY	2,900	\$208	603,200
	2.2 To Transformer Hall Roof	CY	1,700	\$208	353,600
	2.3 To Power Shaft Construction	CY	8,500	\$208	1,768,000
	2.4 To Tailrace Surge Tank Construction Access	CY	1,900	\$208	395,200
					<b>3,120,000</b>
<b>3</b>	<b>ACCESS TUNNELS</b>				
	3.1 Main Access Tunnel (6628')				
	3.1.1 Excavation	CY	192,500	\$208	40,040,000
	3.1.2 Prelining Shotcrete( w/wire-mesh)	SY	20,600	\$109	2,245,400
	3.1.3 Invert concrete	CY	6,900	\$500	3,450,000
	3.1.4 Rock anchors (15' long)	EA	5,000	\$300	1,500,000
	3.2 Drainage Gallery Access Tunnel (L=80')				
	3.2.1 Excavation	CY	800	\$208	166,400
	3.2.2 Invert Concrete	CY	10	\$500	5,000
	3.2.3 Prelining	SY	200	\$72	14,400
	3.3 Tailrace Rock Trap Access Tunnel (L = 100')	LF	100	\$780	78,000
					<b>47,499,200</b>
<b>4</b>	<b>UPPER RESERVOIR</b>				
	4.1 South Saddle Dam	CY	218,400	\$100	21,840,000
	4.2 West Saddle dam	CY	72,100	\$100	7,210,000
	4.3 Upper Reservoir Intake Structure				
	4.3.1 Excavation	CY	12,000	\$25	300,000
	4.3.2 Concrete	CY	6,400	\$878	5,616,000
	4.3.3 Trashracks, Gares, misc. Metals	Tons	100	\$10,000	1,000,000
					<b>35,966,000</b>
<b>5</b>	<b>UPPER PRESSURE TUNNEL ( 3963')</b>				
	5.1 Tunnel Excavation - TBM	CY	133,300	\$156	20,794,800
	5.2 Tunnel Prelining & Support (3')	CY	35,300	\$109	3,847,700
	5.3 Tunnel Lining	CY	36,300	\$1,080	39,204,000
	5.4 Miscellaneous Concrete (bent, plug etc)	CY	5,400	\$1,080	5,832,000
	5.5 Contact Grouting	CF	27,200	\$42	1,142,400
					<b>69,514,800</b>
<b>6</b>	<b>SURGE TANK</b>				
	6.1 Shaft Excavation - D/B	CY	8,900	\$208	1,851,200
	6.2 Benching Excavation	CY	35,300	\$150	5,295,000
	6.3 Concrete Works	CY	700	\$878	614,300
					<b>7,760,500</b>
<b>7</b>	<b>POWER SHAFT (1348')</b>				
	7.1 Power Shaft Excavation ( 1208') - D/B	CY	40,600	\$208	8,444,800
	7.2 Shaft Prelining & support	SF	2,200	\$72	158,400
	7.3 Concrete Lining	CY	11,100	\$1,080	11,988,000
	7.4 Contact Grouting	CF	9,300	\$42	390,600
					<b>20,981,800</b>
<b>8</b>	<b>LOWER PRESSURE TUNNEL (1563')</b>				
	8.1 Tunnel Excavation - TBM	CY	52,600	\$156	8,205,600
	8.2 Tunnel Prelining & Support (6')	SY	13,900	\$109	1,515,100
	8.3 Tunnel Lining	CY	14,300	\$1,080	15,444,000
	8.4 Miscellaneous Concrete (bent, plug etc)	CY	5,900	\$1,080	6,372,000
	8.5 Contact Grouting	CF	10,700	\$42	449,400
	8.6 Curtain Grouting	CF	5,800	\$42	243,600
					<b>32,229,700</b>
<b>9</b>	<b>PENSTOCK MANIFOLD ( 350')</b>				
	9.1 Manifold Tunnel Excavation - D/B	CY	7,400	\$208	1,539,200
	9.2 Manifold Tunnel Prelining & Support (3', 75%)	SY	2,400	\$72	172,800
	9.3 Concrete Lining	CY	1,800	\$1,080	1,944,000
	9.4 Concrete Plug	CY	10,700	\$1,080	11,556,000
					<b>15,212,000</b>
<b>10</b>	<b>PENSTOCKS (500')</b>				
	10.1 Penstock Tunnel Excavation - D/B	CY	18,900	\$208	3,931,200
	10.2 Penstock Tunnel Prelining & Support (3', 30%)	SY	3,800	\$72	273,600
	10.3 Steel liner installation	Tons	3,000	\$12,000	36,000,000
	10.4 Concrete Filling around Liner	CY	5,200	\$1,080	5,616,000
	10.5 Contact Grouting	LF	2,000	\$59	118,000
	10.6 Curtain Grouting	LS	1	\$92,000	92,000
					<b>46,030,800</b>
<b>11</b>	<b>DRAFT TUBE MANIFOLD ( 350')</b>				
	11.1 Manifold Tunnel Excavation - D/B	CY	7,400	\$208	1,539,200
	11.2 Manifold Tunnel Prelining & Support (3', 75%)	SY	2,400	\$72	172,800
	11.3 Concrete Lining	CY	1,600	\$1,080	1,728,000
	11.4 Tube Fingers Excavation (Total L=620')	CY	6,500	\$208	1,352,000
	11.5 Tube Fingers Prelining	SY	4,100	\$72	295,200
	11.6 Tube Fingers Concrete	CY	1,200	\$1,080	1,296,000
					<b>6,383,200</b>
<b>12</b>	<b>TAILRACE TUNNEL (6635')</b>				
	12.1 Tailrace Tunnel Excavation - TBM	CY	223,100	\$156	34,803,600
	12.2 Tailrace Tunnel Prelining & Support (3', 100%)	SY	78,700	\$109	8,578,300
	12.3 Plug Concrete Construction	CY	3,400	\$1,080	3,672,000
	12.4 Plug -Radial Grout Injection	EA	1	\$2,000	2,000
	12.5 Rock Trap Construction	LS	1	\$950,000	950,000
	12.6 D/S Surge Tank Construction	LS	1	\$6,000,000	6,000,000
					<b>54,095,900</b>

**PROJECT FEATURES  
& COSTS**

Item	Description	Unit	Quantity	Unit Cost	Cost
<b>13</b>	<b>MACHINE HALL</b>				
	13.1 Excavation Draft Tubes(El.-16,El.-36)	CY	4,600	\$208	956,800
	Benching excavation (El.-16,18)	CY	22,700	\$156	3,541,200
	Hall Benching excavation (El.18,El.85)	CY	64,000	\$156	9,984,000
	Roof excavation (El.85- 100)	CY	9,900	\$208	2,059,200
	13.2 Roof &Walls Support (W/3' shotcrete)	SF	96,700	\$42	4,082,700
	13.3 Concrete				
	Draft Tubes El.-41- EL.-16	CY	4,500	\$1,000	4,500,000
	Machine Hall El.-16- EL.-12	CY	2,700	\$800	2,160,000
	Machine Hall El.-12- EL.-9	CY	10,100	\$1,000	10,100,000
	Machine Hall El.9- EL. 19	CY	1,100	\$1,000	1,100,000
	Machine Hall El.18- EL.21	CY	1,900	\$800	1,520,000
	Machine Hall slab El. 38	CY	1,000	\$1,000	1,000,000
	Machine Hall Walls El. 9- EL.18	CY	500	\$1,000	500,000
	Machine Hall Walls El.18- EL.85	CY	5,100	\$1,000	5,100,000
	Machine Hall Roof	CY	2,600	\$1,000	2,600,000
	13.4 Draft Tube Liner	Tons	220	\$12,000	2,640,000
	Draft Tube Contact Grouting	LS	1	\$340,000	340,000
	13.5 Elevator Shaft Construction	LS	1	\$1,194,647	1,194,600
	13.6 Miscellaneous Metal works	LS	1	\$500,000	500,000
	13.7 Drainage Gallery Construction	LS	1	\$852,013	852,000
	13.8 96" Dia. Spherical Valve	EA	4	\$360,000	1,440,000
	<b>14 TURBINES/GENERATORS</b>				
	14.1 Water to Wire Package	EA	4	\$60,000,000	240,000,000
	14.2 Installation	EA	4	\$15,000,000	60,000,000
	<b>15 TRANSFORMER HALL</b>				
	15.1 Excavation				
	Transformer Hall Excavation	CY	30,800	\$156	4,820,400
	Niche Excavation	CY	2,700	\$208	561,600
	Cable Gallery Excavation	CY	700	\$208	145,600
	A/C Gallery Excavation	CY	100	\$208	20,800
	Cable Shaft Excavation	CY	4,700	\$156	733,200
	15.2 Roof & Wall Support				
	Transformer Hall	SF	44,300	\$35	1,566,500
	Niche	SF	2,500	\$12	30,400
	Cable Gallery	SF	3,200	\$12	38,900
	A/C Gallery	SF	100	\$12	1,200
	Cable Shaft	SF	56,900	\$12	691,200
	15.3 Concrete works	CY	3,900	\$1,000	3,900,000
	15.4 Miscellaneous Steel	LS	1	\$472,764	472,800
	15.5 Transfer Station				
	Grading	CY	820	\$10	8,200
	Gravel Base	CY	410	\$40	16,400
	Fence	LS	1	\$20,000	20,000
	Towers	Tons	7	\$15,000	105,000
	Footings	LS	1	\$18,000	18,000
	O/H Transmission Lines, (Two pili. each 0.9 mile long)	Mile	1.8	\$300,000	540,000
	<b>16 LOWER RESERVOIR</b>				
	16.1 Platform Excavation	CY	661,000	\$25	16,525,000
	16.2 Access tunnel portal concrete	CY	180	\$500	90,000
	16.3 Intake structure excavation	CY	13,900	\$40	556,000
	16.4 Intake structure concrete	CY	6,400	\$800	5,120,000
	16.5 Trashracks, Gares, misc. Metals	Tons	100	\$10,000	1,000,000
	<b>17 Unlisted Items (10% of all other items)</b>	LS	1	\$73,564,800	73,564,800
	<b>Total</b>				<b>809,213,100</b>
	<b>Base Construction Subtotal (BCS)</b>				<b>\$809,213,100</b>
	Mobilization @ 5% of BCS				\$40,460,700
	Construction Contingencies (15% of BCS+Mob.)				\$127,451,100
	<b>Direct Construction Subtotal (DCS)</b>				<b>\$977,124,900</b>
	Design Engineering (4% of DCS)				\$39,085,000
	Permitting (.5% of DCS)				\$4,885,600
	Legal and Administrative Costs (.3% of DCS)				\$2,931,400
	Construction Administration and Engineering (5% of DCS)				\$48,856,200
	<b>Opinion of Probable Construction Costs (OPCC) 2008</b>				<b>\$1,072,880,000</b>

56,170,500

300,000,000

13,690,200

23,291,000

73,564,800

---

## RESERVOIR FILLING CALCULATIONS

---

**Purpose:** Estimate the time required to fill the Eagle Mountain Pumped Storage Project Reservoirs to full operating capacity.

**Procedure:** Calculate inflow, losses, and final reservoir levels based on a monthly time step.

- Calculation Steps:**
1. Determine volume of groundwater pumped from wells to Lower Reservoir (varies by month).
  2. Determine Lower Reservoir storage and water surface elevation after inflow from groundwater wells.
  3. Subtract seepage and evaporation losses from Lower Reservoir.
  4. If Lower Reservoir level is above 25% active capacity, pump available water up to the Upper Reservoir.
  5. Determine the Upper Reservoir storage and water surface elevation after inflow from Lower Reservoir.
  6. Subtract seepage and evaporation losses from Upper Reservoir.
  7. Repeat steps 1 through 6 until Upper Reservoir is at full capacity.

**See attached calculation table and required inputs.**

- Attached Charts:**
1. Eagle Mountain Pumped Storage Project Lower Reservoir Filling:  
This graph shows the Lower Reservoir storage and water surface elevation just before pumping to the Upper Reservoir and the storage and water surface elevation after pumping to the Upper Reservoir, for each monthly time step.
  2. Eagle Mountain Pumped Storage Project Upper Reservoir Filling:  
This graph shows the Upper Reservoir storage and water surface elevation just before pumping from the Lower Reservoir and the storage and water surface elevation after pumping From the Lower Reservoir, for each monthly time step.
  3. Eagle Mountain Pumped Storage Project Groundwater Supply and Lower Reservoir Pumping:  
This graph shows the volume of water pumped from the groundwater supply wells to Lower Reservoir, and the water pumped from the Lower Reservoir to the Upper Reservoir, for each monthly time step.

GEI Consultants, Inc.  
 080473 Eagle Mountain Pumped Storage Project  
 Reservoir Filling  
 4/7/2009  
 NDM

INPUT DATA


First Filling Month: March  
 Pumping Duration Oct-May, t1: 24 hrs  
 Pumping Duration Jun-Sept, t2: 12 hrs  
 Pumping Rate, Q: 6,000 gpm  
 Pumping Rate, Q: 13.37 cfs  
 Pumping Rate, Q1: 9679 AF/yr  
 Pumping Rate, Q2: 4839 AF/yr  
 Evaporation Rate: 7.5 ft/yr

SEEPAGE DATA

LR Seepage at Max. El.: 2765 AF/yr  
 LR Seepage at Min. El.: 863 AF/yr  
 Begin LR Seepage Pumpback Month: 12  
 UR Seepage at Max. El.: 1913 AF/yr  
 UR Seepage at Min. El.: 456 AF/yr  
 Begin UR Seepage Pumpback Month: 24


Month Count	Month	Water Supply Pipeline Discharge (ac-ft)	Lower Reservoir										Upper Reservoir													
			Starting Elevation (ft)	Starting Storage (ac-ft)	After Filling Storage (ac-ft)	After Filling Elevation (ft)	Evaporation (ac-ft)	Seepage (ac-ft)	Intermediate Storage Volume (ac-ft)	Intermediate Water Surface Elevation (ft)	Percent of Total Capacity (%)	Final Storage Volume (ac-ft)	Final Water Surface Elevation (ft)	Available Pumping Volume to UR (ac-ft)	UR Starting Elevation (ft)	Starting Storage (ac-ft)	Ending Storage (ac-ft)	Volume Pumped (ac-ft)	Ending Elevation (ft)	Evaporation (ac-ft)	Seepage (ac-ft)	Final Storage Volume (ac-ft)	Final Water Surface Elevation (ft)	Percent of Total Capacity (%)		
1	March	807	740.0	0	807	822.6	7	32	768	820.2	3.5%	768	820.2	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
2	April	807	820.2	768	1575	863.3	12	48	1515	860.6	6.9%	1515	860.6	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
3	May	807	860.6	1515	2322	892.0	15	59	2247	890.2	10.3%	2247	890.2	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
4	June	403	890.2	2247	2651	898.7	30	62	2559	896.9	11.7%	2559	896.9	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
5	July	403	896.9	2559	2963	904.7	32	64	2867	902.4	13.1%	2867	902.9	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
6	August	403	902.9	2867	3270	910.2	34	66	3170	908.4	14.5%	3170	908.4	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
7	September	403	908.4	3170	3573	915.4	36	68	3469	913.7	15.8%	3469	913.7	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
8	October	807	913.7	3469	4276	926.7	38	74	4164	925.0	19.0%	4164	925.0	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
9	November	807	925.0	4164	4971	937.0	42	83	4846	935.2	22.1%	4846	935.2	0	2234	0	0.0	0.0	2234.0	0.0	0.0	0.0	0.0	2234.0	0.0	0.0%
10	December	807	935.2	4846	5652	946.5	44	92	5516	944.6	25.2%	5469	944.0	47	2234	0	47.4	47.4	2259.0	0.6	8.7	38.1	2257.9	0.2%	0.2%	
11	January	807	944.0	5469	6275	954.7	47	100	6128	952.8	28.0%	5469	944.0	660	2258	38	697.8	659.8	2297.9	10.0	22.3	665.5	2296.6	3.3%	3.3%	
12	February	807	944.0	5469	6275	954.7	47	100	6128	952.8	28.0%	5469	944.0	660	2297	666	1325.3	659.8	2319.2	17.5	29.7	1278.0	2317.9	6.4%	6.4%	
13	March	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2318	1278	2037.4	759.3	2336.9	24.6	35.9	1976.9	2335.5	9.9%	9.9%	
14	April	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2336	1977	2736.2	759.3	2350.9	30.0	44.7	2661.6	2349.6	13.3%	13.3%	
15	May	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2350	2662	3420.9	759.3	2361.3	39.5	53.6	3327.8	2360.0	16.6%	16.6%	
16	June	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2360	3328	3685.0	357.2	2364.8	45.8	56.6	3582.6	2363.5	17.9%	17.9%	
17	July	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2363	3583	3939.8	357.2	2368.1	47.2	59.4	3833.2	2366.7	19.2%	19.2%	
18	August	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2367	3833	4190.4	357.2	2371.1	50.1	62.0	4078.3	2369.8	20.4%	20.4%	
19	September	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2370	4078	4435.5	357.2	2374.0	51.5	64.5	4319.5	2372.6	21.6%	21.6%	
20	October	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2373	4319	5078.8	759.3	2381.1	55.7	70.6	4952.6	2379.7	24.8%	24.8%	
21	November	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2380	4953	5711.9	759.3	2387.4	61.4	75.9	5574.5	2386.1	27.9%	27.9%	
22	December	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2386	5575	6333.8	759.3	2393.1	65.3	80.8	6187.7	2391.8	30.9%	30.9%	
23	January	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2392	6188	6947.0	759.3	2398.3	72.9	85.2	6788.8	2397.0	33.9%	33.9%	
24	February	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2397	6789	7548.2	759.3	2403.0	76.5	89.3	7382.3	2401.7	36.9%	36.9%	
25	March	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2402	7382	8141.6	759.3	2407.6	80.3	93.0	8061.3	2407.0	40.3%	40.3%	
26	April	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2407	8061	8820.6	759.3	2412.7	82.5	0.0	8738.1	2412.1	43.7%	43.7%	
27	May	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2412	8738	9497.4	759.3	2417.6	85.6	0.0	9411.8	2417.0	47.1%	47.1%	
28	June	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2417	9412	9769.1	357.2	2419.5	87.5	0.0	9681.5	2418.9	48.4%	48.4%	
29	July	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2419	9682	10038.8	357.2	2421.4	88.5	0.0	9950.3	2420.8	49.8%	49.8%	
30	August	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2421	9950	10307.5	357.2	2423.3	89.7	0.0	10217.8	2422.7	51.1%	51.1%	
31	September	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2423	10218	10575.1	357.2	2427.4	90.8	0.0	10484.3	2425.6	52.4%	52.4%	
32	October	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2426	10484	11243.6	759.3	2432.2	94.9	0.0	11150.7	2431.6	55.8%	55.8%	
33	November	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2432	11151	11910.0	759.3	2439.2	96.1	0.0	11814.0	2438.6	59.1%	59.1%	
34	December	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2439	11814	12573.3	759.3	2443.3	99.3	0.0	12474.0	2442.7	62.4%	62.4%	
35	January	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2443	12474	13233.3	759.3	2447.4	101.6	0.0	13131.7	2446.7	65.7%	65.7%	
36	February	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2447	13132	13891.0	759.3	2451.3	104.7	0.0	13786.4	2450.6	68.9%	68.9%	
37	March	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2451	13786	14545.7	759.3	2455.0	107.7	0.0	14438.0	2454.4	72.2%	72.2%	
38	April	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2454	14438	15197.3	759.3	2458.8	109.4	0.0	15087.9	2454.1	75.4%	75.4%	
39	May	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2458	15088	15847.2	759.3	2462.4	110.9	0.0	15736.4	2461.8	78.7%	78.7%	
40	June	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2462	15736	16093.6	357.2	2463.8	111.7	0.0	15981.9	2463.2	79.9%	79.9%	
41	July	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2463	15982	16339.2	357.2	2465.1	112.4	0.0	16226.8	2464.5	81.1%	81.1%	
42	August	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2465	16227	16584.0	357.2	2466.5	112.4	0.0	16471.7	2465.9	82.4%	82.4%	
43	September	403	944.0	5469	5872	949.4	46	0	5826	948.8	26.6%	5469	944.0	357	2466	16472	16828.9	357.2	2467.9	113.0	0.0	16715.9	2467.2	83.6%	83.6%	
44	October	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2467	16716	17475.2	759.3	2471.4	113.7	0.0	17361.5	2470.8	86.8%	86.8%	
45	November	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2471	17361	18120.8	759.3	2474.9	115.1	0.0	18005.7	2474.3	90.0%	90.0%	
46	December	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2474	18006	18765.0	759.3	2478.3	116.5	0.0	18648.6	2477.7	93.2%	93.2%	
47	January	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2478	18649	19407.9	759.3	2481.7	117.1	0.0	19290.8	2481.1	96.5%	96.5%	
48	February	807	944.0	5469	6275	954.7	47	0	6228	954.0	28.4%	5469	944.0	759	2481	19291	20000.0	759.3	2484.9	118.5	0.0	19881.5	2484.2	99.4%	99.4%	
49	March	807	944.0	5469	6275	954.7	47																			

# Eagle Mountain Pumped Storage Project Lower Reservoir Filling





# Eagle Mountain Pumped Storage Project Upper Reservoir Filling



# Eagle Mountain Pumped Storage Project Groundwater Supply and Lower Reservoir Pumping

