

October 21, 2011 File No.: 116081-2

Mr. Todd Del Frate Central Valley Regional Water Quality Control Board 11020 Sun Center Drive, #200 Rancho Cordova, CA 95670

Re: Interim Construction Quality Assurance Report Dellar Trust Property Closure

Dear Mr. Del Frate:

Under the current schedule, the Dellar Trust was to submit an interim construction quality assurance (CQA) report for closure construction activities completed during the fall of 2011, on October 21, 2011. As you are aware, Western Engineering has been selected as the contractor for this project. Due to contracting complexities, construction work has yet to start. Permits from the City of Sacramento have been obtained for the fall construction work and the Dellar Trust still intends to complete some elements of the closure construction this fall, weather permitting. Once the contract is executed, the Dellar Trust will provide an updated schedule for fall construction work, including a new submission date for the interim CQA report.


Sincerely,

KLEINFELDER

Timothy Crandall, P.E. Principal Engineer

cc: Jeffory Scharff





DEPARTMENT OF

SOLID WASTE DIVISION

CITY OF SACRAMENTO CALIFORNIA

2812 Meadowview Road Sacramento, CA 95832

Fax: 916-808-4999

Phone: 916-808-4900

November 1., 2011

Todd A Del Frate **Engineering Geologist** Title 27 Compliance and Enforcement Unit California Regional Water Quality Control Board Central Valley Region 11020 Sun Center Drive, # 200 Rancho Cordova, CA 95670-6114

Ref: City of Sacramento's Status Report on Dellar Landfill Closure Plan

Dear Mr. Del Frate:

The status report shown below is from the City of Sacramento, Department of Utilities, Solid Waste Services.

The last status report was submitted on August 1, 2011. This status report covers the period starting August 1, 2011 through October 31, 2011 During this time period the following tasks have been accomplished by the City of Sacramento to address the Corrective Action Order for the Dellar Landfill issued by the Central Valley Regional Water Quality Control Board:

- 1) The City of Sacramento has received oral confirmation that CALRECYCLE staff will be recommending award of the Co- Disposal Clean Up Grant submitted by the City in the amount of \$720,000. The agreement to receive the grant is expected to be received in November. The funds from the grant will be used to pay for the closure cost of the Dellar Landfill.
- 2) The City has communicated with the Dellar Trust numerous times requesting information on the status of contracting to start the closure work as agreed to and documented in the amended closure schedule submitted by the Dellar Trust. The Trust has declined to provide any documentation, including bid documents or a contract and has only learned a company has been tentatively selected a contract is still be negotiated. The City has reminded the Dellar Trust of the work that was to have been accomplished over the summer. No evidence of suchwork has been submitted or is obvious to the City.



3) The City has requested to meet with the Dellar Trust to discuss the timeline to start closure work on the Dellar Landfill.

Sincerely

Integrated Waste Planning Superintendent

CC:

Jeffory Scharff, Attorney at Law
For Dellar Property Trust
Jerry Hicks, City of Sacramento Attorney's Office
Bill Busath, Supervising Engineering
Dave Brent, Engineering Manager

Steve Harriman, Integrated Waste General Manager

Ambrose McCready, SCS Engineering