



*Prepared For*

Nursery Products, LLC.  
12277 Apple Valley Road, Suite 131  
Apple Valley, California 92308

**FINAL CONSTRUCTION  
QUALITY ASSURANCE REPORT  
EAST WASTE PILE COMPOSTING PAD and  
SURFACE IMPOUNDMENT A and B**

**HAWES COMPOSTING FACILITY**



*Prepared by*

Zero Energy Institute, LLC.  
3550 Windsor Road  
Oceanside, California 92056

May 2012

TABLE OF CONTENTS:

**SECTION 1.0 INTRODUCTION** ..... 3

1.1 General Information ..... 3

1.2 Purpose ..... 4

**SECTION 2.0 HCF CONSTRUCTION OVERVIEW** ..... 4

2.1 Facility Construction ..... 4

    2.1.1 Earthworks for the Waste Pile ..... 5

    2.1.2 Surface Impoundments (Ponds A and B) Liner Soil Foundation ..... 5

    2.1.3 Facility Perimeter Berm ..... 6

    2.1.4 Surface Impoundment Diversion Berm ..... 6

    2.1.5 Leak Detection Monitoring Sumps ..... 6

    2.1.6 Lysimeter Monitoring Zone ..... 6

    2.1.7 Manufacturers Quality Assurance (MQA) Materials Review and Acceptance ..... 6

    2.1.8 CQA Monitoring, Testing and Documentation ..... 7

**SECTION 3.0 CONSTRUCTION QUALITY ASSURANCE PROGRAM** ..... 8

3.1 Earthworks for the Waste Pile ..... 8

3.2 Surface Impoundments (Ponds A and B) Liner Soil Foundation ..... 9

3.3 Surface Impoundment A and B Earthworks and Liner System ..... 9

3.4 CQA/CQC Project Objectives ..... 10

**SECTION 4.0 CONSTRUCTION QUALITY ASSURANCE DOCUMENTATION** ..... 11

4.1 Construction Contractor, Key Members, and Suppliers ..... 11

    4.1.1 Project Designer and General Contractor ..... 11

    4.1.2 Construction Manager ..... 11

    4.1.3 Geosynthetic Installation Contractor ..... 11

    4.1.4 Material Manufacturer ..... 11

        4.1.4.1 HDPE Geomembrane Liner ..... 11

        4.1.4.2 GCL ..... 11

        4.1.4.3 Geotextile ..... 12

    4.1.5 Independent Geomembrane Laboratory Testing ..... 12

4.2 Construction Quality Control/Quality Assurance ..... 12

    4.2.1 Manufacturer's Certifications ..... 12

    4.2.2 Agru America CQA/CQC Manufacturing Program ..... 13

    4.2.3 Waste Pile and Surface Impoundment Subgrade Certification ..... 13

    4.2.4 Geosynthetic Testing Documentation, Materials, and Installation Methods ..... 14

        4.2.4.1 GCL, HDPE Liner and Welding Rod ..... 14

        4.2.4.2 Liner Deployment ..... 14

        4.2.4.3 Pre-Qualifying Trial Welds ..... 15

        4.2.4.4 Fusion Welding ..... 15

        4.2.4.5 Extrusion Welding ..... 16

        4.2.4.6 CQA Documentation ..... 16

        4.2.4.7 Non-Destructive Testing ..... 17

            4.2.4.7.1 Air pressure Testing ..... 17

            4.2.4.7.2 Vacuum Box Testing ..... 17

        4.2.4.8 Destructive Testing and Sampling ..... 18

        4.2.4.9 Field As-Built Drawings ..... 18

        4.2.4.10 Compliance/Non-compliance and Corrective Actions ..... 18

**SECTION 5.0 SUMMARY** ..... 19

5.1 General ..... 19

**SECTION 6.0 CQA CERTICATION** ..... 20

6/63

CRWQCB REG6	
REC'D	RECEIVED JUN 12 2012
60	
FILE	

613360903 006

---

**List of Appendices:**

- Appendix A** Sladden Engineering CQA Earthworks Testing for East Waste Pile and Surface Impoundments A and B
- Appendix B** Geosynthetic Manufacturer's Quality Assurance
- Appendix C** ECA CQC Documentation Surface Impoundments A and B
- Appendix D** Geosynthetic Independent Laboratory Test Results
- Appendix E** Waste Pile and Surface Impoundments As-Built Survey
- Appendix F** ZEI CQA Daily Summary Reports and Photo Documentation

---

## ***SECTION 1.0 INTRODUCTION***

### **1.1 General Information**

This Construction Quality Assurance and (CQA) Final Construction Report has been prepared for the Nursery Products Hawes Composting Facility (HCF) located in San Bernardino County, California (Site). This CQA Final Construction Report has been prepared in accordance with and meets the requirements as outlined in the approved Nursery Products Final Design, Construction Quality Assurance Plan & Technical Specifications as prepared by Geosyntec Consultants, dated May 2011, and to support the Report of Waste Discharge (ROWD) for the HCF.

This CQA Final Construction report has been prepared by the CQA consultant for HCF, Zero Energy Institute, LLC (ZEI) which is an independent party not affiliated with the contractors, geosynthetics installer-manufacturer or HCF. ZEI had the overall responsibility for managing, coordinating, and implementing the CQA activities and confirming that the contractor's construction quality control activities were performed in strict compliance with the approved plans and specifications and industry standard of care. Critical construction activities related to geosynthetic manufacturing, geosynthetics installations, earthwork removals, earthworks placement (cut and fills), earthworks CQC material conformance testing, and civil improvements were monitored and documented by ZEI. Construction activities documented in this report cover the composting facility construction only, as designed by Geosyntec Consultants.

Key HCF project team members included:

- **HCF Owner:** Nursery Products, owners' representative Chris Seney, Construction Manager (CM) and site Resident Engineer (RE) for HCF.
- **General Contractor:** Quantum Contractors, responsible for general construction including earthworks, grading, lines and grades, piping, and mechanical as delineated in the design drawings and technical specifications.
- **Geosynthetic General Contractor:** EC Applications, Inc. (ECA), contracted directly by the owner to provide geosynthetic installation, responsible for the geosynthetic supply (60-mil HDPE and GCL) and installation including monitoring systems i.e. lysimeters, and leak detection sumps, material handling, storage, placement, seaming, anchoring against wind up-lift, CQC testing and evaluation.
- **Geosynthetic Manufacturers:** Agru America manufactured and supplied the 60-mil High Density Polyethylene (HDPE) liner. CETCO Lining Technologies manufactured and supplied the Geosynthetic Clay Liner (GCL) Bentomat ST. Skaps Industries manufactured and supplied the 8.0 oz Geotextile Fabric. All manufacturers provided materials that met or exceeded the project requirements.
- **Geomembrane Testing Laboratory:** Precision Geosynthetics Laboratory (PGL), responsible for the independent testing for the HDPE destructive seam testing. PGL provided peel and shear testing, density and thickness evaluations.
- **Soils Testing and Soils Laboratory CQA:** Sladden Engineering, responsible for independent laboratory and field moisture density material compliance. Sladden

conducted tests on representative soils samples to evaluate their properties and verify compliance with the design drawings and technical specifications.

- **Third Party, Independent CQA Consultant:** CQA monitoring was performed by ZEI. ZEI is the CQA Consultant for HCF, and had the overall responsibility of managing, coordinating, and implementing the CQA activities and confirming that the contractor's construction quality control activities were performed in accordance with the approved CQA Plan. ZEI's Project Manager Mr. Shannon Goodrich and certifying professional engineer Mr. Doug Hilts had the overall responsibility for Quality Assurance. All CQA and Contractor's CQC documentation has been reviewed, evaluated, and approved by ZEI and are represented in this report.

## 1.2 Purpose

The purpose of this construction report is to provide quality assurance documentation showing that: (i) work has been performed in compliance with the construction documents; (ii) physical conformance sampling and field testing was completed successfully, on materials and workmanship at the appropriate frequencies outlined in the CQA Plan; (iii) verify that the required CQC and CQA documentation is complete and accurate, as outlined in the Construction Quality Assurance Plan & Technical Specifications.

## ***SECTION 2.0 HCF CONSTRUCTION OVERVIEW***

### **2.1 Facility Construction:**

The HCF is a biosolids and green material composting facility located in San Bernardino County, CA. The facility will compost biosolids and green materials to produce agricultural grade compost in compliance with U.S. Environmental Protection Agency (EPA) Code of Federal Regulations (CFR), and the California Code of Regulations, Title 14 (14 CCR). The composting process will occur in windrows on approximately 72-acres (when built out completely) on a "waste pile" designated as East Waste Pile and West Waste Pile. The waste pile is a prepared engineered fill pad that consists of native soil prepared and compacted to a firm and unyielding condition. The engineered waste pile is graded to slope towards the two (2) geosynthetic lined surface impoundments A (East) and B (West) located on the northerly portion of the HCF. The construction included stormwater control berms around the perimeter of the facility to control site run-off and off site run-on. In addition the waste pile is divided into two sections, East Section and West Section, separated by a common diversion berm constructed as an engineered fill. A berm was also constructed to separate the waste pile from the surface impoundments. Each surface impoundment is equipped with underliner leak detection sumps and Vadose monitoring lysimeters located beneath the lined impoundment systems.

***This report covers work performed and built on the waste pile East Section only, surface impoundment A and surface impoundment B.*** The West Section of the waste pile will be completed at a later date. The ZEI CQA program was performed on the following construction materials, workmanship and installation practices:

**2.1.1 Earthworks for the Waste Pile:** Visual monitoring and CQA laboratory and field testing were performed on the waste pile liner which consisted of a minimum of 12-inches of engineered fill composed of native subgrade that has been processed, scarified, moisture conditioned and compacted to 90 percent relative compaction as defined by American Society for Testing and Materials (ASTM D 1557). Monitoring of the waste pile perimeter berm was also performed during construction. The earthen berm was constructed of an engineered fill consisting of on-site soil compacted to 90 percent relative compaction using ASTM D 1557 as the standard. **This report covers only construction and CQA work performed on the East Section of the waste pile.** See Appendix A, Sladden Engineering CQA Earthworks Testing for East Waste Pile & Surface Impoundments A and B

**2.1.2 Surface Impoundments (Ponds A and B) Liner Soil Foundation:** Visual monitoring and CQA testing were performed on the two (2) surface impoundments Pond A and Pond B. The two surface impoundments were constructed to contain stormwater from the 1,000-year, 24-hour storm event over the entire facility drainage area. Surface Impoundment A (approximately 10.5 acre feet) is located in the northwest corner of the facility and Surface Impoundment B (approximately 6.5 acre feet) is located in the northeast portion of the facility. The two surface impoundments were constructed in accordance with the approved Regional Water Quality Control Board (RWQCB) drawings and construction was designated as a single composite liner system. The constructed liner system includes (from bottom to top, in order of construction):

- Six (6) inches of prepared compacted native subgrade moisture conditioned and compacted to a minimum 90 percent of the maximum dry density per ASTM D 1557;
- Leak detection monitoring sumps under the lowest part of each surface impoundment that consists of a composite liner of a geosynthetic clay liner (GCL) and a smooth 60-mil high density polyethylene (HDPE) flexible membrane liner, and a cushion geotextile fabric that surrounds and envelopes a gravel drainage layer
- A GCL liner on the pond floor and side slopes anchored in an earthen filled anchor trench at the perimeter top of slope; and
- A 60-mil HDPE liner on the pond floor and side slopes anchored in an earthen filled anchor trench at the perimeter top of slope.

The geosynthetic 60-mil HDPE is the primary liner for the surface impoundments. To provide additional protection to downward migration of water and a smooth surface on which the HDPE was placed, a GCL was included in the liner section beneath the HDPE liner. The GCL consist of powdered, bentonite clay sewn in between two layers of geotextile fabric. The surface impoundment liner systems are ballast on the bottom of the impoundment floor and anchored down to avoid up-lift by wind.

- 2.1.3 *Facility Perimeter Berm:* A variable height berm with slopes of 2:1 (horizontal to vertical) was constructed around the perimeter of the HCF to control stormwater run-off, to and from the facility, respectively. The berms consisted of an engineered fill made up of processed and compacted native soil.
- 2.1.4 *Surface Impoundment Diversion Berm:* The surface impoundment diversion berms were constructed to allow stormwater to flow through three defined diversion openings to control and diverse flow. The surface impoundment diversion berm is located upstream of the surface impoundments, as shown on the contract drawings.
- 2.1.5 *Leak Detection Monitoring Sumps:* The HCF construction included a leak detection monitoring sump (LDMS) below the lowest portion of each surface impoundment. The LDMS allows for detection of the potential vertical migration of water and removal of a water sample for testing. The LDMS consist of, from bottom to top, a GCL, a HDPE geomembrane, cushion geotextile, 2-feet of clean gravel, and a non-woven filter fabric. A 6-inch diameter PVC pipe was installed within the gravel zone to allow access for moisture detecting equipment and to allow for sampling and/or pumping of liquids from the LDMS.
- 2.1.6 *Lysimeter Monitoring Zone:* The liner system construction included a lysimeter built five feet below the lowest portion of each surface impoundment. The lysimeter was constructed to detect potential vertical migration of water and removal of water samples for testing. The lysimeter is composed of, from bottom to top, a GCL, Geomembrane, cushion geotextile, 2-feet of clean gravel, and a nonwoven filter fabric. A 6-inch diameter PVC pipe with ends perforated was installed within the gravel zone to allow access. The lysimeter was constructed to detect potential leakage from the above lined system.
- 2.1.7 *Manufacturers Quality Assurance (MQA) Materials Review and Acceptance:* As required by project technical specifications, the geosynthetic material was not to be placed until a complete third party review was performed on the ECA geosynthetic submittal packages. ZEI was responsible for reviewing all MQA submittal packages and determining if the materials manufactured and delivered to the site met or exceeded the project Technical Specifications and CQA Plan. The QA review was performed by ZEI CQA Representative. The MQA test data was received for each roll of smooth HDPE, GCL and geotextile delivered by ECA, and then reviewed by the CQA Representative for material requirement compliance. All geosynthetic material QA data was reviewed and subsequently approved for its use in construction. No material delivered was determined to be out of compliance, in final assessment. The liner materials were placed on an approved roll list cataloging only approved rolls for use in construction. The Contractor was provided a copy of the approved roll list and required to deploy material from that list only. The CQA Representative inspected each roll of material before placement for QA audit. All geosynthetic material was off-loaded,

handled and stored in accordance with the manufacturer's recommendations. See Appendix B Geosynthetic Manufacturer's Quality Assurance (MQA).

**2.1.8 CQA Monitoring, Testing and Documentation:** One (1) full time CQA Representative was on-site at all times during the liner construction for the HCF site. For this project, ZEI's Mr. James Hansen, and as-needed Mr. Brett Jordan, were the lead CQA Representatives. Mr. Hansen and Mr. Jordan managed the day to day Hawes Composting Facility CQA program for all geosynthetic activities. These activities included submittal review, manufacturer's roll certification review, inventory, material sampling, installation monitoring, inspection and testing. They also supervised all installation methods and practices and provided documentation as outlined in this report.

Before liner deployment, all subgrade surfaces were inspected by ZEI, ECA and Nursery Products. Subgrade conditions were documented and approved by all parties before the liner was deployed. Subgrade certification reports were prepared for the approved surfaces.

GCL and HDPE panel placement was controlled with a unique panel number on each panel (sheet) placed. Panels were visually inspected for imperfections or damage. Imperfections or damaged areas observed were located and documented on a defect log sheet. They were then repaired and nondestructively tested until a passing result was witnessed and documented.

Prior to production panel welding and each welding shift (four to five hours), trial welds were documented by ZEI. Trial welds were performed under identical production seaming conditions. Operators and machines passing trail seams were permitted to perform production welding. The operator was identified by his initials and machine number. Potential seaming problems were observed and corrected through the trial welding process before actual welding began. Elements of the successful trial did not change during production welding.

Production welding was controlled by closely monitoring the material condition, wedge machine's (equipment) speed, operation temperature, and noting of proper overlap. For each technician, cumulative seam length totals were recorded to control destructive sample frequencies on ZEI's Seam Control Log. All seam imperfections were recorded, repaired, and non-destructively tested until a passing result was witnessed by ZEI's CQA Representative.

Imperfections and defects were assigned a unique control number. Defects were located on field forms by measuring to the nearest stationary mark. All defects were repaired and nondestructively tested until a passing result was witnessed by ZEI's CQA Representative.

The entire HDPE liner system was 100 percent non-destructively tested. Fusion weld (wedge machine) seams were non-destructively tested by performing the air

pressure test. Air was introduced into the hollow seam chamber until approximately 27 - 30 psi was achieved. The tests were monitored for five minutes and a passing result was recorded if the pressure remained in the channel. A loss of only three (3) psi was permitted for seams. Extrusion welds were tested using a vacuum box chamber with a soap/water solution.

Destructive sampling and testing were prepared as described in the Technical Specifications. The destructive sample was clearly marked on each seam specimen. A unique destructive number was assigned to each sample for QA control. The samples were approximately 42 inches long by 12 inches wide, with seam centered. The liner installer and CQA Representative had samples cut out of their portion and field-tested for seam strength. The remaining portion was delivered to the independent CQA laboratory for testing in accordance with project specifications.

A detailed field as-built drawing was performed for the GCL and HDPE liner of each surface impoundment. Panel locations, panel identification, seam numbers, sumps, and pipe extensions were recorded on this drawing. Destructive test locations and defect repairs were also recorded on this drawing. See Appendix C ECA CQC Documentation Surface Impoundment A and B.

### ***SECTION 3.0 CONSTRUCTION QUALITY ASSURANCE PROGRAM***

Nursery Products owns and operates the composting facility located in San Bernardino County, California. Quantum Contractors was the General Contractor responsible for all earthworks construction, piping and construction of the diversion berms. Quantum also assisted ECA as needed with the surface impoundment liner ballast system in the pond floor and perimeter earthen filled anchor trenches construction. Quantum used one (1) Caterpillar G14 Grader equipped with laser guidance GPS for grade control and rear ripper shanks approximately 14-inches in length to rip and scarify the native soil material. Quantum typically used two (2) Caterpillar 623 Earth Moving Scrappers to excavate and haul fill material to the waste pile fill locations. Two (2) water trucks continuously moisture conditioned the engineered fill soil to control dust. One (1) Caterpillar D4 Bull Dozer and a Case 420 Backhoe were used for lighter earthworks. For compaction, Quantum typically used a large smooth drum roller with a vibrator for soil consolidation.

#### **3.1 Earthworks for the Waste Pile:**

Visual monitoring and CQA laboratory and field testing were performed on the waste pile compacted soil. The compacted soil consisted of a minimum of 12-inches of engineered fill composed of native subgrade that has been processed, scarified, moisture conditioned and compacted to 90 percent relative compaction as defined by American Society for Testing and Materials (ASTM D 1557). Representative bulk soil samples were obtained prior to earthworks and tested for physical properties and reviewed for compliance. All soil material within the project excavation limits was determined to be suitable for the engineered fill construction. Conformance was determined by laboratory and field monitoring and QA testing. The contractor

was required to clear and grub and strip away all vegetation within the waste pile limits. Quantum scarified all waste pile fills by ripping the native soil down to 12 inches and adding water to moisture condition the soil for compaction. Prior to additional fill lift placement, the entire area was scarified to assist in bonding between soil lifts. Fill placement and moisture conditioning was monitored closely to verify conformance with the CQA Plan. The report covers construction of the East Section waste pile. The West Section will be completed at a later date.

Construction of the waste pile perimeter berm around the facility was also monitored for compliance. The earthen berm consisted of an engineered fill consisting of on-site soil compacted to 90 percent relative compaction using ASTM D 1557 as the standard.

### **3.2 Surface Impoundments (Ponds A and B) Liner Soil Foundation & Sumps:**

Visual monitoring and CQA testing was performed on the two (2) surface impoundments Pond A and Pond B. The two surface impoundments are identical with respect to material and liner section design and construction. Surface Impoundment A (approximately 10.5 acre feet) located in the northwest corner of the facility was constructed first and Surface Impoundment B (approximately 6.5 acre feet) located in the northeast portion of the facility was constructed last. The two surface impoundments were constructed in accordance with the approved Regional Water Quality Control Board (RWQCB) drawings and construction is designated as a single composite liner system. The constructed liner system includes (from bottom to top, in order of construction) Vados Zone Lysimeters and Leak Detection Sumps:

1. Compacted native subgrade, smooth and unyielding;
2. GCL;
3. 60-mil (smooth) HDPE Liner;
4. Geotextile cushions fabric;
5. Detection Sump, Equipped with a Sump Leak Detection PVC Pipe; and
6. Drainage rock, with Geotextile, 8.0 oz. fully wrapped.

The leak detection and monitoring system included the construction of Vados Monitoring Lysimeters and Leak Detection Monitoring Sumps. These monitoring detection systems were constructed in accordance with the Geosyntec Consultant design, per detail M and N, Sheet 8.

### **3.3 Surface Impoundment A and B Earthworks and Liner System:**

The earthworks for both surface impoundments were constructed using the same means and methods as the waste pile cut and fill. The impoundments were excavated to the design lines and grades. At times, in isolated areas, Quantum encountered a thin sand layer within the surface impoundment limits. This fine sand was removed by over excavation. The excavated area was then backfilled with select engineered fill in thin control lift thicknesses. Each new lift of engineered fill was scarified, moisture conditioned, and compacted in approximately 8-inch loose lifts. Heavy equipment provided the compaction means and the final compaction was performed using a vibratory roller. Grade control was provided by Quantum Contractors. Using GPS equipment the contractor performed rough grading. The subgrade and side slope were processed by mechanical scarifying and ripping of the native material down to a minimum 8-

inches until fully loosened. The native soil was moisture conditioned to approximate optimum moisture content and compacted to a minimum of 90 percent relative compaction as defined by ASTM D 1557. The ZEI soil technicians provided compaction results of the in-place density and moisture by means of a field nuclear gauge as defined by ASTM D 6938. All CQA testing was performed in accordance with the approved CQA Plan. No failing results were documented in this final report and any defects were removed and or re-worked until a passing field test was documented. The typical surface impoundment section is as follows:

1. Prepared subgrade surface compacted to 90 percent relative maximum dry density;
2. Subgrade anchor ballast system to protect against wind up-lift
3. GCL; and
4. 60-mil (smooth) HDPE Liner.

Earthwork was constructed in accordance with the approved CQA Plan and design drawings. In this particular design the 60-mil HDPE liner and the GCL were the primary containment geosynthetic materials.

### **3.4 CQA Project Objectives:**

ZEI's Construction Quality Assurance (CQA) program objectives during construction were as follows:

1. Provided quality control procedures and a quality assurance program to demonstrate that the Hawes Composting Facility design was properly implemented by performing monitoring, inspections, and testing during all phases of construction.
2. Prepared and maintained documentation which demonstrated that the design had been implemented and the performance requirements had been met.
3. Served as a reference source for personnel who performed and monitored the construction activities.
4. Established lines of communication and responsibilities for all personnel.

The CQA program used by ZEI included continuous oversight to ensure the construction means and methods met the project requirements; that observations and testing procedures were implemented by qualified personnel; that procedures were in compliance with the approved project documents, applicable regulations, standards, and project specifications; and that all work, including the final product, was appropriately documented, filed, and made readily available for review. Implementation of the quality control (QC) program consisted of tests and observations during construction that assisted the Owner in producing the required quality product. ZEI's CQA program ensured that every aspect of the approved project specifications, as pertaining to the waste pile and surface impoundments, were followed to the project specifications and industry standards. ZEI's detailed CQA program provided evidence that the liner system was manufactured, delivered, installed and tested in accordance with the approved specifications. All geosynthetic liner components of the project and methods of inspection covered in this CQA Construction Report are described in detail hereafter.

---

## ***SECTION 4.0 CONSTRUCTION QUALITY ASSURANCE DOCUMENTATION***

### **4.1 Construction Contractor, Key Members, and Suppliers:**

#### **4.1.1 Project Designer and General Contractor**

Geosyntec Consultants was responsible for the design and technical specification preparation for the HCF. The designer assured the design met the construction and operational requirements of the Regulator's and Owner, and met or exceeded other regulatory requirements. Geosyntec Consultants is located at 10875 Rancho Bernardo Road, Suite 200, San Diego, Ca. 92127.

Quantum Contractors was responsible for the earthworks, mechanical, piping, and overall quality control as it relates to workmanship and materials. Quantum Contractors is located in Blue Jay, CA 92317. Contractor's License # 840155.

#### **4.1.2 Construction Manager**

Nursery Products, the Owner, ensured the construction of the facility in accordance with the design drawings and specifications. They implemented additional quality control and quality assurance procedures and techniques necessary for construction.

#### **4.1.3 Geosynthetic Installation Contractor**

EC Applications was contracted by Nursery Products to supply and install all geosynthetics components for this project. ECA is a licensed geosynthetic installation contractor located at 415 W. Traft Ave, Suite H, Orange, CA 92865.

#### **4.1.4 Material Manufacturers**

##### **4.1.4.1 HDPE Geomembrane Liner**

Agru America manufactured and supplied all 60-mil smooth HDPE liner and welding rod used for construction. Quality Control (QC) during the manufacture of the geomembrane was strictly monitored by Agru's in-house testing program.

##### **4.1.4.2 GCL**

Cetco Lining Technologies manufactured and supplied all of GCL used in construction. Cetco Bentomat ST materials are manufactured from a premium grade high bentonite powder. All rolls delivered to the site were accepted by the ZEI CQA representative. For quality assurance purposes, each roll was audited and identified with the manufacturer's roll number to cross reference with material certifications to ensure that each roll deployed met or exceeded the manufacturer's and project specifications. The GCL used in construction exceeded the project requirements.

#### 4.1.4.3 Geotextile

The geotextile that served as a cushion and drainage filter fabric was manufactured by Skaps Industries. The 8.0 oz. geotextile was manufactured with 100-percent continuous filament polyester, nonwoven, needle punched, and engineered fabric.

#### 4.1.5 Independent Geomembrane Laboratory Testing

Precision Geosynthetic Laboratories (PGL) of Anaheim, California was contracted by ZEI as the third party geosynthetic-testing laboratory of record. The HDPE seam welds and material conformance properties were tested and reviewed for compliance with the approved project technical specifications. PGL is a certified geosynthetic laboratory, accredited by the Geosynthetic Accreditation Institute (GAI). See Appendix D Geosynthetic Independent Laboratory Test Results

Services performed by PGL included:

##### Destructive Seam Strength Testing (a total of 16 tests performed):

Seam Peel Adhesion ..... ASTM D6392  
Shear Bonded Strength, ..... ASTM D6392

Conformance destructive seam sampling was conducted in accordance with project technical specifications. All geomembrane seams samples or destructive samples (DS) were tested in accordance to the project specifications and determined to meet and or exceed the requirements.

## 4.2 Construction Quality Control/Quality Assurance

The CQC/CQA methods used during liner construction consisted of a planned system of inspection and documentation performed independently of each other by both ECA and ZEI. This CQA monitoring program included daily monitoring, reporting, verification, audits and evaluations of materials and product workmanship necessary to determine and document the quality of the materials and installation. The CQA methods used to assess construction was in accordance with the construction drawings and project specifications.

### 4.2.1 Manufacturer's Certifications

Prior to accepting the engineered geosynthetic materials for use in construction, geosynthetic material manufacturers were required to submit all Manufacturer Quality Assurance/Manufacturer Quality Control (MQA/MQC) test results. The MQA/MQC test results included results from in-house testing on all rolls of GCL and HDPE liner before delivery. After manufacturer approval, rolls were then prepared and delivered to the site for use in construction. The manufacturer roll certification lists and supporting test results were submitted to the CQA Representative for final review and approval. As the

materials were delivered to the project site, each roll of material was visual inspected, documented, and inventoried for material description, manufacturer's identification control number, roll number, material weight, and dimension. The field inventory was then checked against the submitted manufacturer's MQA data to verify that the delivered material had been tested by the manufacturer and that it met or exceeded project requirements. When the review was complete and approved, an approved roll list was prepared. All geosynthetic materials delivered to the site met or exceeded the minimum project requirements.

#### 4.2.2 Agru America CQA/CQC Manufacturing Program

Agru America's In house Quality Control (QC) program is an ongoing system of monitoring and testing materials as they are manufactured. The manufacturing QC program is essential to manufacturing and is strictly adhered to by all individuals involved in the process. Agru's QC department reserved the right to reject raw materials or manufactured materials not meeting their standards and project specifications.

The Agrus' Quality Assurance (QA) program is a process of verifying compliant materials with acceptable procedures for training, manufacturing, testing, materials handling, data review, and distribution. The QA department verifies the validity of the test results, the correctness of the test procedures, the operation of test equipment, and the ongoing training of their QC personnel.

Agrus' QC laboratory is fully equipped to perform a wide range of conformance tests on all types of geomembrane, geonet, and extrusion rod. Samples are die cut with hydraulic press to preserve the uniformity of testing. Equipment used for physical testing included differential scanning calorimetry, density gradient columns, melt flow index testers, microtome, stereo microscopes, and index friction.

QC test results were stored in a computer database for ease of retrieval. Hard copies were reviewed then submitted to ZEI's CQA Representative for final approval.

#### 4.2.3 Waste Pile and Surface Impoundment Subgrade Certification

Prepared soil subgrade processing, placement, compaction, inspection and conformance evaluations were monitored by ZEI. Quality Assurance reviews and supervision were performed by ZEI. Continuous monitoring and testing was performed regularly to test for moisture content and percent compaction. Prior to geosynthetic material placement, a visual soil surface inspection was performed. Each subgrade certification was conducted by an Owner representative, the geosynthetic installation contractor, and ZEI's CQA representative. All parties ensured that no deleterious material that could potentially damage the liner system was present in the areas to be lined. This included a visual inspection for rocks, yielding soils, moisture content, structural abnormalities, or any deleterious materials on the subgrade surface. Soil surface approval was made before GCL and HDPE liner was deployed over any subgrade or structure.

## 4.2.4 Geosynthetic Testing Documentation, Materials, and Installation Methods

### 4.2.4.1 GCL, HDPE Liner and Welding Rod

CETCO GCL: Ninety Six (96) rolls of Bentomat ST GCL or 216,600 square feet of GCL were delivered to the HCF and accepted by the CQA Representative after a complete QA review of the manufacturer's certifications and cross-referencing with specifications. For Quality Control/Quality Assurance purposes, each roll was identified with the manufacturer's roll number to cross reference with material certifications and roll conformance testing. As each roll was deployed in the field, a visual inspection was performed to locate any imperfections from the manufacturing processes and/or deployment damage. All imperfections were located, documented, and repaired.

Agru HDPE Liner: Twenty Two (22) rolls of Agru 60-mil HDPE liner or 273,240 square feet of HDPE were delivered to the HFC and accepted by the CQA Representative after a complete QA review of the manufacturer's certifications and cross-referencing with specifications. For Quality Control/Quality Assurance purposes, each roll was identified with the manufacturer's roll number to cross reference with material certifications and roll conformance testing. As each roll was deployed in the field, a visual inspection was performed to locate any imperfections from the manufacturing processes and/or deployment damage. All imperfections were located, documented, and repaired. All repairs were non-destructively tested for compliance with the project specifications.

### 4.2.4.2 Liner Deployment

The geosynthetic 60-mil HDPE liner is the primary liner for the surface impoundments. To provide additional resistance to downward migration of water, and to provide a smooth surface on which to install the HDPE liner, a GCL was included in the liner system section beneath the HDPE liner. The GCL consists of powdered, bentonite clay sewn in between two layers of synthetic geotextile fabric. In addition, the GCL provides a hydraulic conductivity two orders of magnitude lower than the prescriptive liner requirements. The GCL helps to protect the vados zone if a leak were to occur in the HDPE liner because the GCL will hydrate to "self-seal" a leak in the liner system.

The surface impoundment liner section is ballasted on the impoundment floor bottom as designed and anchored around the perimeter of the impoundment by a 2-foot minimum horizontal run and a 9-foot minimum run of liner buried at the downward slope inclination of approximately 2:1 (horizontal/vertical) so that the edge of the liner is a minimum of 4-feet below the ground surface.

Deployment of the 60-mil HDPE liner was performed using a forklift equipped with a deployment spreader bar for placement ease. The liner was placed in such a way that no damage occurred to the liner during placement. Wind was carefully

monitored during deployment to ensure that sufficient personnel were present during the deployment. Liner temperatures were also monitored closely. If ambient liner temperatures (measured 6 inches above liner surface) would have approached 32 ° F or 122°F then welding activities would have been shut down. However, liner temperatures as measured by a field thermometer did not approach the limits specified.

All deployed panels were placed with a minimum 6-inch panel overlap. The proper overlap was marked on the HDPE liner roll to aid the deployment crew in straightening the panels. Immediately after geomembrane panels running through anchor trenches or at toes of slopes/walls were welded, sandbags were placed along the entire length of the line to prevent stress-bridging at those locations. All boundary HDPE material was placed in an approved anchor trench and secured with approved select fill soil. During panel deployment, individual panels were marked with the deployed footage, identified with a unique panel number, and the manufacturer's roll number.

#### 4.2.4.3 Pre-Qualifying Trial Welds

Prior to production seaming or repair work, each welder was required to perform a start-up trial weld. Trial welds were conducted for each machine/operator combination, per working period, under identical work conditions and environment. The trial welds were performed using the same material as the production liner and were then tested for shear and peel seam strengths. Upon completion of a passing trial, the technician commenced with welding.

#### 4.2.4.4 Fusion Welding

The most efficient and frequently used method to join HDPE panels is the fusion weld (split wedge weld). The split wedge welder utilizes an electrically heated wire copper wedge. The heated wedge is regulated by a programmable controller with an audible off temperature alarm and a variable speed drive that operates at specified speeds depending on panel mil thickness and machine model. The heated wedge passes between the top and bottom edge of the adjacent HDPE panels and two nip rollers compress the heated material together (fusion). This allows the machine to propel itself along the seam at a constant rate. Located between the split wedge and the two rollers is a stinger which forms a hollow chamber along the length of the weld, making it possible for a non-destructive air pressure test to be conducted after the seam was completed.

Seaming technicians continuously cleaned the material directly ahead of the wedge to remove blown dust ahead of the welder. Due to the high expansion rates of HDPE liner, it was necessary to "trim the lap" of the seam that would otherwise have resulted in a hump or a wrinkle along the seam.

#### 4.2.4.5 Extrusion Welding

The other method of joining panels, and more commonly used to make repairs on HDPE liner, is extrusion welding. Extrusion welds are generally used in situations where wedge welding is inappropriate. This welding process introduces a molten resin bead along the edge of overlapped HDPE material. Located on the barrel of the extrusion gun is a hot air preheating gun that heats the weld area directly before the extrudate is applied. The molten resin bead results then in a partially liquefied parent material. This homogeneous bond between the surface of the parent material and the molten welding rod, or bead, is typically stronger than the surrounding material. The extrusion machine was equipped with gauges that relay temperature readings from the apparatus.

Each extrusion weld was prepared in the following manner. The HDPE patch or overlap to be welded was heat tacked to the parent sheet using a hot air (leister) gun. Technicians then ground a one-inch wide by continuous area on both the top and bottom sheets along the area to be welded. All tacking and grinding was carefully performed to ensure no damage was done during repair (e.g. hot air gun burns or over grinding). At the same time, the CQA Representative ensured that all of the surface areas to be welded were properly ground to ensure the proper bond occurred between surfaces. Subsequently, the molten welding rod (or bead) was applied to the specified area. Ground areas were monitored to ensure that no over grinding was performed and that these areas remained free of dust. This was achieved by restricting the grinding technician to a reasonable distance from the welding technician and the extrusion gun. All welding rods were wiped clean of dust before utilizing it in the machine.

#### 4.2.4.6 CQA Documentation

Pertinent liner documentation was recorded on the liner. Included in the documentation were destructive and non-destructive testing, air channel testing on dual track fusion welds, and vacuum box testing on extrusion welds, and the technician who repaired the defect. This information was transferred to the appropriate documentation forms. In addition, the CQA Representative monitored 100% of all testing and noted complete details in field CQA documentation. Panel placements with the corresponding roll numbers, panel lengths, and panel identification were recorded at the time of deployment. A complete list of repairs was recorded.

All production seaming was monitored by the CQA Representative, who documented seam numbers, welder identifications, machine identifications, speeds and times of operation, and machine temperatures. The seam control documentation was initially written on the liner and then transferred to CQA documentation. Each welder was tracked for linear feet of production weld in order to control destructive sampling frequencies.

CQA report forms were completed for subgrade certifications, completion certifications, inventory, panel placement, trial welds, defects, destructive seam testing, seaming and non-destructive testing, and daily inspection reports. A daily CQA review consisting of a conformance audit, accuracy, and compliance with the project specifications was conducted.

#### 4.2.4.7 Non-Destructive Testing

All HDPE liner seams and repairs were 100% non-destructively tested using either one of the two standard testing methods. Tests performed depended on the welding method applied to the Liner Material.

##### 4.2.4.7.1 Air pressure Testing

Air pressure testing was performed on all wedge weld seams. This procedure involved sealing off both ends of the seam and inserting a manometer (or pressure gauge) into the air channel. The manometer apparatus included a hollow stem needle attached to a pressure gauge needle and air-fitting for inflation of the channel. Each air channel was pressurized to approximately 27 - 30 psi for a period of no less than five minutes. The channel maintained the initial pressure with no more than 3-psi drop or a failure was designated to the seam. Upon completion of the air test, the air was released from the opposite end of the manometer setup. This ensured that the full seam length was pressurized and therefore tested. Test results were documented on the liner and then later transcribed to the corresponding CQA forms after the seam was approved by the CQA Representative. All non-destructive test holes were repaired at ends of test channel.

##### 4.2.4.7.2 Vacuum Box Testing

Extrusion welds were primarily tested using a vacuum box chamber. This nondestructive test used a rigid, transparent box with a soft rubber gasket that was equipped with a small vacuum motor to create a negative pressure zone just above the liner. This allowed for a visual confirmation of the seam integrity. Extrusion welds were allowed to cool for at least five minutes prior to testing. The section to be tested was wetted with soapy water and the vacuum box was placed over the seam, thus energizing the vacuum to observe any defects that appeared. A minimum value of 30 psi on the pressure gauge was obtained for approximately 15 seconds. If there was a hole in the liner, it would have been observed by small bubbles foaming up from the hole. If no bubbles were observed, the operator would reposition the box to the next section to be tested. A vacuum box test was approved when the CQA Representative observed that no bubbles were produced and initialed the test area.

#### 4.2.4.8 Destructive Testing and Sampling

Destructive seam sampling was another method of ensuring seam quality. Samples were taken directly from in-place seams on the geomembrane. For every 500 linear feet of seam welded, destructive samples were removed and tested for peel and shear strengths. Project specifications also allowed the frequency of sampling to be decreased or increased based on previous seam test results. This was performed for every operator/machine pair used during installation. As stated, destructive samples were taken in accordance with manufacturer's recommendations and the project specifications. Samples were appropriately marked along the seam and identified with a unique destructive identification number, operator, weld machine settings, machine number, date, seam identification, and feature location. Each destructive sample was given a specific code so it could be easily referenced and tracked.

The destructive samples taken were approximately 1-foot by 3 ½ -feet in size with the seam centered. The first 18" portion of the sample was for field-testing and seam strength evaluation. From this 18" sample, ten (10) coupons were cut and tested in the field before it was sent to the laboratory. The next one-foot portion of each sample was sent to PGL for third party testing. The next one-foot section was kept for project archives.

A total of eighteen (18) destructive samples were taken from the surface impoundment A and B.

#### 4.2.4.9 Field As-Built Drawings

A field panel layout (as-built) drawing was completed after each liner layer was done. The field as-built drawings shows panel location and orientation, panel numbers, destructive samples, repair locations, sumps, and pipe extensions.

#### 4.2.4.10 Compliance/Non-compliance and Corrective Actions

Any failure to meet the aforementioned standard and criteria in sections 4.2.4.7 Non-Destructive Testing and 4.2.4.8, Destructive Testing and Sampling, constituted non-compliance. Non-compliance for a non-destructive test was any failure to pass criteria set to determine passing seam or patched area. A corrective action in the case of a failed vacuum box test was to patch the defective area and retest the newly repaired area using the same method. A pressure test failure involved locating the failure along the seam, cutting the failed area out, and performing a pressure test on either side of this zone. Extruded patches were repaired over the failed area then vacuum box tested for compliance.

All destructive seam sample test results, laboratory or field, did meet or exceed project specifications. Five coupons were tested in peel adhesion and five tested for shear strength in accordance with ASTM D 6392.

---

## ***SECTION 5.0 SUMMARY***

### **5.1 General**

It should be noted that the test specimens and test samples used for this report are believed to be representative of the material produced under the designation herein stated. However, these results are indicative of only the specimens that were actually tested. The testing herein is based upon accepted industry practices for construction QA/QC and Laboratory procedures as well as the test methods listed. It should also be noted that ZEI observed, monitored, and performed CQA testing to the limitations of one person and cannot be responsible for operational and maintenance performance of the liner system. It is recommended that a comprehensive maintenance plan and annual inspection plan be prepared and followed to limit potential damage during the designed intent usage.

Property lines, elevations, lines and grades were not controlled by the CQA firm. Nursery Products was responsible for coordinating the final as-built survey with a state licensed professional surveyor. The survey records are included in this report as a reference and should provide evidence that the HCF site was constructed to the lines and grades outlined in the design drawings and CQA Plan. See Appendix E Waste Pile & Surface Impoundment As-built Survey.

ZEI takes no responsibility for lines, grades, property lines, boundaries, or ground water wells.

Appendix F, ZEI CQA Daily Summary Reports and Photo Documentation presents documentation prepared by the CQA Representative from field records and used to assist ZEI in preparing this certification report. These forms are a crucial part of the ZEI CQA program and provide our field inspectors/engineers with a planned system for audits and inspections. Each form was designed to capture all pertinent field activities as related to the installation of all geosynthetics. These forms are designed to prompt CQA activities, provide a database for testing, inspection, and track noncompliance elements. The ZEI CQA program has proven successful on many large and very challenging geosynthetic liner systems. This program has also been utilized to train regulatory, state and city personnel. Reproduction of this report, forms, and CQA data will require written authorization from Zero Energy Institute, LLC.

The findings and professional opinions contained in this report were prepared in accordance with generally accepted professional principles and practices for construction performed in the greater Southern California region. ZEI and their subconsultants make no other warranty, expressed or implied.

---

**SECTION 6.0 CQA CERTIFICATION**

I hereby acknowledge that the composite liner system installed for Nursery Products at the Hawes Composting Facility, San Bernadino, California is constructed in general compliance with the project designs and specifications. I further submit that the information and data presented in this report are true and accurate to the best of my knowledge.

**Printed Name of CQA Project Manager**

SHANNON M. GOODRICH

**Signature of the CQA Project Manager**



**Printed Name of CQA Engineer**

Douglas Hilts

**Signature of CQA Engineer**





# Appendix A

Sladden Engineering  
CQA Earthworks Testing for East Waste Pile  
and Surface Impoundments A and B

County of San Bernardino - Environmental Management Group  
 BUILDING AND SAFETY DEPARTMENT  
**ENGINEERED - GRADING INSPECTION REPORT**

Owner Nursery Products Index No. \_\_\_\_\_ Tract No. APN 0492-021-04  
 Job Address 14499 Louisa Rd. Hemet 92342 Permit No. B 201200437

ROUGH GRADING INSPECTION

ENGINEERING GEOLOGIST (if required) N/A

Grading on the site was completed in accordance with the approved Engineering Geology Report. Cut slopes are stable at their graded inclinations.

CERTIFIED LOT NOS \_\_\_\_\_ DATE \_\_\_\_\_  
 GEOLOGIST \_\_\_\_\_ REGISTRATION NO. \_\_\_\_\_  
 SIGNATURE \_\_\_\_\_ PHONE NO. \_\_\_\_\_  
 ADDRESS \_\_\_\_\_  
 REMARKS \_\_\_\_\_

SOILS ENGINEER

All fills were installed upon properly prepared base material, benched and compacted in compliance with Section 7010, U.B.C., and where the report of an engineering geologist has recommended the installation of buttress fills or other measures, such work has been completed in accordance with the approved design. Fill settlement monitoring (if any) has been completed on all certified lots.


YES  NO LOT NOS. \_\_\_\_\_



CERTIFIED LOT NOS Phase 1 - Eastern Half DATE 5/16/12  
 SOILS ENGINEER Scott Anderson - Suddex Engineering REGISTRATION NO. 45309  
 SIGNATURE \_\_\_\_\_ PHONE NO. (951) 845-7743  
 ADDRESS 450 E. 3rd Avenue, Broomfield, CA 92543  
 REMARKS \_\_\_\_\_

GRADING ENGINEER

The rough grading has been completed in accordance with the approved plans including: grading to approximate final elevations; proper lines staked; swales and terraces ready for paving; berms installed; and required drainage slopes provided; and where reports of an engineering geologist and/or soils engineer have been prepared, the recommendations contained therein have been followed.



CERTIFIED LOT NOS Phase 1 - Eastern Half DATE 5/25/2012  
 GRADING ENGINEER Douglas Hiltz - Hiltz Consulting Group, Inc. REGISTRATION NO. C 44763  
 SIGNATURE \_\_\_\_\_ PHONE NO. (909) 590-5200  
 ADDRESS 16710 Quail Country Ave., Chino Hills, CA 91709  
 REMARKS Limited to eastern half Waste Pile Compost Area and Surface Impoundments A & B. Property lines by others per attached Survey.

FINAL GRADING INSPECTION

The grading has been satisfactorily completed in accordance with the approved plans. All required drainage devices have been installed; slope planting established and adequate provisions have been made for drainage of surface waters from each building site. The recommendations of the soils engineer and/or engineering geologist (if such persons were employed) have been incorporated in the work.

CERTIFIED LOT NOS \_\_\_\_\_ DATE \_\_\_\_\_  
 GRADING ENGINEER \_\_\_\_\_ REGISTRATION NO. \_\_\_\_\_  
 SIGNATURE \_\_\_\_\_ PHONE NO. \_\_\_\_\_  
 ADDRESS \_\_\_\_\_  
 REMARKS \_\_\_\_\_

DEPARTMENT USE ONLY.

N/A As-Graded Geology Report Reviewed By (Name) \_\_\_\_\_ Review Date \_\_\_\_\_  
 \_\_\_\_\_ Action Report Reviewed By (Name) \_\_\_\_\_ Review Date \_\_\_\_\_  
 \_\_\_\_\_ Rough Grade Inspector (Signature) \_\_\_\_\_ Date \_\_\_\_\_  
 \_\_\_\_\_ Final Grade Inspector (Signature) \_\_\_\_\_ Date \_\_\_\_\_



# Sladden Engineering

45090 Golf Center Parkway, Suite F, Indio, CA 92201 (760) 863-0713 Fax (760) 863-0847  
6782 Stanton Avenue, Suite A, Buena Park, CA 90621 (714) 523-0952 Fax (714) 523-1369  
450 Egan Avenue, Beaumont, CA 92223 (951) 845-7743 Fax (951) 845-8863  
800 E. Florida Avenue, Hemet, CA 92543 (951) 766-8777 Fax (951) 766-8778

May 15, 2012

Project No. 622-12006  
12-05-020

Zero Energy Institute, LLC  
Zero Energy International, LLC  
3550 Windsor Road  
Oceanside, California 92056

Project: Phase 1 Site Improvements  
Hawes Composting Facility  
APN 0492-021-24  
Hinkley/Kramer Junction Area  
San Bernardino County, California

Subject: Compaction Report

Ref: Update Geotechnical Investigation prepared by Geosyntec Consultants dated  
January 31, 2012; Project No. SC0554

Summarized in this report are the results of in-place density tests performed at the subject site during the grading of Phase 1 (eastern portion) and along with pertinent observations. The Hawes Composting facility project site is located west of Barstow, approximately 10 miles west of Hinkley Road, 12.3 miles east of Kramer Junction, one mile south of State Route (SR) 58, and one mile west of Helendale Road in the County of San Bernardino, California. Testing was performed during the rough grading of the eastern portion of the project site and within the detention pond areas A & B.

Field testing was performed from February 20, 2012 through May 10, 2012. Testing indicates that a minimum of 90 percent relative compaction was attained in the areas tested, as required by the project specifications. The passing test results indicate compliance with the project specifications at the tested locations and depths but are no guarantee or warranty of the contractors work.

**Field Tests:** In-place moisture/density tests were performed using a nuclear density gauge in accordance with test methods ASTM D 2922 and ASTM D 3017. A total of 103 density tests were performed. Test results are summarized on the attached data sheets. The approximate test locations are indicated on the attached plan.

**Laboratory Tests:** The moisture-density relationships for the tested materials were determined in the laboratory in accordance with ASTM Test Method D 1557-91.

If there are any questions regarding this report or the testing summarized herein, please contact the undersigned.

Respectfully submitted  
**SLADDEN ENGINEERING**

Brett L. Anderson  
Principal Engineer

Grading/g!



Copies      4/ Zero Energy Institute, LLC

# Test Results

Project Name: Hawes Composting Facility - Phase 1				Project No.: 622-12006			
Location: Hinkley/Kramer Junction, San Bernardino County, Ca.				Report No.: 12-05-020			
Test No.	Date Tested	Location	Elevation	Dry Density In place	% Moisture in Place	Relative Compaction	Maximum Density
1	2/20/2012	Per Plan Test Site East Side	NG	119.2	6.0	92	130.0
2	2/20/2012	Per Plan Test Site East Side	1.0'	117.2	10.7	93	126.5
3	2/20/2012	Per Plan Test Site East Side	2.0'	117.1	11.1	93	126.5
4	2/20/2012	Per Plan Test Site East Side	2.0'	118.8	13.9	92	129.0
5	2/20/2012	Per Plan Test Site East Side	2.0'	121.2	9.3	93	130.0
6	2/20/2012	Per Plan Test Site East Side	NG	117.6	10.6	93	126.5
7	2/20/2012	Per Plan Test Site East Side	1.0'	114.8	14.5	91	126.5
8	2/20/2012	Per Plan Test Site East Side	2.0'	124.3	9.3	96	130.0
9	2/20/2012	Per Plan Test Site East Side	2.0'	119.9	10.1	92	130.0
10	2/20/2012	Per Plan Test Site East Side	1.0'	125.1	8.4	94	133.5
11	2/20/2012	Per Plan Test Site East Side	2.0'	118.5	11.9	94	126.5
12	2/20/2012	Per Plan Test Site East Side	NG	123.2	7.3	92	133.5
13	2/29/2012	Per Plan Test Site East Side	2.0'	120.0	7.4	92	130.0
14	2/29/2012	Per Plan Test Site East Side	3.0'	122.8	8.5	94	130.0
15	2/29/2012	Per Plan Test Site East Side	1.0'	117.5	8.0	90	130.0
16	2/29/2012	Per Plan Test Site East Side	4.0'	117.8	13.1	93	126.5
17	2/29/2012	Per Plan Test Site East Side	4.0'	121.1	10.7	96	126.5
18	2/29/2012	Per Plan Test Site East Side	1.0'	119.0	7.0	92	130.0
19	2/29/2012	Per Plan Test Site East Side	4.0'	120.7	9.8	94	129.0
20	2/29/2012	Per Plan Test Site East Side	1.0'	119.7	8.8	92	130.0
21	2/29/2012	Per Plan Test Site East Side	3.0'	126.9	8.0	95	133.0
22	2/29/2012	Per Plan Test Site East Side	4.0'	119.1	8.9	92	129.0
23	2/29/2012	Per Plan Test Site East Side	1.0'	116.7	8.8	92	126.5
24	2/29/2012	Per Plan Test Site East Side	2.0'	117.4	8.5	93	126.5
25	2/29/2012	Per Plan Test Site East Side	3.0'	119.1	7.5	92	130.0
26	2/29/2012	Per Plan Test Site East Side	2.0'	118.5	10.9	94	126.5
27	2/29/2012	Per Plan Test Site East Side	3.0'	124.1	8.5	93	133.0
28	2/29/2012	Per Plan Test Site East Side	3.0'	120.6	7.8	93	130.0
29	2/29/2012	Per Plan Test Site East Side	2.0'	116.5	8.5	92	126.5
30	2/29/2012	Per Plan Test Site East Side	4.0'	119.5	10.3	94	126.5
31	2/29/2012	Per Plan Test Site East Side	2.0'	117.8	9.1	91	129.0
32	2/29/2012	Per Plan Test Site East Side	4.0'	119.2	8.2	92	129.0
33	2/29/2012	Per Plan Test Site East Side	1.0'	126.1	8.2	95	133.0
34	2/29/2012	Per Plan Test Site East Side	2.0'	126.6	8.4	95	133.0
35	2/29/2012	Per Plan Test Site East Side	2.0'	115.4	9.2	91	126.5
36	2/29/2012	Per Plan Pond Area B	SG	118.1	8.3	92	129.0
37	2/29/2012	Per Plan Pond Area B	SG	120.0	8.9	93	129.0
38	2/29/2012	Per Plan Pond Area B	SG	115.9	*6.9	90	129.0
39	2/29/2012	Retest #38	SG	117.5	**9.2	91	129.0
40	2/29/2012	Per Plan Pond Area B	SG	118.3	9.7	91	130.0
41	2/29/2012	Per Plan Pond B Sump	SG	121.2	11.4	94	129.0

Tuesday, May 15, 2012

Sladden Engineering

# Test Results

Project Name: Hawes Composting Facility - Phase 1				Project No.: 622-12006			
Location: Hinkley/Kramer Junction, San Bernardino County, Ca.				Report No.: 12-05-020			
Test No.	Date Tested	Location	Elevation	Dry Density in Place	% Moisture in Place	Relative Compaction	Maximum Density
42	3/5/2012	Per Plan Pond Slope B	SG	116.3	11.6	92	126.5
43	3/5/2012	Per Plan Pond Slope B	SG	116.6	11.2	92	126.5
44	3/5/2012	Per Plan Pond Slope B	SG	119.9	6.6	92	130.0
45	3/5/2012	Per Plan Pond Slope B	SG	118.5	6.6	91	130.0
46	3/5/2012	Per Plan Pond Slope B	SG	124.5	6.4	96	130.0
<b>Sump B</b>							
47	4/2/2012	Per Plan	4.0'	119.0	7.2	92	130.0
48	4/2/2012	Per Plan Pond A Sump	SG	119.9	8.0	92	130.0
49	4/2/2012	Per Plan	2.0'	117.5	6.9	90	130.0
50	4/2/2012	Per Plan	3.0'	118.1	8.0	90	130.5
51	4/2/2012	Per Plan	6.0'	116.8	9.6	90	130.5
52	4/2/2012	Per Plan	3.0'	119.2	9.4	92	129.0
53	4/2/2012	Per Plan	5.0'	118.7	7.5	90	131.5
54	4/2/2012	Per Plan	3.0'	118.8	7.6	90	131.5
55	4/2/2012	Per Plan	1.0'	116.3	9.1	90	129.0
56	4/2/2012	Per Plan	6.0'	122.7	6.9	92	133.5
57	4/2/2012	Per Plan	2.0'	116.9	7.2	90	130.0
58	4/2/2012	Per Plan	2.0'	121.0	6.7	91	133.5
59	4/2/2012	Per Plan	1.0'	123.0	5.0	92	134.0
60	4/2/2012	Per Plan	2.0'	125.1	6.2	93	134.0
61	4/2/2012	Per Plan	1.0'	125.0	5.8	93	134.0
62	4/2/2012	Per Plan	2.0'	124.9	8.9	93	134.0
63	4/2/2012	Per Plan	2.0'	127.1	7.7	95	134.0
64	4/2/2012	Per Plan	1.0'	122.5	5.9	91	134.0
65	4/2/2012	Per Plan	1.0'	123.1	6.0	92	134.0
66	4/13/2012	Per Plan Pond A	On Slope	123.60	7.1	94	131.5
67	4/13/2012	Per Plan Pond A	BOP	129	6.3	96	134.0
68	4/13/2012	Per Plan Pond A	BOP	122.9	6.6	93	131.5
69	4/13/2012	Per Plan Pond A	BOP	125.9	10.4	96	131.5
70	4/13/2012	Per Plan Pond A	BOP	120.4	8.0	92	131.5
71	4/13/2012	Per Plan Pond A	BOP	116.7	9.7	92	126.5
72	4/13/2012	Per Plan Pond A	BOP	122.0	8.6	93	131.5
73	4/13/2012	Per Plan Pond A	BOP	129.6	8.3	97	134.0
74	4/13/2012	Per Plan Pond A	BOP	127.6	7.5	95	134.0
75	4/13/2012	Per Plan Pond A	BOP	123.4	6.7	94	131.5
76	4/13/2012	Per Plan Pond A	BOP	119.3	7.8	91	131.5
77	4/13/2012	Per Plan Pond A	On Slope	122.2	8.6	93	131.5
78	4/13/2012	Per Plan Pond A	On Slope	116.8	10.4	92	126.5
79	4/13/2012	Per Plan Pond A	On Slope	120.3	8.3	91	131.5
80	4/13/2012	Per Plan Pond A	On Slope	121.7	8.7	93	131.5
81	4/13/2012	Per Plan Pond A	On Slope	122.6	8.4	93	131.5
82	4/13/2012	Per Plan Pond A	On Slope	116.9	10.4	92	126.5
83	4/13/2012	Per Plan Pond A	On Slope	115.2	10.0	91	126.5
84	4/13/2012	Per Plan Pond A	On Slope	115.6	9.0	91	126.5
85	4/13/2012	Per Plan Pond A	On Slope	122.4	8.0	93	131.5
86	4/13/2012	Per Plan	2.0'	126.6	9.3	91	139.5


# Test Results

**Project Name:** Hawes Composting Facility - Phase 1 **Project No.:** 622-12006

**Location:** Hinkley/Kramer Junction, San Bernardino County, Ca. **Report No.:** 12-05-020

Test No.	Date Tested	Location	Elevation	Dry Density in Place	% Moisture in Place	Relative Compaction	Maximum Density
87	4/13/2012	Per Plan	1.0'	126.3	10.4	91	139.5
88	4/13/2012	Per Plan	SG	119.6	8.3	95	126.5
89	4/13/2012	Per Plan	0.5'	126.9	10.1	97	131.5
90	4/13/2012	Per Plan	SG	123.8	8.7	94	131.5
91	4/13/2012	Per Plan	1.5'	120.4	10.2	92	131.5
92	5/10/2012	Per Plan Pond B	SG	121.8	6.6	94	130.0
93	5/10/2012	Per Plan Pond B	SG	119.8	7.8	92	130.0
94	5/10/2012	Per Plan Pond B	SG	122.3	8.4	92	133.5
95	5/10/2012	Per Plan Pond B	SG	122.0	7.9	91	133.5
96	5/10/2012	Per Plan Pond B	SG	115.4	5.1	91	126.5
97	5/10/2012	Per Plan Pond B	SG	116.7	7.6	92	126.5
98	5/10/2012	Per Plan Pond B	SG	119.3	4.3	92	130.0
99	5/10/2012	Per Plan Pond B	SG	117.5	7.2	90	130.0
100	5/10/2012	Per Plan Pond B	SG	121.7	5.7	91	133.5
101	5/10/2012	Per Plan Pond B	SG	119.5	6.3	92	130.0
102	5/10/2012	Per Plan Pond B	SG	124.6	5.2	93	133.5
103	5/10/2012	Per Plan Pond B	SG	114.5	3.7	91	126.5

NG = Natural Grade  
 SG = Subgrade  
 BOP = Bottom of Pond



LOCATION PLAN  
• APPROX. LOCATION DENSITY TESTS



# Sladden Engineering

54971

Buena Park  
(714) 523-0952

Coachella Valley  
(760) 863-0713

Beaumont  
(951) 845-7743

Hemet  
(951) 766-8777

Date 2-20-12

## FIELD MEMO

Job No. 622-12006

Project Name HAWES COMPOSTING FACILITY

Client ZERO ENERGY INSTITUTE

Site Address S.W. Hwy 58 & HELENALE RD  
HINKLEY AREA of SIM BERN Co.

Job Phone \_\_\_\_\_

Work Done DENSITY TESTS TAKEN AS DIRECTED BY ZERO ENERGY INSTITUTE  
FORMAN JAMES HANSEN, EAST SIDE OF SITE AT ~~BOTTOM~~ BASE  
OF EXISTING GRADE TO +2.0' OF FILL.

### Test Summary / Footings Inspected

Test No.	Location	Elev.	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
1	<u>N/G = EXIST. GRADE</u>	<u>N/G</u>	<u>117.2</u>	<u>6.0</u>	<u>92</u>	<u>130</u>	<u>9</u>
2		<u>1'</u>	<u>117.2</u>	<u>10.7</u>	<u>93</u>	<u>126.5</u>	<u>11</u>
3		<u>2'</u>	<u>117.1</u>	<u>11.1</u>	<u>93</u>	<u>126.5</u>	<u>11</u>
4		<u>2'</u>	<u>118.8</u>	<u>13.9</u>			
5		<u>2'</u>	<u>121.2</u>	<u>9.3</u>	<u>93</u>	<u>130</u>	<u>9</u>
6		<u>N/G</u>	<u>117.6</u>	<u>10.6</u>	<u>93</u>	<u>126.5</u>	<u>11</u>
7		<u>1'</u>	<u>114.8</u>	<u>14.5</u>			
8		<u>2'</u>	<u>124.3</u>	<u>9.3</u>	<u>96</u>	<u>130</u>	<u>9</u>
9		<u>2'</u>	<u>119.9</u>	<u>10.1</u>	<u>92</u>	<u>130</u>	<u>9</u>
10		<u>1'</u>	<u>125.1</u>	<u>8.4</u>	<u>94</u>	<u>133.5</u>	<u>8.5</u>

### Comments:

<u>11</u>		<u>2'</u>	<u>118.5</u>	<u>11.9</u>	<u>94</u>	<u>126.5</u>	<u>11</u>
<u>12</u>		<u>N/G</u>	<u>123.2</u>	<u>7.3</u>	<u>92</u>	<u>133.5</u>	<u>8.5</u>

DENSITY TESTS SATISFACTORY ABOVE 90% RELATIVE COMPACTION.

DAVE

Field Tech.

Super. or Agent



Buena Park  
(714) 523-0952

Coachella Valley  
(760) 863-0713

Beaumont  
(951) 845-7743

Hemet  
(951) 766-8777

1 of 3

Date 2-29-12

## FIELD MEMO

Job No. 622-12006

Project Name HAWES COMPOSTING FACILITY

Client ZERO ENERGY INSTITUTE

Site Address S.W. HWY 58 + HELENDALE RD.  
HINKLEY AREA SAN BERN. CO.

Job Phone \_\_\_\_\_

Work Done DENSITY TESTS TAKEN AS DIRECTED BY ZERO ENERGY INSTITUTE FOREMAN JAMES HANSEN. TESTS 1, 2 + 3 TAKEN @ SUBGRADE OF BOTTOM IMPALEMENT POND 'B'.

### Test Summary / Footings Inspected

Test No.	Location	Elev.	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
1	EAST SIDE POND AREA	5/6	118.1	8.3	91	129	10.5
2	MIDDLE "	"	120.0	8.9	93	129	10.5
3	WEST " RETEST #4 PAGE 3 of 3 SATISFACTORY	"	115.9	6.9	90	129	10.5
FILL EAST 100' WIDE FILL AREA CONTINUED							
13		+2'	120.0	7.4	92	130	9
14		+3'	122.8	8.5	94	130	9
15		+1'	117.5	8.0	90	130	9
16		+4'	117.8	13.1	93	126.5	11
17		+4'	121.1	10.7	96	126.5	11
18		+1'	119.0	7.0	92	130	9

#### Comments:

TEST # 3 FAILED TO MEET MINIMUM MOISTURE CONTENT. RETESTED AFTER REWORKING TEST #4 ON PAGE 3 of 3.

ALL OTHER DENSITY TESTS ARE SATISFACTORY ABOVE 90% RELATIVE COMPACTION.

DAVE

Field Tech.

Super. or Agent



# Sladden Engineering

55444

**Buena Park**  
(714) 523-0952

**Coachella Valley**  
(760) 863-0713

**Beaumont**  
(951) 845-7743

**Hemet**  
(951) 766-8777

2 OF 3

Date 2-29-12 CONT.

Job No. 622-12006

## FIELD MEMO

Project Name \_\_\_\_\_

Client \_\_\_\_\_

Site Address \_\_\_\_\_

Job Phone \_\_\_\_\_

Work Done

### Test Summary / Footings Inspected

Test No.	Location	Elev.	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
19	EAST SIDE FILL CONTINUED	+ 4'	120.7	9.8	93	129	10.5
20		+ 1'	119.7	8.8	92	130	9.0
21		+ 3'	126.9	8.0	95	133	8.5
22		+ 4'	119.1	8.9	92	129	10.5
23		+ 1'	116.7	8.8	92	126.5	11.0
24		+ 2'	117.4	8.5	93	126.5	11.0
25		+ 3'	119.1	7.5	92	130	9.0
26		+ 2'	118.5	10.9	94	126.5	11
27		+ 3'	124.1	8.5	93	133	8.5
28		+ 3'	120.6	7.8	93	130	9.0

Comments:

\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_  
\_\_\_\_\_

DAVE

Field Tech.

Super. or Agent

24 hour notice requested to schedule Field Technician. Thank you for the opportunity to be of service.



**Buena Park**  
(714) 523-0952

**Coachella Valley**  
(760) 863-0713

**Beaumont**  
(951) 845-7743

**Hemet**  
(951) 766-8777

3 of 3

Date 2-29-12

Job No. 622-12006

## FIELD MEMO

Project Name \_\_\_\_\_ Client \_\_\_\_\_

Site Address \_\_\_\_\_

Job Phone \_\_\_\_\_

Work Done

### Test Summary / Footings Inspected

Test No.	Location	Elev.	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
29		+2'	116.5	8.5	92	126.5	11.0
30		+4'	119.5	10.3	94	126.5	11.0
31		+2'	117.8	9.1	91	129	10.5
32		+4'	119.2	8.2	92	129	10.5
33		+1'	126.1	8.2	95	133	8.5
34		+2'	126.6	8.4	95	133	8.5
35		+2'	115.4	9.2	91	126.5	11.0
BOTTOM 5/6 IMPALWMENT POND 'B'							
4	RETEST OF #3	5/6	117.5	9.2	91	129	10.5
5	EAST SIDE NORTH	5/6	118.3	9.7	91	130	9.0

Comments: NWC POND AREA  
 6 2 YE SIMATOR SUMP BOTTOM BOTTOM SUMP 5/6 121.2 11.4 94 129 10.5

DAVE

Field Tech.

Super. or Agent



# Sladden Engineering

55442

**Buena Park**  
(714) 523-0952

**Coachella Valley**  
(760) 863-0713

**Beaumont**  
(951) 845-7743

**Hemet**  
(951) 766-8777

Date 3-5-12

## FIELD MEMO

Job No. 622-12006

Project Name HAWES COMPOSTING FACILITY

Client ZERO ENERGY INSTITUTE

Site Address S.W. HWY 58 + HELENDALE RD.  
HINKLEY AREA SAN BERNARD CO.

Job Phone \_\_\_\_\_

Work Done DENSITY TESTS TAKEN AS DIRECTED BY ZERO ENERGY INSTITUTE FOREMAN JAMES HANSEN SLOPE SUBGRADE IMPLEMENT POND 'B'. TEST #5 BOTTOM OF POND, SUBGRADE OVER SUMP AREA (NWC) POND 'B'.

### Test Summary / Footings Inspected

Test No.	Location	Elev.	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
1	POND SLOPE NORTH	56	116.3	11.6	92	126.5	11.1
2	WEST	"	116.6	11.2	92	126.5	11.1
3	SOUTH	"	119.9	6.6	92	130	9
4	EAST	"	118.5	6.6	91	130	9
5	SUMP AREA POND SUBGRADE	"	124.5	6.4	96	130	9

Comments: DENSITY TESTS SATISFACTORY ABOVE 90% RELATIVE COMPACTION.

DAVE  
Field Tech.

\_\_\_\_\_  
Super. or Agent



# Sladden Engineering

55430

Buena Park  
(714) 523-0952

Coachella Valley  
(760) 863-0713

Beaumont  
(951) 845-7743

Hemet  
(951) 766-8777

1 of 2

Date 4-2-12

## FIELD MEMO

Job No. 622-12006

Project Name HAWES COMPOSTING FACILITY  
Site Address S.W. of HWY 58 + HELENDALE RD.  
HINKLEY AREA SAN BERNARDINO CO.  
Job Phone \_\_\_\_\_

Client ZERO ENERGY INSTITUTE

Work Done DENSITY TESTS TAKEN AS DIRECTED BY ZERO ENERGY INSTITUTE FOREMAN JAMES HANSEN, FILL PLACED ALONG EAST SIDE OF SITE TESTS #1-12 EXCEPT #2: BOTTOM SUMP AREA IMPALMENT POND 'A'. (2 of 2): FILL PLACED ALONG WEST SIDE OF SITE 100' WIDE FROM TOP OF POND SLOPE SOUTH 1000' TEST 13-19

### Test Summary / Footings Inspected

Test No.	Location	DIST. WEST OF EASTERN LIMIT	APPROX. Elev. FILL FROM (E.G.)	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %	
1	<u>NORTH OF SOUTHERN SITE LIMIT</u> 300'	20'	+4'	119	7.2	92	130	9	
2	BOTTOM SUMP AREA POND 'A'		5/15	119.9	8.0	92	130	9	
3	500'	75'	+2'	117.5	6.9	90	130	9	
4	650'	50'	+3'	118.1	8.0	>90%			
5	850'	10'	+6'	116.8	9.6	790%			
6	1050'	55'	+3'	119.2	9.4	92	129	10.5	
7	1250'	20'	+5'	118.7	7.5	>90%			
8	1450'	60'	+3'	118.8	7.6	790%			
9	1450'	145'	+1'	116.3	7.1	>90%			
10	1650'	25'	+6'	122.7	6.9	92	133.5	9	
Comments:									
11	1650'	150'	+2'	116.9	7.2	90	130	9	
12	1850'	60'	+2'	121	6.7	91	133.5	9	

RCAN  
GREY  
" ROR.

DENSITY TESTS SATISFACTORY ABOVE 90% RELATIVE COMPACTION.

DAVE  
Field Tech.

Super. or Agent



# Sladden Engineering

55429

Buena Park  
(714) 523-0952

Coachella Valley  
(760) 863-0713

Beaumont  
(951) 845-7743

Hemet  
(951) 766-8777

2 OF 2

Date 4-2-12

## FIELD MEMO

Job No. 622-12006

Project Name HAWES COMPOST FACILITY

Client ZERO ENERGY INSTITUTE

Site Address \_\_\_\_\_

Job Phone \_\_\_\_\_

Work Done

### Test Summary / Footings Inspected

Test No.	SOUTH OF TOP OF SLOPE FOR POND	Location	DIST. EAST OF WESTERN LIMITS	APPROX. Elev. FILL FROM (F.G.)	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
13	160'		30'	+1'	123	5.0	>90%		
14	370'		15'	+2'	125.1	6.2	"		
15	370'		75'	+1'	125	5.8	"		
16	570'		50'	+2'	124.9	8.9	"		
17	770'		30'	+2'	122.1	7.7	"		
18	770'		90'	+1'	122.5	5.9	"		
19	970'		60'	+1'	123.1	6.0	"		

Comments:

DENSITY TESTS SATISFACTORY ABOVE 90% RELATIVE COMPACTION.

DAVE  
Field Tech.

Super. or Agent



# Sladden Engineering

55511

Buena Park  
(714) 523-0952

Coachella Valley  
(760) 863-0713

Beaumont  
(951) 845-7743

Hemet  
(951) 766-8777

Date 4-13-12

## FIELD MEMO

Job No. 622-12006

Project Name Hawas Composting Facility

Client \_\_\_\_\_

Site Address S.W. of Hwy 58 + Helendale RD

ZERO Energy Institute

Hinkley Area San Bernardino Co

Job Phone \_\_\_\_\_

Ps 1 of 2

Work Done Density test taken on Slopes + Bottom S.G of Pond A.

### Test Summary / Footings Inspected

Test No.	Location	Elev.	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
1	55' North of Top of Slope SWC of Pond A	on slope	123.6	7.1	94%	131.5	8.5
2	75' East of test # 1	Bottom of Pond	129.0	6.3	96%	134.0	8.0
3	75' East of Test # 2	↓	127.9	6.6	93%	131.5	8.5
4	75' East of Test # 3		125.9	10.4	96%	↓	↓
5	75' East of Test # 4		120.4	8.0	92%	↓	↓
6	75' East of test # 5		116.7	9.7	92%	126.5	11.0
7	50' North of test # 6		127.0	8.6	93%	131.5	8.5
8	50' North of test # 5		129.6	8.3	96%	134.0	8.0
9	50' North of test # 4		127.6	7.5	94%	↓	↓
10	50' North of test # 3		123.4	6.7	94%	131.5	8.5

Comments:

All test Satisfactory 96% or Greater

Josh

Field Tech.

Super. or Agent



# Sladden Engineering

55514

Buena Park  
(714) 523-0952

Coachella Valley  
(760) 863-0713

Beaumont  
(951) 845-7743

Hemet  
(951) 766-8777

Date 4-13-17

## FIELD MEMO

Job No. 622-12606

Project Name Hawes Composting Facility

Client \_\_\_\_\_

Site Address S.W. of Hwy 58 + Helendale Rd

Zero Energy Institute

Hinkley Area San Bernardino Co

Job Phone \_\_\_\_\_


Pg 2 of 2

Work Done Density test on Slopes + Bottom S.G. of Pond A

### Test Summary / Footings Inspected

Test No.	Location	Elev.	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
11	50' North of test # 2	Bottom of Pond	119.3	7.8	91%	131.5	8.5
12	50' North of test # 1	on West Slope	122.2	8.6	93%	↓	↓
13	West end of North Slope	Bottom Slope	116.8	10.4	92%	126.5	11.0
14	Center of North Slope	↓	120.3	8.3	91%	131.5	8.5
15	East end of North Slope	↓	121.7	8.7	93%	↓	↓
16	Northeast of East Slope	↓	122.6	8.4	93%	↓	↓
17	South end of East Slope	↓	116.9	10.4	92%	126.5	11.0
18	East end of South Slope	↓	115.2	10.0	91%	↓	↓
19	Center of South Slope	↓	115.6	9.0	91%	↓	↓
20	West end of South Slope	↓	122.4	8.0	93%	131.5	8.5

Comments:



All test 90% or Greater

Field Tech. \_\_\_\_\_

Super. or Agent [Signature]



# Sladden Engineering

55515

**Buena Park**  
(714) 523-0952

**Coachella Valley**  
(760) 863-0713

**Beaumont**  
(951) 845-7743

**Hemet**  
(951) 766-8777

Date 4-13-12

## FIELD MEMO

Job No. 622-17906

Project Name Hawes Composting Facility

Client \_\_\_\_\_

Site Address S.W. of Hwy 58 + Helendale Rd

Zero Energy Institute

Hinkley Area of San Bernardino Co

Job Phone \_\_\_\_\_

Work Done Density test on Fill Area South of Pond A

### Test Summary / Footings Inspected

Test No.	Location	Elev.	Dry Density	Moist %	% Relative Compaction	Ref. Max pcf	Moist %
1	Fill area 1,570 Ft South of Pond A	-2.0	126.6	9.3	96%	134.5	
2	Fill Area 1,460 Ft South of Pond A	-1.0	126.3	10.4	96%	↓	
3	Fill Area 1,345 Ft South of Pond A	5.6	119.6	8.3	95%	126.5	11
4	Fill Area 1,325 Ft South of Pond A	-1.5	126.9	10.1	96%	131.5	
5	Fill Area 1,225 Ft South of Pond A	5.6	123.8	8.7	94%	131.5	8.5
6	Fill Area 1,125 Ft South of Pond A	-1.5	120.4	10.2	92%	↓	

Comments:

All test 90% or Greater

Josh

Field Tech.

[Signature]  
Super. or Agent

# Appendix B

## Geosynthetic Manufacturer's Quality Assurance GCL and HDPE Liner

# SUBMITTAL CONTROL FORM



DATE: APRIL 27, 2011

JOB NO: 103004

SUBMITTAL No: 5

PROJECT: NURSERY PRODUCTS HAWES  
COMPOSTING FACILITY

TO: Nursery Products  
ATTN: Chris Seney P. E.  
12277 Apple Valley Rd, Ste. 131  
Apple Valley, CA 92308  
PHONE: 760-272-1098  
FAX:  
EMAIL: nurseryproducts@charter.net

FROM: EC Applications, Inc. (ECA)  
Chris Fore  
415 W. Taft Ave, Suite H  
Orange, CA 92865  
PHONE: (714) 921-9848 x 104  
cfore@ecapplications.com

**WE ARE SUBMITTING THE ENCLOSED:**

- SHOP DRAWINGS       CERTIFICATES OF COMPLIANCE       SAMPLES  
 MATERIAL DATA       QC INFORMATION       OTHER

**THESE ARE TRANSMITTED FOR:**

- APPROVAL       INFORMATION       RESUBMIT  
 AS REQUESTED       FOR REVIEW      PREV SUB NO:

ITEM NO.	DESCRIPTION OF ITEM	NO. OF COPIES	CONTRACT REFERENCE/SPEC SECTION OR DRAWING SHEET NO.
1	Geomembrane Manufacturers Quality Control Certifications	1	Design Plan April, 2010

**NOTE:**

**THE ABOVE SUBMITTED ITEMS HAVE BEEN REVIEWED IN DETAIL AND ARE CORRECT AND IN GENERAL CONFORMANCE WITH THE CONTRACT DRAWINGS AND SPECIFICATIONS EXCEPT AS OTHERWISE STATED.**

Chris Fore

EC Applications, Inc. AUTHORIZED SIGNATURE

**IF THE ABOVE VARIANCES ARE ACCEPTABLE, PLEASE CONFIRM IN WRITING WITHIN TEN (10) DAYS, OTHERWISE WE WILL PROCEED PER THE PROPOSED VARIANCES**

## Certificate of Analysis

Shipped To: AGRU AMERICA INC  
2000 EAST NEWLANDS  
FERNLEY NV 89408  
USA

Recipient: PALMER  
Fax:


CPC Delivery #: 88203328  
PO #: 005824  
Weight: 196200 LB  
Ship Date: 01/27/2011  
Package: BULK  
Mode: Hopper Car  
Car #: PSPX002048  
Seal No: 267514

Product:  
MARLEX POLYETHYLENE K307 BULK

Lot Number: 7110029

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.24	g/10mi
H <sub>2</sub> O Flow Rate	ASTM D1238	21	g/10mi
Density	D1505 or D4883	0.937	g/cm <sup>3</sup>
Pellet Count	P02.08.03	27	pel/g
Production Date		01/06/2011	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP.  
**However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.**



Troy Griffin  
Quality Systems Coordinator

For CoA questions contact Customer Service Representative at +1-832-813-4782

## Certificate of Analysis

Shipped To: AGRU AMERICA INC  
2000 EAST NEWLANDS  
FERNLEY NV 89408  
USA

Recipient: PALMER  
Fax:


CPC Delivery #: 88215793  
PO #: 005832  
Weight: 48,000 LB (est.)  
Ship Date: 02/24/2011  
Package: BULK  
Mode: Hopper Truck

Product:  
MARLEX POLYETHYLENE K307 BULK

Lot Number: 8110197

Property	Test Method	Value	Unit
Melt Index	ASTM D1238	0.27	g/10mi
HLM Flow Rate	ASTM D1238	22	g/10mi
Density	D1505 or D4883	0.938	g/cm3
Pellet Count	P02.08.03	27	pel/g
Production Date		02/17/2011	

The data set forth herein have been carefully compiled by Chevron Phillips Chemical Company LP.  
**However, there is no warranty of any kind, either expressed or implied, applicable to its use, and the user assumes all risk and liability in connection therewith.**



Troy Griffin  
Quality Systems Coordinator

For CoA questions contact Customer Service Representative at 800-231-1212



# quality certificate

ROLL # **906313-11**

Lot # **7110029**

Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil		
		mm	mil	Length	164.594	m	540	feet
	MAX:	1.647	65	Width	7.00	m	23.0	feet
	AVE:	1.556	61	OIT(Standard) ASTM D3895		minutes	174	

Specific Gravity ASTM D792	Density	g/cc	.941
-------------------------------	---------	------	------

MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min	.24
-------------------------------------	------	---	-----

Carbon Black Content ASTM D4218	Range	%	2.12
------------------------------------	-------	---	------

Carbon Black Dispersion ASTM D5596	Category	10 IN CAT 1	
---------------------------------------	----------	-------------	--

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	26 N/mm	149 ppi	2,478 psi
---	--------------------------	---------	---------	-----------

Average Strength @ Break	50 N/mm	287 ppi	4,780 psi
--------------------------	---------	---------	-----------

Tensile Elongation ASTM D6693 ( 2 inches / minute )	Average Elongation @ Yield	%	15.93
---	----------------------------	---	-------

Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Break	%	822.0
------------------------------------	----------------------------	---	-------

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change	%	-0.31
--	----------------------------	---	-------

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	203 N	45.729 lbs
--	-------------------------	-------	------------

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	378 N	84.932 lbs
--	------	-------	------------

Puncture Resistance ASTM D4833 (Modified)	Load	550 N	123.61 lbs
--	------	-------	------------

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs	CERTIFIED
--------------------	----------------------------	----------	-----------

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs	pass
---	-------------------	---------	------

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/11/11**

Signature:   
 Manager, Quality Control Department

60HDSM FRM  
REV 06  
12/23/05



# quality certificate

ROLL # **906314-11** Lot # **7110029** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet	Width	7.00	m	23.0	feet
		MAX:	1.637 mm		64 mil	OIT(Standard)		ASTM D3895	minutes	174						
AVE:		1.544 mm	61 mil													
Specific Gravity ASTM D792	Density											g/cc			.941	
MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min												.24		
Carbon Black Content ASTM D4218	Range											%			2.12	
Carbon Black Dispersion ASTM D5596	Category														10 IN CAT 1	
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield			26	N/mm	149	ppi	2,478		psi						
	Average Strength @ Break			50	N/mm	287	ppi	4,780		psi						
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield					%			15.93							
	Average Elongation @ Break					%			822.0							
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change					%			-0.31							
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance			203	N			45.729		lbs						
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load			378	N			84.932		lbs						
Puncture Resistance ASTM D4833 (Modified)	Load			550	N			123.61		lbs						
ESCR ASTM D1693	Minimum Hrs w / o Failures			1500 hrs				CERTIFIED								
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%			300 hrs				pass								

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/11/11**

Signature:   
 Manager, Quality Control Department

60HDSM.FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **906315-11** Lot # **7110029** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet	Width	7.00	m	23.0	feet
		MAX:	1.64 mm		65 mil	OIT(Standard)		ASTM D3895	minutes	174						
ASTM D5199 (Modified)	AVE:	1.539 mm	61 mil													
Specific Gravity ASTM D792	Density											g/cc	.941			
MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min										.24				
Carbon Black Content ASTM D4218	Range											%	2.12			
Carbon Black Dispersion ASTM D5596	Category											10 IN CAT 1				
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield				26 N/mm	149	ppi	2,478	psi							
	Average Strength @ Break				50 N/mm	287	ppi	4,780	psi							
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield				%							15.93				
	Average Elongation @ Break				%							822.0				
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change				%							-0.31				
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance				203 N							45.729 lbs				
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load				378 N							84.932 lbs				
Puncture Resistance ASTM D4833 (Modified)	Load				550 N							123.61 lbs				
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs									CERTIFIED					
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs									pass					

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/11/11**  
 Signature:   
 Manager, Quality Control Department  
 60HDSM FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **906316-11** Lot # **7110029** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness Length Width	1.5mm	60mil	feet feet	
		mm	mil		m	m		
		<b>1.478</b>	<b>58</b>		<b>164.594</b>		<b>540</b>	
		<b>1.629</b>	<b>64</b>		<b>7.00</b>		<b>23.0</b>	
	AVE:	<b>1.544</b>	<b>61</b>	OIT(Standard) ASTM D3895	minutes		<b>174</b>	
Specific Gravity ASTM D792	Density			g/cc			<b>.941</b>	
MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min						<b>.24</b>
Carbon Black Content ASTM D4218	Range							<b>2.05</b>
Carbon Black Dispersion ASTM D5596	Category							<b>10 IN CAT 1</b>
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	<b>26</b>	N/mm	<b>149</b>	ppi	<b>2,478</b>	psi	
	Average Strength @ Break	<b>50</b>	N/mm	<b>287</b>	ppi	<b>4,780</b>	psi	
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield			%			<b>15.93</b>	
	Average Elongation @ Break			%			<b>822.0</b>	
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%			<b>-0.31</b>	
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	<b>203</b>	N	<b>45.729</b>			lbs	
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	<b>378</b>	N	<b>84.932</b>			lbs	
Puncture Resistance ASTM D4833 (Modified)	Load	<b>550</b>	N	<b>123.61</b>			lbs	
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500	hrs			<b>CERTIFIED</b>		
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300	hrs			<b>pass</b>		

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/11/11**  
 Signature: *[Handwritten Signature]*  
 Manager, Quality Control Department



# quality certificate

ROLL # **906317-11** Lot # **7110029** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet	Width	7.00	m	23.0	feet	OIT(Standard) ASTM D3895	minutes	174
	MIN:	1.475 mm	58	mil														
	MAX:	1.639 mm	65	mil														
	AVE:	1.546 mm	61	mil														
Specific Gravity ASTM D792	Density																	<b>.941</b>
MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min																<b>.24</b>
Carbon Black Content ASTM D4218	Range																	<b>2.29</b>
Carbon Black Dispersion ASTM D5596	Category																	<b>10 IN CAT 1</b>
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield																	<b>2,478 psi</b>
	Average Strength @ Break																	<b>4,780 psi</b>
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield																	<b>15.93</b>
	Average Elongation @ Break																	<b>822.0</b>
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change																	<b>-0.31</b>
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance																	<b>45.729 lbs</b>
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load																	<b>84.932 lbs</b>
Puncture Resistance ASTM D4833 (Modified)	Load																	<b>123.61 lbs</b>
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs																<b>CERTIFIED</b>
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs																<b>pass</b>

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/11/11**

Signature:   
 Manager, Quality Control Department

60HDSM FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **906318-11** Lot # **7110029** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet	
		mm	mil		Width	7.00		m	23.0	feet		
	MAX:	1.623	64									
	AVE:	1.548	61									
				OIT(Standard)	ASTM D3895	minutes				174		
Specific Gravity ASTM D792	Density			g/cc						.941		
MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min									.24	
Carbon Black Content ASTM D4218	Range			%						2.06		
Carbon Black Dispersion ASTM D5596	Category									10 IN CAT 1		
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield			23	N/mm	134	ppi	2,236	psi			
	Average Strength @ Break			49	N/mm	281	ppi	4,684	psi			
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield			%				14.63				
	Average Elongation @ Break			%				847.7				
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%				-0.31				
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance			203	N	45.729	lbs					
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load			378	N	84.932	lbs					
Puncture Resistance ASTM D4833 (Modified)	Load			550	N	123.61	lbs					
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500	hrs			CERTIFIED						
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300	hrs			pass						

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/11/11**

Signature:   
 Manager, Quality Control Department

60HDSM FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908466-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness Length Width	1.5mm	60mil	feet feet	
		mm	mil		m	m		
		<b>1.52</b>	<b>60</b>		<b>164.594</b>		<b>540</b>	
	MAX:	<b>1.593</b>	<b>63</b>		<b>7.00</b>		<b>23.0</b>	
	AVE:	<b>1.542</b>	<b>61</b>		OIT(Standard) ASTM D3895 minutes		<b>216</b>	
Specific Gravity ASTM D792	Density			g/cc			<b>.945</b>	
MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min						<b>.23</b>
Carbon Black Content ASTM D4218	Range			%			<b>2.26</b>	
Carbon Black Dispersion ASTM D5596	Category			<b>10 IN CAT 1</b>				
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield			<b>26</b> N/mm	<b>149</b> ppi	<b>2,485</b> psi		
	Average Strength @ Break			<b>50</b> N/mm	<b>287</b> ppi	<b>4,789</b> psi		
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield			%			<b>17.13</b>	
	Average Elongation @ Break			%			<b>875.9</b>	
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%			<b>-0.28</b>	
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance			<b>223</b> N			<b>50.104</b> lbs	
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load			<b>398</b> N			<b>89.532</b> lbs	
Puncture Resistance ASTM D4833 (Modified)	Load			<b>557</b> N			<b>125.20</b> lbs	
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs				<b>CERTIFIED</b>		
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs				<b>ONGOING</b>		

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**  
 Signature: *[Signature]*  
 Manager, Quality Control Department  
 60HDSM FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908467-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness Length Width	1.5mm	60mil	feet	
		mm	mil		m	feet		
		<b>1.499</b>	<b>59</b>		<b>164.594</b>		<b>540</b>	
		<b>1.597</b>	<b>63</b>		<b>7.00</b>		<b>23.0</b>	
	AVE:	<b>1.544</b>	<b>61</b>	OIT(Standard) ASTM D3895	minutes		<b>216</b>	
Specific Gravity ASTM D792	Density			g/cc			<b>.945</b>	
MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min						<b>.23</b>
Carbon Black Content ASTM D4218	Range							<b>2.26</b>
Carbon Black Dispersion ASTM D5596	Category							<b>10 IN CAT 1</b>
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	<b>26</b>	N/mm	<b>149</b>	ppi	<b>2,485</b>	psi	
	Average Strength @ Break	<b>50</b>	N/mm	<b>287</b>	ppi	<b>4,789</b>	psi	
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield							<b>17.13</b>
	Average Elongation @ Break							<b>875.9</b>
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change							<b>-0.28</b>
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	<b>223</b>	N	<b>50.104</b>			lbs	
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	<b>398</b>	N	<b>89.532</b>			lbs	
Puncture Resistance ASTM D4833 (Modified)	Load	<b>557</b>	N	<b>125.20</b>			lbs	
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500	hrs			<b>CERTIFIED</b>		
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300	hrs			<b>ONGOING</b>		

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**

Signature:   
 Manager, Quality Control Department

©HDSM.FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908468-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil		
		Length	Width	164.594	7.00	m	m	540
		mm	mil				feet	feet
	MAX:	1.577	62					
	AVE:	1.54	61					
		mm	mil	OIT(Standard)	ASTM D3895	minutes		216
Specific Gravity ASTM D792	Density			g/cc			<b>.945</b>	
MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min						<b>.23</b>
Carbon Black Content ASTM D4218	Range			%			<b>2.17</b>	
Carbon Black Dispersion ASTM D5596	Category							<b>10 IN CAT 1</b>
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	<b>26</b>	N/mm	<b>149</b>	ppi	<b>2,485</b>	psi	
	Average Strength @ Break	<b>50</b>	N/mm	<b>287</b>	ppi	<b>4,789</b>	psi	
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield			%			<b>17.13</b>	
	Average Elongation @ Break			%			<b>875.9</b>	
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%			<b>-0.28</b>	
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	<b>223</b>	N	<b>50.104</b>			lbs	
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	<b>398</b>	N	<b>89.532</b>			lbs	
Puncture Resistance ASTM D4833 (Modified)	Load	<b>557</b>	N	<b>125.20</b>			lbs	
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500	hrs			<b>CERTIFIED</b>		
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300	hrs			<b>ONGOING</b>		

Customer: **Erosion Control**  
PO: **8385 Hawes Composting Fac.**  
Destination: **Barstow, CA**

Date: **2/25/11**  
Signature: *[Signature]*  
Manager, Quality Control Department  
60HDSM FRM  
REV 06  
12/23/05



# quality certificate

ROLL # **908469-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness Length Width	1.5mm	60mil	feet	
		mm	mil		m	feet		
		<b>1.509</b>	<b>59</b>		<b>164.594</b>		<b>540</b>	
		<b>1.562</b>	<b>61</b>		<b>7.00</b>		<b>23.0</b>	
	AVE:	<b>1.544</b>	<b>61</b>					
				OIT(Standard) ASTM D3895	minutes		<b>216</b>	
Specific Gravity ASTM D792	Density			g/cc			<b>.945</b>	
MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min						<b>.23</b>
Carbon Black Content ASTM D4218	Range			%			<b>2.17</b>	
Carbon Black Dispersion ASTM D5596	Category						<b>10 IN CAT 1</b>	
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield			<b>26</b> N/mm	<b>149</b> ppi		<b>2,485</b> psi	
	Average Strength @ Break			<b>50</b> N/mm	<b>287</b> ppi		<b>4,789</b> psi	
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield			%			<b>17.13</b>	
	Average Elongation @ Break			%			<b>875.9</b>	
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%			<b>-0.28</b>	
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance			<b>223</b> N			<b>50.104</b> lbs	
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load			<b>398</b> N			<b>89.532</b> lbs	
Puncture Resistance ASTM D4833 (Modified)	Load			<b>557</b> N			<b>125.20</b> lbs	
ESCR ASTM D1693	Minimum Hrs w / o Failures			1500 hrs			<b>CERTIFIED</b>	
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%			300 hrs			<b>ONGOING</b>	

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**  
 Signature: *[Handwritten Signature]*  
 Manager, Quality Control Department

60HDSM FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908470-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet	Width	7.00	m	23.0	feet	OIT(Standard) ASTM D3895	minutes	216
Specific Gravity ASTM D792	Density																	<b>.945</b>
MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min																<b>.23</b>
Carbon Black Content ASTM D4218	Range																	<b>2.11</b>
Carbon Black Dispersion ASTM D5596	Category																	<b>10 IN CAT 1</b>
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield		<b>26</b>	N/mm	<b>148</b>	ppi	<b>2,473</b>											<b>psi</b>
	Average Strength @ Break		<b>47</b>	N/mm	<b>270</b>	ppi	<b>4,506</b>											<b>psi</b>
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield			%			<b>15.44</b>											
	Average Elongation @ Break			%			<b>837.8</b>											
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%			<b>-0.28</b>											
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance		<b>223</b>	N			<b>50.104</b>											<b>lbs</b>
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load		<b>398</b>	N			<b>89.532</b>											<b>lbs</b>
Puncture Resistance ASTM D4833 (Modified)	Load		<b>557</b>	N			<b>125.20</b>											<b>lbs</b>
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs					<b>CERTIFIED</b>											
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs					<b>ONGOING</b>											

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**

Signature:   
 Manager, Quality Control Department

60HDSM.FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908571-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet
		mm	mil		Width	7.00		m	23.0	feet	
	MAX:	1.59	63								
	AVE:	1.551	61								
				OIT(Standard) ASTM D3895	minutes					216	

Specific Gravity ASTM D792	Density	g/cc	.945
-------------------------------	---------	------	------

MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min	.23
-------------------------------------	------	---	-----

Carbon Black Content ASTM D4218	Range	%	2.11
------------------------------------	-------	---	------

Carbon Black Dispersion ASTM D5596	Category		10 IN CAT 1
---------------------------------------	----------	--	-------------

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	26 N/mm	148 ppi	2,473 psi
---	--------------------------	---------	---------	-----------

Average Strength @ Break	47 N/mm	270 ppi	4,506 psi
--------------------------	---------	---------	-----------

Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield	%	15.44
---	----------------------------	---	-------

Average Elongation @ Break	%	837.8
----------------------------	---	-------

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change	%	-0.28
--	----------------------------	---	-------

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	223 N	50.104 lbs
--	-------------------------	-------	------------

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	398 N	89.532 lbs
--	------	-------	------------

Puncture Resistance ASTM D4833 (Modified)	Load	557 N	125.20 lbs
--	------	-------	------------

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs	CERTIFIED
--------------------	----------------------------	----------	-----------

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs	ONGOING
---	-------------------	---------	---------

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**

Signature:   
 Manager, Quality Control Department

60HDSM FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908572-11**

Lot # **8110197**

Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil		
		mm	mil	Length	164.594	m	540	feet
		1.571	62	Width	7.00	m	23.0	feet
	MAX:	1.546	61	OIT(Standard) ASTM D3895		minutes	216	
	AVE:							

Specific Gravity ASTM D792	Density	g/cc	.945
-------------------------------	---------	------	------

MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min	.23
-------------------------------------	------	---	-----

Carbon Black Content ASTM D4218	Range	%	2.24
------------------------------------	-------	---	------

Carbon Black Dispersion ASTM D5596	Category	10 IN CAT 1	
---------------------------------------	----------	-------------	--

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	26 N/mm	148 ppi	2,473 psi
	Average Strength @ Break	47 N/mm	270 ppi	4,506 psi

Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield	%	15.44	
	Average Elongation @ Break	%	837.8	

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change	%	-0.28	
--	----------------------------	---	-------	--

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	223 N	50.104 lbs	
--	-------------------------	-------	------------	--

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	398 N	89.532 lbs	
--	------	-------	------------	--

Puncture Resistance ASTM D4833 (Modified)	Load	557 N	125.20 lbs	
--	------	-------	------------	--

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs	CERTIFIED	
--------------------	----------------------------	----------	-----------	--

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs	ONGOING	
---	-------------------	---------	---------	--

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**  
 Signature: *[Handwritten Signature]*  
 Manager, Quality Control Department

60HDSM.FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908573-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet
		mm	mil		Width	7.00		m	23.0	feet	
	MAX:	1.581	62								
	AVE:	1.54	61								
				OIT(Standard) ASTM D3895	minutes					216	

Specific Gravity ASTM D792	Density		g/cc								<b>.945</b>
-------------------------------	---------	--	------	--	--	--	--	--	--	--	-------------

MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min									<b>.23</b>
-------------------------------------	-------------	---	--	--	--	--	--	--	--	--	------------

Carbon Black Content ASTM D4218	Range		%								<b>2.24</b>
------------------------------------	-------	--	---	--	--	--	--	--	--	--	-------------

Carbon Black Dispersion ASTM D5596	Category										<b>10 IN CAT 1</b>
---------------------------------------	----------	--	--	--	--	--	--	--	--	--	--------------------

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield			<b>26</b>	N/mm	<b>148</b>	ppi	<b>2,473</b>	psi		
	Average Strength @ Break			<b>47</b>	N/mm	<b>270</b>	ppi	<b>4,506</b>	psi		

Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield		%								<b>15.44</b>
	Average Elongation @ Break		%								<b>837.8</b>

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change		%								<b>-0.28</b>
--	----------------------------	--	---	--	--	--	--	--	--	--	--------------

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance			<b>223</b>	N			<b>50.104</b>	lbs		
--	-------------------------	--	--	------------	---	--	--	---------------	-----	--	--

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load			<b>398</b>	N			<b>89.532</b>	lbs		
--	------	--	--	------------	---	--	--	---------------	-----	--	--

Puncture Resistance ASTM D4833 (Modified)	Load			<b>557</b>	N			<b>125.20</b>	lbs		
--	------	--	--	------------	---	--	--	---------------	-----	--	--

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs									<b>CERTIFIED</b>
--------------------	----------------------------	----------	--	--	--	--	--	--	--	--	------------------

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs									<b>ONGOING</b>
---	-------------------	---------	--	--	--	--	--	--	--	--	----------------

Customer: **Erosion Control**  
PO: **8385 Hawes Composting Fac.**  
Destination **Barstow, CA**

Date: **2/25/11**  
Signature: *[Signature]*  
Manager, Quality Control Department  
60HDSM.FRM  
REV 06  
12/23/05



# quality certificate

ROLL # **908574-11**

Lot # **8110197**

Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet	Width	7.00	m	23.0	feet
		MAX:	1.573 mm		62 mil	OIT(Standard)		ASTM D3895	minutes	216						
	AVE:	1.545 mm	61 mil													

Specific Gravity ASTM D792	Density			g/cc												<b>.945</b>
-------------------------------	---------	--	--	------	--	--	--	--	--	--	--	--	--	--	--	-------------

MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min															<b>.23</b>
-------------------------------------	------	---	--	--	--	--	--	--	--	--	--	--	--	--	--	--	------------

Carbon Black Content ASTM D4218	Range			%													<b>2.24</b>
------------------------------------	-------	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	-------------

Carbon Black Dispersion ASTM D5596	Category																<b>10 IN CAT 1</b>
---------------------------------------	----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--------------------

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield			26 N/mm		148 ppi											<b>2,473 psi</b>
---	--------------------------	--	--	---------	--	---------	--	--	--	--	--	--	--	--	--	--	------------------

Average Strength @ Break				47 N/mm		270 ppi											<b>4,506 psi</b>
--------------------------	--	--	--	---------	--	---------	--	--	--	--	--	--	--	--	--	--	------------------

Tensile Elongation ASTM D6693 ( 2 inches / minute )	Average Elongation @ Yield			%													<b>15.44</b>
---	----------------------------	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--------------

Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Break			%													<b>837.8</b>
------------------------------------	----------------------------	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--------------

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%													<b>-0.28</b>
--	----------------------------	--	--	---	--	--	--	--	--	--	--	--	--	--	--	--	--------------

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance			223 N													<b>50.104 lbs</b>
--	-------------------------	--	--	-------	--	--	--	--	--	--	--	--	--	--	--	--	-------------------

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load			398 N													<b>89.532 lbs</b>
--	------	--	--	-------	--	--	--	--	--	--	--	--	--	--	--	--	-------------------

Puncture Resistance ASTM D4833 (Modified)	Load			557 N													<b>125.20 lbs</b>
--	------	--	--	-------	--	--	--	--	--	--	--	--	--	--	--	--	-------------------

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs															<b>CERTIFIED</b>
--------------------	----------------------------	----------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	------------------

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs															<b>ONGOING</b>
---	-------------------	---------	--	--	--	--	--	--	--	--	--	--	--	--	--	--	----------------

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**

Signature:   
 Manager, Quality Control Department

60HDSM.FRM  
REV 06  
12/23/05



# quality certificate

ROLL # **908575-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet
					1.491 mm	59 mil					
	MAX:	1.584 mm	62 mil	Width	7.00	m	23.0	feet			
	AVE:	1.539 mm	61 mil	OIT(Standard) ASTM D3895	minutes			216			

Specific Gravity ASTM D792	Density	g/cc	.945
-------------------------------	---------	------	------

MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min	.23
-------------------------------------	------	---	-----

Carbon Black Content ASTM D4218	Range	%	2.23
------------------------------------	-------	---	------

Carbon Black Dispersion ASTM D5596	Category	10 IN CAT 1	
---------------------------------------	----------	-------------	--

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	26 N/mm	148 ppi	2,465 psi
---	--------------------------	---------	---------	-----------

Average Strength @ Break	48 N/mm	272 ppi	4,537 psi
--------------------------	---------	---------	-----------

Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield	%	16.33
	Average Elongation @ Break	%	829.7

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change	%	-0.28
--	----------------------------	---	-------

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	222 N	49.996 lbs
--	-------------------------	-------	------------

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	402 N	90.416 lbs
--	------	-------	------------

Puncture Resistance ASTM D4833 (Modified)	Load	549 N	123.53 lbs
--	------	-------	------------

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs	CERTIFIED
--------------------	----------------------------	----------	-----------

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs	ONGOING
---	-------------------	---------	---------

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**

Signature:   
 Manager, Quality Control Department

60HDSM FRM  
REV 06  
12/23/05



# quality certificate

ROLL # **908576-11**

Lot # **8110197**

Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet
		mm	mil		Width	7.00		m	23.0	feet	
	MAX:	1.58	62								
	AVE:	1.548	61								
				OIT(Standard)	ASTM D3895	minutes			216		

Specific Gravity ASTM D792	Density			g/cc					.945		
-------------------------------	---------	--	--	------	--	--	--	--	------	--	--

MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min							.23		
-------------------------------------	------	---	--	--	--	--	--	--	-----	--	--

Carbon Black Content ASTM D4218	Range			%					2.23		
------------------------------------	-------	--	--	---	--	--	--	--	------	--	--

Carbon Black Dispersion ASTM D5596	Category									10 IN CAT 1	
---------------------------------------	----------	--	--	--	--	--	--	--	--	-------------	--

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	26	N/mm	148	ppi	2,465	psi
	Average Strength @ Break	48	N/mm	272	ppi	4,537	psi

Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield			%			16.33
	Average Elongation @ Break			%			829.7

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%			-0.28
--	----------------------------	--	--	---	--	--	-------

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	222	N	49.996	lbs
--	-------------------------	-----	---	--------	-----

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	402	N	90.416	lbs
--	------	-----	---	--------	-----

Puncture Resistance ASTM D4833 (Modified)	Load	549	N	123.53	lbs
--	------	-----	---	--------	-----

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500	hrs	CERTIFIED		
--------------------	----------------------------	------	-----	-----------	--	--

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300	hrs	ONGOING		
---	-------------------	-----	-----	---------	--	--

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**  
 Signature:   
 Manager, Quality Control Department  
 60HDSM.FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908577-11**

Lot # **8110197**

Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)		METRIC	ENGLISH	Thickness	1.5mm	60mil		
		MIN:	<b>1.509</b> mm	<b>59</b> mil	Length	<b>164.594</b> m	<b>540</b> feet	Width
	MAX:	<b>1.56</b> mm	<b>61</b> mil	OIT(Standard) ASTM D3895		minutes	<b>216</b>	
	AVE:	<b>1.545</b> mm	<b>61</b> mil					

Specific Gravity ASTM D792	Density	g/cc	<b>.945</b>
-------------------------------	---------	------	-------------

MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min	<b>.23</b>
-------------------------------------	-------------	---	------------

Carbon Black Content ASTM D4218	Range	%	<b>2.23</b>
------------------------------------	-------	---	-------------

Carbon Black Dispersion ASTM D5596	Category	<b>10 IN CAT 1</b>	
---------------------------------------	----------	--------------------	--

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	<b>26</b> N/mm	<b>148</b> ppi	<b>2,465</b> psi
---	--------------------------	----------------	----------------	------------------

	Average Strength @ Break	<b>48</b> N/mm	<b>272</b> ppi	<b>4,537</b> psi
--	--------------------------	----------------	----------------	------------------

Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield	%	<b>16.33</b>	
	Average Elongation @ Break	%	<b>829.7</b>	

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change	%	<b>-0.28</b>	
--	----------------------------	---	--------------	--

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	<b>222</b> N	<b>49.996</b> lbs	
--	-------------------------	--------------	-------------------	--

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	<b>402</b> N	<b>90.416</b> lbs	
--	------	--------------	-------------------	--

Puncture Resistance ASTM D4833 (Modified)	Load	<b>549</b> N	<b>123.53</b> lbs	
--	------	--------------	-------------------	--

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500 hrs	<b>CERTIFIED</b>	
--------------------	----------------------------	----------	------------------	--

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300 hrs	<b>ONGOING</b>	
---	-------------------	---------	----------------	--

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**  
 Signature: *[Signature]*  
 Manager, Quality Control Department



# quality certificate

ROLL # **908578-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet
		mm	mil		Width	7.00		m	23.0	feet	
	MAX:	1.566	62								
	AVE:	1.546	61								
				OIT(Standard)	ASTM D3895	minutes					216
Specific Gravity ASTM D792		Density		g/cc							.945
MFI ASTM D1238 COND. E GRADE:		K307		Melt Flow Index 190°C /2160 g - g /10 min							.23
Carbon Black Content ASTM D4218		Range		%							2.14
Carbon Black Dispersion ASTM D5596		Category									10 IN CAT 1
Tensile Strength ASTM D6693 ( 2 inches / minute )		Average Strength @ Yield		26 N/mm		148 ppi					2,465 psi
		Average Strength @ Break		48 N/mm		272 ppi					4,537 psi
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break		Average Elongation @ Yield		%							16.33
		Average Elongation @ Break		%							829.7
Dimensional Stability ASTM D1204 (Modified)		Average Dimensional Change		%							-0.28
Tear Resistance ASTM D1004 (Modified)		Average Tear Resistance		222 N							49.996 lbs
Puncture Resistance FTMS 101 Method 2065 (Modified)		Load		402 N							90.416 lbs
Puncture Resistance ASTM D4833 (Modified)		Load		549 N							123.53 lbs
ESCR ASTM D1693		Minimum Hrs w / o Failures		1500 hrs							CERTIFIED
Notched Constant Tensile Load ASTM D5397		pass / fail @ 30%		300 hrs							ONGOING

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**

Signature:   
 Manager, Quality Control Department

60HDSM FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908579-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness	1.5mm	60mil	Length	164.594	m	540	feet
					mm	mil					
	MAX:	1.592	63		7.00				m	23.0	feet
	AVE:	1.554	61	OIT(Standard) ASTM D3895		minutes					216

Specific Gravity ASTM D792	Density		g/cc								.945
-------------------------------	---------	--	------	--	--	--	--	--	--	--	------

MFI ASTM D1238 COND. E GRADE:	K307	Melt Flow Index 190°C /2160 g - g /10 min									.23
-------------------------------------	------	---	--	--	--	--	--	--	--	--	-----

Carbon Black Content ASTM D4218	Range		%								2.14
------------------------------------	-------	--	---	--	--	--	--	--	--	--	------

Carbon Black Dispersion ASTM D5596	Category										10 IN CAT 1
---------------------------------------	----------	--	--	--	--	--	--	--	--	--	-------------

Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	26	N/mm	148	ppi	2,465	psi
	Average Strength @ Break	48	N/mm	272	ppi	4,537	psi

Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield		%			16.33	
	Average Elongation @ Break		%			829.7	

Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change		%			-0.28	
--	----------------------------	--	---	--	--	-------	--

Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	222	N	49.996	lbs
--	-------------------------	-----	---	--------	-----

Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	402	N	90.416	lbs
--	------	-----	---	--------	-----

Puncture Resistance ASTM D4833 (Modified)	Load	549	N	123.53	lbs
--	------	-----	---	--------	-----

ESCR ASTM D1693	Minimum Hrs w / o Failures	1500	hrs			CERTIFIED
--------------------	----------------------------	------	-----	--	--	-----------

Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300	hrs			ONGOING
---	-------------------	-----	-----	--	--	---------

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**  
 Signature: *[Signature]*  
 Manager, Quality Control Department  
 60HDSM FRM  
 REV 06  
 12/23/05



# quality certificate

ROLL # **908580-11** Lot # **8110197** Liner Type: **SMOOTH HDPE**

Thickness Measurement ASTM D5199 (Modified)	MIN:	METRIC	ENGLISH	Thickness Length Width	1.5mm	60mil	feet	
		mm	mil		m	feet		
		<b>1.523</b>	<b>60</b>		<b>164.594</b>		<b>540</b>	
		<b>1.581</b>	<b>62</b>		<b>7.00</b>		<b>23.0</b>	
	AVE:	<b>1.553</b>	<b>61</b>	OIT(Standard)	ASTM D3895	minutes	<b>216</b>	
Specific Gravity ASTM D792	Density			g/cc	<b>.945</b>			
MFI ASTM D1238 COND. E GRADE:	<b>K307</b>	Melt Flow Index 190°C /2160 g - g /10 min				<b>.23</b>		
Carbon Black Content ASTM D4218	Range					<b>2.14</b>		
Carbon Black Dispersion ASTM D5596	Category	<b>10 IN CAT 1</b>						
Tensile Strength ASTM D6693 ( 2 inches / minute )	Average Strength @ Yield	<b>26</b>	N/mm	<b>148</b>	ppi	<b>2,465</b>	psi	
	Average Strength @ Break	<b>48</b>	N/mm	<b>272</b>	ppi	<b>4,537</b>	psi	
Tensile Elongation ASTM D6693 ( 2 inches / minute ) Lo = 1.3" Yield Lo = 2.0" Break	Average Elongation @ Yield			%	<b>16.33</b>			
	Average Elongation @ Break			%	<b>829.7</b>			
Dimensional Stability ASTM D1204 (Modified)	Average Dimensional Change			%	<b>-0.28</b>			
Tear Resistance ASTM D1004 (Modified)	Average Tear Resistance	<b>222</b>	N	<b>49.996</b>	lbs			
Puncture Resistance FTMS 101 Method 2065 (Modified)	Load	<b>402</b>	N	<b>90.416</b>	lbs			
Puncture Resistance ASTM D4833 (Modified)	Load	<b>549</b>	N	<b>123.53</b>	lbs			
ESCR ASTM D1693	Minimum Hrs w / o Failures	1500	hrs	<b>CERTIFIED</b>				
Notched Constant Tensile Load ASTM D5397	pass / fail @ 30%	300	hrs	<b>ONGOING</b>				

Customer: **Erosion Control**  
 PO: **8385 Hawes Composting Fac.**  
 Destination **Barstow, CA**

Date: **2/25/11**  
 Signature: *[Handwritten Signature]*  
 Manager, Quality Control Department

# SUBMITTAL CONTROL FORM



DATE: APRIL 27, 2011

JOB NO: 103004

SUBMITTAL NO: 9

PROJECT: NURSERY PRODUCTS HAWES  
COMPOSTING FACILITY

TO: Nursery Products  
ATTN: Chris Seney P. E.  
12277 Apple Valley Rd, Ste. 131  
Apple Valley, CA 92308  
PHONE: 760-272-1098  
FAX:  
EMAIL: nurseryproducts@charter.net

FROM: EC Applications, Inc. (ECA)  
Chris Fore  
415 W. Taft Ave, Suite H  
Orange, CA 92865  
PHONE: (714) 921-9848 x 104  
cfore@ecapplications.com

### WE ARE SUBMITTING THE ENCLOSED:

- SHOP DRAWINGS       CERTIFICATES OF COMPLIANCE       SAMPLES  
 MATERIAL DATA       QC INFORMATION       OTHER

### THESE ARE TRANSMITTED FOR:

- APPROVAL       INFORMATION       RESUBMIT  
 AS REQUESTED       FOR REVIEW      PREV SUB NO:

ITEM NO.	DESCRIPTION OF ITEM	NO. OF COPIES	CONTRACT REFERENCE/SPEC SECTION OR DRAWING SHEET NO.
1	GCL Manufacturers Quality Control Certifications	1	Design Plan April, 2010


### NOTE:

**THE ABOVE SUBMITTED ITEMS HAVE BEEN REVIEWED IN DETAIL AND ARE CORRECT AND IN GENERAL CONFORMANCE WITH THE CONTRACT DRAWINGS AND SPECIFICATIONS EXCEPT AS OTHERWISE STATED.**

Chris Fore

EC Applications, Inc. AUTHORIZED SIGNATURE

**IF THE ABOVE VARIANCES ARE ACCEPTABLE, PLEASE CONFIRM IN WRITING WITHIN TEN (10) DAYS, OTHERWISE WE WILL PROCEED PER THE PROPOSED VARIANCES**



Date: 4/14/2011

Purchase Order: 11007

ORDER NUMBER: 027141703

EC Applications  
415 W. Taft Avenue  
Orange, CA 92865  
cfore@ecapplications.com; rbrito@ecapplications.com

To Whom it May Concern:

Please find enclosed the MQA/MQC test data package for Geosynthetic Clay Liner shipments to EC Applications.

The enclosed data package includes results of all the MQC tests required by ASTM D5889, with the exception of index flux/hydraulic conductivity. This test, which is run according to ASTM D5887, is normally performed once per production lot (once per week), unless a higher frequency is required by the project specifications. Because of the GCL's low permeability, this test can take several weeks to complete. The index flux/hydraulic conductivity results associated with this lot of material will be provided under separate cover as soon as they are available.

Although the index flux/hydraulic conductivity test results are not yet available, CETCO accepts responsibility for our GCL should the index flux/hydraulic conductivity tests produce unacceptable results. If, upon delivery and prior to installation, individual rolls of GCL are found to be nonconforming to accepted project specifications, CETCO will replace the nonconforming material at no charge.

Questions regarding this information should be directed to Chris Athanassopoulos,  
Technical Support Engineer, at (847) 851-1831.

Sincerely,

Roger B. Wilkerson  
Quality Assurance Coordinator  
CETCO Lovell Plant



**GEOSYNTHETIC CLAY LINER  
MANUFACTURING QUALITY ASSURANCE DATA PACKAGE**

**PROJECT NAME:** Dalton Trucking Yard  
**CUSTOMER P.O.:** 11007  
**ORDER NUMBER:** 027141703  
**PREPARED FOR:** EC Applications

**CONTENTS:**

- Product Certifications
- GCL Order packing list and MQA tracking form
- GCL manufacturing quality control test data
- Bentonite clay certification
- Raw material test results

**PREPARED BY:** Roger B. Wilkerson  
Quality Assurance Coordinator  
CETCO  
P.O. Box 428  
92 Hwy. 37  
Lovell, WY 82431  
Telephone: 800-322-1149 ext. 413  
E-Mail: [rwilke@cetco.com](mailto:rwilke@cetco.com)



**PRODUCT CERTIFICATIONS**

PROJECT NAME: Dalton Trucking Yard  
CUSTOMER P.O.: 11007  
ORDER NUMBERS: 027141703  
PREPARED FOR: EC Applications

The GCL manufactured for the above-referenced order number(s) is certified to meet the values listed in the tables below:

**GCL PROPERTY SPECIFICATIONS FOR BENTOMAT STM**

Test Method	Test Method Property	Test Frequency	Certified Value
ASTM D 5891	Bentonite Fluid Loss	1 per 50 Tons	18 ml Max
ASTM D 5993	Bentonite Mass/Area	40,000 sq ft (4000 sq m)	0.50 lb /sq ft Min
ASTM D 5890	Bentonite Swell Index	1 per 50 Tons	24 ml/2g Min
ASTM D 6768	GCL Grab Strength	200,000 sq ft (20,000 sq m)	30 lbs/in MARV
ASTM D 6243	GCL Hydrated Internal Shear Strength	Periodic	500 psf typ @ 200 psf normal load
ASTM D 5887	GCL Hydraulic Conductivity	Weekly	1.0E-8 cm/ sec Max
ASTM D 5887	GCL Index Flux	Weekly	3.0E-8 m <sup>3</sup> /m <sup>2</sup> /sec Max
ASTM D 6496	GCL Peel Strength	40,000 sq ft (4000 sq m)	3.5 lbs/in Min

Bentonite property tests are performed at a bentonite processing facility before shipment to CETCO's production facility. All tensile testing is in the machine direction using ASTM D 6768. All peel strength testing is performed using ASTM D 6496. Upon request tensile and peel results can be reported per modified ASTM D 4632 using 4 inch grips

**NEEDLE DETECTION AND REMOVAL PROCEDURE**

CETCO hereby affirms that all Bentomat<sup>®</sup> geosynthetic clay liner material manufactured for this project is continually passed under a magnet for needle removal and then screened with a metal detection device. CETCO certifies Bentomat<sup>®</sup> to be essentially free of broken needles and fragments of needles that would negatively effect the performance of the final product.

Roger B. Wilkerson  
Quality Assurance Coordinator



**GCL PACKING LIST AND MQA TRACKING FORM**

Listing of finished and raw materials used to produce certification package number 000271417

GCL										Geotextiles				Clay	
LO-BENTOMAT STM										N/W-WHITE				LO-WOVEN-STM	
Order	GCL Lot #	GCL Roll #	Length	Width	weight	sq ft	Roll # Tested	Cap Lot #	Cap Roll #	Roll # Tested	Base Roll #	Clay Lot #	Clay Lot #		
027141703	201116LO	52	150	15	2005	2250	50	201112CV	00000900	00000896	WEA018273-1	040811A	040811A		
027141703	201116LO	53	150	15	1990	2250	50	201112CV	00000900	00000896	WEA018273-1	040811A	040811A		
027141703	201116LO	54	150	15	2005	2250	50	201112CV	00000900	00000896	WEA018273-1	040811A	040811A		
027141703	201116LO	56	150	15	2030	2250	50	201112CV	00000900	00000896	WEA018273-1	040811B	040811B		
027141703	201116LO	57	150	15	1995	2250	50	201112CV	00000900	00000896	WEA018273-1	040811B	040811B		
027141703	201116LO	64	150	15	2055	2250	50	201112CV	00000871	00000871	WEA018273-4	040811B	040811B		
027141703	201116LO	73	150	15	2040	2250	67	201113CV	00000981	00000977	WEA018273-4	040811B	040811B		
027141703	201116LO	78	150	15	2040	2250	67	201113CV	00000981	00000977	WEA018273-4	040811B	040811B		
027141703	201116LO	79	150	15	2035	2250	67	201113CV	00000981	00000977	WEA018273-4	040811B	040811B		
027141703	201116LO	80	150	15	2030	2250	67	201113CV	00000968	00000961	WEA018273-4	040811B	040811B		
027141703	201116LO	81	150	15	2050	2250	67	201113CV	00000968	00000961	WEA018273-4	040811B	040811B		
027141703	201116LO	82	150	15	2045	2250	67	201113CV	00000968	00000961	WEA018273-4	040811B	040811B		
027141703	201116LO	83	150	15	1990	2250	67	201113CV	00000968	00000961	WEA018273-4	040811B	040811B		
027141703	201116LO	84	150	15	1995	2250	84	201113CV	00000968	00000961	WEA018273-4	040811B	040811B		
027141703	201116LO	86	150	15	2030	2250	84	201113CV	00000968	00000961	WEA018273-3	040811B	040811B		
027141703	201116LO	87	150	15	2010	2250	84	201112CV	00000872	00000871	WEA018273-3	040811B	040811B		
027141703	201116LO	88	150	15	2030	2250	84	201112CV	00000872	00000871	WEA018273-3	040811B	040811B		
027141703	201116LO	89	150	15	2040	2250	84	201112CV	00000872	00000871	WEA018273-3	040811B	040811B		
Total sq ft: 40500										Total Number of Rolls Certified: 18					



**GCL MANUFACTURING QUALITY CONTROL TEST DATA**

The following rolls in GCL certification package number 000271417 have been tested in our production facility lab.

Product	Lot # Tested	Roll # Tested	Mass Area	Grab Strength	Peel Strength
	ASTM Test Method:		D 5993	D 6768	D 6496
	Required Value:		0.50 lb /sq ft Min	30 lbs/in MARV	3.5 lbs/in Min
LO-BENTOMAT STM	201116LO	50	0.58	97.4	5.3
LO-BENTOMAT STM	201116LO	67	0.60	97.4	5.3
LO-BENTOMAT STM	201116LO	84	0.57	97.4	6.0

**BENTONITE CLAY CERTIFICATION**

The Bentonite Clay used to produce package 000271417 has been tested by American Colloid Company and yielded the following test results.

Clay Lot #	Moist	Swell	Fluid Loss
ASTM Test Method:	D 2216	D 5890	D 5891
Required Value	12% Max	24 ml/2g Min	18 ml Max
040811A	11.20	28.00	14.80



**GEOTEXTILE TEST RESULTS FROM MATERIAL SUPPLIERS**

The GCL in certification package number 000271417 was manufactured with geotextiles which were tested with the following results.

BASE GEOTEXTILE				COVER GEOTEXTILE			
Material	Roll Number	Mass Area oz/yd <sup>2</sup>	Grab Strength lbs	Material	Roll Number	Mass Area oz/yd <sup>2</sup>	Grab Strength lbs
MATTEX	WEA018273-1	3.5	187.5	CV-NON-WOVEN	00000871	7.1	39.9
MATTEX	WEA018273-3	3.5	187.5	CV-NON-WOVEN	00000896	6.5	35.3
MATTEX	WEA018273-4	3.5	187.1	CV-NON-WOVEN	00000961	6.7	39.9
				CV-NON-WOVEN	00000977	6.5	33.2

Certifications from our suppliers are on file at our production facility.

An '\*' or 'PT' indicates supplier certifications were unavailable prior to shipping so testing was performed at a CETCO lab.



Date: 4/15/2011  
Purchase Order: 11007  
ORDER NUMBER: 027141704

EC Applications  
415 W. Taft Avenue  
Orange, CA 92865  
cfore@ecapplications.com; rbrito@ecapplications.com

To Whom it May Concern:

Please find enclosed the MQA/MQC test data package for Geosynthetic Clay Liner shipments to EC Applications.

The enclosed data package includes results of all the MQC tests required by ASTM D5889, with the exception of index flux/hydraulic conductivity. This test, which is run according to ASTM D5887, is normally performed once per production lot (once per week), unless a higher frequency is required by the project specifications. Because of the GCL's low permeability, this test can take several weeks to complete. The index flux/hydraulic conductivity results associated with this lot of material will be provided under separate cover as soon as they are available.

Although the index flux/hydraulic conductivity test results are not yet available, CETCO accepts responsibility for our GCL should the index flux/hydraulic conductivity tests produce unacceptable results. If, upon delivery and prior to installation, individual rolls of GCL are found to be nonconforming to accepted project specifications, CETCO will replace the nonconforming material at no charge.

Questions regarding this information should be directed to Chris Athanassopoulos, Technical Support Engineer, at (847) 851-1831.

Sincerely,

Roger B. Wilkerson  
Quality Assurance Coordinator  
CETCO Lovell Plant



**GEOSYNTHETIC CLAY LINER  
MANUFACTURING QUALITY ASSURANCE DATA PACKAGE**

PROJECT NAME: Dalton Trucking Yard

CUSTOMER P.O.: 11007

ORDER NUMBER: 027141704

PREPARED FOR: EC Applications

**CONTENTS:**

- Product Certifications
- GCL Order packing list and MQA tracking form
- GCL manufacturing quality control test data
- Bentonite clay certification
- Raw material test results

PREPARED BY: Roger B. Wilkerson  
Quality Assurance Coordinator  
CETCO

P.O. Box 428  
Hwy. 37  
Lovell, WY 82431  
Telephone: 800-322-1149 ext. 413  
E-Mail: [rwilke@cetco.com](mailto:rwilke@cetco.com)



## PRODUCT CERTIFICATIONS

PROJECT NAME: Dalton Trucking Yard  
CUSTOMER P.O.: 11007  
ORDER NUMBERS: 027141704  
PREPARED FOR: EC Applications

The GCL manufactured for the above-referenced order number(s) is certified to meet the values listed in the tables below:

### GCL PROPERTY SPECIFICATIONS FOR BENTOMAT STM

Test Method	Test Method Property	Test Frequency	Certified Value
ASTM D 5891	Bentonite Fluid Loss	1 per 50 Tons	18 ml Max
ASTM D 5993	Bentonite Mass/Area	40,000 sq ft (4000 sq m)	0.50 lb/sq ft Min
ASTM D 5890	Bentonite Swell Index	1 per 50 Tons	24 ml/2g Min
ASTM D 6768	GCL Grab Strength	200,000 sq ft (20,000 sq m)	30 lbs/in MARV
ASTM D 6243	GCL Hydrated Internal Shear Strength	Periodic	500 psf typ @ 200 psf normal load
ASTM D 5887	GCL Hydraulic Conductivity	Weekly	1.0E-8 cm/ sec Max
ASTM D 5887	GCL Index Flux	Weekly	3.0E-8 m3/m2/sec Max
ASTM D 6496	GCL Peel Strength	40,000 sq ft (4000 sq m)	3.5 lbs/in Min

Bentonite property tests are performed at a bentonite processing facility before shipment to CETCO's production facility. All tensile testing is in the machine direction using ASTM D 6768. All peel strength testing is performed using ASTM D 6496. Upon request tensile and peel results can be reported per modified ASTM D 4632 using 4 inch grips

### NEEDLE DETECTION AND REMOVAL PROCEDURE

CETCO hereby affirms that all Bentomat<sup>®</sup> geosynthetic clay liner material manufactured for this project is continually passed under a magnet for needle removal and then screened with a metal detection device. CETCO certifies Bentomat<sup>®</sup> to be essentially free of broken needles and fragments of needles that would negatively effect the performance of the final product.

Roger B. Wilkerson  
Quality Assurance Coordinator



**GCL PACKING LIST AND MQA TRACKING FORM**

Listing of finished and raw materials used to produce certification package number 000271417

GCL								Geotextiles				Clay
LO-BENTOMAT STM								N/W-WHITE			IO-WOVEN-STM	LO-CG 50
Order	GCL Lot #	GCL Roll #	Length	Width	weight	sq ft	Roll # Tested	Cap Lot #	Cap Roll #	Roll # Tested	Base Roll #	Clay Lot #
027141704	201115LO	6	150	15	2000	2250	1	201113CV	00000970	00000961	WEA018273-15	040611A
027141704	201115LO	48	150	15	1980	2250	35	201112CV	00000829	00000828	WEA018303-13	040611A
027141704	201116LO	55	150	15	2005	2250	50	201112CV	00000900	00000896	WEA018273-1	040811A
027141704	201116LO	59	150	15	2015	2250	50	201112CV	00000871	00000871	WEA018273-1	040811B
027141704	201116LO	60	150	15	2000	2250	50	201112CV	00000871	00000871	WEA018273-4	040811B
027141704	201116LO	61	150	15	2045	2250	50	201112CV	00000871	00000871	WEA018273-4	040811B
027141704	201116LO	62	150	15	2040	2250	50	201112CV	00000871	00000871	WEA018273-4	040811B
027141704	201116LO	66	150	15	2040	2250	50	201112CV	00000868	00000868	WEA018273-4	040811B
027141704	201116LO	67	150	15	2040	2250	67	201112CV	00000868	00000868	WEA018273-4	040811B
027141704	201116LO	68	150	15	2025	2250	67	201112CV	00000868	00000868	WEA018273-4	040811B
027141704	201116LO	70	150	15	2025	2250	67	201112CV	00000868	00000868	WEA018273-4	040811B
027141704	201116LO	71	150	15	2020	2250	67	201112CV	00000868	00000868	WEA018273-4	040811B
027141704	201116LO	72	150	15	2015	2250	67	201112CV	00000868	00000868	WEA018273-4	040811B
027141704	201116LO	74	150	15	2050	2250	67	201113CV	00000981	00000977	WEA018273-4	040811B
027141704	201116LO	75	150	15	2050	2250	67	201113CV	00000981	00000977	WEA018273-4	040811B
027141704	201116LO	76	150	15	2015	2250	67	201113CV	00000981	00000977	WEA018273-4	040811B
027141704	201116LO	77	150	15	2010	2250	67	201113CV	00000981	00000977	WEA018273-4	040811B
027141704	201116LO	85	150	15	1990	2250	84	201113CV	00000968	00000961	WEA018273-4	040811B
Total sq ft:							<b>40500</b>	Total Number of Rolls Certified: <b>18</b>				



### GCL MANUFACTURING QUALITY CONTROL TEST DATA

The following rolls in GCL certification package number 000271417 have been tested in our production facility lab.

Product	Lot # Tested	Roll # Tested	Mass Area	Grab Strength	Peel Strength 6496
ASTM Test Method:			D 5993	D 6768	D 6496
Required Value:			0.50 lb /sq ft Min	30 lbs/in MARV	3.5 lbs/in Min
LO-BENTOMAT STM	201115LO	1	0.65	82.8	6.6
LO-BENTOMAT STM	201115LO	35	0.66	82.8	6.0
LO-BENTOMAT STM	201116LO	50	0.58	97.4	5.3
LO-BENTOMAT STM	201116LO	67	0.60	97.4	5.3
LO-BENTOMAT STM	201116LO	84	0.57	97.4	6.0

### BENTONITE CLAY CERTIFICATION

The Bentonite Clay used to produce package 000271417

has been tested by American Colloid Company and yielded the following test results.

Clay Lot #	Moist	Swell	Fluid Loss
ASTM Test Method:	D 2216	D 5890	D 5891
Required Value:	12% Max	24 ml/2g Min	18 ml Max
040611A	11.50	25.00	15.20
040811A	11.20	28.00	14.80




## GEOTEXTILE TEST RESULTS FROM MATERIAL SUPPLIERS

The GCL in certification package number 000271417 was manufactured with geotextiles which were tested with the following results.

BASE GEOTEXTILE				COVER GEOTEXTILE			
Material	Roll Number	Mass Area oz/yd <sup>2</sup>	Grab Strength lbs	Material	Roll Number	Mass Area oz/yd <sup>2</sup>	Grab Strength lbs
MATTEX	WEA018273-1	3.5	187.5	CV-NON-WOVEN	00000828	7.2	43.1
MATTEX	WEA018273-15	3.5	190.1	CV-NON-WOVEN	00000868	6.9	38.2
MATTEX	WEA018273-4	3.5	187.1	CV-NON-WOVEN	00000871	7.1	39.9
MATTEX	WEA018303-13	3.5	187.4	CV-NON-WOVEN	00000896	6.5	35.3
				CV-NON-WOVEN	00000961	6.7	39.9
				CV-NON-WOVEN	00000977	6.5	33.2

Certifications from our suppliers are on file at our production facility.

An '\*' or 'PT' indicates supplier certifications were unavailable prior to shipping so testing was performed at a CETCO lab



Date: 4/18/2011  
Purchase Order: 11007  
ORDER NUMBERS: 027141701, 027141702, 027141705

EC Applications  
415 W. Taft Avenue  
Orange, CA 92865  
cfore@ecapplications.com; rbrito@ecapplications.com

**To Whom it May Concern:**

Please find enclosed the MQA/MQC test data package for Geosynthetic Clay Liner shipments to EC Applications.

The enclosed data package includes results of all the MQC tests required by ASTM D5889, with the exception of index flux/hydraulic conductivity. This test, which is run according to ASTM D5887, is normally performed once per production lot (once per week), unless a higher frequency is required by the project specifications. Because of the GCL's low permeability, this test can take several weeks to complete. The index flux/hydraulic conductivity results associated with this lot of material will be provided under separate cover as soon as they are available.

Although the index flux/hydraulic conductivity test results are not yet available, CETCO accepts responsibility for our GCL should the index flux/hydraulic conductivity tests produce unacceptable results. If, upon delivery and prior to installation, individual rolls of GCL are found to be nonconforming to accepted project specifications, CETCO will replace the nonconforming material at no charge.

Questions regarding this information should be directed to Chris Athanassopoulos, Technical Support Engineer, at (847) 851-1831.

Sincerely,

Roger B. Wilkerson  
Quality Assurance Coordinator  
CETCO Lovell Plant



**GEOSYNTHETIC CLAY LINER  
MANUFACTURING QUALITY ASSURANCE DATA PACKAGE**

PROJECT NAME: Dalton Trucking Yard  
CUSTOMER P.O.: 11007  
ORDER NUMBERS: 027141701, 027141702, 027141705  
PREPARED FOR: EC Applications

**CONTENTS:**

- Product Certifications
- GCL Order packing list and MQA tracking form
- GCL manufacturing quality control test data
- Bentonite clay certification
- Raw material test results

PREPARED BY: Roger B. Wilkerson  
Quality Assurance Coordinator  
CETCO  
P.O. Box 428  
92 Hwy. 37  
Lovell, WY 82431  
Telephone: 800-322-1149 ext. 413  
E-Mail: [rwilke@cetco.com](mailto:rwilke@cetco.com)



**PRODUCT CERTIFICATIONS**

PROJECT NAME: Dalton Trucking Yard  
CUSTOMER P.O.: 11007  
ORDER NUMBERS: 027141701, 027141702, 027141705  
PREPARED FOR: EC Applications

The GCL manufactured for the above-referenced order number(s) is certified to meet the values listed in the tables below:

**GCL PROPERTY SPECIFICATIONS FOR BENTOMAT STM**

Test Method	Test Method Property	Test Frequency	Certified Value
ASTM D 5891	Bentonite Fluid Loss	1 per 50 Tons	18 ml Max
ASTM D 5993	Bentonite Mass/Area	40,000 sq ft (4000 sq m)	0.50 lb./sq ft Min
ASTM D 5890	Bentonite Swell Index	1 per 50 Tons	24 ml/2g Min
ASTM D 6768	GCL Grab Strength	200,000 sq ft (20,000 sq m)	30 lbs/in MARV
ASTM D 6243	GCL Hydrated Internal Shear Strength	Periodic	500 psf typ @ 200 psf normal load
ASTM D 5887	GCL Hydraulic Conductivity	Weekly	1.0E-8 cm/ sec Max
ASTM D 5887	GCL Index Flux	Weekly	3.0E-8 m3/m2/sec Max
ASTM D 6496	GCL Peel Strength	40,000 sq ft (4000 sq m)	3.5 lbs/in Min

Bentonite property tests are performed at a bentonite processing facility before shipment to CETCO's production facility. All tensile testing is in the machine direction using ASTM D 6768. All peel strength testing is performed using ASTM D 6496. Upon request tensile and peel results can be reported per modified ASTM D 4632 using 4 inch grips

**NEEDLE DETECTION AND REMOVAL PROCEDURE**

CETCO hereby affirms that all Bentomat<sup>®</sup> geosynthetic clay liner material manufactured for this project is continually passed under a magnet for needle removal and then screened with a metal detection device. CETCO certifies Bentomat<sup>®</sup> to be essentially free of broken needles and fragments of needles that would negatively effect the performance of the final product.

Roger B. Wilkerson  
Quality Assurance Coordinator



**GCL PACKING LIST AND MQA TRACKING FORM**

Listing of finished and raw materials used to produce certification package number 000271417

GCL											Geotextiles			Clay
LO-BENTOMAT STM											N/W-WHITE			LO-WOVEN-STM
Order	GCL Lot #	GCL Roll #	Length	Width	weight	sq ft	Roll # Tested	Cap Lot #	Cap Roll #	Roll # Tested	Base Roll #	Clay Lot #		
027141705	201115LO	1	150	15	2050	2250	1	201113CV	00000966	00000961	WEA018273-15	040611A		
027141705	201115LO	2	150	15	2010	2250	1	201113CV	00000966	00000961	WEA018273-15	040611A		
027141705	201115LO	3	150	15	2015	2250	1	201113CV	00000966	00000961	WEA018273-15	040611A		
027141705	201115LO	4	150	15	2015	2250	1	201113CV	00000970	00000961	WEA018273-15	040611A		
027141705	201115LO	5	150	15	2010	2250	1	201113CV	00000970	00000961	WEA018273-15	040611A		
027141705	201115LO	7	150	15	2010	2250	1	201113CV	00000970	00000961	WEA018273-15	040611A		
027141705	201115LO	8	150	15	2005	2250	1	201113CV	00000970	00000961	WEA018273-15	040611A		
027141701	201115LO	9	150	15	2000	2250	1	201113CV	00000970	00000961	WEA018273-15	040611B		
027141701	201115LO	10	150	15	2005	2250	1	201113CV	00000970	00000961	WEA018273-15	040611B		
027141701	201115LO	11	150	15	1985	2250	1	201113CV	00000969	00000961	WEA018273-15	040611B		
027141702	201115LO	12	150	15	1990	2250	1	201113CV	00000969	00000961	WEA018273-15	040611B		
027141702	201115LO	13	150	15	1985	2250	1	201113CV	00000969	00000961	WEA018273-15	040611B		
027141702	201115LO	14	150	15	2000	2250	1	201113CV	00000969	00000961	WEA018273-15	040611B		
027141702	201115LO	15	150	15	1995	2250	1	201113CV	00000969	00000961	WEA018273-15	040611B		
027141702	201115LO	16	150	15	2005	2250	1	201113CV	00000969	00000961	WEA018273-15	040611B		
027141702	201115LO	17	150	15	2010	2250	1	201113CV	00000969	00000961	WEA018273-15	040611B		
027141701	201115LO	18	150	15	2005	2250	18	201112CV	00000818	00000818	WEA018273-15	040611B		
027141701	201115LO	19	150	15	2000	2250	18	201112CV	00000818	00000818	WEA018273-16	040611B		
027141702	201115LO	20	150	15	2005	2250	18	201112CV	00000818	00000818	WEA018273-16	040611B		
027141702	201115LO	21	150	15	2010	2250	18	201112CV	00000818	00000818	WEA018273-16	040611B		
027141702	201115LO	22	150	15	2025	2250	18	201112CV	00000818	00000818	WEA018273-16	040611B		
027141702	201115LO	23	150	15	2000	2250	18	201112CV	00000818	00000818	WEA018273-16	040611B		
027141702	201115LO	24	150	15	2005	2250	18	201112CV	00000818	00000818	WEA018273-16	040611B		
027141701	201115LO	25	150	15	2000	2250	18	201112CV	00000845	00000843	WEA018273-16	040611B		
027141702	201115LO	26	150	15	1995	2250	18	201112CV	00000845	00000843	WEA018273-16	040611B		
027141702	201115LO	27	150	15	1995	2250	18	201112CV	00000845	00000843	WEA018273-16	040611B		
027141702	201115LO	28	150	15	2005	2250	18	201112CV	00000845	00000843	WEA018273-16	040611B		
027141701	201115LO	29	150	15	2010	2250	18	201112CV	00000845	00000843	WEA018273-16	040611B		
027141702	201115LO	30	150	15	2015	2250	18	201112CV	00000845	00000843	WEA018273-16	040611B		
027141702	201115LO	31	150	15	2000	2250	18	201112CV	00000845	00000843	WEA018273-16	040611B		
027141705	201115LO	32	150	15	1995	2250	18	201112CV	00000828	00000828	WEA018273-16	040611B		

Order	GCL Lot #	GCL Roll #	Length	Width	Weight	Sq ft	Roll # Tested	Cap Lot #	Cap Roll #	Roll # Tested	Base Roll #	Clay Lot #	
027141701	201115LO	33	150	15	2085	2250	18	201112CV	00000828	00000828	WEA018273-16	040611B	
027141701	201115LO	34	150	15	1990	2250	18	201112CV	00000828	00000828	WEA018273-16	040611B	
027141702	201115LO	35	150	15	2010	2250	35	201112CV	00000828	00000828	WEA018273-16	040611B	
027141701	201115LO	36	150	15	1990	2250	35	201112CV	00000828	00000828	WEA018273-16	040611B	
027141701	201115LO	37	150	15	2000	2250	35	201112CV	00000828	00000828	WEA018273-16	040611B	
027141702	201115LO	38	150	15	2005	2250	35	201112CV	00000828	00000828	WEA018273-16	040611B	
027141701	201115LO	39	150	15	2000	2250	35	201112CV	00000832	00000828	WEA018273-16	040611B	
027141705	201115LO	40	150	15	2010	2250	35	201112CV	00000832	00000828	WEA018273-16	040611B	
027141701	201115LO	41	150	15	2015	2250	35	201112CV	00000832	00000828	WEA018273-16	040611B	
027141701	201115LO	42	150	15	1985	2250	35	201112CV	00000832	00000828	WEA018273-16	040611B	
027141701	201115LO	43	150	15	1985	2250	35	201112CV	00000832	00000828	WEA018273-16	040611B	
027141705	201115LO	44	150	15	1995	2250	35	201113CV	00000966	00000961	WEA018273-15	040611A	
027141701	201115LO	45	150	15	2005	2250	35	201113CV	00000966	00000961	WEA018303-13	040611A	
027141701	201115LO	46	150	15	2010	2250	35	201112CV	00000829	00000828	WEA018303-13	040611A	
027141701	201115LO	47	150	15	1985	2250	35	201112CV	00000829	00000828	WEA018303-13	040611A	
027141705	201116LO	50	150	15	1985	2250	50	201112CV	00000891	00000884	WEA018273-1	040811A	
027141705	201116LO	51	150	15	1975	2250	50	201112CV	00000891	00000884	WEA018273-1	040811A	
027141705	201116LO	58	150	15	1990	2250	50	201112CV	00000900	00000896	WEA018273-1	040811B	
027141705	201116LO	63	150	15	2060	2250	50	201112CV	00000871	00000871	WEA018273-4	040811B	
027141705	201116LO	65	150	15	2050	2250	50	201112CV	00000871	00000871	WEA018273-4	040811B	
027141705	201116LO	69	150	15	2030	2250	67	201112CV	00000868	00000868	WEA018273-4	040811B	
Total sq ft:							117000						
							Total Number of Rolls Certified: 52						



**GCL MANUFACTURING QUALITY CONTROL TEST DATA**

The following rolls in GCL certification package number 000271417 have been tested in our production facility lab.

Product	Lot # Tested	Roll # Tested	Mass Area	Grab Strength	Peel Strength	ASTM Test Method
			D 5993	D 6768	D 6496	
			Required Value: 0.50 lb/sq ft Min 30 lbs/in MARV			
LO-BENTOMAT STM	201115LO	1	0.65	82.8	3.5 lbs/in Min	6.6
LO-BENTOMAT STM	201115LO	18	0.60	82.8		6.0
LO-BENTOMAT STM	201115LO	35	0.66	82.8		6.0
LO-BENTOMAT STM	201116LO	50	0.58	97.4		5.3
LO-BENTOMAT STM	201116LO	67	0.60	97.4		5.3

**BENTONITE CLAY CERTIFICATION**

The Bentonite Clay used to produce package 000271417 has been tested by American Colloid Company and yielded the following test results.

Clay Lot #	Moist	Swell	Fluid Loss
ASTM Test Method: D 2216	D 5890	D 5891	D 5891
Required Value: 12% Max	24 ml/2g Min	18 ml Max	
040611A	11.50	25.00	15.20
040611B	10.20	24.00	15.20
040811A	11.20	28.00	14.80



**GEOTEXTILE TEST RESULTS FROM MATERIAL SUPPLIERS**

The GCL in certification package number 000271417 was manufactured with geotextiles which were tested with the following results.

BASE GEOTEXTILE					COVER GEOTEXTILE				
Material	Roll Number	Mass Area oz/yd <sup>2</sup>	Grab Strength lbs		Material	Roll Number	Mass Area oz/yd <sup>2</sup>	Grab Strength lbs	
MATTEX	WEA018273-1	3.5	187.5		CV-NON-WOVEN	00000818	6.7	37.3	
MATTEX	WEA018273-15	3.5	190.1		CV-NON-WOVEN	00000828	7.2	43.1	
MATTEX	WEA018273-16	3.5	192.0		CV-NON-WOVEN	00000843	6.7	40.7	
MATTEX	WEA018273-4	3.5	187.1		CV-NON-WOVEN	00000868	6.9	38.2	
MATTEX	WEA018303-13	3.5	187.4		CV-NON-WOVEN	00000871	7.1	39.9	
					CV-NON-WOVEN	00000884	6.8	36.4	
					CV-NON-WOVEN	00000896	6.5	35.3	
					CV-NON-WOVEN	00000961	6.7	39.9	

Certifications from our suppliers are on file at our production facility.

An '\*' or 'PT' indicates supplier certifications were unavailable prior to shipping so testing was performed at a CETCO lab.

# SUBMITTAL CONTROL FORM



DATE: FEBRUARY 22, 2012

JOB No: 103004

SUBMITTAL No: 12

PROJECT: NURSERY PRODUCTS HAWES  
COMPOSTING FACILITY

TO: Nursery Products  
ATTN: Chris Sency P. E.  
12277 Apple Valley Rd, Ste. 131  
Apple Valley, CA 92308  
PHONE: 760-272-1098  
FAX:  
EMAIL: nurseryproducts@charter.net

FROM: EC Applications, Inc. (ECA)  
Chris Fore  
415 W. Taft Ave, Suite H  
Orange, CA 92865  
PHONE: (714) 921-9848 x 104  
cfore@ecapplications.com

### WE ARE SUBMITTING THE ENCLOSED:

- |  |   |                                  |
|--|---|----------------------------------|
| <input type="checkbox"/> SHOP DRAWINGS | <input type="checkbox"/> CERTIFICATES OF COMPLIANCE | <input type="checkbox"/> SAMPLES |
| <input type="checkbox"/> MATERIAL DATA | <input checked="" type="checkbox"/> QC INFORMATION  | <input type="checkbox"/> OTHER   |

### THESE ARE TRANSMITTED FOR:

- |  |                                      |
|--|--------------------------------------|
| <input checked="" type="checkbox"/> APPROVAL | <input type="checkbox"/> INFORMATION |
| <input type="checkbox"/> AS REQUESTED        | <input type="checkbox"/> FOR REVIEW  |
| <input type="checkbox"/>                     | RESUBMIT                             |

PREV SUB NO:

ITEM NO	DESCRIPTION OF ITEM	NO. OF COPIES	CONTRACT REFERENCE/SPEC SECTION OR DRAWING SHEET NO.
1	Geotextile Manufacturers Quality Control Certifications	1	Design Plan April, 2010

### NOTE:

**THE ABOVE SUBMITTED ITEMS HAVE BEEN REVIEWED IN DETAIL AND ARE CORRECT AND IN GENERAL CONFORMANCE WITH THE CONTRACT DRAWINGS AND SPECIFICATIONS EXCEPT AS OTHERWISE STATED.**

Chris Fore

EC Applications, Inc. AUTHORIZED SIGNATURE

**IF THE ABOVE VARIANCES ARE ACCEPTABLE, PLEASE CONFIRM IN WRITING WITHIN TEN (10) DAYS, OTHERWISE WE WILL PROCEED PER THE PROPOSED VARIANCES**



SKAPS Industries (Nonwoven Division)  
335, Athena Drive  
Athens, GA 30601 (U.S.A.)  
Phone (706) 354-3700 Fax (706) 354-3737  
E-mail: info@skaps.com

Sales Office:  
Engineered Synthetic Product Inc.  
Phone: (770)564-1857  
Fax: (770)564-1818

**January 23, 2012**  
**EC Applications Inc.**  
650 N. Batavia Street  
Orange, CA, 92868

Dear Sir/Madam:

This is to certify that SKAPS GT180 is a high quality needle-punched nonwoven geotextile made of 100% polypropylene staple fibers, randomly networked to form a high strength dimensionally stable fabric. SKAPS GT180 resists ultraviolet deterioration, rotting, biological degradation. The fabric is inert to commonly encountered soil chemicals. Polypropylene is stable within a pH range of 2 to 13. SKAPS GT180 conforms to the property values listed below:

PROPERTY	TEST METHOD	UNITS	M.A.R.V. Minimum Average Roll Value
Weight(Typical)	ASTM D 5261	oz/sy (g/m <sup>2</sup> )	8.00 (271)
Grab Tensile	ASTM D 4632	lbs (kN)	205 (0.91)
Grab Elongation	ASTM D 4632	%	50
Trapezoidal Tear	ASTM D 4533	lbs (kN)	85 (0.38)
Puncture Resistance	ASTM D 4833	lbs (kN)	130 (0.58)
Permittivity*	ASTM D 4491	sec <sup>-1</sup>	1.40
Water Flow*	ASTM D 4491	gpm/ft <sup>2</sup> (l/min/m <sup>2</sup> )	90 (3667)
AOS*	ASTM D 4751	US Sieve (mm)	80 (0.18)
UV Resistance	ASTM D 4355	%/hrs	70/500

**Notes:**

\* At the time of manufacturing. Handling may change these properties.

**ANURAG SHAH**  
QUALITY CONTROL MANAGER

[www.skaps.com](http://www.skaps.com)

[www.espgeosynthetics.com](http://www.espgeosynthetics.com)

**Produ** **GT180-180**

ROLL # ASTM METHOD UNITS TARGET	WEIGHT* D5261 oz/sq yd 8.00	MD TENSILE D4632 lbs. 205	MD ELONG D4632 % 50	XMD TENSILE D4632 lbs 205	XMD ELONG D4632 % 50	MD TRAP D4533 lbs. 85	XMD TRAP D4533 lbs 85	PUNCTURE D4833 lbs. 130	AOS D4751 US Sieve 80	WATER FLOW D4491 gpm/ft <sup>2</sup> 90	PERMITTIVITY D4491 sec <sup>-1</sup> 1.40
030368072	8.01	211	68	233	89	94	109	137	80	113	1.51
030368073	8.01	211	68	233	89	94	109	137	80	113	1.51

\*Weight is typical. All other values are MARV.

**Appendix C**  
**HDPE & GCL**  
**CQC Documentation**  
**Surface Impoundments A and B**

Rev'd A

EC Applications Inc.  
Preweld Test Report

Project Name: Nursery Products

Job # 103004

Superintendent: Vicente Figueroa

Material Type: 60 mil HDPE

Primary  Secondary

Peel Test Extrusion Minimum PPI  
Peel Test Fusion Minimum PPI  
Shear Test Minimum PPI

Job Description: victor martinez

Reported By: victor martinez

Pond Cell  Pad

Other: Liner Types S = Smooth T = Textured SG = Super Grip

Weld Date	Time	Operator Name/ID	Machine No.	Machine Speed	Machine Temp	Preheat Temp	Ambient Temp	Peel Test	Shear Test	Extrusion Minimum	Fusion Minimum	Minimum	Results
3/9/12	10:00 AM	Librado Dominguez	53	3.2	750		60	Peel 134, 139, 121, 117	Shear 171	135, 111, 125, 123	126, 142	188	Pass
3/9/12	10:05 AM	Emilio Gutierrez	59	3.5	750		60	Peel 123, 130, 141, 122	Shear 178	130, 133	138, 135	135, 125	Pass
3/9/12	10:15 AM	Roque Martinez	108		550	420	60	Peel 141, 167, 167, 176	Shear 178	142, 174	140, 182	153, 180	Pass
3/9/12	10:20 AM	Roque Martinez	52	3.5	750		60	Peel 143, 130, 147, 125	Shear 166	147, 140	135, 127	143, 120	Pass
3/9/12	10:25 AM	Mario Gonzalez	101		500	450	60	Peel 145, 128, 172, 152	Shear 167	128, 160	140, 167	139, 170	Pass
3/9/12	1:10 PM	Librado Dominguez	53	4	750		70	Peel 140, 144, 139, 130	Shear 161	134, 158	136, 135	132, 135	Pass
3/9/12	1:15 PM	Emilio Gutierrez	59	4	750		70	Peel 132, 125, 147, 136	Shear 161	124, 131	136, 127	129, 129	Pass
3/9/12	1:20 PM	Roque Martinez	108		500	500	70	Peel 141, 140, 154, 140	Shear 150	154, 160	140, 158	136, 154	Pass
3/10/12	7:15 AM	Librado Dominguez	53	4	750		60	Peel 132, 130, 133, 128	Shear 182	139, 133	128, 134	138, 128	Pass
3/10/12	8:20 AM	Emilio Gutierrez	59	3.5	750		60	Peel 138, 150, 138, 133	Shear 157	131, 129	136, 131	136, 141	Pass
3/10/12	8:00 AM	Roque Martinez	102		550	500	60	Peel 126, 124, 124, 124	Shear 167	124, 168	130, 170	125, 167	Pass
3/12/12	8:00 AM	Roque Martinez	102		550	500	50	Peel 122, 111, 130, 130	Shear 185	111, 189	111, 186	115, 180	Pass
3/12/12	10:05 AM	Librado Dominguez	53	4	750		55	Peel 130, 99, 107, 136	Shear 163	122, 131	138, 108	132, 115	Pass
3/12/12	10:05 AM	Emilio Gutierrez	59	3.5	750		55	Peel 108, 116, 130, 126	Shear 171	118, 146	121, 123	116, 116	Pass
3/12/12	12:50 PM	Emilio Gutierrez	59	3.5	750		65	Peel 120, 124, 127, 125	Shear 148	119, 126	118, 117	115, 124	Pass
3/12/12	12:48 PM	Librado Dominguez	53	4	750		65	Peel 124, 127, 123, 126	Shear 158	137, 148	136, 140	146, 140	Pass
3/12/12	12:30 PM	Roque Martinez	102		520	400	65	Peel 139, 148, 146, 151	Shear 156	146, 155	148, 151	145, 158	Pass
3-13-12	8:38 AM	Roque Martinez	102		550	500	50	Peel 122, 126, 119, 120	Shear 170	119, 120	120, 143	143, 168	Pass

**EC Applications Inc.  
Destructive Sample Information**

Project Name: Nursery Products

Job # 103004

Superintendent: Vicente Figueroa

Material Type: 60 mil HDPE

Job Description: victor rodriguez

Reported By: victor rodriguez

Primary	<input checked="" type="checkbox"/>
Secondary	<input type="checkbox"/>

Pond	<input checked="" type="checkbox"/>	Peel Test Extrusion Minimum	_____	PPI
Cell	<input type="checkbox"/>	Peel Test Fusion Minimum	_____	PPI
Pad	<input type="checkbox"/>	Shear Test Minimum	_____	PPI

D.S. No.	Seam No.	Weld Date	Operator Name/ ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Ambient Temp	Peel / Shear	Coupons					Test Results
										1 A: B	2 A: B	3 A: B	4 A: B	5 A: B	
1	2 / 4	3/9/12	Librado Dominguez	53	4	750		60	Peel	126 / 102	123 / 139	122 / 132	122 / 127	130 / 128	Pass
2	5 / 6	3/9/12	Roque Martinez	52	3.5	750		60	Peel	124 / 113	138 / 107	130 / 133	124 / 127	100 / 130	Pass
3	8 / 10	3/9/12	Roque Martinez	52	3.5	750		60	Peel	130 / 91	108 / 101	125 / 92	110 / 109	97 / 130	Pass
4	1 / 11	3/9/12	Emilio Gutierrez	59	4	750		70	Peel	113 / 111	113 / 110	112 / 109	114 / 105	105 / 106	Pass
5	14 / 15	3/9/12	Emilio Gutierrez	59	4	750		70	Peel	118 / 108	111 / 113	115 / 104	110 / 112	114 / 101	Pass
6	1 / 18	3/9/12	Librado Dominguez	53	4	750		70	Peel	111 / 60	115 / 115	130 / 125	133 / 135	128 / 132	Pass
7	2 / 21	3/10/12	Librado Dominguez	53	4	750		60	Peel	108 / 97	114 / 117	123 / 101	115 / 108	121 / 124	Pass
8	24 / 25	3/10/12	Emilio Gutierrez	59	4	750		60	Peel	133 / 115	139 / 125	112 / 133	125 / 132	128 / 131	Pass
9	27 / 28	3/12/12	Emilio Gutierrez	59	3.5	750		65	Peel	125 / 134	126 / 135	132 / 125	128 / 140	124 / 128	Pass
10	28 / 30	3/12/12	Librado Dominguez	53	4	750		65	Peel	116 / 118	117 / 123	107 / 117	120 / 123	120 / 116	Pass
11	38 / 39	3/12 / 12	Emilio Gutierrez	59	3.5	750		65	Peel	130 / 113	122 / 117	119 / 110	127 / 122	124 / 131	Pass
12	42 / 40	3/12/12	Librado Dominguez	53	4	750		65	Peel	120 / 126	114 / 137	124 / 121	129 / 123	125 / 121	Pass
13									Peel	177	177	178	180	169	
14									Peel						
15									Peel						
16									Peel						
17									Peel						
18									Peel						

# EC Applications Inc.

2

Job #

Primary  Secondary

Pond  Cell  Pad

x A

Superintendent:

Air Pressure Test  
Air Pressure Hold Time  
Allowable Air Pressure Loss

Project Name  
Material Type  
Job Description  
Reported By  
Other

4.714 Total LF of Welding to Date Combined

Extrusion LF Weld Total To Date 1,950

Fusion LF Weld Tot.

Weld Date	Seam No.	Seam Length	Time Welded	Operator Name/ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Ambient Temp	Test Date	Test Type	AT Time In	AT Time Out	PSI In	PSI Out	PSI Loss	Test Results
3/9/12	3 / 4	23	10:28	emilio gutierrez	59	3.5	750		48	3/9/12	Air Pressure	5:09	5:14	30	30		Pass
3/9/12	2 / 4	103	10:24	librado dominguez	53	3.2	750		48	3/9/12	Air Pressure	5:13	5:18	30	30		Pass
3/9/12	2 / 3	107	10:35	librado dominguez	53	3.2	750		50	3/9/12	Air Pressure	5:04	5:09	30	30		Pass
3/9/12	4 / 5	104	10:40	emilio gutierrez	59	3.5	750		50	3/9/12	Air Pressure	5:09	5:14	30	30		Pass
3/9/12	3 / 5	107	10:55	emilio gutierrez	59	3.5	750		55	3/9/12	Air Pressure	5:03	5:08	30	30		Pass
3/9/12	5 / 6	211	10:45	roque martinez	52	3.5	750		55	3/9/12	Air Pressure	4:56	4:59	30	30		Pass
3/9/12	6 / 7	212	11:05	librado dominguez	53	3.2	750		60	3/9/12	Air Pressure	4:55	5:00	30	30		Pass
3/9/12	7 / 8	212	11:20	emilio gutierrez	59	3.5	750		60	3/9/12	Air Pressure	4:44	4:49	30	30		Pass
3/9/12	9 / 10	23	11:30	librado dominguez	53	3.2	750		60	3/9/12	Air Pressure	4:25	4:30	30	30		Pass
3/9/12	8 / 10	108	11:27	roque martinez	52	3.5	750		60	3/9/12	Air Pressure	4:26	4:31	30	30		Pass
3/9/12	8 / 9	106	11:48	roque martinez	52	3.5	750		65	3/9/12	Air Pressure	4:42	4:47	30	30		Pass
3/9/12	10 / 11	109	11:38	librado dominguez	53	3.2	750		65	3/9/12	Air Pressure	4:25	4:30	30	30		Pass
3/9/12	9 / 11	106	11:56	librado dominguez	53	3.2	750		65	3/9/12	Air Pressure	4:37	4:42	30	30		Pass
3/9/12	11 / 1	215	11:58	emilio gutierrez	59	3.5	750		65	3/9/12	Air Pressure	4:36	4:41	30	30		Pass
3/9/12	12 / 13	38	1:35	librado dominguez	53	4	750		70	3/9/12	Air Pressure	2:24	2:29	30	30		Pass
3/9/12	13 / 14	43	1:45	librado dominguez	53	4	750		70	3/9/12	Air Pressure	2:25	2:30	30	30		Pass
3/9/12	15	44	1:46	emilio gutierrez	59	4	750		70	3/9/12	Air Pressure	2:26	2:29	30	30		Pass

# EC Applications Inc.

2

Project Name: Nursery Products

Job # 103004

Superintendent:

Material Type: 60 mil HDPE

Primary  Pond   
 Secondary  Cell   
 Other  Pad

Air Pressure Test

Air Pressure Hold Time

Allowable Air Pressure Loss

Job Description: Victor Rodriguez

Extrusion LF Weld Total To Date 1,950

Fusion LF Weld Tot

Weld Date	Seam No.	Seam Length	Time Welded	Operator Name/ ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Ambient Temp	Test Date	Test Type	AT Time	PSI IN	PSI OUT	PSI Loss	Test Results
3/9/12	15 / 16	46	1:55	librado dominguez	53	4	750		70	3/9/12	Air Pressure	2:37	30	2:42	30	Pass
3/9/12	16 / 17	46	2:06	librado dominguez	53	4	750		70	3/9/12	Air Pressure	2:44	30	2:49	30	Pass
3/9/12	17 / 18	46	2:14	librado dominguez	53	4	750		70	3/9/12	Air Pressure	2:45	30	2:50	30	Pass
3/9/12	19 / 20	43	2:23	librado dominguez	53	4	750		70	3/9/12	Air Pressure	2:56	30	3:01	30	Pass
3/9/12	18 / 20	23	2:34	librado dominguez	53	4	750		70	3/9/12	Air Pressure	2:58	30	3:03	30	Pass
3/9/12	18 / 19	23	2:36	librado dominguez	53	4	750		70	3/9/12	Air Pressure	2:50	30	2:55	30	Pass
3/9/12	1 / 12	23	3:07	librado dominguez	53	4	750		70	3/9/12	Air Pressure	3:35	30	3:40	30	Pass
3/9/12	1 / 14	23	3:10	librado dominguez	53	4	750		70	3/9/12	Air Pressure	3:53	30	3:58	30	Pass
3/9/12	1 / 15	23	3:12	librado dominguez	53	4	750		70	3/9/12	Air Pressure	3:55	30	4:00	30	Pass
3/9/12	1 / 16	23	3:14	librado dominguez	53	4	750		70	3/9/12	Air Pressure	3:56	30	4:01	30	Pass
3/9/12	1 / 17	23	3:16	librado dominguez	53	4	750		70	3/9/12	Air Pressure	4:05	30	4:10	30	Pass
3/9/12	1 / 18	23	3:18	librado dominguez	53	4	750		70	3/9/12	Air Pressure	4:08	30	4:13	30	Pass
3/9/12	1 / 19	51	3:20	librado dominguez	53	4	750		70	3/9/12	Air Pressure	4:15	30	4:20	30	Pass
3/10/12	2 / 21	210	8:56	librado dominguez	53	4	750		60	3/10/12	Air Pressure	10:00	30	10:05	30	Pass
3/10/12	21 / 22	208	9:02	emilio gutierrez	59	4	750		60	3/10/12	Air Pressure	10:06	30	10:11	30	Pass
3/10/12	23 / 24	23	9:24	librado dominguez	53	4	750		60	3/10/12	Air Pressure	10:22	30	10:27	30	Pass
3/10/12	23 / 23	105	9:52	librado dominguez	53	4	750		60	3/10/12	Air Pressure	10:26	30	10:31	30	Pass

# EC Applications Inc.

2

Project Name: \_\_\_\_\_

Job # 1

Superintendent: \_\_\_\_\_

Material Type: \_\_\_\_\_

Job Description: \_\_\_\_\_

Reported By: \_\_\_\_\_

4.714 Total LF of Welding to Date Combined

Extrusion LF Weld Total To Date 1,950

Fusion LF Weld Tot

Primary  Secondary

Pond  Cell  Pad

Air Pressure Test

Air Pressure Hold Time

Allowable Air Pressure L.S.

Weld Date	Seam No.	Seam Length	Time Welded	Operator Name/ ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Ambient Temp	Test Date	Test Type	AT Time	PSI IN	PSI OUT	PSI Loss	Test Result
3/10/12	22 / 24	104	9:34	librado dominguez	53	4	750		60	3/10/12	Air Pressure	10:06	30	10:11		Pass
3/10/12	24 / 25	104	9:55	emilio gutierrez	59	4	750		60	3/10/12	Air Pressure	10:24	30	10:29		Pass
3/10/12	23 / 25	105	10:14	emilio gutierrez	59	4	750		60	3/10/12	Air Pressure	10:34	30	10:39		Pass
3/12/12	25 / 27	210	##:42	librado dominguez	53	4	750		55	3/12/12	Air Pressure	1:15	30	1:20		Pass
3/12/12	27 / 28	210	10:46	emilio gutierrez	59	3.5	750		55	3/12/12	Air Pressure	1:17	30	1:23		Pass
3/12/12	28 / 30	104	11:08	librado dominguez	53	4	750		60	3/12/12	Air Pressure	1:18	30	1:23		Pass
3/12/12	28 / 29	106	11:27	librado dominguez	53	4	750		60	3/12/12	Air Pressure	1:40	30	1:45		Pass
3/12/12	29 / 30	23	11:08	librado dominguez	53	4	750		60	3/12/12	Air Pressure	1:30	30	1:35		Pass
3/12/12	30 / 26	104	11:33	emilio gutierrez	59	3.5	750		60	3/12/12	Air Pressure	1:20	30	1:25		Pass
3/12/12	29 / 26	60	11:50	emilio gutierrez	59	3.5	750		60	3/12/12	Air Pressure	1:34	30	1:39		Pass
3/12/12	26 / 31	51	1:36	librado dominguez	53	4	750		70	3/12/12	Air Pressure	2:47	30	2:53		Pass
3/12/12	31 / 32	25	1:28	librado dominguez	53	4	750		70	3/12/12	Air Pressure	2:51	30	2:56		Pass
3/12/12	33 / 34	28	1:42	emilio gutierrez	59	3.5	750		70	3/12/12	Air Pressure	2:57	30	3:02		Pass
3/12/12	34 / 35	53	1:46	librado dominguez	53	4	750		70	3/12/12	Air Pressure	2:48	30	2:53		Pass
3/12/12	31 / 34	33	2:00	emilio gutierrez	59	3.5	750		70	3/12/12	Air Pressure	2:50	30	2:55		Pass
3/12/12	32 / 33	23	2:05	emilio gutierrez	59	3.5	750		70	3/12/12	Air Pressure	2:56	30	3:01		Pass
3/12/12	33 / 36	53	1:56	librado dominguez	53	4	750		70	3/12/12	Air Pressure	3:04	30	3:09		Pass





Project Name: Nursery Products Job # 103004 Deployment Date 03/08/12

Supintendent: Vicente Figueroa Material Type: 60 mil.HDPE

Primary  Secondary  Cell  Pond  Pad  Other: Roll Stock Width 23

Description (i.e. Phase #, Cell #, Pond # etc.):

Panel #	Roll #	Initial SF	Final SF	Initial LF	Final LF	Initial SF	Final SF	Initial LF	Final LF	Material in Anchor Trench	Total LF in Trench This Page	Depth and Width Allowed in Trench	Total SF Trench This Page	Total Panel SF This Page	Total Pay Area This Page	LF in Trench Previous	LF in Trench To Date	SF in Trench Previous	SF in Trench To Date	Total Panel SF Previous	Total Panel SF To Date	Total Pay Area To Date Including Anchor Trench	Initial Quantity Previous	Initial Quantity This Page	Initial SF	Final SF	
1	8468	4,945	4,388	45	45	4,945	4,388	45	45	Material in Anchor Trench	90.00	10	900	6,413	7,313	-	90	-	900	-	6,413	7,313	-	9,775	9,775	Initial SF	Final SF
2	8468	4,830	2,025	45	45	4,830	2,025	45	45	Material in Anchor Trench	90.00	10	900	6,413	7,313	-	90	-	900	-	6,413	7,313	-	9,775	9,775	Initial SF	Final SF
3	8468	4,830	2,025	45	45	4,830	2,025	45	45	Material in Anchor Trench	90.00	10	900	6,413	7,313	-	90	-	900	-	6,413	7,313	-	9,775	9,775	Initial SF	Final SF

ECApplications, Inc.  
Daily Panel Placement

Deployment Date 03/09/12

Job # 103004

Nursery Products

Project Name:

60 mi HDPE

Material Type:

Vicente Figueroa

Superintendent:

Primary

Secondary

Cell

Pond

Pad

Other:

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width 23

<p>Panel # 3</p> <p>Roll # 8468</p> <p>Final SF 2,183</p> <p>Initial SF 2,461</p> <p>Lineal Feet Trench 225</p> <p>Notes:</p> <p>Panel # 3</p> <p>Roll # 8468</p> <p>Final Length Avg 97.00</p> <p>Final Width Avg 22.50</p> <p>Initial Length Avg 107.00</p> <p>Initial Width Avg 23.00</p>	<p>Panel # 4</p> <p>Roll # 6316</p> <p>Final SF 2,392</p> <p>Initial SF 2,160</p> <p>Lineal Feet Trench 225</p> <p>Notes:</p> <p>Panel # 4</p> <p>Roll # 6316</p> <p>Final Length Avg 96.00</p> <p>Final Width Avg 22.50</p> <p>Initial Length Avg 104.00</p> <p>Initial Width Avg 23.00</p>	<p>Panel # 5</p> <p>Roll # 6316</p> <p>Final SF 4,298</p> <p>Initial SF 4,853</p> <p>Lineal Feet Trench 45</p> <p>Notes:</p> <p>Panel # 5</p> <p>Roll # 6316</p> <p>Final Length Avg 191.00</p> <p>Final Width Avg 22.50</p> <p>Initial Length Avg 211.00</p> <p>Initial Width Avg 23.00</p>	<p>Panel # 6</p> <p>Roll # 6316</p> <p>Final SF 4,320</p> <p>Initial SF 4,876</p> <p>Lineal Feet Trench 45</p> <p>Notes:</p> <p>Panel # 6</p> <p>Roll # 6316</p> <p>Final Length Avg 192.00</p> <p>Final Width Avg 22.50</p> <p>Initial Length Avg 212.00</p> <p>Initial Width Avg 23.00</p>	<p>Panel # 7</p> <p>Roll # 8469</p> <p>Final SF 4,320</p> <p>Initial SF 4,876</p> <p>Lineal Feet Trench 45</p> <p>Notes:</p> <p>Panel # 7</p> <p>Roll # 8469</p> <p>Final Length Avg 192.00</p> <p>Final Width Avg 22.50</p> <p>Initial Length Avg 212.00</p> <p>Initial Width Avg 23.00</p>	<p>Panel # 8</p> <p>Roll # 8469</p> <p>Final SF 4,320</p> <p>Initial SF 4,876</p> <p>Lineal Feet Trench 45</p> <p>Notes:</p> <p>Panel # 8</p> <p>Roll # 8469</p> <p>Final Length Avg 192.00</p> <p>Final Width Avg 22.50</p> <p>Initial Length Avg 212.00</p> <p>Initial Width Avg 23.00</p>	<p>Panel # 9</p> <p>Roll # 8469</p> <p>Final SF 2,438</p> <p>Initial SF 2,160</p> <p>Lineal Feet Trench 225</p> <p>Notes:</p> <p>Panel # 9</p> <p>Roll # 8469</p> <p>Final Length Avg 96.00</p> <p>Final Width Avg 22.50</p> <p>Initial Length Avg 106.00</p> <p>Initial Width Avg 23.00</p>	<p>Panel # 1</p> <p>Roll # 8578</p> <p>Final SF 2,205</p> <p>Initial SF 2,484</p> <p>Lineal Feet Trench 225</p> <p>Notes:</p> <p>Panel # 1</p> <p>Roll # 8578</p> <p>Final Length Avg 98.00</p> <p>Final Width Avg 22.50</p> <p>Initial Length Avg 108.00</p> <p>Initial Width Avg 23.00</p>	<p>Material in Anchor Trench</p> <p>Total LF in Panel 270.00</p> <p>Depth Allowed in Trench 10</p> <p>Total SF Trench This Page 2,700</p> <p>Total Panel SF This Page 25,965</p> <p>Total Pay Area This Page 28,665</p> <p>LF in Trench Previous 90</p> <p>LF in Trench To Date 360</p> <p>SF in Trench Previous 900</p> <p>Total SF Trench to Date 3,600</p> <p>Total Pay Area Previous 6,413</p> <p>Total Panel SF to Date 32,378</p> <p>Total Pay Area to Date 35,000</p> <p>Including Anchor Trench</p> <p>Initial Quantity Previous 9,775</p> <p>Initial Quantity This Page 29,256</p> <p>Initial Quantity to Date 39,031</p>
--	--	--	--	--	--	--	--	--



Project Name: \_\_\_\_\_

Nursery Products

Job # 103004

Deployment Date 03/09 12

Superintendent: \_\_\_\_\_

Vicente Figueroa

Material Type: \_\_\_\_\_

60 mil HDPE

Primary

Secondary

Cell

Pond

Pad

Other: \_\_\_\_\_

Description (i.e. Phase #, Cell #, Pond # etc.)

Panel #	Roll #	Initial SF	Final SF	Initial SF	Final SF	Initial LF	Final LF	Initial SF	Final SF	Initial LF	Final LF	Initial SF	Final SF	Initial LF	Final LF
19	8572	1,173	923	23	23	41	51	41	22.5	22.5	23	41	51	41	22.5
Panel #	Roll #	Lineal Feet Trench		Panel #	Roll #	Final Length Avg		Notes:		Final Length Avg		Final Width Avg		Initial Length Avg	
						41.00	51.00			22.50	23.00				
20	8572	667	428	35	35	15	19	5	22.5	22.5	23	15	19	5	22.5
Panel #	Roll #	Lineal Feet Trench		Panel #	Roll #	Final Length Avg		Notes:		Final Length Avg		Final Width Avg		Initial Length Avg	
						19.00	22.50			22.50	23.00				
23	8572	50,957	1,840	52,797	52,797	624	566	1,930	1,350	580	58.00	10	10	58.00	58.00
Panel #	Roll #	Lineal Feet Trench		Panel #	Roll #	Final Length Avg		Notes:		Final Length Avg		Final Width Avg		Initial Length Avg	
						566.00	624.00			580.00	58.00				

Roll Stock Width 23

Project Name:

Nursery Products

Job # 103004

Deployment Date 03/10/12

Superintendent:

Vicente Figueroa

Material Type:

60 mil HDPE

Primary

Secondary

Cell

Pond

Pad

Other:

Description (i.e. Phase #, Pond # etc.)

Roll Stock Width 23

Panel #	Roll #	Initial SF	Final SF	Initial LF	Final LF	Initial SF	Final SF	Initial LF	Final LF	Material in Anchor Trench	Total LF in Trench This Page	Depth and Width Allowed in Trench	Total SF Trench This Page	Total Panel SF This Page	Total Pay Area This Page	LF in Trench Previous	LF in Trench To Date	SF in Trench Previous	SF in Trench To Date	Total Panel SF Previous	Total Panel SF To Date	Total Pay Area To Date Including Anchor Trench	Initial Quantity Previous	Initial Quantity This Page	Initial Quantity To Date
21	8580	4,807	4,275	190.00	225.00	190.00	225.00	208.00	225.00	Panel # 21	180.00	10	1,800	17,280	19,080	624	804	6,240	8,040	42,090	59,370	67	52,797	19,251	72,048
22	8580	4,830	4,275	180.00	225.00	190.00	225.00	210.00	225.00	Panel # 22	180.00	10	1,800	17,280	19,080	624	804	6,240	8,040	42,090	59,370	67	52,797	19,251	72,048
23	8580	4,830	4,275	190.00	225.00	190.00	225.00	210.00	225.00	Panel # 23	180.00	10	1,800	17,280	19,080	624	804	6,240	8,040	42,090	59,370	67	52,797	19,251	72,048
24	8470	2,392	2,115	94.00	225.00	104.00	225.00	104.00	225.00	Panel # 24	180.00	10	1,800	17,280	19,080	624	804	6,240	8,040	42,090	59,370	67	52,797	19,251	72,048
25	8470	4,807	4,478	225.00	225.00	190.00	225.00	225.00	225.00	Panel # 25	180.00	10	1,800	17,280	19,080	624	804	6,240	8,040	42,090	59,370	67	52,797	19,251	72,048

Project Name:

Nursery Products

Job # 103004

Deployment Date 03/12/12

Supintendent:

Vicente Figueroa

Material Type: 60 mil HDPE

Other:  Pad  Pond  Cell  Secondary  Primary

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width 23

Panel #	Roll #	Initial SF	Final SF	Initial LF	Final LF	Initial SF	Final SF	Initial LF	Final LF	Material in Anchor Trench	Total LF in Trench This Page	Depth and Width Allowed in Trench	Total SF Trench This Page	Total Panel SF This Page	Total Pay Area This Page	LF in Trench Previous	LF in Trench To Date	SF in Trench Previous	SF in Trench To Date	Total Panel SF Previous	Total Panel SF To Date	Total Pay Area To Date	Including Anchor Trench	Initial Quantity Previous	Initial Quantity This Page	Initial Quantity To Date
26	8470	3,197	2,903	129.00	129.00	129.00	129.00	129.00	129.00	Material in Anchor Trench	220.00	10	2,200	16,678	18,878	804	1,024	8,040	10,240	59,370	76,048	86,100	72,048	19,124	91,171	
27	8571	4,830	4,275	180.00	180.00	180.00	180.00	180.00	180.00	Material in Anchor Trench	220.00	10	2,200	16,678	18,878	804	1,024	8,040	10,240	59,370	76,048	86,100	72,048	19,124	91,171	
28	8571	4,830	4,275	190.00	190.00	190.00	190.00	190.00	190.00	Material in Anchor Trench	220.00	10	2,200	16,678	18,878	804	1,024	8,040	10,240	59,370	76,048	86,100	72,048	19,124	91,171	
29	8571	2,438	2,160	96.00	96.00	96.00	96.00	96.00	96.00	Material in Anchor Trench	220.00	10	2,200	16,678	18,878	804	1,024	8,040	10,240	59,370	76,048	86,100	72,048	19,124	91,171	
30	8572	2,392	2,115	94.00	94.00	94.00	94.00	94.00	94.00	Material in Anchor Trench	220.00	10	2,200	16,678	18,878	804	1,024	8,040	10,240	59,370	76,048	86,100	72,048	19,124	91,171	
31	8467	2,392	2,115	104.00	104.00	104.00	104.00	104.00	104.00	Material in Anchor Trench	220.00	10	2,200	16,678	18,878	804	1,024	8,040	10,240	59,370	76,048	86,100	72,048	19,124	91,171	
32	8467	2,250	2,160	96.00	96.00	96.00	96.00	96.00	96.00	Material in Anchor Trench	220.00	10	2,200	16,678	18,878	804	1,024	8,040	10,240	59,370	76,048	86,100	72,048	19,124	91,171	
3	8467	280	144	16.00	16.00	16.00	16.00	16.00	16.00	Material in Anchor Trench	220.00	10	2,200	16,678	18,878	804	1,024	8,040	10,240	59,370	76,048	86,100	72,048	19,124	91,171	





# EC Applications Inc.

## Repair Report

Project Name: Nursery Products

Job #: 103004

Superintendent: Vicente Figueroa

Material Type: 60 mil HDPE

Primary:  Pond  A

Secondary:  Cell  Pad

Job Description: victor rodriguez

Other: \_\_\_\_\_

Damage Codes				SF Patch Material				Test Type		Repair Types	
CR -Crease	FS -Filled Seam	MAID -Material Defect	LL -Lost Lap	CF -Custom Fit	LF Welded	Operator Name	Machine Number	Abbrev.	C Cap St p	Test Results	Date Complete
DS -Deuce: Sample	WR -Wrinkle	WS -Welder Restart	MD -Mechanical Damage	PB -Pipe Boot	391	Roque Martinez	102	*S=South	C	Pass	3/10/12
SI -Subgrade Irregularity	AV -Alveoli	RW -Roller Wrinkle	DO -Damage By Others	BO -Burn Out	594.00	Roque Martinez	102	*N=North	P	Pass	3/10/12
SJ -Seam Joint	AO -Add On	CS -Concrete Structure	AT -Air Test	AT -Air Test		Roque Martinez	102	*W=West	B--Extrusion Bead	Pass	3/10/12

Repair Number	Damage Code	Seam Number	Panel Number	Location	Repair Type	Patch (Feet)	Bead (Inches)	Date Welded	Operator Name	Machine Number	Test Type	Test Type	Test Results	Date Complete
1	SJ	1-12-13		From Anchor Trench	P	3	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
2	WR	1-13		From Anchor Trench	P	2	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
3	SJ	1-13-14		From Anchor Trench	P	2	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
4	DS#5	1-15-16		From Anchor Trench	P	8	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
5	SJ	1-16-17		From Anchor Trench	P	2	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
6	SJ	1-17-18		From Anchor Trench	P	3	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
7	DS#6	1-18		From Anchor Trench	P	8	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
8	WR	1-19		From Anchor Trench	P	6	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
9	SJ	18-19-20		From Anchor Trench	P	2	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
10	DS#3	8-10	11	50N 8W	B	6	6	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
11	MD	1-11		From Anchor Trench	P	6	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
12	DS#4	10-11		From Anchor Trench	P	4	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
13	BO	9-11		From Anchor Trench	P	4	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
14	WS	5-6		From Anchor Trench	B	6	6	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
15	DS#2	3-4-5		From Anchor Trench	P	3	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
16	SJ	234		From Anchor Trench	P	4	2	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
17	DO	4-5		From Anchor Trench	P	1	1	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12

# EC Applications Inc.

## Repair Report

**Project Name:** Nursery Products      **Job #:** 103004      **Superintendent:** Vicente Figueroa  
**Material Type:** 80 mil HDPE      **Primary:**  **Pond:**  **A**  
**Job Description:**      **Secondary:**  **Cell:**   
**Reported by:** victor rodriguez      **Other:**  **Pad:**


				Damage Codes				SF Patch Material															
CR -Crease	DS -Destruct Sample	SJ -Subgrade Irregularity	SJ -Seam Joint	FS -Failed Seam	WR -Wrinkle	AV -Alveoli	AO -Add On	MAID -Material Defect	WS -Welder Restart	RW -Roller Wrinkle	CS -Concrete Structure	LL -Lost Lap	MD -Mechanical Damage	DO -Damage By Others	CF -Custom Fit	PB -Pipe Boot	BO -Burn Out	AT -Air Test	LF Welded	594 00	Test Type	Abbrev	Repair Types
																					Vacuum	*S=South *N=North *W=West *E=East	C Cap SI Patch

Repair Number	Damage Code	Seam Number	Panel Number	Location	Repair Type	Patch (Feet)	Bead (Inches)	Date Welded	Operator Name	Machine Number	Test Type	Test Type	Test Results	Date Complete
22	DS#1	2-4	3N	From Anchor Trench	P	5 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
23	MD		2	From Anchor Trench	P	1 x 1		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
24	WR	2-21	30n	From Anchor Trench	P	3 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
25	WR	2-21	180n	From Anchor Trench	P	5 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
26	BO	21-22	200N	From Anchor Trench	P	2 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
27	WS	23-25	200N	From Anchor Trench	B		6	3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
28	BO	23-25	150N	From Anchor Trench	P	4 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
29	SJ	23-24-25	104N 3W	From Anchor Trench	P	4 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
30	SJ	22-23-24	104N 3W	From Anchor Trench	P	2 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
31	MD		100N 3E	From Anchor Trench	P	2 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
32	BO	22-24	45N	From Anchor Trench	P	2 x 2		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
33	WS	22-24	10N	From Anchor Trench	P	1 x 1		3/10/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/10/12
34	WS	27-28	8N	From Anchor Trench	B		6	3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12
35	DS#10	28-30	2N	From Anchor Trench	P	8 x 2		3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12
36	DS#7	21-2	206N	From Anchor Trench	P	6 x 2		3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12
37	DS#9	27-28	2S	From Anchor Trench	P	6 x 2		3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12
38	BO	28-29	10S	From Anchor Trench	P	6 x 2		3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12
39	SJ	28-29-30	104N	From Anchor Trench	P	3 x 2		3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12
40	SJ	26-29-30	104N	From Anchor Trench	P	3 x 2		3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12
41	SJ	1-32-33-34		From Anchor Trench	P	4 x 2		3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12
42	V	26-31	50	From Anchor Trench	P	2 x 2		3/12/12	Roque Martinez	102	Vacuum	Vacuum	Pass	3/12/12





NURSERY PRODUCTS  
 JOB # 103004  
 60 MIL HOPE Pond A





**Pend B**  
**ECApplications, Inc.**  
**Preweld Test Report**

Project Name: Nursery Products Hawes Composting

Job Number: 103004

Superintendent: \_\_\_\_\_

GCL and 60 Mil HDPE Liner

Primary

Secondary

Pond

Peel Test Extrusion Minimum 78 PPI

Job Description: \_\_\_\_\_

Other \_\_\_\_\_

Cell

Peel Test Fusion Minimum 91 PPI

Reported By: Juan Delgado

Pad

Shear Test Minimum 120 PPI

Liner Types: **S = Smooth** **T = Textured** **SG = Super Grip**

Weld Date	Time	Operator Name/ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Ambient Temp	Coupon 1	Coupon 2	Coupon 3	Coupon 4	Coupon 5	Test Results
4/17/12	2:04 PM	Librado Dominguez	74	4.5	750			Peel 127 A   121 B	120 A   122 B	126 A   119 B	120 A   115 B	119 A   118 B	P
S TO S								Shear 141	138	139	132	142	
4/18/12	9:00 am	Emilio Gutierrez	59	4.5	700			Peel 126 A   133 B	126 A   130 B	119 A   122 B	125 A   123 B	127 A   113 B	P
S TO S								Shear 159	144	160	151	162	
4/18/12	9:00 AM	Joel Dominguez	53	4	750			Peel 133 A   135 B	122 A   134 B	131 A   145 B	129 A   130 B	143 A   132 B	P
S TO S								Shear 136	146	152	145	149	
4/18/12	9:065 AM	Librado Dominguez	74	4.5	750			Peel 120 A   117 B	121 A   140 B	110 A   96 B	108 A   99 B	111 A   116 B	P
S TO S								Shear 151	145	158	142	154	
4/18/12	12:00 PM	Mario Gonzalez	102		480	480		Peel 102 A   124 B	102 A   126 B	112 A   125 B	116 A   126 B	111 A   130 B	P
S TO S								Shear 124	126	125	126	130	
4/19/12	7:52 AM	Librado Dominguez	74	4.5	750			Peel 125 A   140 B	117 A   128 B	123 A   124 B	126 A   128 B	129 A   133 B	P
S TO S								Shear 127	128	131	129	131	
4/19/12	8:00 AM	Joel Dominguez	53	4	750			Peel 138 A   110 B	109 A   122 B	121 A   101 B	130 A   134 B	135 A   131 B	P
S TO S								Shear 148	149	164	152	163	
4/19/12	8:00 AM	Emilio Gutierrez	59	4.5	700			Peel 126 A   122 B	127 A   126 B	136 A   124 B	137 A   118 B	121 A   131 B	P
S TO S								Shear 155	147	154	142	148	
4/23/12	6:54 AM	Librado Dominguez	74	4	750			Peel 117 A   120 B	116 A   121 B	120 A   119 B	111 A   115 B	119 A   113 B	P
TO								Shear 153	134	142	146	146	
4/23/12	7:36 AM	Emilio Gutierrez	59	4.5	700			Peel 113 A   131 B	120 A   115 B	129 A   147 B	115 A   120 B	127 A   129 B	P
TO								Shear 156	139	155	137	155	
4/23/12	9:00 AM	Joel Dominguez	53	4	750			Peel 146 A   118 B	123 A   112 B	129 A   134 B	103 A   136 B	135 A   123 B	P
S TO								Shear 154	146	152	149	151	
4/23/12	9:10 AM	Raymundo Bailong	102		470	375		Peel 120 A   120 B	121 A   118 B	118 A   118 B	120 A   120 B	130 A   130 B	P
S TO								Shear 196	182	178	190	183	
4/23/12	10:46 AM	Librado Dominguez	104		450	380		Peel 123 A   190 B	129 A   115 B	115 A   168 B	121 A   196 B	125 A   170 B	P
S TO S								Shear 190	185	168	196	170	
4/23/12	12:40 PM	Raymundo Bailong	102		470	390		Peel 117 A   117 B	104 A   111 B	111 A   121 B	104 A   123 B	120 A   126 B	P
S TO S								Shear 134	124	121	123	126	
4/30/12	11:20 AM	Emilio Gutierrez	59	4	700			Peel 116 A   111 B	108 A   107 B	115 A   118 B	103 A   103 B	114 A   113 B	P
S TO S								Shear 120	120	121	120	120	
4/30/12	1:00 PM	Alejandro Flores	74	5	750			Peel 122 A   112 B	118 A   109 B	118 A   110 B	117 A   125 B	120 A   123 B	P
S TO S								Shear 133	123	129	130	133	
4/30/12	1:00 PM	Joel Dominguez	102		450	380		Peel 110 A   125 B	112 A   127 B	112 A   130 B	118 A   127 B	124 A   124 B	P
S TO S								Shear 125	127	130	127	124	



# EC Applications, Inc.

## Destructive Sample Information

Job Number 103004

Superintendent: Vicente Figueroa

Project Name: Nursery Products Hawes Composting

Material Type: GCL and 60 Mil HDPE Liner

Primary  Secondary  Other

Pond Cell Pad

Peel Test Extrusion Minimum 91 PPI  
 Peel Test Fusion Minimum 78 PPI  
 Shear Test Minimum 120 PPI

Job Description: Juan Delgado  
 Reported By: Juan Delgado

D.S. No.	Seam No.	Weld Date	Operator Name/ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Coupon 1		Coupon 2		Coupon 3		Coupon 4		Coupon 5		Test Results	
								A	B	A	B	A	B	A	B	A	B		
1	22 / 23	4/18/12	Emilio Gutierrez	59	4.5	700			109	130	108	124	113	134	119	129	117	126	P
2	26 / 27	4/23/12	Joel Dominguez	73	4	750			151	150	150	158	149	150	160	157	157	157	P
3	32 / 3	4/8/23	Emilio Gutierrez	59	4	700			137	116	110	107	124	116	122	133	111	124	P
4	36 / 37	4/30/12	Emilio Gutierrez	59	4.5	700			128	118	117	100	125	133	119	106	123	124	P
5	41 / 16	4/30/12	Alejandro Flores	74	4.5	750			158	155	155	158	149	150	160	157	157	157	P
6	52 / 51	4/30/12	Librado Dominguez	53	4.5	750			118	139	126	122	131	132	123	120	116	118	P
									125	115	136	112	121	114	118	107	128	107	
									141	139	142	147	144	143	143	146	146	146	
									130	122	118	117	129	124	127	119	111	119	P
									150	150	1463	149	149	150	150	147	147	147	

Project Name: Nursery Products Job # 103004 Deployment Date \_\_\_\_\_

Superintendent: Vicente Figueroa Material Type: 60 Mil HDPE Liner

Primary  Secondary  Cell  Pond  Pad  Other: \_\_\_\_\_

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width

Panel #	Roll #	Final Length Avg		LF	Final Width Avg		LF	Initial Length Avg		LF	Initial Width Avg		LF	Notes
1	6314	239.00	22.50	LF	248.00	23.00	LF	239	239	LF	248	23	22.5	
Initial SF		5,704		Lineal Feet Trench										
Final SF		5,378				45								
2	6314	241.00	22.50	LF	249.00	23.00	LF	241	241	LF	249	23	22.5	
Initial SF		5,727		Lineal Feet Trench										
Final SF		5,423				45								
3	8466	241.00	22.50	LF	248.00	23.00	LF	241	241	LF	248	23	22.5	
Initial SF		5,704		Lineal Feet Trench										
Final SF		5,423				45								
4	8466	37.00	17.00	LF	41.00	23.00	LF	37	37	LF	41	23	16	
Initial SF		943		Lineal Feet Trench										
Final SF		629				53								
5	8466	38.00	22.50	LF	43.00	23.00	LF	38	38	LF	43	23	22.5	
Initial SF		989		Lineal Feet Trench										
Final SF		855				22.5								
6	8466	38.00	22.50	LF	43.00	23.00	LF	38	38	LF	43	23	22.5	
Initial SF		989		Lineal Feet Trench										
Final SF		855				22.5								
7	8466	39.00	22.50	LF	43.00	23.00	LF	39	39	LF	43	23	22.5	
Initial SF		989		Lineal Feet Trench										
Final SF		878				22.5								
8	8466	39.00	22.50	LF	43.00	23.00	LF	39	39	LF	43	23	22.5	
Initial SF		989		Lineal Feet Trench										
Final SF		878				22.5								
<b>Material in Anchor Trench</b>														
Total LF In Trench This Page												278.00	LF	
Depth and Width Allowed in Trench												3	LF	
Total SF Trench This Page												834	SF	
Total Panel SF This Page												20,317	SF	
Total Pay Area This Page												21,151	SF	
LF In Trench Previous												-	LF	
LF In Trench To Date												278	LF	
SF In Trench Previous												-	SF	
Total SF in Trench to Date												834	SF	
Total Panel SF Previous												-	SF	
Total Panel SF To Date												20,317	SF	
Total Pay Area To Date Including Anchor Trench												21,151		
Initial Quantity Previous												-	SF	
Initial Quantity This Page												22,034	SF	
Initial Quantity To Date												22,034	SF	

Project Name: Nursery Products Job # 103004 Deployment Date 09/08/09

Superintendent: Vicente Figueroa Material Type: 60 Mil HDPE Liner

Primary  Secondary  Cell  Pond  Pad  Other: \_\_\_\_\_

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width

Panel #	Roll #	Final Length Avg	Final Width Avg	Initial Length Avg	Initial Width Avg	LF	Panel #	Roll #	Final Length Avg	Final Width Avg	Initial Length Avg	Initial Width Avg	LF	Panel #	Roll #	Final Length Avg	Final Width Avg	Initial Length Avg	Initial Width Avg	LF																																															
9	8573	39.00	22.50	43.00	23.00	LF	10	8573	39.00	22.50	43.00	23.00	LF	11	8573	39.00	22.50	43.00	23.00	LF																																															
12	8573	37.00	22.50	42.00	23.00	LF	13	8573	40.00	22.50	44.00	23.00	LF	14	8573	22.00	11.00	24.00	18.00	LF																																															
15	8573					LF	16	8573	244.00	22.50	250.00	23.00	LF	<table border="1"> <thead> <tr> <th colspan="3">Material in Anchor Trench</th> </tr> </thead> <tbody> <tr> <td>Total LF In Trench This Page</td> <td>178.50</td> <td>LF</td> </tr> <tr> <td>Depth and Width Allowed in Trench</td> <td>3</td> <td>LF</td> </tr> <tr> <td>Total SF Trench This Page</td> <td>536</td> <td>SF</td> </tr> <tr> <td>Total Panel SF This Page</td> <td>10,125</td> <td>SF</td> </tr> <tr> <td>Total Pay Area This Page</td> <td>10,661</td> <td>SF</td> </tr> <tr> <td>LF In Trench Previous</td> <td>278</td> <td>LF</td> </tr> <tr> <td>LF In Trench To Date</td> <td>457</td> <td>LF</td> </tr> <tr> <td>SF In Trench Previous</td> <td>834</td> <td>SF</td> </tr> <tr> <td>Total SF in Trench to Date</td> <td>1,370</td> <td>SF</td> </tr> <tr> <td>Total Panel SF Previous</td> <td>20,317</td> <td>SF</td> </tr> <tr> <td>Total Panel SF To Date</td> <td>30,442</td> <td>SF</td> </tr> <tr> <td colspan="2">Total Pay Area To Date Including Anchor Trench</td> <td>31,811</td> </tr> <tr> <td>Initial Quantity Previous</td> <td>22,034</td> <td>SF</td> </tr> <tr> <td>Initial Quantity This Page</td> <td>11,166</td> <td>SF</td> </tr> <tr> <td>Initial Quantity To Date</td> <td>33,200</td> <td>SF</td> </tr> </tbody> </table>						Material in Anchor Trench			Total LF In Trench This Page	178.50	LF	Depth and Width Allowed in Trench	3	LF	Total SF Trench This Page	536	SF	Total Panel SF This Page	10,125	SF	Total Pay Area This Page	10,661	SF	LF In Trench Previous	278	LF	LF In Trench To Date	457	LF	SF In Trench Previous	834	SF	Total SF in Trench to Date	1,370	SF	Total Panel SF Previous	20,317	SF	Total Panel SF To Date	30,442	SF	Total Pay Area To Date Including Anchor Trench		31,811	Initial Quantity Previous	22,034	SF	Initial Quantity This Page	11,166	SF	Initial Quantity To Date	33,200	SF
Material in Anchor Trench																																																																			
Total LF In Trench This Page	178.50	LF																																																																	
Depth and Width Allowed in Trench	3	LF																																																																	
Total SF Trench This Page	536	SF																																																																	
Total Panel SF This Page	10,125	SF																																																																	
Total Pay Area This Page	10,661	SF																																																																	
LF In Trench Previous	278	LF																																																																	
LF In Trench To Date	457	LF																																																																	
SF In Trench Previous	834	SF																																																																	
Total SF in Trench to Date	1,370	SF																																																																	
Total Panel SF Previous	20,317	SF																																																																	
Total Panel SF To Date	30,442	SF																																																																	
Total Pay Area To Date Including Anchor Trench		31,811																																																																	
Initial Quantity Previous	22,034	SF																																																																	
Initial Quantity This Page	11,166	SF																																																																	
Initial Quantity To Date	33,200	SF																																																																	
Initial SF	989	Lineal Feet Trench	Final SF	878	22.5		Initial SF	989	Lineal Feet Trench	Final SF	878	22.5		Initial SF	989	Lineal Feet Trench	Final SF	878	22.5																																																
Initial SF	966	Lineal Feet Trench	Final SF	833	22.5		Initial SF	1,012	Lineal Feet Trench	Final SF	900	22.5		Initial SF	432	Lineal Feet Trench	Final SF	242	18																																																
Initial SF	39	Lineal Feet Trench	Final SF	28	3		Initial SF	5,750	Lineal Feet Trench	Final SF	5,490	45																																																							

Project Name: Nursery Products Job # 103004 Deployment Date \_\_\_\_\_

Superintendent: Vicente Figueroa Material Type: 60 Mil HDPE Liner

Primary     Secondary     Cell     Pond     Pad     Other: \_\_\_\_\_

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width

<b>Panel # 17</b> <b>Roll # 8577</b>  Final Length Avg: 239.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 248.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 5,704    Lineal Feet Trench: _____ Final SF: 5,378    _____				<b>Panel # 18</b> <b>Roll # 8577</b>  Final Length Avg: 176.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 180.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 4,140    Lineal Feet Trench: _____ Final SF: 3,960    _____				<b>Panel # 19</b> <b>Roll # 8579</b>  Final Length Avg: 58.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 62.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,426    Lineal Feet Trench: _____ Final SF: 1,305    _____																																																			
<b>Panel # 20</b> <b>Roll # 8579</b>  Final Length Avg: 239.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 249.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 5,727    Lineal Feet Trench: _____ Final SF: 5,378    _____				<b>Panel # 21</b> <b>Roll # 8579</b>  Final Length Avg: 196.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 200.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 4,600    Lineal Feet Trench: _____ Final SF: 4,410    _____				<b>Panel # 22</b> <b>Roll # 8574</b>  Final Length Avg: 38.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 42.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 966    Lineal Feet Trench: _____ Final SF: 855    _____																																																			
<b>Panel # 23</b> <b>Roll # 8574</b>  Final Length Avg: 237.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 248.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 5,704    Lineal Feet Trench: _____ Final SF: 5,333    _____				<b>Panel #</b> <b>Roll #</b>  Final Length Avg: _____ LF Final Width Avg: _____ LF Initial Length Avg: _____ LF Initial Width Avg: _____ LF Notes: _____ Initial SF: -    Lineal Feet Trench: _____ Final SF: -    _____				<table border="1"> <thead> <tr> <th colspan="3">Material In Anchor Trench</th> </tr> </thead> <tbody> <tr> <td>Total LF In Trench This Page</td> <td>225.00</td> <td>LF</td> </tr> <tr> <td>Depth and Width Allowed in Trench</td> <td>3</td> <td>LF</td> </tr> <tr> <td><b>Total SF Trench This Page</b></td> <td><b>675</b></td> <td><b>SF</b></td> </tr> <tr> <td><b>Total Panel SF This Page</b></td> <td><b>26,618</b></td> <td><b>SF</b></td> </tr> <tr> <td><b>Total Pay Area This Page</b></td> <td><b>27,293</b></td> <td><b>SF</b></td> </tr> <tr> <td>LF In Trench Previous</td> <td>457</td> <td>LF</td> </tr> <tr> <td>LF In Trench To Date</td> <td>682</td> <td>LF</td> </tr> <tr> <td>SF In Trench Previous</td> <td>1,370</td> <td>SF</td> </tr> <tr> <td>Total SF in Trench to Date</td> <td>2,045</td> <td>SF</td> </tr> <tr> <td>Total Panel SF Previous</td> <td>30,442</td> <td>SF</td> </tr> <tr> <td>Total Panel SF To Date</td> <td>57,059</td> <td>SF</td> </tr> <tr> <td><b>Total Pay Area To Date Including Anchor Trench</b></td> <td><b>59,104</b></td> <td></td> </tr> <tr> <td>Initial Quantity Previous</td> <td>33,200</td> <td>SF</td> </tr> <tr> <td>Initial Quantity This Page</td> <td>28,267</td> <td>SF</td> </tr> <tr> <td>Initial Quantity To Date</td> <td>61,467</td> <td>SF</td> </tr> </tbody> </table>				Material In Anchor Trench			Total LF In Trench This Page	225.00	LF	Depth and Width Allowed in Trench	3	LF	<b>Total SF Trench This Page</b>	<b>675</b>	<b>SF</b>	<b>Total Panel SF This Page</b>	<b>26,618</b>	<b>SF</b>	<b>Total Pay Area This Page</b>	<b>27,293</b>	<b>SF</b>	LF In Trench Previous	457	LF	LF In Trench To Date	682	LF	SF In Trench Previous	1,370	SF	Total SF in Trench to Date	2,045	SF	Total Panel SF Previous	30,442	SF	Total Panel SF To Date	57,059	SF	<b>Total Pay Area To Date Including Anchor Trench</b>	<b>59,104</b>		Initial Quantity Previous	33,200	SF	Initial Quantity This Page	28,267	SF	Initial Quantity To Date	61,467	SF
Material In Anchor Trench																																																											
Total LF In Trench This Page	225.00	LF																																																									
Depth and Width Allowed in Trench	3	LF																																																									
<b>Total SF Trench This Page</b>	<b>675</b>	<b>SF</b>																																																									
<b>Total Panel SF This Page</b>	<b>26,618</b>	<b>SF</b>																																																									
<b>Total Pay Area This Page</b>	<b>27,293</b>	<b>SF</b>																																																									
LF In Trench Previous	457	LF																																																									
LF In Trench To Date	682	LF																																																									
SF In Trench Previous	1,370	SF																																																									
Total SF in Trench to Date	2,045	SF																																																									
Total Panel SF Previous	30,442	SF																																																									
Total Panel SF To Date	57,059	SF																																																									
<b>Total Pay Area To Date Including Anchor Trench</b>	<b>59,104</b>																																																										
Initial Quantity Previous	33,200	SF																																																									
Initial Quantity This Page	28,267	SF																																																									
Initial Quantity To Date	61,467	SF																																																									

**ECApplications, Inc.**  
Daily Panel Placement

Project Name: Nursery Products Job # 103004 Deployment Date \_\_\_\_\_

Superintendent: Vicente Figueroa Material Type: 60 Mil HDPE Liner

Primary     Secondary     Cell     Pond     Pad     Other: \_\_\_\_\_

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width

Panel #	Roll #	Panel #	Roll #	Panel #	Roll #																																																
24	8574	25	6313	26	6313																																																
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Final Length Avg</td><td>196.00</td><td>LF</td></tr> <tr><td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr><td>Initial Length Avg</td><td>200.00</td><td>LF</td></tr> <tr><td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> </table>		Final Length Avg	196.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	200.00	LF	Initial Width Avg	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Final Length Avg</td><td>42.00</td><td>LF</td></tr> <tr><td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr><td>Initial Length Avg</td><td>46.00</td><td>LF</td></tr> <tr><td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> </table>		Final Length Avg	42.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	46.00	LF	Initial Width Avg	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Final Length Avg</td><td>236.00</td><td>LF</td></tr> <tr><td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr><td>Initial Length Avg</td><td>245.00</td><td>LF</td></tr> <tr><td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> </table>		Final Length Avg	236.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	245.00	LF	Initial Width Avg	23.00	LF												
Final Length Avg	196.00	LF																																																			
Final Width Avg	22.50	LF																																																			
Initial Length Avg	200.00	LF																																																			
Initial Width Avg	23.00	LF																																																			
Final Length Avg	42.00	LF																																																			
Final Width Avg	22.50	LF																																																			
Initial Length Avg	46.00	LF																																																			
Initial Width Avg	23.00	LF																																																			
Final Length Avg	236.00	LF																																																			
Final Width Avg	22.50	LF																																																			
Initial Length Avg	245.00	LF																																																			
Initial Width Avg	23.00	LF																																																			
Notes:		Notes:		Notes:																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Initial SF</td><td>4,600</td><td>Lineal Feet Trench</td></tr> <tr><td>Final SF</td><td>4,410</td><td>22.5</td></tr> </table>		Initial SF	4,600	Lineal Feet Trench	Final SF	4,410	22.5	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Initial SF</td><td>1,058</td><td>Lineal Feet Trench</td></tr> <tr><td>Final SF</td><td>945</td><td>22.5</td></tr> </table>		Initial SF	1,058	Lineal Feet Trench	Final SF	945	22.5	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Initial SF</td><td>5,635</td><td>Lineal Feet Trench</td></tr> <tr><td>Final SF</td><td>5,310</td><td>45</td></tr> </table>		Initial SF	5,635	Lineal Feet Trench	Final SF	5,310	45																														
Initial SF	4,600	Lineal Feet Trench																																																			
Final SF	4,410	22.5																																																			
Initial SF	1,058	Lineal Feet Trench																																																			
Final SF	945	22.5																																																			
Initial SF	5,635	Lineal Feet Trench																																																			
Final SF	5,310	45																																																			
27	6313	28	8575	29	8575																																																
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Final Length Avg</td><td>196.00</td><td>LF</td></tr> <tr><td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr><td>Initial Length Avg</td><td>200.00</td><td>LF</td></tr> <tr><td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> </table>		Final Length Avg	196.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	200.00	LF	Initial Width Avg	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Final Length Avg</td><td>44.00</td><td>LF</td></tr> <tr><td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr><td>Initial Length Avg</td><td>49.00</td><td>LF</td></tr> <tr><td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> </table>		Final Length Avg	44.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	49.00	LF	Initial Width Avg	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Final Length Avg</td><td>240.00</td><td>LF</td></tr> <tr><td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr><td>Initial Length Avg</td><td>249.00</td><td>LF</td></tr> <tr><td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> </table>		Final Length Avg	240.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	249.00	LF	Initial Width Avg	23.00	LF												
Final Length Avg	196.00	LF																																																			
Final Width Avg	22.50	LF																																																			
Initial Length Avg	200.00	LF																																																			
Initial Width Avg	23.00	LF																																																			
Final Length Avg	44.00	LF																																																			
Final Width Avg	22.50	LF																																																			
Initial Length Avg	49.00	LF																																																			
Initial Width Avg	23.00	LF																																																			
Final Length Avg	240.00	LF																																																			
Final Width Avg	22.50	LF																																																			
Initial Length Avg	249.00	LF																																																			
Initial Width Avg	23.00	LF																																																			
Notes:		Notes:		Notes:																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Initial SF</td><td>4,600</td><td>Lineal Feet Trench</td></tr> <tr><td>Final SF</td><td>4,410</td><td>22.5</td></tr> </table>		Initial SF	4,600	Lineal Feet Trench	Final SF	4,410	22.5	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Initial SF</td><td>1,127</td><td>Lineal Feet Trench</td></tr> <tr><td>Final SF</td><td>990</td><td>22.5</td></tr> </table>		Initial SF	1,127	Lineal Feet Trench	Final SF	990	22.5	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Initial SF</td><td>5,727</td><td>Lineal Feet Trench</td></tr> <tr><td>Final SF</td><td>5,400</td><td>45</td></tr> </table>		Initial SF	5,727	Lineal Feet Trench	Final SF	5,400	45																														
Initial SF	4,600	Lineal Feet Trench																																																			
Final SF	4,410	22.5																																																			
Initial SF	1,127	Lineal Feet Trench																																																			
Final SF	990	22.5																																																			
Initial SF	5,727	Lineal Feet Trench																																																			
Final SF	5,400	45																																																			
30	8575	31	6317	<table border="1" style="width:100%; border-collapse: collapse;"> <thead> <tr> <th colspan="3">Material in Anchor Trench</th> </tr> </thead> <tbody> <tr><td>Total LF In Trench This Page</td><td>225.00</td><td>LF</td></tr> <tr><td>Depth and Width Allowed in Trench</td><td>3</td><td>LF</td></tr> <tr><td>Total SF Trench This Page</td><td>675</td><td>SF</td></tr> <tr><td>Total Panel SF This Page</td><td>26,865</td><td>SF</td></tr> <tr><td>Total Pay Area This Page</td><td>27,540</td><td>SF</td></tr> <tr><td>LF In Trench Previous</td><td>682</td><td>LF</td></tr> <tr><td>LF In Trench To Date</td><td>907</td><td>LF</td></tr> <tr><td>SF In Trench Previous</td><td>2,045</td><td>SF</td></tr> <tr><td>Total SF in Trench to Date</td><td>2,720</td><td>SF</td></tr> <tr><td>Total Panel SF Previous</td><td>57,059</td><td>SF</td></tr> <tr><td>Total Panel SF To Date</td><td>83,924</td><td>SF</td></tr> <tr><td><b>Total Pay Area To Date Including Anchor Trench</b></td><td><b>86,644</b></td><td></td></tr> <tr><td>Initial Quantity Previous</td><td>61,467</td><td>SF</td></tr> <tr><td>Initial Quantity This Page</td><td>28,428</td><td>SF</td></tr> <tr><td>Initial Quantity To Date</td><td>89,895</td><td>SF</td></tr> </tbody> </table>		Material in Anchor Trench			Total LF In Trench This Page	225.00	LF	Depth and Width Allowed in Trench	3	LF	Total SF Trench This Page	675	SF	Total Panel SF This Page	26,865	SF	Total Pay Area This Page	27,540	SF	LF In Trench Previous	682	LF	LF In Trench To Date	907	LF	SF In Trench Previous	2,045	SF	Total SF in Trench to Date	2,720	SF	Total Panel SF Previous	57,059	SF	Total Panel SF To Date	83,924	SF	<b>Total Pay Area To Date Including Anchor Trench</b>	<b>86,644</b>		Initial Quantity Previous	61,467	SF	Initial Quantity This Page	28,428	SF	Initial Quantity To Date	89,895	SF
Material in Anchor Trench																																																					
Total LF In Trench This Page	225.00	LF																																																			
Depth and Width Allowed in Trench	3	LF																																																			
Total SF Trench This Page	675	SF																																																			
Total Panel SF This Page	26,865	SF																																																			
Total Pay Area This Page	27,540	SF																																																			
LF In Trench Previous	682	LF																																																			
LF In Trench To Date	907	LF																																																			
SF In Trench Previous	2,045	SF																																																			
Total SF in Trench to Date	2,720	SF																																																			
Total Panel SF Previous	57,059	SF																																																			
Total Panel SF To Date	83,924	SF																																																			
<b>Total Pay Area To Date Including Anchor Trench</b>	<b>86,644</b>																																																				
Initial Quantity Previous	61,467	SF																																																			
Initial Quantity This Page	28,428	SF																																																			
Initial Quantity To Date	89,895	SF																																																			
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Final Length Avg</td><td>194.00</td><td>LF</td></tr> <tr><td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr><td>Initial Length Avg</td><td>198.00</td><td>LF</td></tr> <tr><td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> </table>		Final Length Avg	194.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	198.00	LF	Initial Width Avg	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Final Length Avg</td><td>46.00</td><td>LF</td></tr> <tr><td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr><td>Initial Length Avg</td><td>49.00</td><td>LF</td></tr> <tr><td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> </table>		Final Length Avg	46.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	49.00	LF	Initial Width Avg	23.00	LF																										
Final Length Avg	194.00	LF																																																			
Final Width Avg	22.50	LF																																																			
Initial Length Avg	198.00	LF																																																			
Initial Width Avg	23.00	LF																																																			
Final Length Avg	46.00	LF																																																			
Final Width Avg	22.50	LF																																																			
Initial Length Avg	49.00	LF																																																			
Initial Width Avg	23.00	LF																																																			
Notes:		Notes:																																																			
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Initial SF</td><td>4,554</td><td>Lineal Feet Trench</td></tr> <tr><td>Final SF</td><td>4,365</td><td>22.5</td></tr> </table>		Initial SF	4,554	Lineal Feet Trench	Final SF	4,365	22.5	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td>Initial SF</td><td>1,127</td><td>Lineal Feet Trench</td></tr> <tr><td>Final SF</td><td>1,035</td><td>22.5</td></tr> </table>		Initial SF	1,127	Lineal Feet Trench	Final SF	1,035	22.5																																						
Initial SF	4,554	Lineal Feet Trench																																																			
Final SF	4,365	22.5																																																			
Initial SF	1,127	Lineal Feet Trench																																																			
Final SF	1,035	22.5																																																			

**ECApplications, Inc.**  
Daily Panel Placement

Project Name: Nursery Products Job # 103004 Deployment Date \_\_\_\_\_

Superintendent: Vicente Figueroa Material Type: 60 Mil HDPE Liner

Primary     Secondary     Cell     Pond  Pad     Other: \_\_\_\_\_

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width

<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Panel #</td><td align="center">32</td><td>Roll #</td><td align="center">8466</td></tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"> </td> <td>Final Length Avg.</td><td align="center">240.00</td><td>LF</td></tr> <tr> <td>Final Width Avg.</td><td align="center">3.00</td><td>LF</td></tr> <tr> <td>Initial Length Avg.</td><td align="center">249.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg.</td><td align="center">4.00</td><td>LF</td></tr> <tr> <td colspan="4" style="text-align: center;"> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">4</td></tr> <tr><td align="center">3</td></tr> <tr><td align="center">240</td></tr> <tr><td align="center">240</td></tr> <tr><td align="center">3</td></tr> <tr><td align="center">4</td></tr> </table> </td></tr> <tr> <td>Initial SF</td><td align="center">996</td><td>Lineal Feet Trench</td><td></td></tr> <tr> <td>Final SF</td><td align="center">720</td><td></td><td align="center">6</td></tr> </table>	Panel #	32	Roll #	8466		Final Length Avg.	240.00	LF	Final Width Avg.	3.00	LF	Initial Length Avg.	249.00	LF	Initial Width Avg.	4.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">4</td></tr> <tr><td align="center">3</td></tr> <tr><td align="center">240</td></tr> <tr><td align="center">240</td></tr> <tr><td align="center">3</td></tr> <tr><td align="center">4</td></tr> </table>				4	3	240	240	3	4	Initial SF	996	Lineal Feet Trench		Final SF	720		6	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Panel #</td><td align="center">33</td><td>Roll #</td><td align="center">6317</td></tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"> </td> <td>Final Length Avg.</td><td align="center">243.00</td><td>LF</td></tr> <tr> <td>Final Width Avg.</td><td align="center">22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg.</td><td align="center">252.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg.</td><td align="center">23.00</td><td>LF</td></tr> <tr> <td colspan="4" style="text-align: center;"> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">243</td></tr> <tr><td align="center">243</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table> </td></tr> <tr> <td>Initial SF</td><td align="center">5,796</td><td>Lineal Feet Trench</td><td></td></tr> <tr> <td>Final SF</td><td align="center">5,468</td><td></td><td align="center">45</td></tr> </table>	Panel #	33	Roll #	6317		Final Length Avg.	243.00	LF	Final Width Avg.	22.50	LF	Initial Length Avg.	252.00	LF	Initial Width Avg.	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">243</td></tr> <tr><td align="center">243</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table>				23	22.5	243	243	22.5	23	Initial SF	5,796	Lineal Feet Trench		Final SF	5,468		45	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Panel #</td><td align="center">34</td><td>Roll #</td><td align="center">6317</td></tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"> </td> <td>Final Length Avg.</td><td align="center">199.00</td><td>LF</td></tr> <tr> <td>Final Width Avg.</td><td align="center">22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg.</td><td align="center">204.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg.</td><td align="center">23.00</td><td>LF</td></tr> <tr> <td colspan="4" style="text-align: center;"> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">199</td></tr> <tr><td align="center">199</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table> </td></tr> <tr> <td>Initial SF</td><td align="center">4,692</td><td>Lineal Feet Trench</td><td></td></tr> <tr> <td>Final SF</td><td align="center">4,478</td><td></td><td align="center">45</td></tr> </table>	Panel #	34	Roll #	6317		Final Length Avg.	199.00	LF	Final Width Avg.	22.50	LF	Initial Length Avg.	204.00	LF	Initial Width Avg.	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">199</td></tr> <tr><td align="center">199</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table>				23	22.5	199	199	22.5	23	Initial SF	4,692	Lineal Feet Trench		Final SF	4,478		45									
Panel #	32	Roll #	8466																																																																																																																	
	Final Length Avg.	240.00	LF																																																																																																																	
	Final Width Avg.	3.00	LF																																																																																																																	
	Initial Length Avg.	249.00	LF																																																																																																																	
	Initial Width Avg.	4.00	LF																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">4</td></tr> <tr><td align="center">3</td></tr> <tr><td align="center">240</td></tr> <tr><td align="center">240</td></tr> <tr><td align="center">3</td></tr> <tr><td align="center">4</td></tr> </table>				4	3	240	240	3	4																																																																																																											
4																																																																																																																				
3																																																																																																																				
240																																																																																																																				
240																																																																																																																				
3																																																																																																																				
4																																																																																																																				
Initial SF	996	Lineal Feet Trench																																																																																																																		
Final SF	720		6																																																																																																																	
Panel #	33	Roll #	6317																																																																																																																	
	Final Length Avg.	243.00	LF																																																																																																																	
	Final Width Avg.	22.50	LF																																																																																																																	
	Initial Length Avg.	252.00	LF																																																																																																																	
	Initial Width Avg.	23.00	LF																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">243</td></tr> <tr><td align="center">243</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table>				23	22.5	243	243	22.5	23																																																																																																											
23																																																																																																																				
22.5																																																																																																																				
243																																																																																																																				
243																																																																																																																				
22.5																																																																																																																				
23																																																																																																																				
Initial SF	5,796	Lineal Feet Trench																																																																																																																		
Final SF	5,468		45																																																																																																																	
Panel #	34	Roll #	6317																																																																																																																	
	Final Length Avg.	199.00	LF																																																																																																																	
	Final Width Avg.	22.50	LF																																																																																																																	
	Initial Length Avg.	204.00	LF																																																																																																																	
	Initial Width Avg.	23.00	LF																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">199</td></tr> <tr><td align="center">199</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table>				23	22.5	199	199	22.5	23																																																																																																											
23																																																																																																																				
22.5																																																																																																																				
199																																																																																																																				
199																																																																																																																				
22.5																																																																																																																				
23																																																																																																																				
Initial SF	4,692	Lineal Feet Trench																																																																																																																		
Final SF	4,478		45																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Panel #</td><td align="center">35</td><td>Roll #</td><td align="center">6315</td></tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"> </td> <td>Final Length Avg.</td><td align="center">45.00</td><td>LF</td></tr> <tr> <td>Final Width Avg.</td><td align="center">22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg.</td><td align="center">50.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg.</td><td align="center">23.00</td><td>LF</td></tr> <tr> <td colspan="4" style="text-align: center;"> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">45</td></tr> <tr><td align="center">45</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table> </td></tr> <tr> <td>Initial SF</td><td align="center">1,150</td><td>Lineal Feet Trench</td><td></td></tr> <tr> <td>Final SF</td><td align="center">1,013</td><td></td><td align="center">22.5</td></tr> </table>	Panel #	35	Roll #	6315		Final Length Avg.	45.00	LF	Final Width Avg.	22.50	LF	Initial Length Avg.	50.00	LF	Initial Width Avg.	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">45</td></tr> <tr><td align="center">45</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table>				23	22.5	45	45	22.5	23	Initial SF	1,150	Lineal Feet Trench		Final SF	1,013		22.5	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Panel #</td><td align="center">36</td><td>Roll #</td><td align="center">6315</td></tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"> </td> <td>Final Length Avg.</td><td align="center">248.00</td><td>LF</td></tr> <tr> <td>Final Width Avg.</td><td align="center">22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg.</td><td align="center">255.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg.</td><td align="center">23.00</td><td>LF</td></tr> <tr> <td colspan="4" style="text-align: center;"> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">248</td></tr> <tr><td align="center">248</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table> </td></tr> <tr> <td>Initial SF</td><td align="center">5,865</td><td>Lineal Feet Trench</td><td></td></tr> <tr> <td>Final SF</td><td align="center">5,580</td><td></td><td align="center">45</td></tr> </table>	Panel #	36	Roll #	6315		Final Length Avg.	248.00	LF	Final Width Avg.	22.50	LF	Initial Length Avg.	255.00	LF	Initial Width Avg.	23.00	LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">248</td></tr> <tr><td align="center">248</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table>				23	22.5	248	248	22.5	23	Initial SF	5,865	Lineal Feet Trench		Final SF	5,580		45	<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Panel #</td><td></td><td>Roll #</td><td></td></tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"> </td> <td>Final Length Avg.</td><td></td><td>LF</td></tr> <tr> <td>Final Width Avg.</td><td></td><td>LF</td></tr> <tr> <td>Initial Length Avg.</td><td></td><td>LF</td></tr> <tr> <td>Initial Width Avg.</td><td></td><td>LF</td></tr> <tr> <td colspan="4" style="text-align: center;"> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table> </td></tr> <tr> <td>Initial SF</td><td align="center">-</td><td>Lineal Feet Trench</td><td></td></tr> <tr> <td>Final SF</td><td align="center">-</td><td></td><td></td></tr> </table>	Panel #		Roll #			Final Length Avg.		LF	Final Width Avg.		LF	Initial Length Avg.		LF	Initial Width Avg.		LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table>								Initial SF	-	Lineal Feet Trench		Final SF	-													
Panel #	35	Roll #	6315																																																																																																																	
	Final Length Avg.	45.00	LF																																																																																																																	
	Final Width Avg.	22.50	LF																																																																																																																	
	Initial Length Avg.	50.00	LF																																																																																																																	
	Initial Width Avg.	23.00	LF																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">45</td></tr> <tr><td align="center">45</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table>				23	22.5	45	45	22.5	23																																																																																																											
23																																																																																																																				
22.5																																																																																																																				
45																																																																																																																				
45																																																																																																																				
22.5																																																																																																																				
23																																																																																																																				
Initial SF	1,150	Lineal Feet Trench																																																																																																																		
Final SF	1,013		22.5																																																																																																																	
Panel #	36	Roll #	6315																																																																																																																	
	Final Length Avg.	248.00	LF																																																																																																																	
	Final Width Avg.	22.50	LF																																																																																																																	
	Initial Length Avg.	255.00	LF																																																																																																																	
	Initial Width Avg.	23.00	LF																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center">23</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">248</td></tr> <tr><td align="center">248</td></tr> <tr><td align="center">22.5</td></tr> <tr><td align="center">23</td></tr> </table>				23	22.5	248	248	22.5	23																																																																																																											
23																																																																																																																				
22.5																																																																																																																				
248																																																																																																																				
248																																																																																																																				
22.5																																																																																																																				
23																																																																																																																				
Initial SF	5,865	Lineal Feet Trench																																																																																																																		
Final SF	5,580		45																																																																																																																	
Panel #		Roll #																																																																																																																		
	Final Length Avg.		LF																																																																																																																	
	Final Width Avg.		LF																																																																																																																	
	Initial Length Avg.		LF																																																																																																																	
	Initial Width Avg.		LF																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table>																																																																																																																				
Initial SF	-	Lineal Feet Trench																																																																																																																		
Final SF	-																																																																																																																			
<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Panel #</td><td></td><td>Roll #</td><td></td></tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"> </td> <td>Final Length Avg.</td><td></td><td>LF</td></tr> <tr> <td>Final Width Avg.</td><td></td><td>LF</td></tr> <tr> <td>Initial Length Avg.</td><td></td><td>LF</td></tr> <tr> <td>Initial Width Avg.</td><td></td><td>LF</td></tr> <tr> <td colspan="4" style="text-align: center;"> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table> </td></tr> <tr> <td>Initial SF</td><td align="center">-</td><td>Lineal Feet Trench</td><td></td></tr> <tr> <td>Final SF</td><td align="center">-</td><td></td><td></td></tr> </table>	Panel #		Roll #			Final Length Avg.		LF	Final Width Avg.		LF	Initial Length Avg.		LF	Initial Width Avg.		LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table>								Initial SF	-	Lineal Feet Trench		Final SF	-			<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <td>Panel #</td><td></td><td>Roll #</td><td></td></tr> <tr> <td rowspan="4" style="text-align: center; vertical-align: middle;"> </td> <td>Final Length Avg.</td><td></td><td>LF</td></tr> <tr> <td>Final Width Avg.</td><td></td><td>LF</td></tr> <tr> <td>Initial Length Avg.</td><td></td><td>LF</td></tr> <tr> <td>Initial Width Avg.</td><td></td><td>LF</td></tr> <tr> <td colspan="4" style="text-align: center;"> <table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table> </td></tr> <tr> <td>Initial SF</td><td align="center">-</td><td>Lineal Feet Trench</td><td></td></tr> <tr> <td>Final SF</td><td align="center">-</td><td></td><td></td></tr> </table>	Panel #		Roll #			Final Length Avg.		LF	Final Width Avg.		LF	Initial Length Avg.		LF	Initial Width Avg.		LF	<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table>								Initial SF	-	Lineal Feet Trench		Final SF	-			<table border="1" style="width:100%; border-collapse: collapse;"> <tr> <th align="left" colspan="3">Material in Anchor Trench</th></tr> <tr> <td>Total LF In Trench This Page</td><td align="right">163.50</td><td>LF</td></tr> <tr> <td>Depth and Width Allowed in Trench</td><td align="center">3</td><td>LF</td></tr> <tr> <td>Total SF Trench This Page</td><td align="right">491</td><td>SF</td></tr> <tr> <td>Total Panel SF This Page</td><td align="right">17,258</td><td>SF</td></tr> <tr> <td>Total Pay Area This Page</td><td align="right">17,748</td><td>SF</td></tr> <tr> <td>LF In Trench Previous</td><td align="right">907</td><td>LF</td></tr> <tr> <td>LF In Trench To Date</td><td align="right">1,070</td><td>LF</td></tr> <tr> <td>SF In Trench Previous</td><td align="right">2,720</td><td>SF</td></tr> <tr> <td>Total SF in Trench to Date</td><td align="right">3,210</td><td>SF</td></tr> <tr> <td>Total Panel SF Previous</td><td align="right">83,924</td><td>SF</td></tr> <tr> <td>Total Panel SF To Date</td><td align="right">101,182</td><td>SF</td></tr> <tr> <td><b>Total Pay Area To Date Including Anchor Trench</b></td><td align="right"><b>104,392</b></td><td></td></tr> <tr> <td>Initial Quantity Previous</td><td align="right">89,895</td><td>SF</td></tr> <tr> <td>Initial Quantity This Page</td><td align="right">18,499</td><td>SF</td></tr> <tr> <td>Initial Quantity To Date</td><td align="right">108,394</td><td>SF</td></tr> </table>	Material in Anchor Trench			Total LF In Trench This Page	163.50	LF	Depth and Width Allowed in Trench	3	LF	Total SF Trench This Page	491	SF	Total Panel SF This Page	17,258	SF	Total Pay Area This Page	17,748	SF	LF In Trench Previous	907	LF	LF In Trench To Date	1,070	LF	SF In Trench Previous	2,720	SF	Total SF in Trench to Date	3,210	SF	Total Panel SF Previous	83,924	SF	Total Panel SF To Date	101,182	SF	<b>Total Pay Area To Date Including Anchor Trench</b>	<b>104,392</b>		Initial Quantity Previous	89,895	SF	Initial Quantity This Page	18,499	SF	Initial Quantity To Date	108,394	SF
Panel #		Roll #																																																																																																																		
	Final Length Avg.		LF																																																																																																																	
	Final Width Avg.		LF																																																																																																																	
	Initial Length Avg.		LF																																																																																																																	
	Initial Width Avg.		LF																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table>																																																																																																																				
Initial SF	-	Lineal Feet Trench																																																																																																																		
Final SF	-																																																																																																																			
Panel #		Roll #																																																																																																																		
	Final Length Avg.		LF																																																																																																																	
	Final Width Avg.		LF																																																																																																																	
	Initial Length Avg.		LF																																																																																																																	
	Initial Width Avg.		LF																																																																																																																	
<table border="1" style="width:100%; border-collapse: collapse;"> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> <tr><td align="center"> </td></tr> </table>																																																																																																																				
Initial SF	-	Lineal Feet Trench																																																																																																																		
Final SF	-																																																																																																																			
Material in Anchor Trench																																																																																																																				
Total LF In Trench This Page	163.50	LF																																																																																																																		
Depth and Width Allowed in Trench	3	LF																																																																																																																		
Total SF Trench This Page	491	SF																																																																																																																		
Total Panel SF This Page	17,258	SF																																																																																																																		
Total Pay Area This Page	17,748	SF																																																																																																																		
LF In Trench Previous	907	LF																																																																																																																		
LF In Trench To Date	1,070	LF																																																																																																																		
SF In Trench Previous	2,720	SF																																																																																																																		
Total SF in Trench to Date	3,210	SF																																																																																																																		
Total Panel SF Previous	83,924	SF																																																																																																																		
Total Panel SF To Date	101,182	SF																																																																																																																		
<b>Total Pay Area To Date Including Anchor Trench</b>	<b>104,392</b>																																																																																																																			
Initial Quantity Previous	89,895	SF																																																																																																																		
Initial Quantity This Page	18,499	SF																																																																																																																		
Initial Quantity To Date	108,394	SF																																																																																																																		

**ECApplications, Inc.**  
Daily Panel Placement

Project Name: Nursery Products Job # 103004 Deployment Date \_\_\_\_\_

Superintendent: Vicente Figueroa Material Type: 60 Mil HDPE Liner

Primary  Secondary  Cell  Pond  Pad  Other: \_\_\_\_\_

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width

<table border="1"> <tr> <td>Panel #</td><td>37</td><td>Roll #</td><td>6315</td></tr> <tr> <td rowspan="4"> </td> <td>Final Length Avg</td><td>89.00</td><td>LF</td></tr> <tr> <td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg</td><td>92.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> <tr> <td colspan="4"> <table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>92</td><td>89</td><td>89</td><td>92</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table> </td></tr> <tr> <td colspan="4">Notes:</td></tr> <tr> <td>Initial SF</td><td>2,116</td><td colspan="2">Lineal Feet Trench</td></tr> <tr> <td>Final SF</td><td>2,003</td><td colspan="2">22.5</td></tr> </table>	Panel #	37	Roll #	6315		Final Length Avg	89.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	92.00	LF	Initial Width Avg	23.00	LF	<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>92</td><td>89</td><td>89</td><td>92</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	92	89	89	92	22.5	23	Notes:				Initial SF	2,116	Lineal Feet Trench		Final SF	2,003	22.5		<table border="1"> <tr> <td>Panel #</td><td>38</td><td>Roll #</td><td>8576</td></tr> <tr> <td rowspan="4"> </td> <td>Final Length Avg</td><td>26.00</td><td>LF</td></tr> <tr> <td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg</td><td>29.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> <tr> <td colspan="4"> <table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>29</td><td>26</td><td>26</td><td>29</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table> </td></tr> <tr> <td colspan="4">Notes:</td></tr> <tr> <td>Initial SF</td><td>667</td><td colspan="2">Lineal Feet Trench</td></tr> <tr> <td>Final SF</td><td>585</td><td colspan="2"></td></tr> </table>	Panel #	38	Roll #	8576		Final Length Avg	26.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	29.00	LF	Initial Width Avg	23.00	LF	<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>29</td><td>26</td><td>26</td><td>29</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	29	26	26	29	22.5	23	Notes:				Initial SF	667	Lineal Feet Trench		Final SF	585			<table border="1"> <tr> <td>Panel #</td><td>39</td><td>Roll #</td><td>6315</td></tr> <tr> <td rowspan="4"> </td> <td>Final Length Avg</td><td>137.00</td><td>LF</td></tr> <tr> <td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg</td><td>140.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> <tr> <td colspan="4"> <table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>140</td><td>137</td><td>137</td><td>140</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table> </td></tr> <tr> <td colspan="4">Notes:</td></tr> <tr> <td>Initial SF</td><td>3,220</td><td colspan="2">Lineal Feet Trench</td></tr> <tr> <td>Final SF</td><td>3,083</td><td colspan="2">22.5</td></tr> </table>	Panel #	39	Roll #	6315		Final Length Avg	137.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	140.00	LF	Initial Width Avg	23.00	LF	<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>140</td><td>137</td><td>137</td><td>140</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	140	137	137	140	22.5	23	Notes:				Initial SF	3,220	Lineal Feet Trench		Final SF	3,083	22.5								
Panel #	37	Roll #	6315																																																																																																																																	
	Final Length Avg	89.00	LF																																																																																																																																	
	Final Width Avg	22.50	LF																																																																																																																																	
	Initial Length Avg	92.00	LF																																																																																																																																	
	Initial Width Avg	23.00	LF																																																																																																																																	
<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>92</td><td>89</td><td>89</td><td>92</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	92	89	89	92	22.5	23																																																																																																																									
23																																																																																																																																				
22.5																																																																																																																																				
92	89	89	92																																																																																																																																	
22.5																																																																																																																																				
23																																																																																																																																				
Notes:																																																																																																																																				
Initial SF	2,116	Lineal Feet Trench																																																																																																																																		
Final SF	2,003	22.5																																																																																																																																		
Panel #	38	Roll #	8576																																																																																																																																	
	Final Length Avg	26.00	LF																																																																																																																																	
	Final Width Avg	22.50	LF																																																																																																																																	
	Initial Length Avg	29.00	LF																																																																																																																																	
	Initial Width Avg	23.00	LF																																																																																																																																	
<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>29</td><td>26</td><td>26</td><td>29</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	29	26	26	29	22.5	23																																																																																																																									
23																																																																																																																																				
22.5																																																																																																																																				
29	26	26	29																																																																																																																																	
22.5																																																																																																																																				
23																																																																																																																																				
Notes:																																																																																																																																				
Initial SF	667	Lineal Feet Trench																																																																																																																																		
Final SF	585																																																																																																																																			
Panel #	39	Roll #	6315																																																																																																																																	
	Final Length Avg	137.00	LF																																																																																																																																	
	Final Width Avg	22.50	LF																																																																																																																																	
	Initial Length Avg	140.00	LF																																																																																																																																	
	Initial Width Avg	23.00	LF																																																																																																																																	
<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>140</td><td>137</td><td>137</td><td>140</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	140	137	137	140	22.5	23																																																																																																																									
23																																																																																																																																				
22.5																																																																																																																																				
140	137	137	140																																																																																																																																	
22.5																																																																																																																																				
23																																																																																																																																				
Notes:																																																																																																																																				
Initial SF	3,220	Lineal Feet Trench																																																																																																																																		
Final SF	3,083	22.5																																																																																																																																		
<table border="1"> <tr> <td>Panel #</td><td>40</td><td>Roll #</td><td>8576</td></tr> <tr> <td rowspan="4"> </td> <td>Final Length Avg</td><td>250.00</td><td>LF</td></tr> <tr> <td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg</td><td>256.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> <tr> <td colspan="4"> <table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>256</td><td>250</td><td>250</td><td>256</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table> </td></tr> <tr> <td colspan="4">Notes:</td></tr> <tr> <td>Initial SF</td><td>5,888</td><td colspan="2">Lineal Feet Trench</td></tr> <tr> <td>Final SF</td><td>5,625</td><td colspan="2">45</td></tr> </table>	Panel #	40	Roll #	8576		Final Length Avg	250.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	256.00	LF	Initial Width Avg	23.00	LF	<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>256</td><td>250</td><td>250</td><td>256</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	256	250	250	256	22.5	23	Notes:				Initial SF	5,888	Lineal Feet Trench		Final SF	5,625	45		<table border="1"> <tr> <td>Panel #</td><td>41</td><td>Roll #</td><td>8576</td></tr> <tr> <td rowspan="4"> </td> <td>Final Length Avg</td><td>126.00</td><td>LF</td></tr> <tr> <td>Final Width Avg</td><td>11.00</td><td>LF</td></tr> <tr> <td>Initial Length Avg</td><td>130.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg</td><td>11.00</td><td>LF</td></tr> <tr> <td colspan="4"> <table border="1"> <tr><td>11</td></tr> <tr><td>11</td></tr> <tr><td>130</td><td>126</td><td>126</td><td>130</td></tr> <tr><td>11</td></tr> <tr><td>11</td></tr> </table> </td></tr> <tr> <td colspan="4">Notes:</td></tr> <tr> <td>Initial SF</td><td>1,430</td><td colspan="2">Lineal Feet Trench</td></tr> <tr> <td>Final SF</td><td>1,386</td><td colspan="2">22.5</td></tr> </table>	Panel #	41	Roll #	8576		Final Length Avg	126.00	LF	Final Width Avg	11.00	LF	Initial Length Avg	130.00	LF	Initial Width Avg	11.00	LF	<table border="1"> <tr><td>11</td></tr> <tr><td>11</td></tr> <tr><td>130</td><td>126</td><td>126</td><td>130</td></tr> <tr><td>11</td></tr> <tr><td>11</td></tr> </table>				11	11	130	126	126	130	11	11	Notes:				Initial SF	1,430	Lineal Feet Trench		Final SF	1,386	22.5		<table border="1"> <tr> <td>Panel #</td><td>42</td><td>Roll #</td><td>8576</td></tr> <tr> <td rowspan="4"> </td> <td>Final Length Avg</td><td>113.00</td><td>LF</td></tr> <tr> <td>Final Width Avg</td><td>11.00</td><td>LF</td></tr> <tr> <td>Initial Length Avg</td><td>117.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg</td><td>13.00</td><td>LF</td></tr> <tr> <td colspan="4"> <table border="1"> <tr><td>13</td></tr> <tr><td>11</td></tr> <tr><td>117</td><td>113</td><td>113</td><td>117</td></tr> <tr><td>11</td></tr> <tr><td>13</td></tr> </table> </td></tr> <tr> <td colspan="4">Notes:</td></tr> <tr> <td>Initial SF</td><td>1,521</td><td colspan="2">Lineal Feet Trench</td></tr> <tr> <td>Final SF</td><td>1,243</td><td colspan="2">13</td></tr> </table>	Panel #	42	Roll #	8576		Final Length Avg	113.00	LF	Final Width Avg	11.00	LF	Initial Length Avg	117.00	LF	Initial Width Avg	13.00	LF	<table border="1"> <tr><td>13</td></tr> <tr><td>11</td></tr> <tr><td>117</td><td>113</td><td>113</td><td>117</td></tr> <tr><td>11</td></tr> <tr><td>13</td></tr> </table>				13	11	117	113	113	117	11	13	Notes:				Initial SF	1,521	Lineal Feet Trench		Final SF	1,243	13								
Panel #	40	Roll #	8576																																																																																																																																	
	Final Length Avg	250.00	LF																																																																																																																																	
	Final Width Avg	22.50	LF																																																																																																																																	
	Initial Length Avg	256.00	LF																																																																																																																																	
	Initial Width Avg	23.00	LF																																																																																																																																	
<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>256</td><td>250</td><td>250</td><td>256</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	256	250	250	256	22.5	23																																																																																																																									
23																																																																																																																																				
22.5																																																																																																																																				
256	250	250	256																																																																																																																																	
22.5																																																																																																																																				
23																																																																																																																																				
Notes:																																																																																																																																				
Initial SF	5,888	Lineal Feet Trench																																																																																																																																		
Final SF	5,625	45																																																																																																																																		
Panel #	41	Roll #	8576																																																																																																																																	
	Final Length Avg	126.00	LF																																																																																																																																	
	Final Width Avg	11.00	LF																																																																																																																																	
	Initial Length Avg	130.00	LF																																																																																																																																	
	Initial Width Avg	11.00	LF																																																																																																																																	
<table border="1"> <tr><td>11</td></tr> <tr><td>11</td></tr> <tr><td>130</td><td>126</td><td>126</td><td>130</td></tr> <tr><td>11</td></tr> <tr><td>11</td></tr> </table>				11	11	130	126	126	130	11	11																																																																																																																									
11																																																																																																																																				
11																																																																																																																																				
130	126	126	130																																																																																																																																	
11																																																																																																																																				
11																																																																																																																																				
Notes:																																																																																																																																				
Initial SF	1,430	Lineal Feet Trench																																																																																																																																		
Final SF	1,386	22.5																																																																																																																																		
Panel #	42	Roll #	8576																																																																																																																																	
	Final Length Avg	113.00	LF																																																																																																																																	
	Final Width Avg	11.00	LF																																																																																																																																	
	Initial Length Avg	117.00	LF																																																																																																																																	
	Initial Width Avg	13.00	LF																																																																																																																																	
<table border="1"> <tr><td>13</td></tr> <tr><td>11</td></tr> <tr><td>117</td><td>113</td><td>113</td><td>117</td></tr> <tr><td>11</td></tr> <tr><td>13</td></tr> </table>				13	11	117	113	113	117	11	13																																																																																																																									
13																																																																																																																																				
11																																																																																																																																				
117	113	113	117																																																																																																																																	
11																																																																																																																																				
13																																																																																																																																				
Notes:																																																																																																																																				
Initial SF	1,521	Lineal Feet Trench																																																																																																																																		
Final SF	1,243	13																																																																																																																																		
<table border="1"> <tr> <td>Panel #</td><td>43</td><td>Roll #</td><td>8576</td></tr> <tr> <td rowspan="4"> </td> <td>Final Length Avg</td><td>45.00</td><td>LF</td></tr> <tr> <td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg</td><td>48.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> <tr> <td colspan="4"> <table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>48</td><td>45</td><td>45</td><td>48</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table> </td></tr> <tr> <td colspan="4">Notes:</td></tr> <tr> <td>Initial SF</td><td>1,104</td><td colspan="2">Lineal Feet Trench</td></tr> <tr> <td>Final SF</td><td>1,013</td><td colspan="2">22.5</td></tr> </table>	Panel #	43	Roll #	8576		Final Length Avg	45.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	48.00	LF	Initial Width Avg	23.00	LF	<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>48</td><td>45</td><td>45</td><td>48</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	48	45	45	48	22.5	23	Notes:				Initial SF	1,104	Lineal Feet Trench		Final SF	1,013	22.5		<table border="1"> <tr> <td>Panel #</td><td>44</td><td>Roll #</td><td>8576</td></tr> <tr> <td rowspan="4"> </td> <td>Final Length Avg</td><td>46.00</td><td>LF</td></tr> <tr> <td>Final Width Avg</td><td>22.50</td><td>LF</td></tr> <tr> <td>Initial Length Avg</td><td>52.00</td><td>LF</td></tr> <tr> <td>Initial Width Avg</td><td>23.00</td><td>LF</td></tr> <tr> <td colspan="4"> <table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>52</td><td>46</td><td>46</td><td>52</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table> </td></tr> <tr> <td colspan="4">Notes:</td></tr> <tr> <td>Initial SF</td><td>1,196</td><td colspan="2">Lineal Feet Trench</td></tr> <tr> <td>Final SF</td><td>1,035</td><td colspan="2">22.5</td></tr> </table>	Panel #	44	Roll #	8576		Final Length Avg	46.00	LF	Final Width Avg	22.50	LF	Initial Length Avg	52.00	LF	Initial Width Avg	23.00	LF	<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>52</td><td>46</td><td>46</td><td>52</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	52	46	46	52	22.5	23	Notes:				Initial SF	1,196	Lineal Feet Trench		Final SF	1,035	22.5		<table border="1"> <tr> <td colspan="3" style="text-align: center;"><b>Material In Anchor Trench</b></td></tr> <tr> <td>Total LF In Trench This Page</td><td>170.50</td><td>LF</td></tr> <tr> <td>Depth and Width Allowed in Trench</td><td>3</td><td>LF</td></tr> <tr> <td>Total SF Trench This Page</td><td>512</td><td>SF</td></tr> <tr> <td>Total Panel SF This Page</td><td>15,972</td><td>SF</td></tr> <tr> <td>Total Pay Area This Page</td><td>16,483</td><td>SF</td></tr> <tr> <td>LF In Trench Previous</td><td>1,070</td><td>LF</td></tr> <tr> <td>LF In Trench To Date</td><td>1,241</td><td>LF</td></tr> <tr> <td>SF In Trench Previous</td><td>3,210</td><td>SF</td></tr> <tr> <td>Total SF in Trench to Date</td><td>3,722</td><td>SF</td></tr> <tr> <td>Total Panel SF Previous</td><td>101,182</td><td>SF</td></tr> <tr> <td>Total Panel SF To Date</td><td>117,153</td><td>SF</td></tr> <tr> <td><b>Total Pay Area To Date Including Anchor Trench</b></td><td><b>120,875</b></td><td></td></tr> <tr> <td>Initial Quantity Previous</td><td>108,394</td><td>SF</td></tr> <tr> <td>Initial Quantity This Page</td><td>17,142</td><td>SF</td></tr> <tr> <td>Initial Quantity To Date</td><td>125,536</td><td>SF</td></tr> </table>	<b>Material In Anchor Trench</b>			Total LF In Trench This Page	170.50	LF	Depth and Width Allowed in Trench	3	LF	Total SF Trench This Page	512	SF	Total Panel SF This Page	15,972	SF	Total Pay Area This Page	16,483	SF	LF In Trench Previous	1,070	LF	LF In Trench To Date	1,241	LF	SF In Trench Previous	3,210	SF	Total SF in Trench to Date	3,722	SF	Total Panel SF Previous	101,182	SF	Total Panel SF To Date	117,153	SF	<b>Total Pay Area To Date Including Anchor Trench</b>	<b>120,875</b>		Initial Quantity Previous	108,394	SF	Initial Quantity This Page	17,142	SF	Initial Quantity To Date	125,536	SF
Panel #	43	Roll #	8576																																																																																																																																	
	Final Length Avg	45.00	LF																																																																																																																																	
	Final Width Avg	22.50	LF																																																																																																																																	
	Initial Length Avg	48.00	LF																																																																																																																																	
	Initial Width Avg	23.00	LF																																																																																																																																	
<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>48</td><td>45</td><td>45</td><td>48</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	48	45	45	48	22.5	23																																																																																																																									
23																																																																																																																																				
22.5																																																																																																																																				
48	45	45	48																																																																																																																																	
22.5																																																																																																																																				
23																																																																																																																																				
Notes:																																																																																																																																				
Initial SF	1,104	Lineal Feet Trench																																																																																																																																		
Final SF	1,013	22.5																																																																																																																																		
Panel #	44	Roll #	8576																																																																																																																																	
	Final Length Avg	46.00	LF																																																																																																																																	
	Final Width Avg	22.50	LF																																																																																																																																	
	Initial Length Avg	52.00	LF																																																																																																																																	
	Initial Width Avg	23.00	LF																																																																																																																																	
<table border="1"> <tr><td>23</td></tr> <tr><td>22.5</td></tr> <tr><td>52</td><td>46</td><td>46</td><td>52</td></tr> <tr><td>22.5</td></tr> <tr><td>23</td></tr> </table>				23	22.5	52	46	46	52	22.5	23																																																																																																																									
23																																																																																																																																				
22.5																																																																																																																																				
52	46	46	52																																																																																																																																	
22.5																																																																																																																																				
23																																																																																																																																				
Notes:																																																																																																																																				
Initial SF	1,196	Lineal Feet Trench																																																																																																																																		
Final SF	1,035	22.5																																																																																																																																		
<b>Material In Anchor Trench</b>																																																																																																																																				
Total LF In Trench This Page	170.50	LF																																																																																																																																		
Depth and Width Allowed in Trench	3	LF																																																																																																																																		
Total SF Trench This Page	512	SF																																																																																																																																		
Total Panel SF This Page	15,972	SF																																																																																																																																		
Total Pay Area This Page	16,483	SF																																																																																																																																		
LF In Trench Previous	1,070	LF																																																																																																																																		
LF In Trench To Date	1,241	LF																																																																																																																																		
SF In Trench Previous	3,210	SF																																																																																																																																		
Total SF in Trench to Date	3,722	SF																																																																																																																																		
Total Panel SF Previous	101,182	SF																																																																																																																																		
Total Panel SF To Date	117,153	SF																																																																																																																																		
<b>Total Pay Area To Date Including Anchor Trench</b>	<b>120,875</b>																																																																																																																																			
Initial Quantity Previous	108,394	SF																																																																																																																																		
Initial Quantity This Page	17,142	SF																																																																																																																																		
Initial Quantity To Date	125,536	SF																																																																																																																																		

**ECApplications, Inc.**  
Daily Panel Placement

Project Name: Nursery Products Job # 103004 Deployment Date \_\_\_\_\_

Superintendent: Vicente Figueroa Material Type: 60 Mil HDPE Liner

Primary  Secondary  Cell  Pond  Pad  Other: \_\_\_\_\_

Description (I.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width

<b>Panel # 45</b> <b>Roll # 6318</b>  Final Length Avg: 43.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 46.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,058    Lineal Feet Trench Final SF: 968        22.5		<b>Panel # 46</b> <b>Roll # 6318</b>  Final Length Avg: 42.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 45.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,035    Lineal Feet Trench Final SF: 945        22.5		<b>Panel # 47</b> <b>Roll # 6318</b>  Final Length Avg: 42.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 45.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,035    Lineal Feet Trench Final SF: 945        22.5																																																	
<b>Panel # 48</b> <b>Roll # 6318</b>  Final Length Avg: 42.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 44.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,012    Lineal Feet Trench Final SF: 945        22.5		<b>Panel # 49</b> <b>Roll # 6318</b>  Final Length Avg: 43.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 46.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,058    Lineal Feet Trench Final SF: 968        22.5		<b>Panel # 50</b> <b>Roll # 6318</b>  Final Length Avg: 43.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 47.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,081    Lineal Feet Trench Final SF: 968        22.5																																																	
<b>Panel # 51</b> <b>Roll # 6318</b>  Final Length Avg: 43.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 46.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,058    Lineal Feet Trench Final SF: 968        22.5		<b>Panel # 52</b> <b>Roll # 6318</b>  Final Length Avg: 42.00 LF Final Width Avg: 22.50 LF Initial Length Avg: 45.00 LF Initial Width Avg: 23.00 LF Notes: _____ Initial SF: 1,035    Lineal Feet Trench Final SF: 945        22.5		<table border="1"> <thead> <tr> <th colspan="3">Material in Anchor Trench</th> </tr> </thead> <tbody> <tr> <td>Total LF In Trench This Page</td> <td>180.00</td> <td>LF</td> </tr> <tr> <td>Depth and Width Allowed in Trench</td> <td>3</td> <td>LF</td> </tr> <tr> <td><b>Total SF Trench This Page</b></td> <td><b>540</b></td> <td><b>SF</b></td> </tr> <tr> <td><b>Total Panel SF This Page</b></td> <td><b>7,650</b></td> <td><b>SF</b></td> </tr> <tr> <td><b>Total Pay Area This Page</b></td> <td><b>8,190</b></td> <td><b>SF</b></td> </tr> <tr> <td>LF In Trench Previous</td> <td>1,241</td> <td>LF</td> </tr> <tr> <td>LF In Trench To Date</td> <td>1,421</td> <td>LF</td> </tr> <tr> <td>SF In Trench Previous</td> <td>3,722</td> <td>SF</td> </tr> <tr> <td>Total SF in Trench to Date</td> <td>4,262</td> <td>SF</td> </tr> <tr> <td>Total Panel SF Previous</td> <td>117,153</td> <td>SF</td> </tr> <tr> <td>Total Panel SF To Date</td> <td>124,803</td> <td>SF</td> </tr> <tr> <td><b>Total Pay Area To Date Including Anchor Trench</b></td> <td><b>129,065</b></td> <td></td> </tr> <tr> <td>Initial Quantity Previous</td> <td>125,536</td> <td>SF</td> </tr> <tr> <td>Initial Quantity This Page</td> <td>8,372</td> <td>SF</td> </tr> <tr> <td>Initial Quantity To Date</td> <td>133,908</td> <td>SF</td> </tr> </tbody> </table>		Material in Anchor Trench			Total LF In Trench This Page	180.00	LF	Depth and Width Allowed in Trench	3	LF	<b>Total SF Trench This Page</b>	<b>540</b>	<b>SF</b>	<b>Total Panel SF This Page</b>	<b>7,650</b>	<b>SF</b>	<b>Total Pay Area This Page</b>	<b>8,190</b>	<b>SF</b>	LF In Trench Previous	1,241	LF	LF In Trench To Date	1,421	LF	SF In Trench Previous	3,722	SF	Total SF in Trench to Date	4,262	SF	Total Panel SF Previous	117,153	SF	Total Panel SF To Date	124,803	SF	<b>Total Pay Area To Date Including Anchor Trench</b>	<b>129,065</b>		Initial Quantity Previous	125,536	SF	Initial Quantity This Page	8,372	SF	Initial Quantity To Date	133,908	SF
Material in Anchor Trench																																																					
Total LF In Trench This Page	180.00	LF																																																			
Depth and Width Allowed in Trench	3	LF																																																			
<b>Total SF Trench This Page</b>	<b>540</b>	<b>SF</b>																																																			
<b>Total Panel SF This Page</b>	<b>7,650</b>	<b>SF</b>																																																			
<b>Total Pay Area This Page</b>	<b>8,190</b>	<b>SF</b>																																																			
LF In Trench Previous	1,241	LF																																																			
LF In Trench To Date	1,421	LF																																																			
SF In Trench Previous	3,722	SF																																																			
Total SF in Trench to Date	4,262	SF																																																			
Total Panel SF Previous	117,153	SF																																																			
Total Panel SF To Date	124,803	SF																																																			
<b>Total Pay Area To Date Including Anchor Trench</b>	<b>129,065</b>																																																				
Initial Quantity Previous	125,536	SF																																																			
Initial Quantity This Page	8,372	SF																																																			
Initial Quantity To Date	133,908	SF																																																			

Project Name: Nursery Products Job # 103004 Deployment Date \_\_\_\_\_

Superintendent: Vicente Figueroa Material Type: 60 Mil HDPE Liner

Primary  Secondary  Cell  Pond  Pad  Other: \_\_\_\_\_

Description (i.e. Phase #, Cell #, Pond # etc.)

Roll Stock Width

Panel #	Roll #	Panel #	Roll #	Panel #	Roll #								
53	6318	Final Length Avg	36.00	LF	Final Length Avg		LF	Final Length Avg		LF			
			Final Width Avg	22.50		LF	Final Width Avg			LF	Final Width Avg		LF
			Initial Length Avg	40.00		LF	Initial Length Avg			LF	Initial Length Avg		LF
			Initial Width Avg	23.00		LF	Initial Width Avg			LF	Initial Width Avg		LF
Notes:		Notes:		Notes:									
Initial SF	920	Lineal Feet Trench		Initial SF	-	Lineal Feet Trench		Initial SF	-	Lineal Feet Trench			
Final SF	810		35	Final SF	-			Final SF	-				
Panel #	Roll #	Panel #	Roll #	Panel #	Roll #								
		Final Length Avg		LF	Final Length Avg		LF	Final Length Avg		LF			
			Final Width Avg			LF	Final Width Avg			LF	Final Width Avg		LF
			Initial Length Avg			LF	Initial Length Avg			LF	Initial Length Avg		LF
			Initial Width Avg			LF	Initial Width Avg			LF	Initial Width Avg		LF
Notes:		Notes:		Notes:									
Initial SF	-	Lineal Feet Trench		Initial SF	-	Lineal Feet Trench		Initial SF	-	Lineal Feet Trench			
Final SF	-			Final SF	-			Final SF	-				
Panel #	Roll #	Panel #	Roll #	Material In Anchor Trench									
		Final Length Avg		LF	Total LF In Trench This Page	35.00	LF						
			Final Width Avg		LF	Depth and Width Allowed in Trench	3	LF					
			Initial Length Avg		LF	Total SF Trench This Page	105	SF					
			Initial Width Avg		LF	Total Panel SF This Page	810	SF					
Notes:		Notes:		Total Pay Area This Page	915	SF							
Initial SF	-	Lineal Feet Trench		LF In Trench Previous	1,421	LF							
Final SF	-			LF In Trench To Date	1,456	LF							
				SF In Trench Previous	4,262	SF							
				Total SF in Trench to Date	4,367	SF							
				Total Panel SF Previous	124,803	SF							
				Total Panel SF To Date	125,613	SF							
				Total Pay Area To Date Including Anchor Trench	129,980								
Initial SF	-	Lineal Feet Trench		Initial Quantity Previous	133,908	SF							
Final SF	-			Initial Quantity This Page	920	SF							
				Initial Quantity To Date	134,828	SF							

# EApplications, Inc. Seam Control Form

**Project Name:** Nursery Products Hawes Composting

**Job Number:** 103004

**Superintendent:** Vicente Figueroa

**Material Type:** GCL and 60 Mil HDPE Liner

**Primary:**  **Pond**

**Air Pressure Test:** 30 **PSI**

**Job Description:** Juan Delgado

**Secondary:**  **Cell**

**Air Pressure Hold Time:** 5 **Minutes**

**Reported By:** Juan Delgado

**Other:**  **Pad**

**Allowable Air Pressure Loss:** 2 **PSI**

Total LF of Welding to Date Combined										Extrusion LF Weld Total To Date										Fusion LF Weld Total To Date									
Weld Date	Seam No.	Seam Length	Time Welded	Operator Name/ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Test Date	Test Type	AT Time In PSI IN	AT Time Out PSI OUT	PSI Loss	Test Results															
4/17/12	4 / 5	42	1:20 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	2:24 30	2:29 30		P															
4/17/12	5 / 6	41	1:19 pm	Joel Dominguez	53	3.5	750		4/17/12	AT	2:25 30	2:30 30		P															
4/17/12	6 / 7	42	1:30 pm	Joel Dominguez	53	3.5	750		4/17/12	AT	2:26 30	2:31 30		P															
4/17/12	7 / 8	42	1:22 pm	Joel Dominguez	53	3.5	750		4/17/12	AT	2:27 30	2:32 30		P															
4/17/12	8 / 9	41	1:35 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	2:29 30	2:34 30		P															
4/17/12	9 / 10	42	1:50 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	2:54 30	2:59 30		P															
4/17/12	10 / 11	42	2:03 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	2:55 30	3:00 30		P															
4/17/12	11 / 12	41	2:00 pm	Joel Dominguez	53	3.5	750		4/17/12	AT	3:01 30	3:06 30		P															
4/17/12	12 / 14	17	2:36 pm	Joel Dominguez	53	3.5	750		4/17/12	AT	3:10 30	3:15 30		P															
4/17/12	12 / 13	22	2:40 pm	Joel Dominguez	53	3.5	750		4/17/12	AT	3:02 30	3:07 30		P															
4/17/12	15 / 13	9	2:27 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	3:27 30	3:32 30		P															
4/17/12	14 / 13	22	2:29 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	3:10 30	3:15 30		P															
4/17/12	14 / 15	10	2:15 pm	Joel Dominguez	53	3.5	750		4/17/12	AT	3:27 30	3:32 30		P															
4/17/12	13 / 1	47	3:12 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	3:40 30	3:45 30		P															
4/17/12	12 / 1	22.5	3:19 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	3:43 30	3:48 30		P															
4/17/12	11 / 1	22.5	3:21 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	3:43 30	3:48 30		P															
4/17/12	10 / 1	22.5	3:24 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	3:46 30	3:51 30		P															

**ECApplications, Inc.**  
**Seam Control Form**

Project Name: Nursery Products Hawes Composting

Material Type: GCL and 60 Mil HDPE Liner

Job Description: Juan Delgado

Reported By: Juan Delgado

Job Number: 103004

Superintendent: Vicente Figueroa

Primary  Secondary  Other

Pond Cell  Pad

Air Pressure Test 30 PSI  
 Air Pressure Hold Time 5 Minutes  
 Allowable Air Pressure Loss 2 PSI

Total LF of Welding to Date Combined

Extrusion LF Weld Total To Date

Fusion LF Weld Total To Date:

Weld Date	Seam No.	Seam Length	Time Welded	Operator Name/ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Test Date	Test Type	AT Time In		AT Time Out		PSI Loss	Test Results
											PSI IN	PSI OUT	PSI OUT	PSI OUT		
4/17/12	9 / 1	22.5	3:27 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	4:02	4:07	4:07	4:07		P
4/17/12	8 / 1	22.5	3:30 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	4:02	4:07	4:07	4:07		P
4/17/12	7 / 1	22.5	3:33 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	4:05	4:10	4:10	4:10		P
4/17/12	6 / 1	22.5	3:36 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	4:05	4:10	4:10	4:10		P
4/17/12	5 / 1	22.5	3:39 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	4:05	4:10	4:10	4:10		P
4/17/12	4 / 1	20	3:42 pm	Emilio Gutierrez	59	4.5	700		4/17/12	AT	4:05	4:10	4:10	4:10		P
4/18/12	17 / 1	246	9:52 am	Emilio Gutierrez	59	4.5	700		4/18/12	AT	4:13	4:18	4:18	4:18		P
4/18/12	17 / 19	59	9:10 am	Joel Dominguez	53	4	750		4/18/12	AT	4:48	4:53	4:53	4:53		P
4/18/12	18 / 19	22.5	10:00 am	Joel Dominguez	53	4	750		4/18/12	AT	4:47	4:52	4:52	4:52		P
4/18/12	17 / 18	149	9:46 am	Librado Dominguez	74	4.5	750		4/18/12	AT	4:48	4:53	4:53	4:53		P
4/18/12	19 / 20	59	10:18 am	Librado Dominguez	74	4.5	750		4/18/12	AT	4:45	4:50	4:50	4:50		P
4/18/12	20 / 18	179	10:27 am	Librado Dominguez	74	4.5	750		4/18/12	AT	4:46	4:51	4:51	4:51		P
4/18/12	20 / 21	199	10:20 am	Joel Dominguez	53	4.5	750		4/18/12	AT	4:30	4:35	4:35	4:35		P
4/18/12	21 / 22	22.5	10:37 am	Emilio Gutierrez	59	4	700		4/18/12	AT	4:30	4:35	4:35	4:35		P
4/18/12	20 / 22	41	10:40 am	Joel Dominguez	53	4	750		4/18/12	AT	4:27	4:32	4:32	4:32		P
4/18/12	21 / 23	200	10:54 am	Emilio Gutierrez	59	4.5	700		4/18/12	AT	4:35	4:40	4:40	4:40		P
4/18/12	22 / 23	42	11:21 am	Emilio Gutierrez	59	4.5	700		4/18/12	AT	4:20	4:25	4:25	4:25		P
4/18/12	23 / 2	245	11:00 am	Joel Dominguez	53	4	750		4/18/12	AT	4:40	4:45	4:45	4:45		P
4/18/12	2 / 24	200	8:35 am	Joel Dominguez	53	4	750		4/23/12	AT	1:10	1:15	1:15	1:15		P

## ECApplications, Inc. Seam Control Form

Project Name: Nursery Products Hawes Composting

Job Number: 103004

Superintendent: Vicente Figueroa

Material Type: GCL and 60 Mil HDPE Liner

Primary  Secondary

Pond  Cell  Pad

Air Pressure Test 30 PSI

Job Description: Juan Delgado

Other

Air Pressure Hold Time 5 Minutes  
Allowable Air Pressure Loss 2 PSI

Total LF of Welding to Date Combined: \_\_\_\_\_ Extrusion LF Weld Total To Date: \_\_\_\_\_ Fusion LF Weld Total To Date: \_\_\_\_\_

Weld Date	Seam No.	Seam Length	Time Welded	Operator Name/ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Test Date	Test Type	AT Time In		AT Time Out		PSI Loss	Test Results
											PSI IN	PSI OUT	PSI IN	PSI OUT		
4/19/12	24 / 25	22.5	8:47 am	Emilio Gutierrez	59	4.5	700		4/23/12	AT	1:05	1:10	30	30		P
4/19/12	25 / 2	45	9:08 am	Joel Dominguez	53	4	750		4/23/12	AT	1:05	1:10	30	30		P
4/19/12	24 / 23	200	8:57 am	Emilio Gutierrez	59	4.5	700		4/23/12	AT	1:10	1:15	30	30		P
4/19/12	25 / 23	46	9:23 am	Joel Dominguez	53	4	750		4/23/12	AT	1:07	1:12	30	30		P
4/23/12	26 / 28	48	7:48 am	Librado Dominguez	74	4	750		4/23/12	AT	1:20	1:25	30	30		P
4/23/12	26 / 27	200	9:02 am	Joel Dominguez	53	4	750		4/23/12	AT	1:20	1:25	30	30		P
4/23/12	27 / 28	22.5	7:41 am	Librado Dominguez	74	4	750		4/23/12	AT	1:20	1:25	30	30		P
4/23/12	28 / 29	48	7:50 am	Joel Dominguez	53	4	750		4/23/12	AT	1:20	1:25	30	30		P
4/23/12	29 / 27	200	7:57 am	Joel Dominguez	53	4	750		4/23/12	AT	1:30	1:35	30	30		P
4/23/12	29 / 31	49	8:14 am	Librado Dominguez	74	4	750		4/23/12	AT	1:30	1:35	30	30		P
4/23/12	31 / 30	22.5	8:02 am	Librado Dominguez	74	4	750		4/23/12	AT	1:30	1:35	30	30		P
4/23/12	29 / 30	198	8:24 am	Librado Dominguez	74	4	750		4/23/12	AT	1:25	1:30	30	30		P
4/23/12	31 / 32	49	8:24 am	Emilio Gutierrez	59	4.5	700		4/23/12	AT	1:30	1:35	30	30		P
4/23/12	30 / 32	199	8:30 am	Emilio Gutierrez	59	4.5	700		4/23/12	AT	1:30	1:35	30	30		P
4/23/12	32 / 3	248	9:28 am	Emilio Gutierrez	59	4	700		4/23/12	AT	1:40	1:45	30	30		P
4/23/12	3 / 33	248	8:30 am	Joel Dominguez	53	4	750		4/23/12	AT	1:43	1:48	30	30		P
4/23/12	33 / 34	20	9:00 am	Joel Dominguez	53	4	750		4/23/12	AT	1:47	1:52	30	30		P
4/23/12	33 / 35	49	9:28 am	Joel Dominguez	53	4	750		4/23/12	AT	1:47	1:52	30	30		P
4/23/12	34 / 35	22.5	9:06 am	Librado Dominguez	74	4	750		4/23/12	AT	1:55	2:00	30	30		P

**ECApplications, Inc.  
Seam Control Form**

Project Name: Nursery Products Hawes Composting

Job Number: 103004

Superintendent: Vicente Figueroa

Material Type: GCL and 60 Mil HDPE Liner

Primary   Pond  
Secondary   Cell  
Other   Pad

Air Pressure Test 30 PSI  
Air Pressure Hold Time 5 Minutes  
Allowable Air Pressure Loss 2 PSI

Job Description: Juan Delgado

Total LF of Welding to Date Combined:                      Extrusion LF Weld Total To Date:                      Fusion LF Weld Total To Date:                     

Weld Date	Seam No.	Seam Length	Time Welded	Operator Name/ID	Mach No.	Mach Speed	Mach Temp	Preheat Temp	Test Date	Test Type	AT Time In		AT Time Out		PSI Loss	Test Results
											PSI IN	PSI OUT	PSI IN	PSI OUT		
4/23/12	34	36	9:15	Librado Dominguez	74	4	750		4/23/12	AT	2:00	2:05				P
			am								am	30	30			
4/23/12	35	36	9:53	Librado Dominguez	74	4	750		4/23/12	AT	1:48	1:53				P
			am								am	30	30			
4/30/12	37	38	12:05	Emilio Gutierrez	59	4.5	700		5/1/12	AT	8:50	8:55				P
			pm								pm	30	30			
4/30/12	38	39	11:58	Emilio Gutierrez	59	4.5	700		5/1/12	AT	8:35	8:40				P
			am								am	30	30			
4/30/12	36	37	12:49	Emilio Gutierrez	59	4.5	700		5/1/12	AT	8:55	9:00				P
			pm								pm	30	30			
4/30/12	36	38	1:00	Emilio Gutierrez	59	4.5	700		5/1/12	AT	8:45	8:50				P
			pm								pm	30	30			
4/30/12	36	39	1:04	Emilio Gutierrez	59	4.5	700		5/1/12	AT	8:45	8:50				P
			pm								pm	30	30			
4/30/12	37	40	12:45	Librado Dominguez	53	4.5	750		5/1/12	AT	8:50	8:55				P
			pm								pm	30	30			
4/30/12	38	40	12:53	Librado Dominguez	53	4.5	750		5/1/12	AT	8:50	8:55				P
			pm								pm	30	30			
4/30/12	39	40	12:56	Librado Dominguez	53	4.5	750		5/1/12	AT	8:35	8:40				P
			pm								pm	30	30			
4/30/12	40	42	1:29	Librado Dominguez	53	4.5	750		5/1/12	AT	8:58	9:03				P
			pm								pm	30	30			
4/30/12	40	42	2:02	Librado Dominguez	53	4	750		5/1/12	AT	9:09	9:14				P
			pm								pm	30	30			
4/30/12	40	41	2:05	Librado Dominguez	53	4	750		5/1/12	AT	8:58	9:03				P
			pm								pm	30	30			
4/30/12	42	16	2:23	Alejandro Florez	74	5	750		5/1/12	AT	9:15	9:20				P
			pm								pm	30	30			
4/30/12	41	16	3:17	Alejandro Florez	74	5	750		5/1/12	AT	9:04	9:09				P
			pm								pm	30	30			
4/30/12	43	44	1:45	Emilio Gutierrez	59	4.5	700		5/1/12	AT	10:20	10:25				P
			pm								pm	30	30			
4/30/12	44	45	2:05	Emilio Gutierrez	59	4.5	700		5/1/12	AT	10:20	10:25				P
			pm								pm	30	30			
4/30/12	45	46	2:34	Emilio Gutierrez	59	4.5	700		5/1/12	AT	10:15	10:20				P
			pm								pm	30	30			
4/30/12	46	47	2:30	Librado Dominguez	53	4.5	750		5/1/12	AT	10:10	10:15				P
			pm								pm	30	30			

# ECApplications, Inc. Seam Control Form

Project Name: Nursery Products Hawes Composting

Job Number: 103004

Superintendent: Vicente Figueroa

Material Type: GCL and 60 Mil HDPE Liner

Primary	<input checked="" type="checkbox"/>	Pond	<input checked="" type="checkbox"/>
Secondary	<input checked="" type="checkbox"/>	Cell	<input type="checkbox"/>
Other	<input type="checkbox"/>	Pad	<input type="checkbox"/>

Air Pressure Test: 30 PSI  
 Air Pressure Hold Time: 5 Minutes  
 Allowable Air Pressure Loss: 2 PSI

Job Description: \_\_\_\_\_

Reported By: Juan Delgado

Total LF of Welding to Date Combined: \_\_\_\_\_

Extrusion LF Weld Total To Date: \_\_\_\_\_

Fusion LF Weld Total To Date: \_\_\_\_\_

Weld Date	Seam No.	Seam Length	Time Welded	Operator Name/ID	Match No.	Match Speed	Match Temp	Preheat Temp	Test Date	Test Type	AT Time In		AT Time Out		PSI Loss	Test Results
											PSI IN	PSI OUT	PSI IN	PSI OUT		
4/30/12	47 / 48	44	2:24 pm	Librado Dominguez	53	4.5	750		5/1/12	AT	10:05	10:10	30	30		P
4/30/12	48 / 49	43	2:35 pm	Librado Dominguez	53	4.5	750		5/1/12	AT	9:35	9:40	30	30		P
4/30/12	49 / 50	44	2:42 pm	Librado Dominguez	53	4.5	750		5/1/12	AT	9:50	9:55	30	30		P
4/30/12	50 / 51	44	2:49 pm	Librado Dominguez	53	4.5	750		5/1/12	AT	9:45	9:50	30	30		P
4/30/12	51 / 52	43	2:56 pm	Librado Dominguez	53	4.5	750		5/1/12	AT	9:40	9:45	30	30		P
4/30/12	52 / 53	45	3:08 pm	Emilio Gutierrez	59	4.5	700		5/1/12	AT	10:20	10:25	30	30		P
5/1/12	51 / 52	22	8:20 am	Librado Dominguez	53	3.5	750		5/1/12	AT	9:40	9:45	30	30		P
5/1/12	51 / 52	22.5	8:22 am	Librado Dominguez	53	3.5	750		5/1/12	AT	9:45	9:50	30	30		P
5/1/12	50 / 51	22.5	8:25 am	Librado Dominguez	53	3.5	750		5/1/12	AT	9:50	9:55	30	30		P
5/1/12	49 / 50	22.5	8:27 am	Librado Dominguez	53	3.5	750		5/1/12	AT	9:55	10:00	30	30		P
5/1/12	48 / 49	22.5	8:30 am	Librado Dominguez	53	3.5	750		5/1/12	AT	10:05	10:10	30	30		P
5/1/12	47 / 48	22.5	8:33 am	Librado Dominguez	53	3.5	750		5/1/12	AT	10:40	10:45	30	30		P
5/1/12	46 / 47	22.5	8:36 am	Librado Dominguez	53	3.5	750		5/1/12	AT	10:15	10:20	30	30		P
5/1/12	45 / 46	22.5	8:39 am	Librado Dominguez	53	3.5	750		5/1/12	AT	10:20	10:25	30	30		P
5/1/12	44 / 45	7	8:41 am	Librado Dominguez	53	3.5	750		5/1/12	AT	10:20	10:25	30	30		P
5/1/12	44 / 45	15	9:10 am	Raymundo Bailon	102		435	350	5/1/12	VT						P
5/1/12	43 / 44	22.5	9:23 am	Raymundo Bailon	103		435	350	5/1/12	VT						P
5/1/12	16 / 53	20	9:55 am	Raymundo Bailon	103		435	350	5/1/12	VT						P

# ECApplications, Inc. Repair Report

Reported By: Juan Delgado

Superintendent: Vicente Figueroa

Job Number: 103004

Project Name: Nursery Products Hawes

Primary

Cell

Pad

Material Type: GCL and 60 Mil HDPE Liner

Secondary

Pond

Other

Job Description:

Damage Codes	BO -Burn Out	PB -Pipe Boot	CF -Custom Fit	SF Patch Material	Test Type	Abbrev.	Repair Types
CR -Crease	FS -Failed Seam	Mald -Material Defect	LL -Lost Lap	184	Vacuum	*S=South	C-Cap Strip
DS -Destruct Sample	WR -Wrinkle	WS -Welder Restart	MD -Mechanical Damage	LF Welded	Air Pressure	*N=North	P-Patch
SI -Subgrade Irregularity	AV -Airvent	RW -Roller Wrinkle	DO -Damage By Others	306.00	Spark	*W=West	B-Extrusion Bead
SJ -Seam Joint	AO -Add On	FM -Fishmouth	AT -Air test		Air Lance	*E=East	

Repair Number	Damage Code	Seam Number	Panel Number	Location	Repair Type	Patch		Bead (Inches)	Date Welded	Operator Name	Machine Number	Test Type	Test Results	Date Complete
						(Feet)	(Inches)							
1	SJ	4/5/1		40' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
2	SJ	6/5/1		40' to W AT	P	3	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
3	SJ	6/7/1		41' to W AT	P	3	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
4	SJ	7/8/1		41' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
5	SJ	8/9/1		41' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
6	SJ	9/10/1		41' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
7	SJ	10/11/1		37' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
8	SJ	11/12		37' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
9	BO	12/1		37' to W AT and 5' to Seam 12/13	P	3	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
10	SJ	12/13/1		35' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
11	SJ	12/14/13		15' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
12	BO	10/11		8' to W AT	P	3	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
13	BO	11/12		1' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
14	SJ	14/15/13		5' to W AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
15	BO	17/19		6' to N AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
16	BO	17/19		18' to N AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
17	BO	17/1		48' to N AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
18	SJ	18/19/17		59' to N AT	P	3	X	3	4/23/12	Librado Dominguez	104	VT	P	4/23/12
19	BO	20/22		10' to S AT	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
20	SJ	23		34' to S AT and 2' to Seam 20/27	P	2	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12
21	SJ	20/21/22		39' to S AT	P	5	X	2	4/23/12	Librado Dominguez	104	VT	P	4/23/12

# ECApplications, Inc. Repair Report

Reported By: Juan Delgado

Superintendent: Vicente Figueroa

Job Number: 103004

Project Name: Nursery Products Hawes

Primary

Cell

Pad

Material Type: GCL and 60 Mil HDPE Liner

Secondary

Pond

Other

Job Description:

<b>Damage Codes</b> CR -Crease DS -Destruct Sample SJ -Subgrade Irregularity SJ -Seam Joint	BO -Bum Out FS -Failed Seam WR -Wrinkle AV -Airvent AO -Add On	PB -Pipe Boot MatD -Material Defect WS -Welder Resist RW -Roller Wrinkle FM -Fishmouth	CF -Custom Fit LL -Lost Lap MD -Mechanical Damage DO -Damage By Others AT -Air test
---	--	--	---

Repair Number	Damage Code	Seam Number	Panel Number	Location	Repair Type	Patch (Feet)	Bead (Inches)	Date Welded	Operator Name	Machine Number	Test Type	Abbrev.	Repair Types	Test Results	Date Complete
22	BO	19/20		12' to S AT	P	2	2	4/23/12	Librado Dominguez	104	VT	*S=South	C-Cap Strip	P	4/23/12
23	WR		2	33' to N AT and 3' to Seam 23/2	P	6	2	4/23/12	Raymundo Bailon	102	VT	*N=North	P-Patch	P	4/17/12
24	BO	2/23		4' to S AT	P	2	2	4/23/12	Raymundo Bailon	102	VT	*W=West	B-Extrusion Bead	P	5/1/12
25	SJ	23/22/21		39' to S AT	P	2	2	4/23/12	Raymundo Bailon	102	VT	*E=East		P	5/1/12
26	WR		2	28' to S AT and 5' to Seam 2/23	P	6	2	4/23/12	Raymundo Bailon	102	VT			P	5/1/12
27	BO	2/23		14' to S AT	P	3	3	4/23/12	Raymundo Bailon	102	VT			P	5/1/12
28	DS #1	22/23		5' to S AT	P	7	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
29	BO	25/26		8' to S AT	P	3	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
30	BO	2/25		35' to S AT	P	2	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
31	SJ	2/24/25		43' to S AT	P	6	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
32	SJ	24/1/25/26		43' to S AT	P	6	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
33	SJ	28/29/27		43' to N AT	P	6	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
34	SJ	27/28/26		43' to N AT	P	6	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
35	DS #2	27/26		40' to N AT	P	6	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
36	SJ	29/31/30		44' to N AT	P	2	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
37	SJ		31	40' to N AT and 2' to Seam 29/31	P	2	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
38	SJ	31/32/30		44' to N AT	P	3	2	5/1/12	Raymundo Bailon	102	VT			P	5/1/12
39	SJ		31	38' to N AT and 3' to Seam 31/32	P	2	2	4/23/12	Raymundo Bailon	102	VT			P	5/1/12
40	BO	32/3		84' to N AT	P	4	2	4/30/12	Joel Dominguez	102	VT			P	5/1/12
41	DS #3	32/3		125' to N AT	P	6	2	5/1/12	Joel Dominguez	102	VT			P	5/1/12
42	BO	3/32		14' to N AT	P	5	2	4/30/12	Joel Dominguez	102	VT			P	5/1/12

# EApplications, Inc. Repair Report

Reported By: Juan Delgado

Superintendent: Vicente Figueroa

Job Number: 103004

Project Name: Nursery Products Hawes

Primary

Cell

Pad

Material Type: GCL and 60 Mil HDPE Liner

Secondary

Pond

Other

Job Description:

Damage Codes	BO - Burn Out	PB - Pipe Boot	CF - Custom Fit
CR - Crease	FS - Failed Seam	MatD - Material Defect	LL - Lost Lap
DS - Destruct Sample	WR - Wrinkle	WS - Welder Restart	MD - Mechanical Damage
SJ - Subgrade Irregularity	AV - Alivent	RW - Roller Wrinkle	DO - Damage By Others
SJ - Seam Joint	AO - Add On	FM - Fishmouth	AT - Air test

Repair Number	Damage Code	Seam Number	Panel Number	Location	Repair Type	Patch		Bead (Inches)	Date Welded	Operator Name	Machine Number	Test Type	Test Type	Test Results	Date Complete
						(Feet)									
43	BO	3/33		22' to S AT	P	6	X	2	4/30/12	Joel Dominguez	102	VT	VT	P	5/1/12
44	BO	3/33		3' to S AT	P	3	X	2	4/30/12	Joel Dominguez	102	VT	VT	P	5/1/12
45	SJ	33/34/35		43' to S AT	P	2	X	2	4/30/12	Joel Dominguez	102	VT	VT	P	5/1/12
46	SJ	34/35		43' to S AT	P	2	X	2	5/1/12	Librado Dominguez	103	VT	VT	P	5/1/12
47	DS# 4	36/37		63' to NAT	P	6	X	2	5/1/12	Librado Dominguez	103	VT	VT	P	5/1/12
48	SJ	40/37/38		85' to NAT	P	2	X	2	5/1/12	Librado Dominguez	103	VT	VT	P	5/1/12
49	SJ	38/37/36		85' to NAT	P	2	X	2	5/1/12	Librado Dominguez	103	VT	VT	P	5/1/12
50	SJ	38/39/40		114' to NAT	P	2	X	2	5/1/12	Librado Dominguez	103	VT	VT	P	5/1/12
51	SJ	38/39/36		114' to NAT	P	2	X	2	5/1/12	Librado Dominguez	103	VT	VT	P	5/1/12
52	N	39/40		16' to S AT	P	3	X	2	5/1/12	Librado Dominguez	103	VT	VT	P	5/1/12
53	N	41/16		14' to S AT	P	2	X	2	5/1/12	Librado Dominguez	103	VT	VT	P	5/1/12
54	DS# 5	41/16		21' to S AT	P	6	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
55	BO	41/16		48' to S AT	P	1	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
56	BO	41/16		85' to S AT	P	6	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
57	BO	41/16		106' to S AT	P	4	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
58	SJ	41/42/40		131' to S AT	P	2	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
59	SJ	41/42/16		131' to S AT	P	2	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
60	BO	42/16		153' to S AT	P	5	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
61	WR		16	153' to S AT and 6' to Seam 42/16	P	2	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
62	BO	42/16		165' to S AT	P	5	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12
63	BO	42/16		177' to S AT	P	6	X	2	5/1/12	Raymundo Bailon	102	VT	VT	P	5/1/12

SF Patch Material	Test Type	Abbrv.	Repair Types
184	Vacuum	*S=South	C-Cap Strip
LF Welded	Air Pressure	*N=North	P-Patch
306.00	Spark	*W=West	B-Extrusion Bead
	Air Lance	*E=East	

# ECApplications, Inc. Repair Report

Reported By: Juan Delgado

Superintendent: Vicente Figueroa

Job Number: 103004

Project Name: Nursery Products Hawes

Primary

Cell

Pad

Material Type: GCL and 60 Mil HDPE Liner

Secondary

Pond


Other

Job Description:

<b>Damage Codes</b> CR - Crease DS - Destruct Sample SJ - Subgrade Irregularity SJ - Seam Joint	BO - Burn Out FS - Failed Seam WR - Wrinkle AV - Airvent AO - Add On	PB - Pipe Boot MatD - Material Defect WS - Welder Restart RW - Roller Wrinkle FM - Fishmouth	CF - Custom Fit LL - Lost Lap MD - Mechanical Damage DO - Damage By Others AT - Air Test
---	--	--	--

Repair Number	Damage Code	Seam Number	Panel Number	Location	Repair Type	Patch (Feet)	Bead (Inches)	Date Welded	Operator Name	Machine Number	Test Type	Abbrev.	Test Results	Date Complete
64	BO	42/16		186' to S AT	P	5 X 2		5/1/12	Raymundo Bailon	102	Vacuum	*S=South	C-Cap Strip	5/1/12
65	BO	42/16		200' to S AT	P	7 X 2		5/1/12	Librado Dominguez	102	Air Pressure	*N=North	P-Patch	5/1/12
66	P.B		16	6' to N AT and 3' to Seam 16/5	P	10 X 6		5/1/12	Librado Dominguez	102	Spark	*W=West	B-Extrusion Bead	5/1/12
67	SJ	44/16		46' To E AT	P	6 X 4		5/1/12	Raymundo Bailon	102	Air Lance	*E=East		5/1/12
68	SJ	44/45/16		45' To E AT	P	3 X 2		5/1/12	Raymundo Bailon	102				5/1/12
69	SJ	45/46/16		44' To E AT	P	6 X 2		5/1/12	Raymundo Bailon	102				5/1/12
70	SJ	46/47/16		44' To E AT	P	2 X 2		5/1/12	Raymundo Bailon	102				5/1/12
71	SJ	47/48/16		44' To E AT	P	2 X 1		5/1/12	Raymundo Bailon	102				5/1/12
72	SJ	48/49/16		43' To E AT	P	2 X 2		5/1/12	Raymundo Bailon	102				5/1/12
73	SJ	49/50/16		43' To E AT	P	2 X 2		5/1/12	Raymundo Bailon	102				5/1/12
74	SJ	50/51/16		43' To E AT	P	8 X 2		5/1/12	Raymundo Bailon	102				5/1/12
75	SJ	51/52/16		42' To E AT	P	2 X 2		5/1/12	Raymundo Bailon	102				5/1/12
76	DS # 6	51/52		30' To E AT	P	6 X 2		5/1/12	Raymundo Bailon	102				5/1/12
77	BO	16/52		102' To E AT	P	6 X 2		5/1/12	Raymundo Bailon	102				5/1/12
78	Ballast		16	7' to S Toe	P	6 X 117		4/30/12	Joel Dominguez	102				5/1/12
79	Ballast		16	1' to N AT	P	10 X 52		5/1/12	Raymundo Bailon	102				5/1/12
80	Ballast		3	1' to N Toe	P	6 X 171		4/18/12	Mario Gonzalez	102				5/1/12
81	Ballast		2	1' S Toe	P	6 X 172		4/18/12	Mario Gonzalez	102				4/18/12
82	Ballast		1	1' to N Toe	P	6 X 187		4/18/12	Mario Gonzalez	102				4/23/12

GCL Pond B



BOOT 6"

OS#7

OS#2

OS#9

OS#12

OS#3

OS#10

OS#8

CAP

CAP

CAP

31

26

30

28

27

25

24

22

12

2

4

5

6

7

8

8

10

11

OS#11

OS#1

40

29

28

27

25

23

22

21

2

3

5

6

7


8

9

9

11

OS#1



REVISIONS/NOTES

P	PANEL NUMBERS
+	Destroyive Samples
+	Repairs Jarjar then the destructive samples
~	Pipe Penetration Boot

Nursery Products Hawes  
Composting Facility

Retention Basins B  
Geomembrane  
AS-Built

60 Mil Smooth  
HDPE Liner

**ECApplications**

415 W. Tort Ave. Suite 11  
TIRANQUE, CA 92865  
TEL: (949) 714-9211 FAX: (949) 721-9948  
WWW.ECAPPLICATIONS.COM

DATE: 11/13/11  
SCALE: 1" = 50'  
PROJECT NO: 110041

DATE: 11/13/11  
SCALE: 1" = 50'  
PROJECT NO: 110041

1

ZEI

### Subgrade Acceptance Form

Project Name: \_\_\_\_\_  
Project Manager: \_\_\_\_\_  
Field Supervisor: \_\_\_\_\_

Job Number: \_\_\_\_\_  
Date: 3-12-12

This certification is based on observations of the surface of the subgrade only. No subterranean inspections or tests have been performed by EC Applications INC. makes not representations or warranties regarding conditions which may exist below the surface of the subgrade. EC Applications INC. accepts no responsibility for conformance of the subgrade to this project's specifications.

The soil subgrade accepted on this date refers to its present condition. Any changes in the subgrade condition that result from the effects of inclement weather and/or other forces beyond the control of Layfield and remedial work to correct the resulting deficiencies, will be the direct responsibility of the General Contractor.

Location and size and area to be accepted. Describe and sketch below: (Indicate North on Arrow)



Estimated Ft<sup>2</sup> to be accepted:

EC Applications INC. is an authorized representative of the geosynthetic manufacturer's materials being installed on this project.

I the undersigned, an authorized representative of ECA, accept the above described subgrade area as suitable to be lined.

Miguel Figueroa      Miguel V. Figueroa      Superintendent      3/12/12  
 Name (Print)                      Signature                      Title                      Date

I the undersigned, an authorized representative of \_\_\_\_\_ of the Inspecting Engineers, approve of the subgrade as being constructed to the specifications.

\_\_\_\_\_  
 Name (Print)                      Signature                      Title                      Date

ZEI

Subgrade Acceptance Form

Project Name: Hawes

Job Number: Hawes - 001

Project Manager: Chris Seney

Date: 4/2/12

Field Supervisor \_\_\_\_\_

This certification is based on observations of the surface of the subgrade only. No subterranean inspections or tests have been performed by EC Applications INC. makes not representations or warranties regarding conditions which may exist below the surface of the subgrade. EC Applications INC. accepts no responsibility for conformance of the subgrade to this project's specifications.

The soil subgrade accepted on this date refers to its present condition. Any changes in the subgrade condition that result from the effects of inclement weather and/or other forces beyond the control of Layfield and remedial work to correct the resulting deficiencies, will be the direct responsibility of the General Contractor.

Location and size and area to be accepted. Describe and sketch below: (Indicate North on Arrow)

Pond A Lysimeter subgrade

8470

Estimated Ft<sup>2</sup> to be accepted:

EC Applications INC. is an authorized representative of the geosynthetic manufacturer's materials being installed on this project.

I the undersigned, an authorized representative of ECA, accept the above described subgrade area as suitable to be lined.

Vicente N. Figueroa  
Name (Print)

Vicente Figueroa  
Signature

Superintendent -  
Title

4/2/12  
Date

I the undersigned, an authorized representative of \_\_\_\_\_ the Inspecting Engineers, approve of the subgrade as being constructed to the specifications.

ZEI

# Subgrade Acceptance Form

Project Name: \_\_\_\_\_

Job Number: \_\_\_\_\_

Project Manager: \_\_\_\_\_

Date: 3-8-12

Field Supervisor \_\_\_\_\_

This certification is based on observations of the surface of the subgrade only. No subterranean inspections or tests have been performed by EC Applications INC. makes not representations or warranties regarding conditions which may exist below the surface of the subgrade. EC Applications INC. accepts no responsibility for conformance of the subgrade to this project's specifications.

The soil subgrade accepted on this date refers to its present condition. Any changes in the subgrade condition that result from the effects of inclement weather and/or other forces beyond the control of Layfield and remedial work to correct the resulting deficiencies, will be the direct responsibility of the General Contractor.

**Location and size and area to be accepted. Describe and sketch below: (Indicate North on Arrow)**



P1 TO P2 Anchor Trench 1 and 2

<b>Estimated Ft<sup>2</sup> to be accepted:</b>

EC Applications INC. is an authorized representative of the geosynthetic manufacturer's materials being installed on this project.

I the undersigned, an authorized representative of ECA, accept the above described subgrade area as suitable to be lined.

Vicente V. Figueroa      Vicente Figueroa      Superintendent      3/8/12  
 Name (Print)                      Signature                      Title                      Date

I the undersigned, an authorized representative of \_\_\_\_\_ of the Inspecting Engineers, approve of the subgrade as being constructed to the specifications.

\_\_\_\_\_  
 Name (Print)                      Signature                      Title                      Date

ZEI

### Subgrade Acceptance Form

Project Name: \_\_\_\_\_

Job Number: \_\_\_\_\_

Project Manager: \_\_\_\_\_


Date: 3-10-12

Field Supervisor \_\_\_\_\_

This certification is based on observations of the surface of the subgrade only. No subterranean inspections or tests have been performed by EC Applications INC. makes not representations or warranties regarding conditions which may exist below the surface of the subgrade. EC Applications INC. accepts no responsibility for conformance of the subgrade to this project's specifications.

The soil subgrade accepted on this date refers to its present condition. Any changes in the subgrade condition that result from the effects of inclement weather and/or other forces beyond the control of Layfield and remedial work to correct the resulting deficiencies, will be the direct responsibility of the General Contractor.

**Location and size and area to be accepted. Describe and sketch below: (Indicate North on Arrow)**



P21 to P25

**Estimated Ft<sup>2</sup> to be accepted:**

EC Applications INC. is an authorized representative of the geosynthetic manufacturer's materials being installed on this project.

I the undersigned, an authorized representative of ECA, accept the above described subgrade area as suitable to be lined.

<i>Vicente Figueroa</i>	<i>Vicente Figueroa</i>	<i>Superintendent</i>	<i>3/10/12</i>
Name (Print)	Signature	Title	Date

I the undersigned, an authorized representative of \_\_\_\_\_ the Inspecting Engineers, approve of the subgrade as being constructed to the specifications.

Name (Print)	Signature	Title	Date

**ZEI**

**Subgrade Acceptance Form**

Project Name: \_\_\_\_\_

Job Number: \_\_\_\_\_

Project Manager: \_\_\_\_\_


Date: 3-9-12

Field Supervisor \_\_\_\_\_

This certification is based on observations of the surface of the subgrade only. No subterranean inspections or tests have been performed by EC Applications INC. makes not representations or warranties regarding conditions which may exist below the surface of the subgrade. EC Applications INC. accepts no responsibility for conformance of the subgrade to this project's specifications.

The soil subgrade accepted on this date refers to its present condition. Any changes in the subgrade condition that result from the effects of inclement weather and/or other forces beyond the control of Layfield and remedial work to correct the resulting deficiencies, will be the direct responsibility of the General Contractor.

**Location and size and area to be accepted. Describe and sketch below: (Indicate North on Arrow)**

	<b>Estimated Ft<sup>2</sup> to be accepted:</b> _____
--	--

EC Applications INC. is an authorized representative of the geosynthetic manufacturer's materials being installed on this project.

I the undersigned, an authorized representative of ECA, accept the above described subgrade area as suitable to be lined.

<u>Vicente F. Garcia</u>	<u>Vicente F. Garcia</u>	<u>Superintendent</u>	<u>3/9/12</u>
Name (Print)	Signature	Title	Date

I the undersigned, an authorized representative of \_\_\_\_\_  
the Inspecting Engineers, approve of the subgrade as being constructed to the specifications.


_____	_____	_____	_____
Name (Print)	Signature	Title	Date

# Appendix D

## Geosynthetic Independent Laboratory Test Results



Shannon Goodrich  
Zero Energy Institute  
3550 Windsor Road  
Oceanside, CA, 92056



Dear Mr. Goodrich:

Thank you for consulting Precision Geosynthetic Laboratories International (PGLI) for your material testing needs.

Enclosed is the *final* laboratory report for the seam testing of twelve (12) 60mil HDPE Seam samples.

**PROJECT NAME:** Hawes Composting Facility *Surface Impoundment "A"*

**REFERENCE PGL JOB NO.:** G120211

**DATE RECEIVED:** March 13, 2012

**DATE REPORTED:** March 14, 2012

**SAMPLES DELIVERED BY:** Zero Energy Institute, CA

**SAMPLE IDENTIFICATIONS:**

SAMPLE ID	PGLI CONTROL NUMBER
DS-1 P4/P2	80137
DS-2 P6/P5	80138
DS-3 P10/P8	80139
DS-4 P1/P11	80140
DS-5 P15/P14	80141
DS-6 P1/P18	80142
DS-7 P21/P2	80143
DS-8 P25/P24	80144
DS-9 P28/P27	80145
DS-10 P28/P30	80146
DS-11 P38/P39	80147
DS-12 P42/P40	80148

**TESTS REQUIRED/PERFORMED:**

TEST METHOD	DESCRIPTION
ASTM D6392	Shear Bond Strength
ASTM DD6392	Peel Bond Adhesion

**TEST CONDITIONS:** The samples were conditioned for a minimum of one hour in the laboratory at  $22 \pm 2^{\circ}\text{C}$  ( $71.6 \pm 3.6^{\circ}\text{F}$ ) and at  $60 \pm 10\%$  relative humidity prior to test.

**TEST RESULTS:** The test results are summarized in Tables 1 to 6.

**PRECISION GEOSYNTHETIC LABORATORIES INTERNATIONAL**

*Maria Espitia*

Maria Espitia  
Quality Assurance

Carmelo V. Zantua  
Technical/Laboratory Director

It shall be noted that the samples tested are believed to be true representatives of the material produced under the designation herein stated. In addition, the attached laboratory tests results are considered indicative only of the quality of samples/specimens that were actually tested. The appropriate test methods hereby employed are based on the current and accepted industry practices. Precision Geosynthetic Laboratories neither accepts responsibility for nor makes claims to the intended final use and purpose of the material. The test data and all associated project information shall be held confidential and not to be reproduced and/or disclosed to other parties except in full and with prior written approval from pertinent entity duly authorized by the respective client or from the client itself. It is a policy of the company to keep physical records of each job for two (2) years commencing from the date of receipt of the samples and keep its corresponding electronic file for seven (7) years. *Failed seam samples are kept for two (2) years and good seam samples are disposed of after two (2) weeks.*

**TABLE SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: **Zero Energy Institute**  
 PROJECT: **Hawes Composting Facility**  
 DATE REC'D: **13-Mar-12**

MATERIAL: **60mil HDPE SEAM**  
 SEAM TYPE: **Fusion Weld**  
 PGLI JOB #: **G120211**

QC'd By: *Maria Cecilia*  
 TEST METHOD: **ASTM D6392**  
 DATE REPORT: **14-Mar-12**

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION			PEEL EVALUATION			PROJECT SPEC. (lb/in width)
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	SPECIMEN NUMBER	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	
DS-1 P4/P2	80137	171	> 50%	BRK	1 Outside	136	0	SE1
		172	> 50%	BRK	2 Outside	127	0	SE1
		176	> 50%	BRK	3 Outside	126	0	SE1
		175	> 50%	BRK	4 Outside	131	0	SE1
		176	> 50%	BRK	5 Outside	138	0	SE1
AVG.		174			AVG:	132		91
STD. DEV.		2			STD. DEV.	5		
DS-2 P6/P5	80138	180	> 50%	BRK	1 Inside	137	0	SE1
		181	> 50%	BRK	2 Inside	136	0	SE1
		176	> 50%	BRK	3 Inside	140	0	SE1
		179	> 50%	BRK	4 Inside	150	0	SE1
		178	> 50%	BRK	5 Inside	141	0	SE1
AVG.		174			AVG:	141		91
STD. DEV.		2			STD. DEV.	6		
AVG.		179			AVG:	127		91
STD. DEV.		2			STD. DEV.	2		

**BREAK DESCRIPTION (ASTM D6392 FUSION):**  
 AD ADHESION FAILURE.  
 BRK BREAK IN SHEETING.  
 SE1 BREAK AT OUTER EDGE OF SEAM.  
 SE2 BREAK AT INNER EDGE OF SEAM.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

**EXTRUSION:** AD1 ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
 AD2 ADHESION FAILURE.  
 AD-WLD BREAK THROUGH THE FILLET.  
 SE1 BREAK AT BOTTOM EDGE OF SEAM.  
 SE2 BREAK AT TOP EDGE OF SEAM.  
 BRK1 BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
 BRK2 BREAK IN BOTTOM SHEETING.  
 AD-BRK BREAK IN TOP SHEETING.  
 HT BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from and against all other parties for claims on issues, due to the use of this data, to the cost for the respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



**TABLE 2  
SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: **Zero Energy Institute**  
PROJECT: **Hawes Composting Facility**  
DATE REC'D: **13-Mar-12**

MATERIAL: **60mil HDPE SEAM**  
SEAM TYPE: **Fusion Weld**  
PGLI JOB #: **G120211**

QC'd By: *Maria Capella*  
TEST METHOD: **ASTM D6392**  
DATE REPORT: **14-Mar-12**

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION			PEEL EVALUATION					
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	PROJECT SPEC. (lb/in width)	SPECIMEN NUMBER	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	LOCUS OF BREAK	PROJECT SPEC. (lb/in width)
DS-3 P10/P8	80139	171	> 50%	BRK	120	1 Outside	138	0	SE1	91
		172	> 50%	BRK		2 Outside	140	0	SE1	
		176	> 50%	BRK		3 Outside	141	0	SE1	
		175	> 50%	BRK		4 Outside	138	0	SE1	
		174	> 50%	BRK		5 Outside	141	0	SE1	
		<b>AVG:</b>		<b>174</b>				<b>140</b>		
	<b>STD. DEV.</b>	<b>2</b>			<b>2</b>					
DS-4 P1/P11	80140	172	> 50%	BRK	120	1 Outside	138	0	SE1	91
		174	> 50%	BRK		2 Outside	140	0	SE1	
		173	> 50%	BRK		3 Outside	127	0	SE1	
		174	> 50%	BRK		4 Outside	125	0	SE1	
		171	> 50%	BRK		5 Outside	135	0	SE1	
		<b>AVG:</b>		<b>174</b>				<b>133</b>		
	<b>STD. DEV.</b>	<b>1</b>			<b>7</b>					

**BREAK DESCRIPTION (ASTM D6392 FUSION):**  
 AD ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
 BRK BREAK IN SHEETING.  
 SE1 BREAK AT OUTER EDGE OF SEAM.  
 SE2 BREAK AT INNER EDGE OF SEAM.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

**EXTRUSION:**  
 AD1 ADHESION FAILURE.  
 AD2 ADHESION FAILURE.  
 AD-WLD BREAK THROUGH THE FILLET.  
 SE1 BREAK AT BOTTOM EDGE OF SEAM.  
 SE2 BREAK AT TOP EDGE OF SEAM.  
 SE3 BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
 BRK1 BREAK IN BOTTOM SHEETING.  
 BRK2 BREAK IN TOP SHEETING.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 HT BREAK AT EDGE OF HOT TACK  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit. respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



**TABLE 2  
SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: Zero Energy Institute  
PROJECT: Hawes Composting Facility  
DATE RECD: 13-Mar-12

MATERIAL: 60mil HDPE SEAM  
SEAM TYPE: Fusion Weld  
PGLI JOB #: G120211

QC'd By: Maria Espinoza  
TEST METHOD: ASTM D6392  
DATE REPORT: 14-Mar-12

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION			PEEL EVALUATION					
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	PROJECT SPEC. (lb/in width)	SPECIMEN NUMBER	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	LOCUS OF BREAK	PROJECT SPEC. (lb/in width)
DS-5 P15/P14	80141	176	> 50%	BRK	120	1 Outside	137	0	SE1	91
		180	> 50%	BRK		2 Outside	140	0	SE1	
		176	> 50%	BRK		3 Outside	142	0	SE1	
		179	> 50%	BRK		4 Outside	137	0	SE1	
		178	> 50%	BRK		5 Outside	135	0	SE1	
AVG.		178				AVG:	138			
STD. DEV.		2				STD. DEV.	3			
DS-6 P1/P18	80142	178	> 50%	BRK	120	1 Outside	140	0	SE1	91
		174	> 50%	BRK		2 Outside	143	0	SE1	
		176	> 50%	BRK		3 Outside	138	0	SE1	
		176	> 50%	BRK		4 Outside	135	0	SE1	
		180	> 50%	BRK		5 Outside	140	0	SE1	
AVG.		177				AVG:	139			
STD. DEV.		2				STD. DEV.	3			

**BREAK DESCRIPTION (ASTM D6392 FUSION):**  
 AD ADHESION FAILURE.  
 BRK BREAK IN SHEETING.  
 SE1 BREAK AT OUTER EDGE OF SEAM.  
 SE2 BREAK AT INNER EDGE OF SEAM.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

**EXTRUSION:** AD1 ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
 AD2 ADHESION FAILURE.  
 AD-WLD BREAK THROUGH THE FILLET.  
 SE1 BREAK AT BOTTOM EDGE OF SEAM.  
 SE2 BREAK AT TOP EDGE OF SEAM.  
 SE3 BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
 BRK1 BREAK IN BOTTOM SHEETING.  
 BRK2 BREAK IN TOP SHEETING.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 HT BREAK AT EDGE OF HOT TACK  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from Client and all other parties for claims on issues, due to the use of this data, to the cost for the respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



**TABLE 1  
SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: Zero Energy Institute  
PROJECT: Hawes Composting Facility  
DATE RECD: 13-Mar-12

MATERIAL: 60mil HDPE SEAM  
SEAM TYPE: Fusion Weld  
PGLI JOB #: G120211

QC'd By: Maria Cepeda  
TEST METHOD: ASTM D6392  
DATE REPORT: 14-Mar-12

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION			PEEL EVALUATION					
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	PROJECT SPEC. (lb/in width)	SPECIMEN NUMBER	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	LOCUS OF BREAK	PROJECT SPEC. (lb/in width)
DS-7 P21/P2	80143	171	> 50%	BRK	120	1 Outside	135	0	SE1	91
		174	> 50%	BRK		2 Outside	140	0	SE1	
		172	> 50%	BRK		3 Outside	141	0	SE1	
		172	> 50%	BRK		4 Outside	138	0	SE1	
		170	> 50%	BRK		5 Outside	127	0	SE1	
AVG.		172				AVG:	136			
STD. DEV.		1				STD. DEV.	6			
DS-8 P25/P24	80144	168	> 50%	BRK	120	1 Outside	142	0	SE1	91
		169	> 50%	BRK		2 Outside	140	0	SE1	
		170	> 50%	BRK		3 Outside	127	0	SE1	
		170	> 50%	BRK		4 Outside	127	0	SE1	
		167	> 50%	BRK		5 Outside	130	0	SE1	
AVG.		169				AVG:	133			
STD. DEV.		1				STD. DEV.	7			
AVG.		169			120	AVG:	128			91
STD. DEV.		1				STD. DEV.	2			

**BREAK DESCRIPTION (ASTM D6392 FUSION):**

AD ADHESION FAILURE.  
BRK BREAK IN SHEETING.  
SE1 BREAK AT OUTER EDGE OF SEAM.  
SE2 BREAK AT INNER EDGE OF SEAM.  
AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
SIP SEPARATION IN THE PLANE OF THE SHEET.

**EXTRUSION:**

AD1  
AD2  
AD-WLD  
SE1  
SE2  
SE3  
BRK1  
BRK2  
AD-BRK  
HT  
SIP

**ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.**

ADHESION FAILURE.  
BREAK THROUGH THE FILLET.  
BREAK AT BOTTOM EDGE OF SEAM.  
BREAK AT TOP EDGE OF SEAM.  
BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
BREAK IN BOTTOM SHEETING.  
BREAK IN TOP SHEETING.  
BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
BREAK AT EDGE OF HOT TACK  
SEPARATION IN THE PLANE OF THE SHEET.

By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from Client and all other parties for claims on issues, due to the use of this data, to the cost for the respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



**TABLE 5  
SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: Zero Energy Institute  
PROJECT: Hawes Composting Facility  
DATE REC'D: 13-Mar-12

MATERIAL: 60mil HDPE SEAM  
SEAM TYPE: Fusion Weld  
PGLI JOB #: G120211

QC'd By: Maria Cepeda  
TEST METHOD: ASTM D6392  
DATE REPORT: 14-Mar-12

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION			PEEL EVALUATION				PROJECT SPEC. (lb/in width)
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	PROJECT SPEC. (lb/in width)	SPECIMEN NUMBER	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	
DS-9 P28/P27	80145	175	> 50%	BRK	120	1 Outside	139	0	SE1
		176	> 50%	BRK		2 Outside	141	0	SE1
		175	> 50%	BRK		3 Outside	140	0	SE1
		174	> 50%	BRK		4 Outside	140	0	SE1
		174	> 50%	BRK		5 Outside	138	0	SE1
		<b>AVG:</b>				<b>AVG:</b>	<b>140</b>		
		<b>STD. DEV.</b>				<b>STD. DEV.</b>	<b>1</b>		
DS-10 P28/P30	80146	175	> 50%	BRK	120	1 Inside	137	0	SE1
		172	> 50%	BRK		2 Inside	130	0	SE1
		176	> 50%	BRK		3 Inside	135	0	SE1
		174	> 50%	BRK		4 Inside	136	0	SE1
		173	> 50%	BRK		5 Inside	137	0	SE1
		<b>AVG:</b>				<b>AVG:</b>	<b>135</b>		
		<b>STD. DEV.</b>				<b>STD. DEV.</b>	<b>3</b>		
DS-10 P28/P30	80146	172	> 50%	BRK	120	1 Outside	140	0	SE1
		176	> 50%	BRK		2 Outside	138	0	SE1
		174	> 50%	BRK		3 Outside	142	0	SE1
		173	> 50%	BRK		4 Outside	138	0	SE1
		173	> 50%	BRK		5 Outside	137	0	SE1
		<b>AVG:</b>				<b>AVG:</b>	<b>139</b>		
		<b>STD. DEV.</b>				<b>STD. DEV.</b>	<b>2</b>		
DS-10 P28/P30	80146	174	> 50%	BRK	120	1 Inside	136	0	SE1
		176	> 50%	BRK		2 Inside	127	0	SE1
		174	> 50%	BRK		3 Inside	127	0	SE1
		173	> 50%	BRK		4 Inside	130	0	SE1
		173	> 50%	BRK		5 Inside	128	0	SE1
		<b>AVG:</b>				<b>AVG:</b>	<b>130</b>		
		<b>STD. DEV.</b>				<b>STD. DEV.</b>	<b>4</b>		

**BREAK DESCRIPTION (ASTM D6392 FUSION):**  
 AD ADHESION FAILURE.  
 BRK BREAK IN SHEETING.  
 SE1 BREAK AT OUTER EDGE OF SEAM.  
 SE2 BREAK AT INNER EDGE OF SEAM.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

**EXTRUSION:**  
 AD1 ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
 AD2 ADHESION FAILURE.  
 AD-WLD BREAK THROUGH THE FILLET.  
 SE1 BREAK AT BOTTOM EDGE OF SEAM.  
 SE2 BREAK AT TOP EDGE OF SEAM.  
 SE3 BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
 BRK1 BREAK IN BOTTOM SHEETING.  
 BRK2 BREAK IN TOP SHEETING.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 HT BREAK AT EDGE OF HOT TACK  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit. respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



**TABLE 6  
SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: **Zero Energy Institute**  
PROJECT: **Hawes Composting Facility**  
DATE RECD: **13-Mar-12**

MATERIAL: **60mil HDPE SEAM**  
SEAM TYPE: **Fusion Weld**  
PGLI JOB #: **G120211**

QC'd By: *Maria Cecilia*  
TEST METHOD: **ASTM D6392**  
DATE REPORT: **14-Mar-12**

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION			PEEL EVALUATION			PROJECT SPEC. (lb/in width)	PROJECT SPEC. (lb/in width)
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	LOCUS OF BREAK		
DS-11 P38/P39	80147	180	> 50%	BRK	135	0	SE1	91	
		181	> 50%	BRK	140	0	SE1		
		180	> 50%	BRK	143	0	SE1		
		179	> 50%	BRK	137	0	SE1		
		179	> 50%	BRK	135	0	SE1		
		<b>AVG:</b>			<b>138</b>				
		<b>STD. DEV.</b>			<b>3</b>				
DS-12 P42/P40	80148	176	> 50%	BRK	131	0	SE1	91	
		175	> 50%	BRK	127	0	SE1		
		178	> 50%	BRK	128	0	SE1		
		178	> 50%	BRK	129	0	SE1		
		174	> 50%	BRK	129	0	SE1		
		<b>AVG:</b>			<b>129</b>				
		<b>STD. DEV.</b>			<b>6</b>				
		<b>AVG:</b>			<b>176</b>				
		<b>STD. DEV.</b>			<b>2</b>				


**BREAK DESCRIPTION (ASTM D6392 FUSION):**  
 AD ADHESION FAILURE.  
 BRK BREAK IN SHEETING.  
 SE1 BREAK AT OUTER EDGE OF SEAM.  
 SE2 BREAK AT INNER EDGE OF SEAM.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

**EXTRUSION:** AD1 ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
 AD2 ADHESION FAILURE.  
 AD-WLD BREAK THROUGH THE FILLET.  
 SE1 BREAK AT BOTTOM EDGE OF SEAM.  
 SE2 BREAK AT TOP EDGE OF SEAM.  
 SE3 BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
 BRK1 BREAK IN BOTTOM SHEETING.  
 BRK2 BREAK IN TOP SHEETING.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 HT BREAK AT EDGE OF HOT TACK  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit. respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



Shannon Goodrich  
Zero Energy Institute  
3550 Windsor Road  
Oceanside, CA, 92056



Dear Mr. Goodrich:

Thank you for consulting Precision Geosynthetic Laboratories International (PGLI) for your material testing needs.

Enclosed is the *final* laboratory report for the seam testing of six (6) 60mil HDPE Seam samples.

**PROJECT NAME:** Hawes Composting Facility *Surface Impoundment "B"*

**REFERENCE PGL JOB NO.:** G120423

**DATE RECEIVED:** May 4, 2012

**DATE REPORTED:** May 4, 2012

**SAMPLES DELIVERED BY:** Zero Energy Institute, CA

**SAMPLE IDENTIFICATIONS:**

SAMPLE ID	PGLI CONTROL NUMBER
DS-1 P22/P23	81261
DS-2 P26/P27	81262
DS-3 P03/P32	81263
DS-4 P36/P37	81264
DS-5 P16/P41	81265
DS-6 P51/P52	81266

**TESTS REQUIRED/PERFORMED:**

TEST METHOD	DESCRIPTION
ASTM D6392	Shear Bond Strength
ASTM D6392	Peel Bond Adhesion

**TEST CONDITIONS:** The samples were conditioned for a minimum of one hour in the laboratory at  $22 \pm 2^{\circ}\text{C}$  ( $71.6 \pm 3.6^{\circ}\text{F}$ ) and at  $60 \pm 10\%$  relative humidity prior to test.

**TEST RESULTS:** The test results are summarized in Tables 1 to 3.

**PRECISION GEOSYNTHETIC LABORATORIES INTERNATIONAL**

*Maria Espitia*



Maria Espitia  
Quality Assurance

Carmelo V. Zantua  
Technical/Laboratory Director

It shall be noted that the samples tested are believed to be true representatives of the material produced under the designation herein stated. In addition, the attached laboratory tests results are considered indicative only of the quality of samples/specimens that were actually tested. The appropriate test methods hereby employed are based on the current and accepted industry practices. Precision Geosynthetic Laboratories neither accepts responsibility for nor makes claims to the intended final use and purpose of the material. The test data and all associated project information shall be held confidential and not to be reproduced and/or disclosed to other parties except in full and with prior written approval from pertinent entity duly authorized by the respective client or from the client itself. It is a policy of the company to keep physical records of each job for two (2) years commencing from the date of receipt of the samples and keep its corresponding electronic file for seven (7) years. *Failed seam samples are kept for two (2) years and good seam samples are disposed of after two (2) weeks.*

**TABLE 1  
SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: **Zero Energy Institute**  
PROJECT: **Hawes Composting Facility**  
DATE RECD: **4-May-12**

MATERIAL: **60mil HDPE SEAM**  
SEAM TYPE: **Fusion Weld**  
PGLI JOB #: **G120423**

QC'd By: **Maria Cecilia**  
TEST METHOD: **ASTM D6392**  
DATE REPORT: **4-May-12**

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION			PEEL EVALUATION					PROJECT SPEC. (lb/in width)
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	SPECIMEN NUMBER	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	LOCUS OF BREAK		
DS-1 P22/P23	81261	167	> 50%	BRK	1 Outside	130	0	SE1	91	
		166	> 50%	BRK	2 Outside	127	0	SE1		
		167	> 50%	BRK	3 Outside	136	0	SE1		
		169	> 50%	BRK	4 Outside	141	0	SE1		
		165	> 50%	BRK	5 Outside	129	0	SE1		
		AVG.		133			AVG:	133		
STD. DEV.		6			STD. DEV.	6				
DS-2 P26/P27	81262	163	> 50%	BRK	1 Inside	130	0	SE1	91	
		160	> 50%	BRK	2 Inside	136	0	SE1		
		162	> 50%	BRK	3 Inside	130	0	SE1		
		161	> 50%	BRK	4 Inside	131	0	SE1		
		160	> 50%	BRK	5 Inside	127	0	SE1		
		AVG.		131			AVG:	131		
STD. DEV.		3			STD. DEV.	3				
DS-3 P28/P29	81263	163	> 50%	BRK	1 Outside	136	0	SE1	91	
		160	> 50%	BRK	2 Outside	141	0	SE1		
		162	> 50%	BRK	3 Outside	127	0	SE1		
		161	> 50%	BRK	4 Outside	130	0	SE1		
		160	> 50%	BRK	5 Outside	124	0	SE1		
		AVG.		132			AVG:	132		
STD. DEV.		7			STD. DEV.	7				
DS-4 P30/P31	81264	127	> 50%	AD	1 Inside	127	0	SE1	91	
		130	> 50%	BRK	2 Inside	130	0	SE1		
		137	> 50%	BRK	3 Inside	137	0	SE1		
		130	> 50%	BRK	4 Inside	130	0	SE1		
		127	> 50%	BRK	5 Inside	127	0	SE1		
		AVG.		130			AVG:	130		
STD. DEV.		4			STD. DEV.	4				

**BREAK DESCRIPTION (ASTM D6392 FUSION):**

AD ADHESION FAILURE.  
BRK BREAK IN SHEETING.  
SE1 BREAK AT OUTER EDGE OF SEAM.  
SE2 BREAK AT INNER EDGE OF SEAM.  
AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
SIP SEPARATION IN THE PLANE OF THE SHEET.

EXTRUSION: AD1 ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
AD2 ADHESION FAILURE.  
AD-WLD BREAK THROUGH THE FILLET.  
SE1 BREAK AT BOTTOM EDGE OF SEAM.  
SE2 BREAK AT TOP EDGE OF SEAM.  
BRK1 BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
BRK2 BREAK IN BOTTOM SHEETING.  
AD-BRK BREAK IN TOP SHEETING.  
HT BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
SIP BREAK AT EDGE OF HOT TACK SEPARATION IN THE PLANE OF THE SHEET.

By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit. respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



Precision Geosynthetic Laboratories International



**TABLE 2  
SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: Zero Energy Institute  
PROJECT: Hawes Composting Facility  
DATE REC'D: 4-May-12

MATERIAL: 60mil HDPE SEAM  
SEAM TYPE: Fusion Weld  
PGLI JOB #: G120423

QC'd By: Maria Espitia  
TEST METHOD: ASTM D6392  
DATE REPORT: 4-May-12

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION			PEEL EVALUATION					PROJECT SPEC. (lb/in width)
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	PROJECT SPEC. (lb/in width)	SPECIMEN NUMBER	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	LOCUS OF BREAK	
DS-3 P03/P32	81263	170	> 50%	BRK	120	1 Outside	138	0	SE1	91
		171	> 50%	BRK		2 Outside	141	0	SE1	
		168	> 50%	BRK		3 Outside	140	0	SE1	
		165	> 50%	BRK		4 Outside	127	0	SE1	
		168	> 50%	BRK		5 Outside	137	0	SE1	
		AVG.		168				AVG:	137	
STD. DEV.		2			STD. DEV.	6				
DS-4 P36/P37	81264	165	> 50%	BRK	120	1 Outside	125	0	SE1	91
		167	> 50%	BRK		2 Outside	124	0	SE1	
		167	> 50%	BRK		3 Outside	123	0	SE1	
		169	> 50%	BRK		4 Outside	130	0	SE1	
		168	> 50%	BRK		5 Outside	127	0	SE1	
		AVG.		167				AVG:	126	
STD. DEV.		1			STD. DEV.	3				

**BREAK DESCRIPTION (ASTM D6392 FUSION):**

AD ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
 BRK BREAK IN SHEETING.  
 SE1 BREAK AT OUTER EDGE OF SEAM.  
 SE2 BREAK AT INNER EDGE OF SEAM.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

**EXTRUSION:** AD1 ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
 AD2 ADHESION FAILURE.  
 AD-WLD BREAK THROUGH THE FILLET.  
 SE1 BREAK AT BOTTOM EDGE OF SEAM.  
 SE2 BREAK AT TOP EDGE OF SEAM.  
 SE3 BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
 BRK1 BREAK IN BOTTOM SHEETING.  
 BRK2 BREAK IN TOP SHEETING.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 HT BREAK AT EDGE OF HOT TACK  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit. respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



**TABLE 2  
SEAM PEEL AND SHEAR TEST RESULTS**

CLIENT: Zero Energy Institute  
PROJECT: Hawes Composting Facility  
DATE REC'D: 4-May-12

MATERIAL: 60mil HDPE SEAM  
SEAM TYPE: Fusion Weld  
PGLI JOB #: G120423

QC'd By: *Maria Espinoza*  
TEST METHOD: ASTM D6392  
DATE REPORT: 4-May-12

SAMPLE ID	PGLI CONTROL #	SHEAR EVALUATION				PEEL EVALUATION				
		MAXIMUM STRENGTH (lb/in width)	% Elongation	Locus of Break	PROJECT SPEC. (lb/in width)	SPECIMEN NUMBER	MAXIMUM STRENGTH (lb/in width)	% INCURSION (%)	LOCUS OF BREAK	PROJECT SPEC. (lb/in width)
DS-5 P16/P41	81265	168	> 50%	BRK	120	1 Outside	133	0	SE1	91
		165	> 50%	BRK		2 Outside	130	0	SE1	
		165	> 50%	BRK		3 Outside	127	0	SE1	
		167	> 50%	BRK		4 Outside	135	0	SE1	
		166	> 50%	BRK		5 Outside	136	0	SE1	
		<b>AVG:</b>				<b>132</b>				<b>91</b>
		<b>STD. DEV.</b>				<b>4</b>				
DS-6 P51/P52	81266	163	> 50%	BRK	120	1 Inside	141	0	SE1	91
		164	> 50%	BRK		2 Inside	130	0	SE1	
		164	> 50%	BRK		3 Inside	127	0	SE1	
		167	> 50%	BRK		4 Inside	130	0	SE1	
		163	> 50%	BRK		5 Inside	136	0	SE1	
		<b>AVG:</b>				<b>133</b>				<b>91</b>
		<b>STD. DEV.</b>				<b>6</b>				
		<b>AVG:</b>				<b>164</b>				<b>91</b>
		<b>STD. DEV.</b>				<b>2</b>				

**BREAK DESCRIPTION (ASTM D6392 FUSION):**  
 AD ADHESION FAILURE.  
 BRK BREAK IN SHEETING.  
 SE1 BREAK AT OUTER EDGE OF SEAM.  
 SE2 BREAK AT INNER EDGE OF SEAM.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 SIP SEPARATION IN THE PLANE OF THE SHEET.

**EXTRUSION:** AD1 ADHESION FAILURE. SPECIMENS DELAMINATED UNDER THE BEAD.  
 AD2 ADHESION FAILURE.  
 AD-WLD BREAK THROUGH THE FILLET.  
 SE1 BREAK AT BOTTOM EDGE OF SEAM.  
 SE2 BREAK AT TOP EDGE OF SEAM.  
 SE3 BREAK AT BOTTOM EDGE OF SEAM (for PEEL only)  
 BRK1 BREAK IN BOTTOM SHEETING.  
 BRK2 BREAK IN TOP SHEETING.  
 AD-BRK BREAK IN FIRST SEAM AFTER SOME ADHESION FAILURE.  
 HT BREAK AT EDGE OF HOT TACK  
 SIP SEPARATION IN THE PLANE OF THE SHEET.


By accepting the data and results presented on this report, the Client agrees to limit the liability of Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit. respective tests presented in this report; and the Client agrees to indemnify and hold harmless Precision Geosynthetic Laboratories from and against all liabilities in excess of the aforementioned limit.



# Appendix E

## East Waste Pile and Surface Impoundments As-Built Survey

Phase 1 - East Half



# Appendix F

## ZEI CQA Daily Summary Reports and Photo Documentation

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 1

**Report Date** **Thursday** February 9 2012

**Onsite:** 2:00pm to 5:30pm

**Weather:** AM: Clear, Warm, Low Winds

PM: warm and breeze at 75 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 2:00 pm, clear and breeze at 75 degrees.
- Quantum continued to clear and grubbing organic from surface impoundment pond A and B. Water trucks are moisture conditioning soil that is going to be used for engineered fill.
- Off-site at 5:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade. (2) 623 Scrappers. (2) Water Trucks.

#### **Meetings, Action Items and Resolutions:**

- ZEI was on site to attend turtle training.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Water truck moisture conditioning soil**



**Clear and Grubbing on Surface Impoundment Pond**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

---

**Report No.** 2

**Report Date** Monday February 13 2012

**Onsite:** 9:00am to 2:30pm

**Weather:** AM: Clear, Warm, Low Winds

PM: warm and breeze at 73 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

**Hawes Composting Facility: Work Performed:**

- On-site at 9:00 am, clear and breeze at 73 degrees.
- Quantum continued to clear and grubbing organic from surface impoundment pond A and B. Water trucks are moisture conditioning soil that is going to be used for engineered fill.
- Quantum began scarifying sub grade 12" and compacting to 90% with two 623 scappers wheel rolling. Then placing fill material on the East side of composting area where fill was needed and compacting with two 623 scappers wheel rolling material.
- Off-site at 2:30 pm.

**Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade. (2) 623 Scappers. (2) Water Trucks.

**Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Water truck moisture conditioning soil**



**Blade scarifying sub grade**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 3

**Report Date** **Wednesday** February 15 2012

**Onsite:** 10:30am to 4:00pm

**Weather:** AM: Overcast, Cold, and High Winds

PM: cold and windy at 52 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 10:30 am, cold and windy at 52 degrees.
- Quantum began removing material from surface impoundment pond B. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scappers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to moisture conditioned.
- Off-site at 4:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade. (2) 623 Scappers. (2) Water Trucks.

#### **Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Water truck moisture conditioning material and scrapper is removing from pond B**



**Blade wind rolling material in east fill area**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Two 623 scrapers placing fill material on the East side**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 4

**Report Date** **Thursday** February 16 2012

**Onsite:** 9:00am to 4:00pm

**Weather:** AM: Overcast, Cold, and High Winds

PM: cold and windy at 54 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 9:00 am, cold and windy at 54 degrees.
- Quantum continued removing material from surface impoundment pond B. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scappers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to moisture conditioned.
- Off-site at 4:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade. (2) 623 Scappers. (2) Water Trucks.

#### **Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Water truck moisture conditioning material in pond B**



**Blade wind rolling material in East fill area**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Two 623 scrapers placing fill material on the East side**



**623 scrapper removing material from pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 5

**Report Date** **Monday** February 20 2012

**Onsite:** 6:30am to 3:00pm

**Weather:** AM: Clear, Cold, and low Winds

PM: cold and breeze at 34 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 6:30 am, cold and windy at 34 degrees.
- Quantum continued removing material from surface impoundment pond B. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrappers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to moisture conditioned.
- Sladden Engineering was on-site to perform nuclear density tests on fill placed on the East side of composting area.
- Off-site at 3:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade. (2) 623 Scrappers. (2) Water Trucks.

#### **Meetings, Action Items and Resolutions:**

- None.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Water truck moisture conditioning material in pond B**



**Blade wind rolling material in East fill area**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Two 623 scrapers placing fill material on the East side**



**623 scrapper removing material from pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Testing soil placed on the East side of composting area**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 6

**Report Date** Tuesday February 21 2012

**Onsite:** 8:00am to 3:00pm

**Weather:** AM: Clear, Cold, and low Winds

PM: cold and breeze at 35 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### Hawes Composting Facility: Work Performed:

- On-site at 8:00 am, cold and windy at 35 degrees.
- Quantum continued removing material from surface impoundment pond B. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrapers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to moisture conditioned.
- Off-site at 3:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe.

#### **Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Water truck moisture conditioning material in pond B**



**Blade wind rolling material in East fill area**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Two 623 scrapers placing fill material on the East side**



**623 scrapers removing material from pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 7

**Report Date** **Wednesday** February 22 2012

**Onsite:** 9:00am to 4:00pm

**Weather:** AM: Clear, Warm, and low Winds

PM: Warm and breeze at 50 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 9:00 am, Warm and windy at 50 degrees.
- Quantum continued removing material from surface impoundment pond B. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scappers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to moisture conditioned.
- EC Application on-site to unload 44 rolls of GCL that were being delivered to site.
- Off-site at 4:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift.

#### **Meetings, Action Items and Resolutions:**

- None.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Water truck moisture conditioning material placed on the east**



**Blade wind rolling material in East fill area**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Two 623 scrappers placing fill material on the East side**



**623 scrappers removing material from pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Truck delivering GCL to site**



**Forklift unloading truck GCL**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 8

**Report Date** **Thursday** February 23 2012

**Onsite:** 9:00am to 5:00pm

**Weather:** AM: Clear, Warm, and low Winds

PM: Warm and breeze at 55 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 9:00 am, Warm and windy at 55 degrees.
- Quantum continued removing material from surface impoundment pond B and began removing soil from pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrapers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to moisture conditioned.
- EC Application on-site to unload 48 rolls of GCL and 21 rolls of HDPE that were being delivered to site.
- Off-site at 4:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift.

#### **Meetings, Action Items and Resolutions:**

- None.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Water truck moisture conditioning material placed on the east**



**623 scrapers removing material from pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Two 623 scrapers placing fill material on the East side**



**623 scrapers removing material from pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Forklift unloading truck GCL**



**Forklift unloading truck HDPE**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 9

**Report Date** Monday February 27 2012

**Onsite:** 6:30am to 5:00pm

**Weather:** AM: Clear, Cold, and low Winds

PM: Cold and breeze at 40 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 6:30 am, cold and windy at 40 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrapers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to moisture conditioned.
- Quantum began ripping and moisture conditioning cell floor of pond B. Blade is grading slopes to six inches above grade to be ripped, moisture conditioned, and recompact to 90%.
- Off-site at 5:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift.

#### **Meetings, Action Items and Resolutions:**

- None.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Water truck moisture conditioning material placed on the east**



**623 scrapper removing material from pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Removing soil from slope of pond B**



**Two 623 scrapers placing fill material on the East side**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Ripping cell floor of pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 10

**Report Date** **Wednesday** February 29 2012

**Onsite:** 8:00am to 5:00pm

**Weather:** AM: Clear, Cold, and low Winds

PM: Cold and breeze at 42 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 6:30 am, cold and windy at 42 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrapers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Quantum continued ripping and moisture conditioning cell slopes and floor of pond B. Smooth drum roller is compacting cell floor to 90%.
- Quantum began digging Lysimeter sump and compacting sub grade of Lysimeter sump to 90% compacting.
- Sladden Engineering was on-site testing east composting fill area and cell floor of pond B.
- Off-site at 5:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

- Sladden Engineering and ZEI attended tortoise training with biologist from Nursery Products.

**Action Item:**  **Action Correction Item:** **Attachments:** **Photo's**



**Water truck moisture conditioning material in pond A**



**623 scrapper removing material from pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Ripping slopes of pond B**



**Smooth drum rolling cell floor of pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Ripping cell floor of pond B**



**Compacting soil under Lysimeter Sump in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Moisture conditioning slopes of pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 11

**Report Date** Wednesday March 1 2012

**Onsite:** 8:30am to 3:00pm

**Weather:** AM: Clear, Cold, and High Winds

PM: Cold and windy at 41 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### Hawes Composting Facility: Work Performed:

- On-site at 6:30 am, cold and windy at 41 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrappers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Quantum continued ripping and moisture conditioning cell slopes of pond B. D4 Dozer is compacting slopes to 90%.
- Quantum continued digging Lysimeter sump in pond B.
- Off-site at 3:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift, (1) John Deere D4 Dozer.

#### **Meetings, Action Items and Resolutions:**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

## **Hawes Composting Facility**

- Sladden Engineering and ZEI attended tortoise training with biologist from Nursery Products.

**Action Item:**  **Action Correction Item:** **Attachments:** **Photo's**



**Water truck moisture conditioning slopes of pond B**



**623 scrapper removing material from pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Compacting slopes of pond B with D4 dozer**



**Removing soil from Lysimeter sump in pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 12

**Report Date** **Wednesday** March 4 2012

**Onsite:** 8:00am to 3:00pm

**Weather:** AM: Clear, Warm, and Low Winds

PM: Cold and breeze at 47 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 6:30 am, warm and windy at 47 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrapers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Quantum continued ripping and moisture conditioning cell slopes of pond B. D4 Dozer is compacting slopes to 90%.
- Quantum began replacing and compacting material in Lysimeter sump in pond B due to sand material in Lysimeter sump.
- Off-site at 3:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift, (1) John Deere D4 Dozer.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

## **Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

- Sladden Engineering and ZEI attended tortoise training with biologist from Nursery Products.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Water truck moisture conditioning slopes of pond B**



**Replacing and compacting soil in Lysimeter sump in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Compacting slopes of pond B with D4 dozer**



**Placing soil for Lysimeter sump back fill in pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 13

**Report Date** **Wednesday** March 5 2012

**Onsite:** 8:00am to 4:00pm

**Weather:** AM: Clear, Warm, and low Winds

PM: warm and breeze at 47 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 8:00 am, warm and breeze at 47 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrapers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Quantum continued moisture conditioning slopes and floor of pond B. Smooth drum roller is compacting slopes and cell floor to 90%.
- Quantum began racking slopes and floor of pond B to prepare sub grade for HDPE deployment.
- Sladden Engineering was on-site testing east fill area, pond B slopes, pond B cell floor, and pond B Lysimeter sump sub grade.
- EC Applications filling sand bag for HDPE deployment.
- Off-site at 4:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (5) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

## **Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

- EC Applications attended tortoise training with biologist from Nursery Products.

**Action Item:**  **Action Correction Item:** **Attachments:** **Photo's**



**Water truck moisture conditioning slopes of pond B**



**623 scrapper removing material from pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Smooth drum rolling slopes of pond B**



**Smooth drum rolling cell floor of pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Nuclear density testing slope of pond B**



**Racking sub grade of pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Moisture conditioning slopes of pond B**



**Filling sandbags for HDPE deployment**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 14

**Report Date** **Wednesday** March 7 2012

**Onsite:** 9:00am to 4:00pm

**Weather:** AM: Clear, Warm, and low Winds

PM: warm and breeze at 42 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 9:00 am, warm and breeze at 42 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrapers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Quantum continued moisture conditioning slopes and floor of pond B. Smooth drum roller is compacting slopes and cell floor to 90%.
- Quantum continued racking slopes and floor of pond B to prepare sub grade for HDPE deployment.
- Off-site at 4:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift.

#### **Meetings, Action Items and Resolutions:**

- None.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Preparing sub grade of pond B**



**623 scrapers removing material from pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Smooth drum rolling anchor trench of pond B**



**Racking sub grade of pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 15

**Report Date** **Thursday** March 8 2012

**Onsite:** 7:00am to 5:00pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 72 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### Hawes Composting Facility: Work Performed:

- On-site at 7:00 am, cold and breeze at 34 degrees.
- Quantum continued moisture conditioning slopes and floor of pond B. Smooth drum roller is compacting slopes and cell floor to 90%.
- Quantum continued racking slopes and floor of pond B to prepare sub grade for HDPE deployment.
- Quantum began digging anchor trench around pond B.
- Quantum began digging 1<sup>st</sup> and 2<sup>nd</sup> anchor trench in the bottom of pond B.
- Quantum back filling and compacting material placed in 1<sup>st</sup> and 2<sup>nd</sup> anchor trench on top of geotextile in the bottom of pond B.
- EC Applications INC. places 27,300 SF (13-rolls) of GCL. EC began to detail GCL placed on approved subgrade. EC places GCL and secures panels in anchor trench 1 and 2 in pond B with a 12" overlap with bentonite on but seam that do not have super groove.
- EC Applications INC. places HDPE liner on top of GCL in anchor trench 1 and 2 in Pond B.
- EC Applications INC. places 12oz Geotextile on top of HDPE liner in anchor trench 1 and 2 in Pond B.
- EC Applications INC. Wedge Welding and Panel Deployment Summary: No change

1. Previous Seam Total: 0 – Feet
2. 03/8/12 Total: 0 – Feet
3. Cumulative Seam Total: 0 - Feet
4. Previous EC installed Total SF: 0 - SF

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

## Hawes Composting Facility

- 5. 03/8/12 Installed: 0 - SF
- 6. Cumulative Liner Installed: 0 - SF

- Off-site at 5:00 pm.

**Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (7) laborer, (2) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift, (1) Bobcat

**Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Preparing sub grade of pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Smooth drum rolling anchor trench of pond B**



**Compacting bottom of anchor trench #1 in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Smooth drum rolling subgrade of pond B**



**Placing GCL in anchor trench #1 in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Placing Geomembrane in anchor trench #1 in pond B**



**Placing 12 oz Geotextile in anchor trench # 1 in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Compacting back fill material in anchor trench #1 in pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 16

**Report Date** Friday March 9 2012

**Onsite:** 6:00am to 6:30pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 74 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### Hawes Composting Facility: Work Performed:

- On-site at 6:00 am, cold and breeze at 34 degrees.
- Quantum continued moisture conditioning slopes and floor of pond B. Smooth drum roller is compacting slopes and cell floor to 90%.
- Quantum continued racking slopes and floor of pond B to prepare sub grade for HDPE deployment.
- Quantum began digging and compacting subgrade of Lysimeter sump in the bottom of pond B.
- EC Applications INC. places 27,300 SF (13-rolls) of GCL. EC began to detail GCL placed on approved subgrade. EC places GCL and secures panels in Lysimeter sump, 1<sup>st</sup> anchor trench to the East slope, North to South slope and cell floor between 1<sup>st</sup> and 2<sup>nd</sup> anchor trench in pond B with a 12" overlap with bentonite on but seam that do not have super groove.
- EC Applications INC. places HDPE liner on top of GCL in Lysimeter sump, 1<sup>st</sup> anchor trench to the East slope, North to South slope and cell floor between 1<sup>st</sup> and 2<sup>nd</sup> anchor trench in Pond B.
- EC Applications INC. places 12oz Geotextile on top of HDPE liner in Lysimeter sump in Pond B.
- EC Applications INC. places rock on top of geotextile in Lysimeter sump in pond B.
- EC Applications INC. places geotextile on top of rock in Lysimeter sump in pond B.
- EC Applications INC. Wedge Welding and Panel Deployment Summary: No change

1. Previous Seam Total: 0 – Feet
2. 03/8/12 Total: 0 – Feet
3. Cumulative Seam Total: 0 - Feet

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

- 4. Previous EC installed Total SF: 0 - SF
- 5. 03/8/12 Installed: 0 - SF
- 6. Cumulative Liner Installed: 0 - SF

- Off-site at 6:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (7) laborer, (2) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift, (1) Bobcat

#### **Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Preparing sub grade of pond B**


**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Preparing subgrade of Lysimeter sump in pond B**



**Placing bentonite in butt seams of GCL placed in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Trial weld being pulled for fusion weld**



**Placing GCL on the east slope and cell floor in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Placing HDPE liner on top of GCL on the east slope and cell floor in pond B**



**Air pressure testing fusion welded seam of HDPE liner in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Placing GCL on the North to South slope and cell floor between 1<sup>st</sup> and 2<sup>nd</sup> anchor trench in pond B**



**Placing HDPE liner on top of GCL on the North to South slope and cell floor between 1<sup>st</sup> and 2<sup>nd</sup> anchor trench in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Placing GCL in Lysimeter sump in pond B**



**Placing HDPE liner on top of GCL in Lysimeter sump in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Placing geotextile and pipe in Lysimeter sump in pond B**



**Placing rock back fill on top of 12oz geotextile in Lysimeter sump in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Pond B picture from the West side looking to the East side.**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 17

**Report Date** **Saturday** March 10 2012

**Onsite:** 6:30am to 4:30pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 79 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### Hawes Composting Facility: Work Performed:

- On-site at 6:30 am, cold and breeze at 37 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrappers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Quantum continued moisture conditioning slopes and floor of pond B. Smooth drum roller is compacting slopes and cell floor to 90%.
- Quantum continued racking slopes and floor of pond B to prepare sub grade for HDPE deployment.
- Quantum began digging 3<sup>rd</sup> anchor trench in the bottom of pond B.
- Quantum back filling and compacting material placed on top of geotextile in Lysimeter sump in pond B.
- EC Applications INC. places 27,300 SF (13-rolls) of GCL. EC began to detail GCL placed on approved subgrade. EC places GCL and secures panels on North to South slope and cell floor between 2<sup>nd</sup> and 3<sup>rd</sup> anchor trench in pond B with a 12" overlap with bentonite on but seam that do not have super groove.
- EC Applications INC. places HDPE liner on top of GCL on North to South slope and cell floor between 2<sup>nd</sup> and 3<sup>rd</sup> anchor trench in Pond B.
- EC Applications INC. began repairing and vacuum box testing repairs made to HDPE liner.
- EC Applications INC. Wedge Welding and Panel Deployment Summary: No change

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

- 1. Previous Seam Total: 0 – Feet
- 2. 03/8/12 Total: 0 – Feet
- 3. Cumulative Seam Total: 0 - Feet
- 4. Previous EC installed Total SF: 0 - SF
- 5. 03/8/12 Installed: 0 - SF
- 6. Cumulative Liner Installed: 0 - SF

- Off-site at 4:30 pm.

**Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (7) laborer, (2) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift, (1) Bobcat

**Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Preparing sub grade of pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Geotextile placed in Lysimeter sump in pond B**



**Placing bentonite in butt seams of GCL placed in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Trial weld being pulled for fusion weld**



**Placing GCL on the North slope, South slope, cell floor between 2<sup>nd</sup> and 3<sup>rd</sup> anchor trench in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Placing HDPE liner on the North slope, South slope, cell floor between 2<sup>nd</sup> and 3<sup>rd</sup> anchor trench in pond B**



**Air pressure testing fusion welded seam of HDPE liner in pond B**


**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Compacting material placed on top of geotextile in Lysimeter sump in pond B**



**Cleaning and fusion welding seam of HDPE liner in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Extrusion welding repair made to HDPE liner in pond B**



**Vacuum box testing extrusion weld on cap of anchor trench in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Cap over anchor trench in pond B**



**Digging 3<sup>rd</sup> anchor trench in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**623 scrapper placing fill material on the East side of compost area**



**Two 623 scrapper removing material from pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Pond B picture from the West side looking to the East side.**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 18

**Report Date** **Monday** March 12 2012

**Onsite:** 6:30am to 5:00pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 76 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### Hawes Composting Facility: Work Performed:

- On-site at 6:30 am, cold and breeze at 40 degrees.
- Quantum began ripping and moisture conditioning subgrade on the West side fill of composting area.
- Quantum continued moisture conditioning slopes and floor of pond B. Smooth drum roller is compacting slopes and cell floor to 90%.
- Quantum continued racking slopes and floor of pond B to prepare sub grade for HDPE deployment.
- Quantum began digging and compacting subgrade of sump in the bottom of pond B.
- EC Applications INC. places 27,300 SF (13-rolls) of GCL. EC began to detail GCL placed on approved subgrade. EC places GCL and secures panels on North to South slope and cell floor between 2<sup>nd</sup> and 3<sup>rd</sup> anchor trench, on East slope to 3<sup>rd</sup> anchor trench, and in sump in pond B with a 12" overlap with bentonite on but seam that do not have super groove.
- EC Applications INC. places HDPE liner on top of GCL on North to South slope and cell floor between 2<sup>nd</sup> and 3<sup>rd</sup> anchor trench on East slope to 3<sup>rd</sup> anchor trench, and in sump in Pond B.
- EC Applications INC. places 12oz Geotextile on top of HDPE liner in sump in Pond B.
- EC Applications INC. places rock on top of geotextile in sump in pond B.
- EC Applications INC. places geotextile on top of rock in sump in pond B.
- EC Applications INC. continued repairing and vacuum box testing repairs made to HDPE liner.
- EC Applications INC. Wedge Welding and Panel Deployment Summary: No change

1. Previous Seam Total: 0 – Feet

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

2. 03/8/12 Total: 0 - Feet
3. Cumulative Seam Total: 0 - Feet
4. Previous EC installed Total SF: 0 - SF
5. 03/8/12 Installed: 0 - SF
6. Cumulative Liner Installed: 0 - SF

- Off-site at 5:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (7) laborer, (2) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift, (1) Bobcat

#### **Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo'

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Compacting and preparing subgrade of sump in pond B**



**Placing bentonite in butt seams of GCL placed in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Trial weld being pulled for fusion weld**



**Placing GCL on the North slope, South slope, cell floor between 2<sup>nd</sup> and 3<sup>rd</sup> anchor trench in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Placing HDPE liner on the North slope, South slope, cell floor between 2<sup>nd</sup> and 3<sup>rd</sup> anchor trench in pond B**



**Air pressure testing fusion welded seam of HDPE liner in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Compacting back fill material in anchor trench # 3 in pond B**



**Fusion welding seam of HDPE liner in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Extrusion welding repair made to HDPE liner in pond B**



**Vacuum box testing extrusion weld on cap of anchor trench in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Cap over anchor trench # 3 in pond B**



**HDPE liner placed in sump in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Geotextile and pipe placed in sump in pond B**



**Rock placed in sump in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Geotextile placed on top of rock in sump in pond B**



**GCL placed on top of geotextile in sump in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**HDPE liner placed on top of GCL in sump in pond B**



**Ripping subgrade material on the West side of compost area**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Moisture conditioning subgrade material on the West side of compost area**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 19

**Report Date** Tuesday March 13 2012

**Onsite:** 7:00am to 11:30pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 70 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 7:00 am, cold and breeze at 47 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scrapers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Quantum began back filling anchor trench around pond B.
- EC Applications INC. began repairing and vacuum box testing repairs made to HDPE liner.
- Off-site at 11:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (2) laborer, (2) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift, (1) Bobcat

#### **Meetings, Action Items and Resolutions:**

- None.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Extrusion welding repair made to HDPE liner in pond B**



**Vacuum box testing extrusion weld on repair in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**623 scrapper removing material from pond A**



**Blade back filling anchor trench around pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

---

**Report No.** 19

**Report Date** Tuesday March 13 2012

**Onsite:** 7:00am to 11:30pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 70 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

**Hawes Composting Facility: Work Performed:**

- On-site at 7:00 am, cold and breeze at 47 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the East side of composting area where fill is needed. Two 623 scappers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Quantum began back filling anchor trench around pond B.
- EC Applications INC. began repairing and vacuum box testing repairs made to HDPE liner.
- Off-site at 11:30 pm.

**Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (1) Superintendent, (2) laborer, (2) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift, (1) Bobcat

**Meetings, Action Items and Resolutions:**

- None.

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Extrusion welding repair made to HDPE liner in pond B**



**Vacuum box testing extrusion weld on repair in pond B**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**623 scrapper removing material from pond A**



**Blade back filling anchor trench around pond B**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 20

**Report Date** **Wednesday** March 21 2012

**Onsite:** 8:00am to 1:00pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 77 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 8:00 am, cold and breeze at 56 degrees.
- Quantum continued removing material from surface impoundment pond A. Water trucks are moisture conditioning soil that is going to be used for engineered fill on the West side of composting area where fill is needed. Two 623 scappers are placing material on the east side and compacting material by wheel rolling to 90% compacting. Between compacted lifts blade is scarifying and wind rolling dry material to be moisture conditioned.
- Off-site at 1:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: James Hansen

Equipment: (1) John Deere Blade, (2) 623 Scappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

#### **Meetings, Action Items and Resolutions:**

- None.

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**623 scrapper placing fill material on the West side of compost area**



**Moisture condition material in pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Two 623 scrapers removing material from pond A**



**Subgrade of pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Pond B picture from the East side looking to the West side.**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 21

**Report Date** Monday April 02 2012

**Onsite:** 7:00am to 4:30pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 85 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 7:00 am, cold and breeze at 62 degrees.
- Quantum continued removing soil overburden in the cut (center of waste pile) area and placing fill in the west fill area. Using two (2) scappers Quantum excavated approximately 5,100 cubic yards. Area which received fill material was scarified to a minimum depth of 8 inches using the rippers on the grading equipment. Fill material watered, leveled and compacted in-place until firm and unyielding. No pumping or expansive material witnessed.
- Sladden Engineering on-site to test compliance on Moisture/Density for all fill placement and Pond A Lysimeter subgrade.
- EC Applications (ECA) on site to install Pond A Lysimeter sump. Area of Lysimeter previously excavated, shaped per plan and compacted subgrade using hand-wackier. Lysimeter area approved for lining. ECA places GCL in sump area to lines and grades per plan. Bentonite power used at butt-seams and all overlaps. GCL heat tacked together. 60 Mil HDPE liner placed directly above HDPE liner. ECA uses extrusion equipment to join panels. All pre-welds passed the min. specification. All welding monitored then tested non-destructively via. vacuum box method. Geotextile placed directly above the HDPE liner for protection, geotextile overlapped and heat tacked together. Sump collection gravel rock placed lightly on the Lysimeter section and consolidated with hand tamper. Lysimeter gravel wrapped in full.
- Off-site at 5:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator  
EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

## **Hawes Composting Facility**

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

**Meetings, Action Items and Resolutions:**

- Lysimeter Pond A construction
- Sladden Engineering on-site to test fill soil

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**

**Pond B rough grade**



**Pond A bottom Lysimeter Excavation**



**Lysimeter Excavation subgrade moisture/density test**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**GCL placed in Lysimeter subgrade Pond A**



**Geotextile cushion fabric placed above 60-mil HDPE Liner**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pre-Approved gravel for Lysimeter & Sump rock**



**Completed Lysimeter with gravel wrapped by geotextile**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 22

**Report Date** Tuesday April 03 2012

**Onsite:** 7:00am to 4:30pm

**Weather:** AM: Clear, Cold, and low Winds

PM: warm and breeze at 88 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### Hawes Composting Facility: Work Performed:

- On-site at 7:00 am, cold and breeze at 62 degrees.
- Quantum continued removing soil overburden in the cut (center of waste pile) area and placing fill in the west fill area. Using two (2) scrapers Quantum excavated approximately 5,200 cubic yards. Area which received fill material was scarified to a minimum depth of 8 inches using the rippers on the grading equipment. Fill material watered, leveled and compacted in-place until firm and unyielding. No pumping or expansive material witnessed.
- Nursery Products working on access road.
- Quantum completed backfill operation Pond A Lysimeter to rough subgrade elevation. Lifts placed in approximately 1-foot deep, watered and compacted with smooth drum roller. Fill material firm and unyielding, no pumping or expansive soil witnessed.
- Off-site at 5:00 pm.

#### Personnel:

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

#### Meetings, Action Items and Resolutions:

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Easterly Fill Limits (looking South)**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Equipment working in Easterly Fill**



**Cat 623 Scrapper in center waste-pile cut area**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Anchor Trench excavation**



**Water Truck in Fill Area**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 23

**Report Date** Monday April 09 2012

**Onsite:** 6:30am to 4:30pm

**Weather:** AM: Clear, Cold, and Some light Winds

PM: warm and breeze at 80 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 6:30 am, cold and breeze at high 50's degrees.
- Quantum continued removing soil overburden in the cut (center of waste pile) area and placing fill in the west fill area. Using two (2) scrapers Quantum excavated approximately 5,000 cubic yards. Area which received fill material was scarified to a minimum depth of 8 inches using the rippers on the grading equipment. Fill material watered, leveled and compacted in-place until firm and unyielding. No pumping or expansive material witnessed.
- Quantum starts to fine grade Pond A subgrade. Using a grader Quantum grades the subgrade level and smooth, water added to moisture condition the soil and assist in compaction. Quantum grade checker on-site to set and control finish grade. Smooth drum roller compacts surface of Pond A subgrade.
- Quantum starts to rip and re-compact Pond A side-slopes. Material ripped to about 8-inches, watered and shaped with the dozer. Using a smooth drum roller Quantum compacts side-slopes to a firm and unyielding condition.
- Off-site at 4:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

#### **Meetings, Action Items and Resolutions:**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Grader Fine Grades Pond A subgrade**



**Scrapper hauls fill soil to Pond A**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A South-Slope Scarified and watered**



**Pond A side-slope grading**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 24

**Report Date** Tuesday April 10 2012

**Onsite:** 6:30am to 4:30pm

**Weather:** AM: Clear, Cold, and Some Strong Winds PM: warm, high winds at 70 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### Hawes Composting Facility: Work Performed:

- On-site at 6:30 am, cold and breeze at high 50's degrees.
- Quantum continued removing soil overburden in the cut (center of waste pile) area and placing fill in the west fill area. Using two (2) scrapers Quantum excavated approximately 5,000 cubic yards. Area which received fill material was scarified to a minimum depth of 8 inches using the rippers on the grading equipment. Fill material watered, leveled and compacted in-place until firm and unyielding. No pumping or expansive material witnessed. Some scrapper loads taken to Pond A for fill as-needed, material suitable for fill in ponds.
- Quantum continues to fine grade Pond A subgrade. Using a grader and small dozer Quantum grades the subgrade and side-slopes level and smooth, water added to moisture condition the soil and assist in compaction. Quantum grade checker on-site to set and control finish grade. Smooth drum roller compacts surface of Pond A subgrade.
- Quantum continues to rip and re-compact Pond A side-slopes. Material ripped to about 8-inches, watered and shaped with the dozer. Using a smooth drum roller Quantum compacts side-slopes to a firm and unyielding condition.
- Off-site at 4:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Pond A Northerly Anchor Trench**



**Pond A ripping and scarifying subgrade**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Scarified and watered**



**Pond A Elevation Grade Check**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 25

**Report Date** **Thursday April 12 2012**

**Onsite:** 6:30am to 4:30pm

**Weather:** AM: Clear, Cold, and Some Strong Winds PM: warm, high winds at 70 degree

**CQA Personnel:** ZEI CQA Personnel: James Hansen

#### **Hawes Composting Facility: Work Performed:**

- On-site at 6:30 am, cold and breeze at high 50's degrees.
- Quantum continued removing soil overburden in the cut (center of waste pile) area and placing fill in the west fill area. Using two (2) scrapers Quantum excavated approximately 5,200 cubic yards. Area which received fill material was scarified to a minimum depth of 8 inches using the rippers on the grading equipment. Fill material watered, leveled and compacted in-place until firm and unyielding. No pumping or expansive material witnessed. Some scrapper loads taken to Pond A for fill as-needed, material suitable for fill in ponds.
- Quantum continues to fine grade Pond A subgrade and side-slopes. Using a grader and small dozer Quantum grades the subgrade and side-slopes level and smooth, water added to moisture condition the soil and assist in compaction. Quantum grade checker on-site to set and control finish grade. Smooth drum roller compacts surface of Pond A subgrade.
- Quantum continues to rip and re-compact Pond A side-slopes. Material ripped to about 8-inches, watered and shaped with the dozer. Using a smooth drum roller Quantum compacts side-slopes to a firm and unyielding condition.
- Off-site at 3:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Pond A Subgrade Preparation**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A ripping and scarifying subgrade**



**Pond A Scarified and watered**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

---

**Hawes Composting Facility**



**Pond A Elevation Grade Check**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 26

**Report Date** Friday April 13 2012

**Onsite:** 7:00am to 12:30pm

**Weather:** AM: Clear, cold, and some winds

PM: warm, high winds at 70 degree

**CQA Personnel:** ZEI CQA Personnel: Brett Jordan

#### **Hawes Composting Facility: Work Performed:**

- On-site at 7:00 am, cold and breeze at high 50's degrees.
- Quantum continued removing soil overburden in the cut (center of waste pile) area and placing fill in the west fill area. Using two (2) scrapers Quantum excavated approximately 5,400 cubic yards. Area which received fill material was scarified to a minimum depth of 8 inches using the rippers on the grading equipment. Fill material watered, leveled and compacted in-place until firm and unyielding. No pumping or expansive material witnessed. Some scrapper loads taken to Pond A for fill as-needed, material suitable for fill in ponds.
- Quantum continues to fine grade Pond A subgrade and side-slopes. Using a grader and small dozer Quantum grades the subgrade and side-slopes level and smooth, water added to moisture condition the soil and assist in compaction. Quantum grade checker on-site to set and control finish grade.
- Smooth drum roller compacts surface of Pond A subgrade.
- Quantum preparing perimeter anchor trench Pond A for lining installation scheduled for early next week.
- Quantum starts to shape and excavate the Pond A low-point leak detection sump per plan.
- Off-site at 3:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Pond A Subgrade Preparation**



**Pond A Moisture/Density Test Side-slopes**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Smooth Drum Rolled Surface**



**Pond A Racked Smooth**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 27

**Report Date** Monday April 16 2012

**Onsite:** 10:00am to 3:30pm

**Weather:** AM: Clear, cold, and some winds

PM: warm, high winds at 78 degree

**CQA Personnel:** ZEI CQA Personnel: Brett Jordan

#### Hawes Composting Facility: Work Performed:

- On-site at 7:00 am, cold and breeze at high 50's degrees.
- Quantum continues to fine grade Pond A subgrade and side-slopes in preparation for liner installation. Using a grader and small dozer Quantum grades the subgrade and side-slopes level and smooth, water added to moisture condition the soil and final smooth drum rolling was performed. Subgrade is good condition for lining.
- Quantum continues to cut and preparing perimeter anchor trench Pond A for lining installation.
- Quantum continues to shape and excavate the Pond A low-point leak detection sump per plan. Bottom edges rolled smooth into collection sump area. Quantum digs sump collection trench up slope to termination end point. Area watered lightly to avoid drying out.
- Quantum starts digging Pond A floor anchor trenches (4) in total. Anchor Ballast trench constructed per plan.
- Off-site at 3:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

#### **Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Subgrade & Leak Detection Sump up Slope**



**Floor Ballast Anchor Trench**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Floor Ballast Trench Compacted Bottom**



**Pond A Ballast System per plan**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Leak Detention Collection Trench Pond A**



**Most Westerly Ballast Trench Pond A**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 28

**Report Date** Tuesday April 17 2012

**Onsite:** 6:30 am to 4:30pm

**Weather:** AM: Clear, cold, and some winds

PM: warm, high winds at 78 degree

**CQA Personnel:** ZEI CQA Personnel: Brett Jordan

#### **Hawes Composting Facility: Work Performed:**

- On-site at 7:00 am, cold and breeze at high 50's degrees.
- Quantum continues to cut and preparing perimeter anchor trench Pond A for HDPE lining installation.
- ECA arrives on-site and started placing approved GCL in floor ballast anchor trenches. GCL placed directly above prepared trench subgrade, all GCL overlaps placed with bentonite powder sealant. GCL panels marked by ECA and inspected by ZEI CQA personnel. The GCL was covered immediately by the approved 60-mil HDPE liner. ECA prepared start up trial weld using the extrusion gun, all samples passed project requirements. HDPE panel joined and tested via. vacuum box test, result passed.
- Geotextile cushion fabric was then placed directly above the ballast HDPE to protect the liner from the soil ballast material. Ballast trench approved for backfill.
- Quantum starts placing ballast fill material above liner section. Care was used to place in shallow lift and protect the liner system. No damages observed during fill placement.
- ECA starts to place GCL on the approved subgrade west slope, ramp area lined to first ballast trench.
- Off-site at 3:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator. ECA -10 guys

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Pond A GCL deployed at Ballast Trench**



**Pond A Floor Ballast Anchor Trench GCL (looking south) most westerly trench**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Floor Ballast Trench 60-mil HDPE Liner above GCL (no exposed GCL)**



**Pond A Ballast System Geotextile above the HDPE for cushion and protection**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Ballast fill above liner system**



**Most Westerly Ballast Trench and Ramp area GCL Pond A**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	James Hansen
Submitted to:	Nursery Products		

**Report No.** 29

**Report Date** Wednesday April 18 2012

**Onsite:** 6:30 am to 4:30pm

**Weather:** AM: Clear, cold, and some winds

PM: warm, high winds at 78 degree

**CQA Personnel:** ZEI CQA Personnel: Brett Jordan

#### **Hawes Composting Facility: Work Performed:**

- On-site at 7:00 am, cold and breeze at high 50's degrees.
- Quantum continues to cut high spot locations center of the waste fill area. Using two scrappers, two water truck, and the grader, Quantum continued to cut and fill waste pile
- ECA continued to place GCL and HDPE liner. ECA places leak detection collection sump GCL, HDPE, geotextile and piping.
- Before welding, ECA performed pre-weld trials to ensure compliance. All trial weld passed project specifications.
- ECA shapes end point of the ballast trenches making relief cuts in corners and extrusion welding per industry standard. ECA completes ballast trench #2 then continues to place HDPE above GCL.
- Quantum continues to placing ballast fill material above liner section. Care was used to place in shallow lift and protect the liner system. No damages observed during fill placement.
- ECA completed in-house quality control (QC) performing air test on fusion wedge welds and vacuum box tests on fusion welds. All QC results placed directly on liner and witnessed by the on-site CQA.
- Off-site at 3:30 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator. ECA -10 guys

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Pond A GCL deployed north slope**



**Pond A Leak Detection Sump**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Floor leak detection sump and riser pipe**



**Pond A leak detection sump system**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Extrusion Weld Cap on Ballast Trench to Close System**



**Pond A ballast system closure**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	Shannon Goodrich
Submitted to:	Nursery Products		

**Report No.** 30

**Report Date** Thursday April 19 2012

**Onsite:** 6:30 am to 11:00 am

**Weather:** AM: Clear, cold, and some winds

PM: warm, high winds at 78 degree

**CQA Personnel:** ZEI CQA Personnel: Brett Jordan

#### **Hawes Composting Facility: Work Performed:**

- On-site at 6:30 am, cold and breeze at low 60's degrees.
- Quantum continues to cut high spot locations center of the waste fill area. Using two scrapers, two water truck, and the grader, Quantum continued to cut and fill waste pile, fill being placed on the westerly fill area.
- ECA continued to place GCL and HDPE liner. Before welding, ECA performed pre-weld trials to ensure compliance. All trial weld passed project specifications.
- ECA continue to perform quality control (QC) on all field seams. Vacuum box test conducted on the extrusion welds and air test performed on all fusion welds. All QC results documented on the liner surface to ensure compliance.
- Quantum continues to placing ballast fill material above liner section. Care was used to place in shallow lift and protect the liner system. No damages observed during fill placement.
- ECA completed in-house quality control (QC) performing air test on fusion wedge welds and vacuum box tests on fusion welds. All QC results placed directly on liner and witnessed by the on-site CQA.
- Quantum and ECA left site due to fatal accident, an ECA laborer hit by a bobcat.
- Off-site at 11:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator. ECA -10 guys

EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrapers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**

**Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**ECA trial weld before production seaming**



**Pond A Quality Control Vacuum Box Testing**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A HDPE Installation**



**Pond A Quality Control (QC) test documentation Air-Test**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	Shannon Goodrich
Submitted to:	Nursery Products		

**Report No.** 31

**Report Date** Monday April 23 2012

**Onsite:** 11:00 am to 4:00 am

**Weather:** AM: Clear, cold, and some winds

PM: warm, high winds at 78 degree

**CQA Personnel:** ZEI CQA Personnel: Brett Jordan

#### Hawes Composting Facility: Work Performed:

- Called By Chris Seney of Nursery Products and notified that liner was being installed by ECA.
- On-site at 11:00 am, warm and breeze at low 70's degrees.
- Quantum continues to cut/fill operations of the waste fill area. Using two scrapers, two water trucks, and the grader, Quantum continued to cut and fill waste pile, fill being placed on the westerly fill area.
- ECA continued to place GCL and HDPE liner. Before welding, ECA performed pre-weld trials to ensure compliance. All trial weld passed project specifications.
- ECA continue to perform quality control (QC) on all field seams. Vacuum box test conducted on the extrusion welds and air test performed on all fusion welds. All QC results documented on the liner surface to ensure compliance.
- Quantum completed the placement of ballast fill material above liner section. Care was used to place in shallow lift and protect the liner system. No damages observed during fill placement. All ballast system and leak detention sump construction completed.
- ECA completed in-house quality control (QC) performing air test on fusion wedge welds and vacuum box tests on fusion welds. All QC results placed directly on liner and witnessed by the on-site CQA.
- Off-site at 4:00 pm.

#### **Personnel:**

Quantum: (2)-laborers, (1) Superintendent, (5) Operator. ECA -10 guys  
EC Applications Inc: (0) Superintendent, (0) laborer, (0) operators  
ZEI CQA: Brett Jordan

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

## **Hawes Composting Facility**

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe, (1) Fork Lift

**Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Pond A 60 Mil HDPE anchor trench (looking North)**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Quality Control Destructive Seam Sampling**



**Pond A HDPE Morning Trail "Pre-Weld" Samples**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A HDPE Liner Anchor Trench fill and compaction**

# ZERO ENERGY INSTITUTE

## CQA DAILY SUMMARY REPORT

### Hawes Composting Facility

Location:	San Bernardino County	Owner:	Nursery Products
CM:	Nursery Products	General:	Quantum
Engineer:	Geosyntec Consultants	Installer:	EC Applications Inc
Inspection CQA:	Zero Energy Institute	Prepared by:	Shannon Goodrich
Submitted to:	Nursery Products		

**Report No.** 32

**Report Date** Tuesday April 24 2012

**Onsite:** 6:30 am to 10:00 am

**Weather:** AM: Clear, cold, and some winds

PM: warm, high winds at 80 degree

**CQA Personnel:** ZEI CQA Personnel: Brett Jordan

#### Hawes Composting Facility: Work Performed:

- On-site at 6:30 am, warm and breeze at low 60's degrees.
- Quantum continues to cut/fill operations of the waste fill area. Using two scappers, two water trucks, and the grader, Quantum continued to cut and fill waste pile, fill being placed on the westerly fill area. Quantum relocates fill operation to the most easterly fill area. Lift placed in shallow lifts about 6-inch, watered, leveled and compacted.
- ECA continued to place GCL and HDPE liner. Before welding, ECA performed pre-weld trials to ensure compliance. All trial weld passed project specifications.
- ECA and ZEI locate destructive seam sample locations. Samples taken from the in-place liner seams and tested for compliance in the field. All results passed seam strength requirements. Samples taken to the independent geomembrane laboratory for peel and shear testing.
- ECA continue to perform quality control (QC) on all field seams. Vacuum box test conducted on the extrusion welds and air test performed on all fusion welds. All QC results documented on the liner surface to ensure compliance. ECA completes all QC field seam and repair Pond A. ZEI and ECA perform final walk, in total (8) liner technicians and ZEI walk the entire liner surface and inspect the HDPE for imperfections. No imperfections observed. ECA clean up and demobilize form site.
- Off-site at 10:00 pm.

#### Personnel:

Quantum: (2)-laborers, (1) Superintendent, (5) Operator. ECA -10 guys  
EC Applications Inc: (1) Superintendent, (9) laborer, (0) operators

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**


## **Hawes Composting Facility**

ZEI CQA: Brett Jordan

Equipment: (1) John Deere Blade, (2) 623 Scrappers, (2) Water Trucks, (1) Smooth drum roller, (1) Back-hoe,  
(1) Fork Lift

**Meetings, Action Items and Resolutions:**

**Action Item:**  **Action Correction Item:** **Attachments:** Photo's



**Pond A 60 Mil HDPE Completed Installation (looking west)**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Quality Control Documentation Repair**



**Pond A HDPE Completed Liner Ballast System**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A HDPE Liner Seam Destruct #2 Location and Repair**



**Pond A Quality Control Air Test Data**

**ZERO ENERGY INSTITUTE**  
**CQA DAILY SUMMARY REPORT**

**Hawes Composting Facility**



**Pond A Final Anchor Trench Backfill & Compaction**



**Pond A Completed (looking west)**