

**California Regional Water Quality Control Board-Los Angeles Region
Contracts and Grants Program**

Project Summary: 01-135-254

Project Number: 01-135-254 **Project Status:** Completed **Grant Manager:** M Flores
Project Name: Phase III:Calleguas Creek Watershed Treatment Project **Project on Schedule:** Yes

Project Details

Watershed: Calleguas Creek

Project Description: This project is phase III of the water quality improvement efforts and consists of implementing BMPs identified and evaluated under phase III, development of a regional stream bank and bed permit streamlining program, information and technology transfer.

Problem Statement: The project is phase III of streambank and streambed BMPs implementation and includes the development of a regional permit to streamline permitting. The project will reduce sediment leaving orchards and streambank within the watershed and improve water quality through the reduction of suspended solids and any associated nutrients, pesticides and herbicides attached to the soil particles.

Outcomes: The project should achieve the following: crop mulching cost sharing program and a regional permit to streamline permitting.

Contract

Execution Date: 4/1/02 **End Date:** 1/30/05

Contractor

Contractor Type:		Project Director	Project Assistant
Contractor Name:	Ventura County Resource Conservation District	Name:	Patricia Oliver
Contractor Department:		Phone Number:	(805) 386-4685
Street Address:	P.O. Box 147, 3380 Somis Road	Phone Extension:	
Suite:		Fax Number:	
City:	Somis	Email Address:	venturacord@aol.com
State:	CA Zip: 93066-		

Funding and Invoices

Funding Source: 319(h)

Project Amount: \$202,382

Match Amount: \$223,720

Fund Summary

	Award	Match
Allocation	\$202,382.00	\$223,720.00
Used	\$199,871.75	\$212,793.00
Balance	\$2,510.25	\$10,927.00

Deliverables

Line Item	Description	Date		Task Completed
		Due	Receive	
1.2	Monthly Reports	6/10/02		
1.5	Contract Summary Form	11/5/03	11/5/03	Yes

**California Regional Water Quality Control Board-Los Angeles Region
Contracts and Grants Program**

Project Summary: 01-135-254

1.6	MBE/WBE Documentation	7/10/02	Yes	
1.7	Subcontract Documentation	6/10/02	Yes	
1.8	Project Survey Form	11/15/05	Yes	
2.1	CEQA/NEPA	6/1/05	Yes	
2.2	Permits	6/1/05	Yes	
3.1	MOU's	3/20/03	Yes	
3.2	Workshops agendas, notes, attendees, fliers	6/23/03	Yes	
3.3	Cooperative Agreement Sample	6/23/03	Yes	
3.4	Cost Share Agreement Sample	6/23/03	Yes	
3.5	Cost Share Reimbursement Plan	6/23/03	Yes	
3.6	Summary of Practices & extents implemented	6/1/05	Yes	
3.7	Copy of Record Keeping	6/1/05	Yes	
4.1	List of attendees with agency affiliation, meeting notes	8/1/05	Yes	
4.2	List of accepted Practices and Conditions Complete	8/1/05	Yes	
4.3	Summary of Mechanism for Permit Implementation	8/1/05	Yes	
4.4	Regional Permit	8/1/05	Yes	
5.1	MOU's	8/1/05	Yes	
5.2	Workshop agendas, notes, attendees, fliers	8/1/05	Yes	
5.3	Cooperative Agreement Sample	12/15/03	Yes	
5.4	Cost Share Agreement Sample	12/15/03	Yes	
5.5	Cost Share Reimbursement Plan	12/15/03	Yes	
5.6	Summary of Practices & extents implement	10/1/05	Yes	
5.7	Copy of Record Keeping (includes photo documentation)	10/1/05	Yes	
6.2	Draft Final Report	10/1/05	11/25/05	Yes
6.3	Final Report	11/30/05	Yes	

Events

Date:	6/26/06	Comments:	
Type:	Status report		Project was completed on May 19, 2006. The project has a streambank stabilization component that was not successful due to the lack of interest from the local farmers. Through the RCD's outreach and education efforts, nine area growers initiated mulching practices on their properties accounting for an estimated annual soil savings of nearly 152 tons per year. The project also produced a coordinated permit for the area farmers to use. It's anticipated that additional growers will now be motivated to undertake environmentally sound streambank stabilization practices using the streamlined permit.
Subject:	Status		
Status:			