

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessors	Elapsed Calendar Days	2017 2018 2019 2020 2021 2022																							
								Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4	Q1	Q2	Q3	Q4		
1		LSM SMCW Watershed Stream Restoration	1335 days	11/21/16	4/11/22		0																								
1		Watershed Stream Restoration	1335 days	11/21/16	4/11/22		1																								
2		Pilot Test Work Plan (Pre-pilot Design Data)	117 days	11/21/16	5/10/17		0																								
18		Field Work (Pre-pilot Design Data)	40 days	1/24/17	3/20/17		177																								
21		Monitoring/Laboratory Analysis	20 days	3/21/17	4/24/17	18	175																								
22		Pre-Design Field Data Report	102 days	4/25/17	9/20/17		0																								
34		Pilot Test Work Plan	107 days	6/20/17	11/29/17		1																								
47		Field Work (Pilot Phase 1)	40 days	11/30/17	2/1/18		0																								
50		Monitoring/Laboratory Analysis	45 days	2/2/18	4/5/18	49	521																								
51		Pilot Test Report (Phase 1)	115 days	4/6/18	9/28/18		1																								
63		Field Work (Pilot Phase 2)	50 days	7/2/18	9/14/18		0																								
67		Pilot Test Report (Phase 2)	98 days	9/17/18	2/15/19		1																								
79		Field Work (Pilot Phase 3)	50 days	11/12/18	2/5/19		0																								
83		Pilot Test Report (Phase 3)	107 days	2/6/19	7/19/19		1																								
95		Remedial Design Report/Corrective Action Plan	172 days	4/24/19	1/13/20		1																								
107		Full-scale Implementation (Stream Restoration)	140 days	1/14/20	7/28/20		485																								
110		Remedial Action Report	171 days	7/29/20	3/29/21		1																								
122		2022 Annual Report	1 day	4/11/22	4/11/22		1988																								
2		LSM SMCW Watershed Stream Restoration Permitting	513 days	6/26/17	8/21/19		0																								
1		Permitting (Pilot Scale)	85 days	6/26/17	10/27/17		0																								
13		Permitting (Full-scale)	107 days	3/11/19	8/21/19		0																								
3		LSM SMCW Selective W-D	1323 days	1/3/17	5/6/22		0																								
1		Work Plan Tech Memo	296 days	1/3/17	3/21/18		0																								
15		Design Engineering/Construction Documents	60 days	5/25/17	8/23/17	13	296																								
16		Permitting	180 days	8/23/17	2/18/18		475																								
17		Construction Bid/Build	90 days	2/1/18	6/14/18		591																								
18		Field Work	164 days	3/1/18	10/31/18		177																								
22		Year 1 Report	75 days	10/4/18	2/1/19		0																								
31		Remedial Design Report/Corrective Action Plan	164 days	2/4/19	10/4/19		0																								
43		Field Work	95 days	6/11/19	10/28/19		0																								
46		Monitoring/Laboratory Analysis	20 days	10/29/19	12/2/19	45	1127																								
47		Remedial Action Report	127 days	10/29/19	5/8/20		0																								
59		2020 Annual Report	0 days	5/8/20	5/8/20		1285																								
60		2021 Annual Report	0 days	5/7/21	5/7/21		1649																								

March 15, 2017
Item No. 11
Supporting Document No. 2

Project: Master_Combined
Date: 2/24/17

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			

ID	Task Mode	Task Name	Duration	Start	Finish	Predecessor	Elapsed Calendar Days	Gantt Chart (2017-2022)																															
								Q3	Q4	2017	Q1	Q2	Q3	Q4	2018	Q1	Q2	Q3	Q4	2019	Q1	Q2	Q3	Q4	2020	Q1	Q2	Q3	Q4	2021	Q1	Q2	Q3	Q4	2022	Q1	Q2	Q3	Q4
61		2021 Annual Report	0 days	5/6/22	5/6/22		2013	◆ 5/6																															
4		LSM SMCW Selective W-D Permitting	68 days	1/16/17	4/26/17		0	[]																															
1		Permitting	68 days	1/16/17	4/26/17		0	[]																															
5		LSM SMCW Lake P Inactiv	1108 days	11/14/16	5/20/21		0	[]																															
1		Lake Phosphorus Inactivation	1108 days	11/14/16	5/20/21		1	[]																															
2		Pilot Test Work Plan	102 days	11/14/16	4/5/17		0	[]																															
14		Field Work	91 days	5/1/17	9/11/17		177	[]																															
19		Monitoring/Laboratory Analysis	120 days	5/1/17	10/20/17		354	[]																															
20		Lake Management Plan Report	62 days	6/1/17	9/1/17		213	[]																															
26		Pilot Test Report	98 days	8/29/17	1/26/18		0	[]																															
35		Remedial Design Report/Corrective Action Plan	314 days	1/29/18	5/22/19		0	[]																															
47		Field Work (TENTATIVE)	115 days	4/30/18	10/15/18		0	[]																															
52		Monitoring/Laboratory Analysis (TENTATIVE)	120 days	5/21/18	11/12/18	49	742	[]																															
53		Remedial Action Report (TENTATIVE)	115 days	11/13/18	5/15/19		0	[]																															
65		2019 Annual Report	0 days	5/9/19	5/9/19	64	920	◆ 5/9																															
66		2020 Annual Report	0 days	5/8/20	5/8/20		1285	◆ 5/8																															
67		2021 Annual Report	0 days	5/7/21	5/7/21		1649	◆ 5/7																															
6		LSM SMCW Lake Diffused Aeration	871 days	1/3/19	6/13/22		0	[]																															
1		Evaluate Pilots and Determine if Aeration is Needed	30 days	1/3/19	2/13/19		835	[]																															
2		Work Plan tech memo (after other pilots)	106 days	2/14/19	7/26/19		0	[]																															
14		Field Work	55 days	8/9/19	10/24/19		177	[]																															
18		Remedial Design Report/Corrective Action Plan	161 days	10/25/19	6/23/20		0	[]																															
30		2021 Annual Report	0 days	6/14/21	6/14/21		1687	◆ 6/14																															
31		2022 Annual Report	0 days	6/13/22	6/13/22		2051	◆ 6/13																															
7		LSM SMCW Meetings-Update Calls	1400 days	1/6/17	8/25/22		0	[]																															

Project: Master_Combined
Date: 2/24/17

Task		Project Summary		Manual Task		Start-only		Deadline	
Split		Inactive Task		Duration-only		Finish-only		Progress	
Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
Summary		Inactive Summary		Manual Summary		External Milestone			