City of Murrieta
Department of Public Works
26442 Beckman Court
Murrieta, CA 92562
(909) 461-6068 • Fax: (909) 698-4509

INSPECTOR'S LOG

Date Jan 2, 2003 S M T W (T) F S (CIRCLE DAY OF WEEK) Page #

Weather clear/cool

Auto Mall - check forms for (3) "V" ditch drainage systems; approved. Will place tomorrow AM

Salvation Army/Roel - will place CB tomorrow AM; approved form.

Ryland - Approved CB for placement today + will inspect forms for (2) more tomorrow AM [Needs NPDES BMP's]

Curtis/Rancho I - met with Super, Scanlon & Ken B to discuss CIP storm drain. Contractor will excavate & place 100' per day starting @ Magnolia & Adams, working west on Magnolia. Ken B instructed Contractor to protect excavation with K-rail or chain link at night. Lt signal crew is excavating for lateral at new light signal location. Super submitted written request for OT this weekend & was approved. Contractor will complete CIP storm drain on Monday. Contractor informed they must still complete project by original completion date of 13 Jan 03.

[Signed] [signature] INSPECTOR

Knight Printing 1-800-523-0819 Reorder # COM-961530 - Rev 5/02